



NYCAR LGA Airport Committee Meeting

May 30, 2019

Project Schedule

- Runway 4-22 - April 15, 2019 to November 15, 2019
 - Work started on time April 15, 2019
- Taxiways – April 15, 2020 to November 15, 2020

Work Hours

- During weeknights from 12AM to 5:30AM
- During scheduled extended weekend runway closure, 36 hours starting from midnight on Friday

Progress

- Prep work for milling and paving is ongoing since project started, works include
 - Electrical work on Runway 22 deck, the portion of runway over the Flushing bay
 - Removal of the FAA Runway Status Lights
 - Removal Runway Centerline Lights and Edge Lights
 - Installation of temporary Runway Edge Lights

Progress Photos



Temporary Runway Edge Light



Removal of Runway Edge Lights

Progress Photos



Removal of Light Base



Removal of FAA Runway Status Lights



Removal of Cables

Paving Staging Plan



Construction Staging Plan

Milling and Paving will be performed during weekend in Five (5) staging from left to right

Forecast Work Schedule

- Preparation work continues in the first two weeks of June
- First Milling and Paving activity is scheduled in June 28 2019, weather permitted.