

**American, Heavyn-Leigh**

---

**From:** DSAHLER@WCPCLAW.COM  
**Sent:** Friday, April 25, 2014 12:39 PM  
**To:** Duffy, Daniel  
**Cc:** Torres Rojas, Genara; Van Duyne, Sheree; American, Heavyn-Leigh  
**Subject:** Freedom of Information Online Request Form

Information:

First Name: Debra  
Last Name: Sahler  
Company: WILDENHAIN CRINO  
Mailing Address 1: 95 MT. BETHEL ROAD  
Mailing Address 2:  
City: WARREN  
State: NJ  
Zip Code: 07059  
Email Address: [DS AHLER@WCPCLAW.COM](mailto:DS AHLER@WCPCLAW.COM)  
Phone: 9087573900  
Required copies of the records: Yes

List of specific record(s):

Please provide copies of any daily narratives and/or daily reports for the Rehab of Parking Lot P6, For Newark Liberty Airport from March 18, 2011 - May 25, 2011.

**THE PORT AUTHORITY OF NY & NJ**

*FOI Administrator*

May 23, 2014

MS. Debra Sahler  
Wildenhain Crino, PC  
95 Mt Bethel Road  
Warren, NJ 07059

Re: Freedom of Information Reference No. 14869

Dear Ms. Sahler:

This is in response to your April 25, 2014 request, which has been processed under the Port Authority's Freedom of Information Code (the "Code") for copies of "any daily narratives and/or daily reports for the Rehab of Parking Lot P6, For Newark Liberty Airport from March 18, 2011 - May 25, 2011."

Material responsive to your request and available under the Code can be found on the Port Authority's website at <http://www.panynj.gov/corporate-information/foi/14869-C.pdf>. Paper copies of the available records are available upon request.

Please refer to the above FOI reference number in any future correspondence relating to your request.

Very truly yours,



Daniel D. Duffy  
FOI Administrator

225 Park Avenue South, 17th Floor  
New York, NY 10003  
T: 212 435 3642  
F: 212 435 7555

DATE: 03/27/10 PA 032710-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following extra work:

Break and remove existing concrete pavement under asphalt pavement 10"-12" in depth from DMH-63 to DMH-8.

Load Dump truck and move to stage 1 for future disposal.

Extra work Manpower 1-operator, 1-Komatso PC228 backhoe w/hoe ram, 1-PC300 loader, 1-JD 350 dump

Hours 7:00 am to 3:30 pm total = 8 hours

Contractor PMC

PMC performed the following unclassified work:

Remove Bus shelters #35 and #36 from existing location to stage 1 for storage and future removal off-site.

PMC performed the following Net Cost work under General Note 11-J Salvage and deliver to the Authority additional items not shown: Remove 4 bus shelters from Parking lot P-9 and deliver to Stage 1 for future installation .

Weather : Clear 64 to 78

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-29-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pataleo Laborers removed 14 light pole foundations

Pantaleo Electricians removed wires from 12 light pole bases out of two manholes; 8 wires in one and 4 in another.

2 Pantaleo Laborers, 1 Operators, 2 Pantaleo Electricians

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe


Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 4/29/11

Signed 

Counter Signed 

**Use form PA 316 to note labor, material or equipment usage.**



Sub Contractor: Pantaleo Electric/HBC Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2/NAVAIDS footprint

Pataleo Laborers mobilized while Pantaleo Electricians removed wires from 14 newly removed light pole foundations, out of 3 manholes, starting from the west end of parking lot P6 working towards the east.

HBC relocated the handhole which fell in the path of the new barrier to be installed for the new blast AOA fence in the NAVAIDS footprint area, a few feet north so that it now falls within the parking lot area.

2 Pantaleo Electricians

Equipment: Handtools, Pick-up truck and circuit testers

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 4/28/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

PA 316 (12/27/09) (10/10)

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./MG FORGE Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages: 1 & 2) Sht. 1 / 1

Weather: (A.M.) Partly sunny: 62° (PM) Rainy: 70°

Activity: (PMC) Continued the excavation at Stage 1, to establish the sub-grade, and bottom of the proposed pile caps. - Due to heavy rain. Contractor stopped the excavation. - Excavation not complete will continue next day.

Manpower: EQUIP. 1- Supervisor 1- B/H J. Deere 310 SD 1- Operator 1- P/L 644H CAT 1- L/F 1- D/TRK. 1- Laborer 1- B/H J. Deere 230 1- Teamster 2- F-350 Service trk.

Note:

- Safety officer Eve Murphy visited the site. No safety issue. - Mr. Edward Tammy, from PA Survey group, was on site today. I gave him copy of the pile cluster in preparation for checking of lateral deviation when pile cut off are perform.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00AM - 3:30 PM

Date 4-28-11

Signed

[Signature]

Counter Signed

[Signature]

Use form PA 316 to note labor, material or equipment usage.



Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./MG FORGE Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages: 1 & 2) Sht. 1 of 4

Weather: (A.M.) Partly Sunny: 62° / (PM) Rainy: 76°

- Today, I checked the three equipment that been retrofitted.
- I spoke and co-ordinated the checking with PMG supervisor on site Mel Oxenreider.
- checking concurred with the attached receipts (see attached)

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 3:30 PM

Date 4-28-11

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

THE PORT AUTHORITY OF NY & NJ

CONTRACT INFORMATION

PA 012700040

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following extra work:

Break and remove existing concrete pavement under asphalt pavement 10"-12"" in depth from DMH-64 to DMH-63.

DMH-8 to DMH-63 work in progress

Load Dump truck and move to stage 1 for future disposal.

Extra work Manpower 1-operator, 1-Komatsu PC228 backhoe w/hoes ram, 1-PC300 loader, 1-ID 350 dump

Hours 7:00 am to 3:30 pm total = 8 hours

Weather : Rain 52 to 76

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-28-2011

Signed

[Handwritten signature]

Counter Signed

[Handwritten signature]

Use form PA 316 to note labor, material or equipment usage.

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./MG FORGE Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages: 1 & 2) Sht. /

Weather: (A.M.) Sunny: 61° / (PM) Sunny: 76°

ACTIVITY 1: (PMC) Continued loading out of concrete debris from the work site.  
 - Started the excavation around pile cluster (row 3) to establish the subgrade and bottom of the proposed pile caps.  
 - Excavation not complete, will continue next day.

Manpower: EQPT.  
 1- Supervisor 1- B/H J. Deore 2300  
 1- L/F 1- P/L G44H J  
 1- Operator 1- Combination hoe 310 SE  
 1- Teamster 1- D/TK.

ACTIVITY 2:  
 MG Forge (sub) Sub Contractor was on site today and performed initial cut off of piles that have been spliced previously (pile #: 1-1; 1-2; 2-1; 2-3; 3-7 and 3-8). Initial cut off was necessary to <sup>be able</sup> determine the amount of water inside the piles.

- When initial cut off was completed, Sub-Contractor performed dewatering of all the piles.
- Sub-Contractor also performed light test of all the piles today.
- All test performed on piles are satisfactory.
- All <sup>top of</sup> piles are covered with plastic to prevent water and foreign debris to get in the piles.


Manpower: EQPT.  
 2- Dock Builders 1- hose pump / 1- Flash light / 1- Utility Serv. P/L TK.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 4:30 PM

Date 4-27-11

Signed 

Counter Signed 



Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./MG FORGE Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages: 1 & 2) Sht. /

Weather: (A.M.) Sunny: 61° / (PM) Sunny: 76°

Activity is: (PM) Removed chain link fence and removed concrete barriers @ area that separates working stages 1 & 2 (southwest of old stage 1-B) - Total of 280.0 L.F. of concrete barriers have been removed.

Workforce: 1- Operator 1- P/L- 644# 1- Foreman 1- Laborer

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 Am - 4:30 PM

Date 4-27-11

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 0327-107-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 18" RCP between DMH-68 to CB-68. Install CB-67 and CB-68.

Backfill with existing material to 4' below subgrade .

Note: During excavation of CB-67 unknow concrete ductbank/structure with wooden formwork was encountered.

It was determined in the field to move CB-67 and CB-68 5' south to clear obstruction.

Weather : Cloudy 53 to 78

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-27-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



*Sub* Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Subcontractor Pantaleo Electric removed 16 light poles in parking lot's P6 stage 2 area. The light pole numbers are as follows:  
G236, 243, 310, 319, 311, P6-18, 251, G6-149, G6-1417, 298, G6-150, 6G-142, 6G-155, 6G-144, G-207, 6G-156, 6G-144, G-207,  
6G-156, 6G-143 and PA 2336; as well as one additional 30 foot pole with no label near the area between stage 1 and 2.

They also received an additional delivery of handholes and light pole foundations

2 Electricians

Equipment: Manlift, ladder and handtools

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 4/27/11

Signed  Counter Signed

Use form PA 316 to note labor, material or equipment usage.

THE PORT AUTHORITY OF NY & NJ

Contractor: Paving Materials & Construction Co. Inc. Contract Number: BWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Set casting to grade at DMH-70 and CB-69.

Dumor Contracting performed the following extra work:

Break and remove existing concrete pavement under asphalt pavement 10"-12" in depth from DMH-68 to CB-68

Load Dump truck and move to stage 1 for future disposal.

Extra work Manpower 1-operator, 1-laborer, 1-Komatsu PC228 backhoe w/hoe ram, 1-PC300 loader, 1-JD 350 dump


Hours 7:00 am to 2:30 pm total = 7 hours

Weather : Clear 54 to 75

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.


Shift 7:00 a.m. to 4:30 p.m.

Date 4-26-2011

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.



*Sub* Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Subcontractor Pantaleo Electric removed 21 light poles in parking lot's P6 stage 2 area. The light pole numbers are as follows:

G236, 243, 245, 275, 286, 264, 246, 232, 297, 288, 287, 265, 247, 277, 249, 250, 253, 266, 279, 139, 140

They also received a delivery of Handholes and Light Pole foundations.

2 Electricians

Equipment: Manlift, ladder and handtools

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 4/26/11

Signed *Keith Williams Jr.* Counter Signed *[Signature]*

Use form PA 316 to note labor, material or equipment usage.

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 12" RCP between DMH-68 to CB-69. Install CB-69

Backfill with existing material to 2' below subgrade .

Dumor Contracting performed the following extra work:

Break and remove existing concrete pavement under asphalt pavement 10"-12" in depth from DMH-68 to CB-69

Load Dump truck and move to stage 1 for future disposal.

Extra work Manpower 1-operator, 1-laborer, 1-Komatso PC228 backhoe w/hoe ram, 1-PC300 loader, 1-JD 350 dump

7:00 am to 12:00 am 5 hours total

Pantaleo Electric Corp.

Pantaleo performed the following unclassified work in stage 2:

Remove existing lightpoles from foundations ans store in stage 1 disposal.

Paving Materials & Construction


J&S towed (3) cars from stage 2 to stage 3 in order to close east opening in stage 2. Placed water barrier to close off area at 2:30 pm


Weather : Coudy 39 to 52

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-25-2011

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

DATE: 4/25/11

Sheet 1/1

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2 )

Weather: (A.M.) Cloudy 61 (PM) Sunny: 70°

Activity

- (PM) continued removal and loading out of existing asphalt pavement @ stage 2, west of P6.
- Removed existing chain link fence south west of Parking lot P6 and east of Airis Drive (inside the parking lot).
- Loading out not complete will continue next day.

| Manpower:     | EQUIP.                   |
|---------------|--------------------------|
| 1- Supervisor | 1- P/L 644 ft            |
| 1- L / F      | 1- Dump truck            |
| 1- Laborer    | 1- 13ft J. Deere 310 SG. |
| 2- Operator   |                          |

Activity 2. PSP FALCON (SUB) Surveyor was on site today and continued surveying work @ Stage 2 (west of P6).

- Survey work not complete will continue next day.

| Manpower:   | EQUIP                     |
|-------------|---------------------------|
| 1- Surveyor | 1- Surveying equipment    |
| 1- Laborer  | 1- 4x4 Service (P/L) Trk. |

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00AM - 4:30 PM

Date 4-25-11

Signed 

Counter Signed 



Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 24" RCP between DMH-68 to DMH-65. Install DMH-65

Backfill with existing material to 4' below subgrade .

Dumor Contracting performed the following Net Cost Work under General Note 11-A, Relocation of underground utility not show:

Note: Expose and cut hole in existing 8" cast iron water pipe not show on the contract plans. Determined 8" pipe was abandoned.

Cut water pipe and cap both ends to install 24" RCP.

Complete excavation of test pit at 12" and 8" water line to determine existing layout and elevations

Maser shot elevation of 12" water main and 8" tee.

Top of live 12" water line = 300.81, Top of asphalt pavement 307.40

Manpower: 1-Super, 1-operator, 1- laborer at 4 hours each 12:30 pm to 4:30 pm

Paving Materials and Construction

PMC performed the following classified Item #4 work Remove Concrete island in stage 2:

Total = 33.47 s.y.. Remove concrete islands see attached sketch

PMC performed the following unclassified work in stage 2:

Cean-up and remove asphalt and concrete debris.

Weather : Coudy 39 to 52

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-22-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



*Sub* Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Subcontractor Pantaleo Electric removed 15 light poles in parking lot's P6 stage 2 area. The light pole numbers are as follows:

225, 226, 269, 270, 271, 282, 281, 283, 292, 293, 312, 304, 305, 302, and 291

2 Electricians

Equipment: Manlift, ladder and handtools

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 4/22/11

Signed *Keith Williams Jr.*

Counter Signed *[Signature]*

Use form PA 316 to note labor, material or equipment usage.



*Sub* Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

After Electrical maintenance pointed out where the line is seperating the east end and west end lighting circuits in P6, I was able to issue an Open Electrical permit for the western area (stage 2) starting on Monday 4/25/11 for Pantaleo Electric.

2 Electricians



Equipment: Manlift, ladder and handtools

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 4/21/11

Signed  Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

THE PORT AUTHORITY OF NY & NJ

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 24" RCP between DMH-68 to DMH-65 work in progress

Backfill with existing material to 4' below subgrade .

Dumor Contracting performed the following Net Cost Work under General Note 11-A, Relocation of underground utility not show:

Note: At 11:00 am Dumor encountered a concrete ductbank not shown on contract plans.

Notified Geotrack to markout and locate limits of unknow ductbank

Dumor removed section of concrete/grout encasement to expose 8" cast iron water pipe.

Test pit was excavated at Northern limit adjacent to existing 12" water main to verify if capped or live condition.

Stop work at 4:30 to be continued tomorrow

Manpower: 1-Super, 1-operator, 1- laborer at 4 hours each 12:30 pm to 4:30 pm

Weather : Clear 51 to 64

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-21-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2)

Weather: (A.M.) cloudy 47° (PM) cloudy 55°

Activity 1: CLASSIFIED ITEM N°2. FULL DEPTH FLEXIBLE PAVEMENT REMOVAL - 6" ASPHALT CONCRETE and 6" AGGREGATE BASE COURSE, PER SQUARE YARD.

- Contractor continued milling work @ areas where full depth pavement removal was required (as Contract dwgs: C004, C006 & C008) west of Parking Lot P6, at Stage 2.

- Contractor <sup>contin</sup> to complete the milling of full depth flexible pavement removal @ above mentioned locations (see attached sketch for areas, and computations).

- Total of 7,770.30 SY have been milled, and removed under classified Item #2.

- Contractor load out milling materials from site, EQP'T.

Manpower:

1- Supervisor

1- Milling Machine Wirtgen

2- Operator

1- B/H CAT G44 H

1- Laborer

1- F-350 P/U TRK

4- D/TRK Driver

4- D/TRKS.

ACTIVITY 2: CLASSIFIED ITEM N°5. REMOVE CONCRETE SLAB, PER CUBIC YARD

- Contractor completed today the removal of existing concrete slab located Southwest of P6, and east of Airis Drive.

- Total of C.Y. have been removed.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.


Shift 7:00 AM - 4:30 PM

Date 4-21-2011

Signed



Counter Signed



Use form PA 316 to note labor, material or equipment usage.



6/11

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: ?EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage )

Weather: (A.M.) cloudy, 49° (PM) cloudy, 55°

Activity 3. CLASSIFIED ITEM NO 4. REMOVE CONCRETE ISLANDS, CONCRETE SIDEWALK PER SQUARE YARD.

- Contractor also removed concrete islands and concrete sidewalk located northwest of P6, at Stage
- Total of 225.00 sq. yds. have been removed.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 4:30 PM

Date 4/21/2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



*Sub* Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: N/A

Pantaleo did not come in due to an Emergency on another job.

Lined area for notes or additional information.

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 4/20/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DATE: NARRATIVE

PA 0357/07-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2 (western section)

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 24" RCP between DMH-68 to DMH-65 work in progress

Backfill with existing material to 4' below subgrade .

Note: Existing cobblestone DMH and concrete foundation 60' to 80' west of DMH-68 was removed today,

Backfill with existing material to subgrade 36" RCP between DMH-69 to DMH-68.

ANS Consultants (Vicente Pena) on-site to perform density testing of backfill material at the following locations:

CB-70 to DMH-70 including structures, DMH-69 to DMH-68 including structures, DMH-68 100' west. All testing passed

PA Materials ( Alfredo Coello) on-site to perform Quality Assurance of backfilling testing. All areas approved

Manpower: 1-Super, 1-operator, 1- laborer (Dumor)

Weather : Cloudy 50 to 66

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-20-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



14

CONTRACT NO: EWR-154.028

CONTRACT TITLE: Rehabilitation of Parking Lot P6 and the gas station site

CONTRACTOR: Paving Materials and Construction Company

LOCATION: New toll plaza

Unclassified  
Classified  
Net Cost  
PACC  
Supplemental  
Emerg. Delay

**MG Forge Construction (piling subcontractor)**

Crew of three dock builders set up the driving rig with Junttan HHK 5A hammer at toll plaza structure pile location 2-2 awaiting arrival of a representative from PA Geotechnical Engineering and to proceed with re-tapping of seventeen (17) piles based on the criteria established by Mr. Nerik Yakubov in his e-mail to Tom Moroney dated 4/14/11 which briefly are as follows - piles to be retapped to minimum blow count of 5, retapping depth not to exceed 6" and the hammer stroke to be 2.3'.

The re-tapping was commenced at pile locations 2-2 at 9:55 AM as no one from PA Geotech had arrived at site by then. Sudhir Sheth, Senior Engineer, PA Geotech arrived at site shortly thereafter and stayed for the duration of driving at Pile Cap # 2. The re-tapping was continued at pile locations 2-5, 2-6, 2-7, 2-4, 2-8, 2-9 in that order. The pile rig was then relocated to Pile Cap # 1 with re-tapping beginning at battered pile 1-4 at 10:25 AM, followed by piles 1-6, 1-5, 1-3, and 1-8. Finally, the rig was relocated to Pile Cap # 3 to begin re-tapping at pile 3-5 at 11:03 AM, followed by piles 3-3, 3-4, 3-6 and 3-1. Re-tapping was concluded at about 11:30 AM. All piles met or exceeded the established re-tapping criteria. See attached re-tapping logs and also the attached special inspection report.

X

Safety Issues: None

Manpower / Labor Classification / Equipment / Materials

Manpower: Foreman, Dock builders, Equipment Operator

Equipment: Junttan driving rig with Junttan HHK 5A hammer

Material:

Miscellaneous:

Date: Wednesday, April 20, 2011

Shift: Day, 7:30 AM to 12:00 Noon

Weather: Cloudy, low to mid forties

Schedule Impact: Y

Inspector Thiru Srinivasan, P.E.

Countersigned

*[Handwritten signatures and date 4/20/11]*

DAILY NARRATIVE

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2 (western section)

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install DMH-68 and complete installation of 36" RCP to existing DMH-69.

Backfill with existing material to 4' below subgrade .

ANS will test for compaction on 4-20-11.

Manpower: 1-Super, 1-operator, 1- laborer (Dumor)

Subcontractor MG Forge Construction

MG Forge Construction performed the following unclassified work in stage 2 :

Excavate area around piles for retap. Pump water out of piles.

1-foreman, 1-dockbuilder, 2-utility trucks start 7:00 am to 11:30 am

Weather : Cloudy/rain 47 to 53

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-19-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



*Sub* Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo removed 15 light poles off their foundations. The light poles they removed were: G213, G208, G216, G218, G217, G219, G220, G214, G212, G221, G222, G223, G224, G235 and G228.

2 Electricians

Equipment: Manlift, ladder and handtools

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 4/19/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DATE: 4/19/11 TIME: 10:00

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: BWR-154.028 EHT 1/4

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2)

Weather: (A.M.) CLOUDY (PM)

Activity: CLASSIFIED ITEM NO 2: - FULL DEPTH FLEXIBLE PAVEMENT REMOVAL - 6" ASPHALT CONCRETE AND 6" AGGREGATE BASE COURSE PER SQUARE YARD.

- Contractor continued milling work @ Parking Lot P6, located @ Stage 2 (west of Parking Lot P6), where full depth flexible removal are required.
- Contractor also continued loading out milling materials from work site.
- Milling work not complete will continue next day.
- Contractor performed full depth removal of existing pavement located west of P6, @ Stage 2, where the proposed concrete islands are required (Dwg. C004 and C031).



Four areas were milled. Measuring: 7' x 37' and (.5) 7x17'  
 Areas:  $7' \times 37' = \frac{259 \text{ ft}^2}{9} = 28.77 \text{ SY}$   
 $(.5) 7 \times 17 = \frac{59.5 \text{ ft}^2}{9} = 6.61 \text{ SY}$   
 $\approx 28.77 \text{ SY} + 6.61 \text{ SY} = 35.38 \text{ SY} (4) = 141.52 \text{ SY}$

Total of Classified Item #2, performed today = 141.52 SY

| Manpower       | EQPT.               |
|----------------|---------------------|
| 1 - Supervisor | 1 - Milling Machine |
| 1 - L/A        | 4 - D/Trk           |
| 2 - Operator   | 1 - Water Trk.      |
| 1 - Laborer    | 1 - F-350 1/2 Trk   |

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 4:30 PM  
 Date: 4/19/11

Signed:  Counter Signed: 

THE PORT AUTHORITY OF NY & NJ

DATE OF OPERATION: 4/10/11 TIME: 2:30 PM

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028 Shift: 2/4

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2)

Weather: (A.M.) / (PM)

Activity 2: CLASSIFIED ITEM No. 4: REMOVE CONCRETE SIDEWALK OR CONCRETE ISLANDS PER SQUARE YARD.

Contractor removed existing concrete islands, west of Parking lot P6 @ Stage 2. Two (2) existing islands were removed (DUG. 0005)

measuring:  $22 \div 2 = 11$   $16 \times 20 = 320$  s.y. and

$(5) \times 21 \times 21 = 220.5$  24.5 s.y.

Total of 60.05 s.y. of classified item #4, have been removed today. (See attached sheet 3 of 4 - A1 and A2)

Manpower: EQUIP  
 1 - Operator 1 - 15/11 614H John Dere

ACTIVITY 3: CLASSIFIED ITEM No. 5. REMOVE CONCRETE SLABS, PER CUBIC YARD

- Contractor continued the removal of concrete slab located south west of P6, and east of Airis Drive.
- Removal not complete will continue next day.
- Load out concrete debris from site.

Manpower EQUIP  
 1 - Operator 1 - 12/11 CAT 130D  
 1 - Teamster 1 - D/TK

1 - Service P/U Trk F-250

Eve Murphy, visited the site. No safety issues. P6, construction areas secured. I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.


Shift 7:00 AM - 4:30 PM

Date 4/10/11

Signed



Counter Signed



Use form PA 316 to note labor, material or equipment usage.

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: ?EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage )

Weather: (A.M.) Sunny: 48° / (PM) 61° - Sunny

Activity 1 (CLASSIFIED WORK) CLASSIFIED ITEM NO: 2 - FULL DEPTH FLEXIBLE PAVEMENT REMOVAL - 6" ASPHALT CONCRETE AND 6" AGGREGATE BASE COURSE PER SQUARE YARD.

- Today, General Contractor, FMC resumed milling work @ parking lot P6, located @ Stage 2, (west of parking lot P6), where full depth removal are required.
- Located and milling contractor from site
- Milling work not complete, will continue next day.

Manpower: EGPT.

|                 |                             |
|-----------------|-----------------------------|
| 1 - Supervisor  | 1 - Milling Machine Wirtgen |
| 1 - Foreman     | W 2200                      |
| 2 - Operator    | 1 - P/L 316 SG J. Dore      |
| 1 - Laborer     | 4 - D/TKs                   |
| 4 - D/TK Driver | 1 - Water TK.               |
|                 | 2 - F-350 P/u TK.           |

ACTIVITY 2: PSP FALCON (SUB) Surveyor was on site today, and continued surveying work @ stage 2.

ACTIVITY 3: CLASSIFIED ITEM #5: REMOVE CONCRETE SLABS, PER CURB YARD.

- Contractor continued the removal of concrete slab located @ south west of parking lot P6, and east of Axis Drive.
- Concrete slab removal not complete. Will continue next day.

Manpower: EGPT.

|              |                   |
|--------------|-------------------|
| 1 - Operator | 1 - 13/4 CAT 330D |
| 1 - Teamster | 1 - Dump TK.      |

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 3:30 PM

Date 4/18/11

Signed cht Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

PA 316 (REV. 10/07)

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 1 (western section)

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-1 (western section):

Excavate and install CB-70 and complete installation of 12" RCP from DMH-70.

Backfill with existing material and material from Guard post D stockpile to 2' below subgrade .

ANS will test for compaction on 4-20-11.

Weather : Cloudy 44 to 64


Manpower: 1-Super, 1-operator, 1- laborer

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-18-2011

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

DATE: 06/27/07 (10)

Sub

Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo started to remove bolts on the manhole covers in the stage 2 area of parking lot P6, as well as survey the area for the removal of light poles.

1 Operator

Equipment: Handtools

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 4/18/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

PAVED SURFACE  
 DATE: 03/27/07 (10)

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc. Contract Number: ?EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2)

Weather: (A.M.) Rainy: / (PM) Rainy:

Activity 1. CLASSIFIED ITEM NO 5. REMOVE CONCRETE SLAB, PER CUBIC YARD.  
 - Contractor continued the removal of concrete slab located south of Parking Lot P6, and east of Artis Drive  
 - Removal of concrete slab not complete. Will continue next day.  
 - Started loading out concrete debris from work site. Loading out also not complete will continue next day.

Manpower: EQUIP.  
 1- Supervisor 1- B/A CAT 330D  
 1- Operator 1- P/L ~~SGT~~ J. Deane G44 #  
 1- Teamster 1- P/u Service truck P250  
 1- Combination Loader 310 SGT J. Deane with hog run

ACTIVITY 2: Contractor placed filter fabric on existing catch basins @ Stage 2, west of parking Lot P6, as part of soil and sediment control plan.  
 - Total of 9.0 catch basins been protected with filter fabric today.

Manpower: EQUIP.  
 2- Laborer 1- P/u TRK. F-350

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00AM - 4:00PM  
 Date 4-15-2011

Signed  Counter Signed

THE PORT AUTHORITY OF NY & NJ

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 1 (western section)

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-1 (western section):

Backfill with existing material around DMH-70 up to top of pipe. Stop backfilling at 9:00 am until ANS is on-site to test backfilling.

Dumor Contracting performed net cost work under General Note: 11-H Transportation to furnish clean backfill.

Total = 7 loads from guard post delta to be used for drainage backfill.

1-operator, 1-laborer, 1-950 loader, 1-tandem @ 4 hours each

Dumor Contracting performed extra work to remove existing concrete slab under asphalt pavement at CB- 15.

Total = 5.56 c.y (15'x10'x12").

Weather : Clear 52 to 64


Manpower: 1-Super, 1-operator, 1- laborer

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-15-2011

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 0037 07-11

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 1 (western section)

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-1 (western section):

Install DMH-70 over existing 42"RCP. Place concrete for bottom slab under DMH-70 and seal opening around 42" pipe.

No backfilling done today

Net Cost Work Done under general note 11-H Testing, and furnish clean soil backfill

Excavate Four (4) areas in stage 1 (western section) to sample existing material to be used as backfill for drainage work

1-operator (2 hours), 1-PC300 LC-5, 1-PC-228 w/hammer.(1 hour each)

PA Materials was on-site to collect sample and test for Maximum Dry Density to be used as proctor for compaction testing.

Informed Dumor (Gerry Duffy) and PMC (Mel Oxenreidier) that Density testing by ANS is needed during backfill operation.

Weather : Clear 46 to 71

Manpower: 1-Super, 1-operator, 1-laborer

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 4-14-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE PAGE 27 OF 30

shft. 1/4

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc. Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2)

Weather: (A.M.) Rainy: 39° (PM) Rainy: 49°

Activity (PMC) Performed placement of concrete barrier @ the eastern section of Stage 2 to isolate the work area, located @ the western section of parking lot P6.

- Placement of concrete barrier completed today.

Mr. Angel Barrins from Parking Facility was on site during the placement of concrete barrier.

Manpower:

EQUIP.

|               |                           |
|---------------|---------------------------|
| (PMC)         | 1-ISA CAT 330D            |
| 1- Supervisor | 1-ISA CAT 345             |
| 1- L/E        | 1- Lowboy Trk.            |
| 1- Operator   | 2- F-350 Serv. / P/U Trk. |
| 1- Teamster   |                           |
| 1- Laborer    |                           |

Geo-tracker was on site today. Performed mark out on Stage 2 (west of Parking lot P6)

ACTIVITY 2: CLASSIFIED (WORK) ITEM # 4: REMOVE CONCRETE SIDEWALK OR CONCRETE ISLANDS, PER SQUARE YARD.

- Contractor resumed the removal of existing islands located south west of Parking lot P6 (and on Contract drawings C008).

Areas measured @:  $(.5) 65 \times 25 / 9 = 90.27 \text{ SY}$

$(.5) 24 \times 47 / 9 = 52.22 \text{ SY}$

- TOTAL OF 142.49 SY OF CLASSIFIED ITEM # 4 being removed

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above. today.

Shift 7:00 AM - 3:30 PM

Date 4/13/11

Signed



Counter Signed



DATE: 4/13/11 TIME: 11:30 AM

2/4

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc. Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2)

Weather: (A.M.) Rainy: 39° (PM) Rainy: 49°

Activity 3: CLASSIFIED ITEM # 5. REMOVE CONCRETE SLABS, PER CUBIC YARD  
 - Contractor also started the removal of concrete slab located south of Parking Lot P6, and east of Airis Drive (inside P6, on DWG C008)  
 - Concrete removal not complete continue next day

Manpower: ESPT  
 1- L/F 1- EXCAVATOR (3000)  
 1- Operator 1- P/O TRK F250

ACTIVITY 4: (NET COST) DWG. C005, GEN. NOTES: 11E. CONSTRUCTION STAGING AND SCHEDULING CHANGES TO ACCOMMODATE FACILITY OPERATIONS REQUIREMENTS.

- Contractor relocated water barrier to isolate the working area, west of Parking lot P6, in order for the pedestrian not to cross through work area.  
 - Relocation of water barrier completed today.

Manpower: ESPT  
 1- F  
 1- Laborer


ACTIVITY 5: FSP FALCON (GIS) One (1.0) Surveyor was on site today and continued the surveying work @ stage 2. Surveying work not complete will continue next day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 3:30 PM

Date 4-13-11

Signed 

Counter Signed 



**Contractor:** Paving Materials & Construction Co. Inc. **Contract Number:** EWR-154.028

**Location:** Parking Lot P-6 stage 2 (western section)

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage 5A nav aids :

Excavate and remove existing DMH-70, New DMH-70 to be placed over existing 42"RCP at east and west openings.

Existing 12"RCP abandoned at north and south openings not shown on the contract plans.

Dumor will remove abandoned 12"RCP section to install DMH-70 and seal existing 12" RCP openings prior to backfilling.

Drainage work was stopped at 11:30 due to rain and area cleaned up of concrete debris.


Weather : Cloudy/rain 60 to 54


Manpower: 1-Super, 1-operator, 1- laborer

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

**Shift** 7:00 a.m. to 3:30 p.m.

**Date** 4-12-2011

**Signed** 

**Counter Signed** 

**Use form PA 316 to note labor, material or equipment usage.**

DAILY NARRATIVE PA 316 (Rev. 10/7/10)

**Contractor:** PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ J& S TOWING (Sub). **Contract Number:** NEW-154.028

**Location:** REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2)

**Weather:** (A.M.) Cloudy / (PM) Rainy

**Activity (Net cost):** Dwg. G005, Gen, Notes: 11E. Construction Staging and Scheduling changes to accommodate Facility Operations Requirements.

-J & S Towing (Sub)- Subcontractor, Towed Two (2.0) vehicles today, from the western section of Parking Lot P6, in order to clear the area for the commencement of work at Stage 2.

(PMC) \_\_\_\_\_ (PMC) \_\_\_\_\_


1- Supervisor \_\_\_\_\_ 1- 4x4 Service Vehicle \_\_\_\_\_

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

**Shift** 7:00 AM- 3:30 PM

**Date** 4/12/11

**Signed** 

**Counter Signed** 

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE PA 0327/07/11

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./PSP FALCON INDUSTRIES (Sub) Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages: 1A/1B) Sht. 1 / 1

Weather: (A.M.) Cloudy: 57 / (PM) Sunny: 74

Activity: PSP FALCON INDUSTRIES (Sub). Surveyor from Falcon Industries was on site today and performed surveying work at Parking Lot P6, located at Stage 1 (from western section of parking lot, heading east) in preparations for milling work.

-Surveying work not complete. Will continue tomorrow.

Table with 2 columns: Manpower, Eq't.:. Row 1: Surveyor, 1- 4x4 Service P/U Trk. Dodge. Row 2: 1- Surveying Eq't.

Note: Western section of Five Star Parking personnel continued to assist in clearing parking lot P6, for the commencement of work at Stage 1.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM -3:30 PM

Date 4/11/11

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY REPORT  
PA 0327/107/110

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 5A Navoids

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following work under general note 11-D Furnish and install maintenance of traffic and work area protection devices not shown on the contract plans:

Backfill blast fence trench for work area protection prior to beginning drainage work in area 5A. Millings from stockpile area used for backfill.

Total = 8 loads 1-operator, 1-laborer, 1-10 wheel dumptruck, 1-loader 950G at 8 hours each

*(This section contains multiple horizontal lines for additional notes or descriptions.)*


Weather : Clear /52 to 67

Manpower: 1-Super, 1-operator, 1- laborer

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 3:30 p.m.

Date 4-11-2011

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

DATE: 03/27/2011 10:07:11

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC. Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages:1A) Sht. 1 / 1

Weather: (A.M.) Partly Sunny: 43° / (PM) Sunny: 52°

Today, Pile driving activity resumed @ Parking Lot P6.

- Before pile driving started, I notified PA Airside Operations due to the height restrictions of the pile rig.

- I spoke to Mr. Andre Joseph, and Ms. Laura Woodside, both from PA Airside Operations and notified them about the height of the pile rig. Permission was granted.

- Mr. Nerik Yakubov, from PA Geo- Tech, and Mr. Alex Ryberg, from GRL were both on site and monitored the pile dynamic testing.

- For more details of pile driving, please see Mr. Shrinivisan Thiru's narrative on this date.

Note:

Five Star Parking personnel continued to assist in clearing the western section of parking lot P6, for the commencement of work at Stage 1.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM -3:30 PM

Date 4/08/11

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE PA 0127/10/10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 1A Canopy Foundation

Subcontractor MG Forge Construction

MG Forge Construction performed the following to 12-3/4" steel piles for canopy foundation under PACC #14:

Pile Coating touchup

Grind existing coating around weld to produce 2.0 mil profile. Clean with solvent. Area enclosed with plywood and heated with propane heater to maintain required force cure bake cycle of 130 for 3.5 hours. Column #3 piles 3-7, 3-8. were done today. Carboline phenoline 341 was applied to piles.

Force cure bake cycle done between 8:30 to 12:00 and temperature was monitored with digital thermometers.

Weather : Cloudy / 41 to 49

Manpower: 1-Foreman, 1-welder, 1- Super.

1-Junttan Pile driving rig, 2-utility truck, 1-Pickup

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 3:30 p.m.

Date 4-08-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DATE: 4/7/11

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 1A Canopy Foundation

Subcontractor MG Forge Construction

MG Forge Construction performed the following to 12-3/4" steel piles for canopy foundation under PACC #14:

Pile Coating touchup

Grind existing coating around weld to produce 2.0 mil profile. Clean with solvent. Area enclosed with plywood and heated with propane heater to maintain required force cure bake cycle of 130 for 3.5 hours. Column #1 piles 1-1, 1-2 and column #2 piles 2-1, 2-3 were done today. Carboline phenoline 341 was applied to piles and inspected by John Bullard PA.

Force cure bake cycle done between 12:00 to 3:30 and temperature was monitored with digital thermometers.

Weather : Cloudy / 42 to 50

Manpower: 1-Foreman, 1-welder, 1- Super.

1-Junttan Pile driving rig, 2-utility truck, 1-Pickup

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 3:30 p.m.

Date 4-07-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

PA 316 (Rev. 10/07/00)

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 1A Canopy Foundation

Subcontractor MG Forge Construction

MG Forge Construction performed the following to 12-3/4" steel piles for canopy foundation under PACC #14:

Weld 20' pile splice to pile 2-3 at column #2 and pile 3-7 and 3-8 at column #3.

Weld was inspected, UT tested and approved by Dipak Upadhyaya of ANS Consultants.

Alcides Zumaran and Don Wisidagma PA Materials on-site for quality assurance of welding and UT inspection of welds at pile 1-1, 1-2 and 2-3. All pile splicing welds have passed.

MG Forge approved welder Richard Ziembra performed splice welding.

Pile Coating touchup

Grind existing coating around weld with rotary flap to produce 2.0 mil profile. Several grinding wheels needed to be used to produce the 2.0 mil profile. John Bullard PA Materials tested and approved profile and surface preparation.

Begin set-up of tenting for force curing of Phenoline 341 coating.

Weather : Cloudy / 43 - 57

Manpower: 1-Foreman, 1-operator, 1-welder, 1- Super.

1-Junttan Pile driving rig, 2-utility truck, 1-Pickup

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 3:30 p.m.

Date 4-06-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 1A Canopy Foundation

Subcontractor MG Forge Construction .

MG Forge Construction performed the following to 12-3/4" steel piles for canopy foundation under PACC #14:

Weld 20' pile splice to pile 1-1 at coulumn #1 and 2-3 at column #2.

Weld was inspected, UT tested and approved by Dipak Upadhyaya of ANS Consultants.

Alcides Zumaran PA Materials on-site for qulity assurance of welding per approved pile splice WPS R003..

MG Forge approved welder Richard Ziembra performed splice welding.

Subcontractor stopped work at 11:15 due to rain.

Weather : Cloudy /rain 46 - 53

Manpower: 1-Foreman, 1-operator, 1-welder, 1- Super.

1-Junttan Pile driving rig, 2-utility truck, 1-Pickup

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 3:30 p.m.

Date 4-05-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.





Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./ MG FORGE CONSTRUCTION (Sub) Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages:1A/1B) Sht. /

Weather: (A.M.) Sunny: 43 / (PM) Sunny: 68

Activity: (PACC #: 14. MG FORGE - Pile Extensions)..Today, MG Forge, resumed working on steel piles extensions at Parking Lot P6, located at stage 1A.

- Before pile splicing occurred, I notified PA Airside Operations due to the height restrictions of the crane,

-I spoke to Mr. Fred Vissaggio, and Mr. Andre Joseph of PA Airside Operarions (Supervisors), and notified them about the crane rig height. Permission was granted

( for more details of Pile-work. Please refer to Inspector;s Mike Cronan's narrative on this date.)

-Today, only one (1.0) piece of pile was spliced.

- Mr . Dipak Upadyaya from ANS Consultants, Inc. was on site and performed UT Test of pile welding splicing. Results were acceptable.

Also, Mr. Alcides Zumaran, from MACTEC Engineering and Consulting was on site-dispatched by PANY/NJ

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM -3:30 PM

Date 4-04/11

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.





Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./ DUMOR CONTRACTING (Sub) Contract Number: EWR-154,028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage: 5A) Sht. 1 / 1

Weather: (A.M.) Drizzle: 40 / (PM) Rainy: 45

Activity 1: Dumor (Subcontractor)

Net Cost: Dwg. G005 Gen. Notes: 11 J. SALVAGE AND DELIVER TO THE AUTHORITY ADDITIONAL ITEMS NOT SHOWN ON THE CONTRACT DRAWINGS.- TODAY, Dumor, delivered the excess pieces of 60" RCP to the area designated by the PA facility( area loacted south of GP India)

| Manpoweer  | Eqp't.                     |
|------------|----------------------------|
| 1-Operator | 1-Tractor Trailer          |
| 1-Laborer  | 1- P/J. Cat 950G with Fork |
|            | 1- F-350 P/U Trk.          |

Activity 2: Net cost: Dwg. G005 Gen. Notes: 11F. REMOVAL AND REPLACEMENT OF EXISTING CABLES NOT SHOWN ON THE CONTRACT DRAWINGS.. After the delivery of RCP was completed. Dumor, proceeded to work on Stage 5A, to remove the existing light pole foundation s that attached to the unknown concrete slab In order to remove existing cables not shown on the contract drawings. Dumor able to to complete the removal and relocation today.

| Manpower   | Eqp't.:                        |
|------------|--------------------------------|
| 1-Operator | 1- B/H PC 228 USC with Hoe ram |
| 1- Labore/ |                                |


Note: Five (5) Star Parking continued assisting and clearing out 'P6 lot' for the commencement of work at STAGES 3, 4 and 5;

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM- 3:30: 00PM

Date 4-01-2011

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

## **Abelians, Ana**

---

**From:** Wagner, Noreen  
**Sent:** Friday, May 02, 2014 2:17 PM  
**To:** Salvatore, Paul  
**Cc:** Nigro, Cathy; Blanchard, Lars; Smith, Kathleen M.; Menendez, Evelyn; Clark, Christi; Abelians, Ana; Wallace, Michael  
**Subject:** FW: FOI REQUEST REFERENCE NO. 14869 - DEBRA SAHLER (WILDENHAIN CRINO PC) - DAILY REPORTS AND DAILY NARRATIVES FOR 3/2011 THROUGH 5/11 - PART 3  
**Attachments:** Daily Narratives May 2011.pdf

DAILY NARRATIVE PA 0327/07-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 24" RCP between DMH-64 to DMH-63

Backfill with existing material to 3' below subgrade .

Stop work at 10:00 am due to rain

Dumor Contracting performed the following extra work:

Remove existing concrete pavement under asphalt pavement 10"-12"" in depth from stockpile area in stage 1.

Load Dump truck and remove from site to Rockcrete Total = 8 loads removed today

Extra work Manpower 1-operator, 1-laborer, 1- cat 345 excavator, 1- tandem

10:00 am to 3:00 am 5 hours total

Weather : Rain 52 to 64

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-04-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 0327707-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 12" RCP between DMH-65 to CB-64. Install CB-64

Backfill with existing material to 3' below subgrade .

Dumor Contracting performed the following Net Cost work under general note 11-A Relocation of underground utilities not shown :

Excavate test pit to determine location of 12" and 8" water main not shown on the contract plans within limits of DMH-8 to DMH-63. See attached sketch

Joe Russo PA was on-site to discuss existing water main in P-6, and will try to determine if active.

Extra work Manpower 1-operator, 1-laborer, 1-PC300 loader,

10:00 am to 11:00 am 1 hours total

Note: Geotrack on-site to locate and mark out 12" water main. 12" water main could not be located in the area of DMH-8 to DMH-63, additional area marked out south of water main. see attached sketch

Weather : Clear 57 to 75

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-03-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



Contractor: Seth Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pataleo Laborers removed 9 light pole foundations

Pantaleo Electricians removed GPS and communication wires from bus stops 38 & 37.

ECSM did a markout for Verizon around the area where the fiber was hit by Pantaleo. He only marked out the known communication line going to building 123. He didn't have any drawings for the area and it was unknown if there are any other Verizon lines in the area

2 Pantaleo Laborers, 1 Foreman, 1 Operator and 2 Pantaleo Electricians

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/6/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.



Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pataleo Laborers removed 16 light pole foundations

Pantaleo Electricians removed wires from 5 light pole bases and GPS, lighting and communication wire from bus stops 35 & 36. They also removed the lighting and communication wire from bus stop #38, the GPS cable was still hot so it couldn't be removed. Electrical maintenance indicated that since Ops doesn't want the GPS in the bus stops anymore, Pantaleo will have to pull the GPS cables back to the nearest manhole to the GPS circuit breaker panel. Once Pantaleo pulls the wires to the last manhole Maintenance will remove the breaker and shut down the GPS circuit permanently. There is an open permit on the GPS circuit until it is removed completely.

2 Pantaleo Laborers, 1 Operator and 2 Pantaleo Electricians


Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/5/11

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.



Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pataleo Laborers removed 7 light pole foundations but ran into trouble with a few of the foundations that were buried in concrete slab.

Pantaleo Electricians removed wires from 15 light pole bases.

ECSM came to start markouts for Verizon, but had to stop due to weather and will continue tomorrow.

2 Pantaleo Laborers, 1 Operators, 2 Pantaleo Electricians and 1 ECSM representative

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/4/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DATE: 5/3/11

Contractor: Pantaleo Electric

Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers removed 16 light pole foundations.

Pantaleo Electricians removed wires from 22 light pole bases.

Verizon came to check the damaged conduits and confirmed it was a 216-strand fiber cable in one of the 3 innerducts in the PVC conduit that were kinked up because Pantaleo hit it the previous day while attempting to remove a light pole foundation. Verizon does not believe it was a Trunk line, since it had no protection (concrete, steel plate, etc.) but were not sure what it was for exactly. They found a manhole 500' ft away and the technicians tested the fiber for any damage; all the tests passed indicating there was no damage on the cable. They pulled the cable back and Fletcher Creamer repaired the conduits. Verizon Engineering took down Pantaleo's One Call Ticket # and said they will investigate why a markout was never done for the area.

2 Pantaleo Laborers, 1 Operators, 2 Pantaleo Electricians, 2 Verizon Engineers, 1 Verizon Supervisor and 4 Verizon Technicians

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe


Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/3/11

Signed



Counter Signed



Use form PA 316 to note labor, material or equipment usage.

DATE: 05/07/2011 TIME: 11:10

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./MG FORGE Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages: 1 & 2) Sht. 1 / 1

Weather: (A.M.) Partly Sunny 55° (PM) Sunny 55°

ACTIVITY: Contractor continued the excavation around pile cluster at Stage I.

- Started filling 3/4" Ø clean stone - 6" below the the bottom of the proposed pile caps to stabilize the sub-base

(Note: placement of 3/4" Ø clean stone was an option proposed by the contractor after the removal of unsuitable material - no extra payment will be computed for the material placed. Contractor, Mel Oxenreider, agreed.)

- Excavation not complete will continue next day.

| Manpower      | EQUIP                |
|---------------|----------------------|
| 1- Supervisor | 1- B/M 230 LC K      |
| 2- Operator   | 1- Dozer CAT D5M LGP |
| 1- L/F        | 1- D/TK.             |
| 1- Teamster   |                      |

ACTIVITY 2: PSP FALCON (SUB) was on site today and continue surveying work @ Stage 2, west of Parking lot P6.

| Manpower      | EQUIP                  |
|---------------|------------------------|
| 1- Supervisor | 1- Survey equipment    |
|               | 1- SERVICE UTILITY TRK |

Aecon continued loading out of unsuitable material from PMC stockpile yard @ the south end.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00AM - 4:00PM

Date 5-07-2011

Signed

*Handwritten signature*

Counter Signed

*Handwritten signature*

DAILY NARRATIVE PA 0527 117-111

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work:

Manpower 1-operator, 1-Komatsu PC228 backhoe w/hoec ram, 1-PC300 loader, 1-JD 350 dump

Clean up work site. Move reinforced concrete pipe along side area for installation.

Consolidate concrete debris pile in stage 1.

Weather : Cloudy 54 to 65

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-02-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DATE: 5/2/11 TIME: 10:00 AM

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./MG FORGE Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages: 1 & 2) Sht. 1

Weather: (A.M.) Cloudy: 54° / (PM) Cloudy: 76°

Activities: (PMC) Contractor continued the excavation around pile cluster to establish the proposed sub-grade and bottom of pile caps, at stage 1.
- Hauled out excavated materials from work site.
- Excavation not complete will continue next day.

Manpower:
1- Supervisor 1- 13/14 J. Deere 230 LC
2- Operator 1- Dump Trk
1- L/F 1- 13/14 J. Deere 310 SJ
1- Laborer 1- Service P/U Trk. F-250
1- Teamster 2 Service P/U Trk. F-350

- Arecon, continued loading out of unsuitable material from PMC stockpile area @ the south end.
- Safety officer Eze Murphy visited the site. No safety issues.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 4:00 PM

Date 5-02-11

Signed [Signature]

Counter Signed [Signature]

Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers removed 15 light pole foundations.

Pantaleo Electricians removed wires from 14 light pole bases.

Pantaleo Laborers hit an unmarked Verizon conduit line while attempting to remove a pole foundation on the northwest end of P6. I contacted Mike Murray from Verizon to come and take a look. Mike confirmed it was a Verizon line; a 3 PVC conduit line with one 15-gauge, 5 conductor cable in one conduit and 3 inner-ducts in another conduit. Pantaleo broke the 3 PVC conduits and severed the 5 conductor line and pulled a kink in the 3 innerducts. Two Verizon Technicians came and inspected the conduit for damage in the four lid Verizon manhole east of the conduit break point. They confirmed the wire wasn't damaged and that contractors will come tomorrow to repair the conduits. They did splice the 5 conductor cable though. Not only wasn't the area marked out but the conduits themselves were unprotected underground. Pantaleo did have a One Call ticket in but they said they will call for an additional one. From what I could see there were no markouts for any Verizon lines inside the stage 2 area but there were markings along Brewster road.

2 Pantaleo Laborers, 1 Operators, 2 Pantaleo Electricians, 1 Verizon Supervisor and 2 Verizon Technicians

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe


Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/2/11

Signed



Counter Signed



Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE PA 0327/07-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 24" RCP between DMH-64 to DMH-63

Backfill with existing material to 3' below subgrade .

Stop work at 10:00 am due to rain

Dumor Contracting performed the following extra work:

Remove existing concrete pavement under asphalt pavement 10"-12" in depth from stockpile area in stage 1.

Load Dump truck and remove from site to Rockcrete Total = 8 loads removed today

Extra work Manpower 1-operator, 1-laborer, 1- cat 345 excavator, 1- tandem

10:00 am to 3:00 am 5 hours total

Weather : Rain 52 to 64

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-04-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 0327 / 07-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 12" RCP between DMH-65 to CB-64. Install CB-64

Backfill with existing material to 3' below subgrade .

Dumor Contracting performed the following Net Cost work under general note 11-A Relocation of underground utilities not shown :

Excavate test pit to determine location of 12" and 8" water main not shown on the contract plans within limits of DMH-8 to DMH-63. See attached sketch

Joe Russo PA was on-site to discuss existing water main in P-6, and will try to determine if active.

Extra work Manpower 1-operator, 1-laborer, 1-PC300 loader,

10:00 am to 11:00 am 1 hours total

Note: Geotrack on-site to locate and mark out 12" water main. 12" water main could not be located in the area of DMH-8 to DMH-63, additional area marked out south of water main, see attached sketch



\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

Weather : Clear 57 to 75

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-03-2011

Signed  Counter Signed 



Contractor: Suh Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers removed 9 light pole foundations

Pantaleo Electricians removed GPS and communication wires from bus stops 38 & 37.

ECSM did a markout for Verizon around the area where the fiber was hit by Pantaleo. He only marked out the known communication line going to building 123. He didn't have any drawings for the area and it was unknown if there are any other Verizon lines in the area

2 Pantaleo Laborers, 1 Foreman, 1 Operator and 2 Pantaleo Electricians

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/6/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.



Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pataleo Laborers removed 16 light pole foundations

Pantaleo Electricians removed wires from 5 light pole bases and GPS, lighting and communication wire from bus stops 35 & 36. They also removed the lighting and communication wire from bus stop #38, the GPS cable was still hot so it couldn't be removed. Electrical maintenance indicated that since Ops doesn't want the GPS in the bus stops anymore, Pantaleo will have to pull the GPS cables back to the nearest manhole to the GPS circuit breaker panel. Once Pantaleo pulls the wires to the last manhole Maintenance will remove the breaker and shut down the GPS circuit permanently. There is an open permit on the GPS circuit until it is removed completely.

2 Pantaleo Laborers, 1 Operator and 2 Pantaleo Electricians

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/5/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DAVID L. NYRR, CHAIRMAN  
PA 0327 07-10

Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pataleo Laborers removed 7 light pole foundations but ran into trouble with a few of the foundations that were buried in concrete slab.

Pantaleo Electricians removed wires from 15 light pole bases.

ECSM came to start markouts for Verizon, but had to stop due to weather and will continue tomorrow.

2 Pantaleo Laborers, 1 Operators, 2 Pantaleo Electricians and 1 ECSM representative

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe


Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/4/11

Signed



Counter Signed



Use form PA 316 to note labor, material or equipment usage.

Contractor: Pantaleo Electric

Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers removed 16 light pole foundations.

Pantaleo Electricians removed wires from 22 light pole bases.

Verizon came to check the damaged conduits and confirmed it was a 216-strand fiber cable in one of the 3 innerducts in the PVC conduit that were kinked up because Pantaleo hit it the previous day while attempting to remove a light pole foundation. Verizon does not believe it was a Trunk line, since it had no protection (concrete, steel plate, etc.) but were not sure what it was for exactly. They found a manhole 500' ft away and the technicians tested the fiber for any damage; all the tests passed indicating there was no damage on the cable. They pulled the cable back and Fletcher Creamer repaired the conduits. Verizon Engineering took down Pantaleo's One Call Ticket # and said they will investigate why a markout was never done for the area.

2 Pantaleo Laborers, 1 Operator, 2 Pantaleo Electricians, 2 Verizon Engineers, 1 Verizon Supervisor and 4 Verizon Technicians


Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe


Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/3/11

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

DATE: 05/07/2011

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./MG FORGE Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages: 1 & 2) Sht. 1 / 1

Weather: (A.M.) Partly Sunny: 55° (PM) Sunny 55°

Activity: Contractor continued the excavation around pile cluster at Stage 1.

- Started filling 3/4" Ø clean stone-6" below the the bottom of the proposed pile caps to stabilize the sub-base

(Note: placement of 3/4" Ø clean stone was an option proposed by the contractor after the removal of unsuitable material - no extra payment will be computed for the material placed. Contractor, Mel Oxenreider, agreed.)

- Excavation not complete will continue next day.

Manpower:

EQUIP

1- Supervisor

1- B/M 230 LC K

2- Operator

1- Dozer CAT D5M LGP

1- L/F

1- D/T/K

1- Teamster

Activity 2: FSP FALCON (SUB) was on site today and continue surveying work @ Stage 2, west of Parking lot P6.

Manpower:

EQUIP

1- Supervisor

1- Survey equipment

1- Service UTILITY Trk

Airecon continued loading out of unsuitable material from PMC stockpile yard @ the south end.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7: 0AM - 4: 0PM

Date 5 - 07 - 2011

Signed

*chsk*

Counter Signed

*[Signature]*

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work:

Manpower 1-operator, 1-Komatsu PC228 backhoe w/hoe ram, 1-PC300 loader, 1-JD 350 dump

Clean up work site. Move reinforced concrete pipe along side area for installation.

Consolidate concrete debris pile in stage 1.

Weather : Cloudy 54 to 65

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-02-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC./MG FORGE Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages: 1 & 2) Sht. 1

Weather: (A.M.) Cloudy: 54° / (PM) Cloudy: 76°

Activities: (PMC) Contractor continued the excavation, pile cluster to establish the proposed sub-grade and bottom of pile caps, at Stage 1. - Hauled out excavated materials from work site. - Excavation not complete will continue next day.

Manpower: 1- Supervisor, 1- IS/H J. Deere 280 LC, 2- Operator, 1- Dump Trk, 1- L/F, 1- R3/H J. Deere 310 SJ, 1- Laborer, 1- Service P/u Trk. F-250, 1- Teamster, 2 Service P/u Trk. F-350

- Arecon, continued loading out of unsuitable material from PMC stockpile area @ the south end. - Safety officer Eve Murphy visited the site. No safety issues.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed [Signature] Counter Signed [Signature] Shift 7:00 AM - 4:00 PM Date 5-02-11

Use form PA 316 to note labor, material or equipment usage.

DAILY NAVIGATION PLAN 0327/07/10

Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers removed 15 light pole foundations.

Pantaleo Electricians removed wires from 14 light pole bases.

Pantaleo Laborers hit an unmarked Verizon conduit line while attempting to remove a pole foundation on the northwest end of P6. I contacted Mike Murray from Verizon to come and take a look. Mike confirmed it was a Verizon line; a 3 PVC conduit line with one 15-gauge, 5 conductor cable in one conduit and 3 inner-ducts in another conduit. Pantaleo broke the 3 PVC conduits and severed the 5 conductor line and pulled a kink in the 3 innerducts. Two Verizon Technicians came and inspected the conduit for damage in the four lid Verizon manhole east of the conduit break point. They confirmed the wire wasn't damaged and that contractors will come tomorrow to repair the conduits. They did splice the 5 conductor cable though. Not only wasn't the area marked out but the conduits themselves were unprotected underground. Pantaleo did have a One Call ticket in but they said they will call for an additional one. From what I could see there were no markouts for any Verizon lines inside the stage 2 area but there were markings along Brewster road.

2 Pantaleo Laborers, 1 Operators, 2 Pantaleo Electricians, 1 Verizon Supervisor and 2 Verizon Technicians


Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and backhoe


Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/2/11

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

**PA Construction**

**Daily Narrative**



**PA Construction**  
The Port Authority of NY & NJ

|                |  |             |  |
|----------------|--|-------------|--|
| PROJECT:       | Rehabilitation of Parking Lot P-6 & Gas Station Site | JOB NO.:    | EWR-154.028                              |
| LOCATION:      | STAGE #2   | CONTRACTOR: | Paving Materials & Construction, Co. Inc |
| INSPECTOR:     | C. Guevara   | DATE:       | Wed. 5/25/2011                           |
| COUNTERSIGNED: | <i>[Signature]</i>                                   | WEATHER:    | Partly Cloudy                            |
| DAY: 7:00AM    | NIGHT:   | TEMP: 67° F | AM: 7:00 PM:                             |

PA 327

11-87

CRAFT (LIST ALL CRAFTS) Hr. total Hr.

|                  |   |   |    |   |
|------------------|---|---|----|---|
| <u>PMC</u>       |   |   |    | General Contractor Performed the following work:  |
| <b>Foreman</b>   | 4 | 9 | 36 | <u>Activity 1. Unclassified Work</u>  |
| <b>Workers</b>   |   |   |    | PMC/Contractor continued back filling & compacting the trench where 12" dia. RCP storm pipe was installed. The fill was performed with 3/4" - DGA-ABC - +/- 8" depth. Then it was compacted/Rolled.   |
| <u>Dumor</u>     |   |   |    | This work was performed between CB12 ; DMH -8 ; CB13 - As per contract drawings C043.   |
| <b>Laborers</b>  | 1 | 9 | 9  | Also contractor continued backfilling / compacting trench between DMH-8 and CB10.   |
| <b>Operator</b>  | 2 | 9 | 18 | Dumor/Subcontractor continued and complete the installation of 12" diam RCP between DMH-8 and CB10 . Also CB10 was installed. As per contract drawings C039 and C043.   |
| <u>Maser*</u>    |   |   |    | Dumor start rolling and compacting the backfill along trench area.  |
| <b>Surveyor*</b> | 1 | 8 | 8  | Excess soil from excavation as well as construction debris ( reinforced slab, concrete and asphalt) was removed from this trench surrounding area.  |
| <b>Workers*</b>  | 1 | 8 | 8  | <u>Activity 2. Extra Work - PACC-17</u>   |
|                  |   |   |    | During the process of excavation and pipe (12" diam. RCP) installation between DMH-8 and CB10. It was encounter two elect. duck bank , a 16" RCP water main and a reinforced concrete slab in conflict with the installation of the proposed drainage pipe. |
|                  |   |   |    | Dumor start removing the concrete slab near to the existing water main. Removal was done carefully without affecting the integrity of the existing water main. PA/ARE Joseph C. was notify and he came to the site as well as PA/Mint. / Joe Russo.         |
|                  |   |   |    | The slab removal , cleanout, and encasement of existing elec. wire in a 2" PVC was performed in T.M. Work was performed in +/- 4 Hrs. Attached please find contractor's T.M. ticket.  |
|                  |   |   |    | <u>Activity 3. Net Cost - from Contract Drawing G005 Note 11, Item L.</u>   |
|                  |   |   |    | Excess soil at the stock pile area in the construction site was removed/transported to the PA/South Area. Attached please find " Contractor's Ticket".  |
|                  |   |   |    | Attached find a Daily personnel Log EWR 154.028 - Parking lot P-6   |

**TOTAL:** 9 43 79 \* PA/Surveyors

| EQUIPMENT:             | Model     | Number | Notes | EQUIP.: | Notes | Material Description | Quantity | Unit  | Notes |
|------------------------|-----------|--------|-------|---------|-------|----------------------|----------|-------|-------|
| BackHoe                | PC 300 Ic | 1      |       |         |       | DG-ABC               | +3       | Loads |       |
| Back Hoe/ (Hyd. hammer | Komatsu   | 1      |       |         |       | 12" diam RCP         | +60      | LF    |       |
| Loading Truck [Deere]  | 350 D     | 1      |       |         |       | 2" pvc               | 6        | lf    |       |
| Roller                 |           | 2      |       |         |       |                      |          |       |       |
| Pick Ups               |           | 2      |       |         |       |                      |          |       |       |

ADDITIONAL COMMENTS / DIRECTIVE



Contractor:

Pantaleo Electric

Contract

Number: EWR 154.028

Location:

Parking lot P6 Stage 2

Pantaleo Laborers installed 80' of 2-2" PVC conduits near the west fence as well as handholes 42 & 43.

A second Pantaleo crew installed 3 light pole foundations 1688, 1686 & 1674.

4 Pantaleo Laborers, 2 Foremen and 2 Operators

Equipment: Handtools, 3 Pick-up trucks, air compressor, pavement breaker, box truck and 2 backhoes

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/25/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

**PA Construction**

**Daily Narrative**



**PA Construction**  
The Port Authority of NY & NJ

PROJECT: Rehabilitation of Parking Lot P-6 & Gas Station Site

JOB NO.: EWR-154,028

LOCATION: Parking Lot P-6 & Gas Station Site at Brewster Road

CONTRACTOR: Paving Materials & Construction, Co. Inc

INSPECTOR: C. Guevara

DATE: Wed. 5/25/2011

COUNTERSIGNED: [Signature]

WEATHER: Partly Cloudy

PA 327

11-87

DAY: 7:00AM NIGHT:

TEMP: 67° F

AM: 7:00 PM:

CRAFT (LIST ALL CRAFTS) Hr. total Hr.

PMC

Activity 1: [Contract]

Foreman

4 9 36

Workers

PMC/Contractor continued back filling & compacting the trench where 12" dia. RCP storm pipe was installed.

The fill was performed with 3/4" - DGA-ABC - +/- 8" depth. Then it was compacted/Rolled.

This work was performed between CB12 ; DMH -8 ; CB13 - As per contract drawings C043.

Dumor

Also contractor continued backfilling / compacting trench between DMH-8 and CB10.

Labors

1 9 9

Operator

2 9 18

Activity 2 : [PACC-17]

Dumor /Subcontractor continued excavating & installing proposed 12" diam. RCP between DMH-8 and CB10.

During the excavation It was encounter two clect. duck bank , a 16" rop water main and a reinforced concrete slab in conflict with the installation of the proposed drainage pipe.

Maser\*

Surveyor\*

1 8 8

Workers\*

1 8 8

Dumor start removing the concrete slab near to the existing water main. Removal was done carefully without affecting the existing water main. PA/ARE Joseph C. was notify and he came to the site as well as PA/Mint/ Joe Russo.

The slab removal , cleanout, and encasement of existing elec. wire in a 2" PVC was performed in T.M basis work was performed in +/- 4 Hrs. Attached please find contractor's T.M. ticket.

\*\*\*\*\*

Dumor continued and complete the installation of 12" diam RCP between DMH-8 and CB10 . Also CB10 was installed. As per contract drawings C039 and C043.

Dumor start rolling and compacting the backfill along trench area.

Excess soil from excavation as well as construction debris ( reinforced slab, concrete and asphalt) was removed from this trench surrounding area.

\*\*\*\*\*

Excess soil at the stock pile area in the construction site was removed/transported to the PA/South Area. Attached please find "Ticket".

Attached find a Daily personnel Log EWR 154.028 - Parking lot P-6

TOTAL: 9 43 79

| EQUIPMENT:              | Model     | Number | Notes | EQUIP.: | Notes | Material Description | Quantity | Unit  | Notes |
|-------------------------|-----------|--------|-------|---------|-------|----------------------|----------|-------|-------|
| BackHoe                 | PC 300 lc | 1      |       |         |       | DG -ABC              | +3       | Loads |       |
| Back Hoe/ (Hyd. hammer) | Komatsu   | 1      |       |         |       | 12" diam RCP         | +60      | LF    |       |
| Loading Truck (Deere)   | 350 D     | 1      |       |         |       | 2" pvc               | 6        | If    |       |
| Roller                  |           | 2      |       |         |       |                      |          |       |       |
| Pick Ups                |           | 2      |       |         |       |                      |          |       |       |

ADDITIONAL COMMENTS / DIRECTIVE



Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2 )

Weather: (A.M.) Sunny: 63° / (PM) Sunny: 82°

Activity: 1 (Net cost) DNG. GOOS, GEN. NOTES: 11 L. TRANSPORTATION OF SOIL FROM SITE TO STACKPILE AREA.

- Contractor resumed hauling out of excess unsuitable material from P6, to contractor stockpile yard @ the south end.
- hauling out not complete will continue next day.

Manpower: \_\_\_\_\_ EQPT: \_\_\_\_\_  
 2- Operator \_\_\_\_\_ 1- B/H J. Deere 270C \_\_\_\_\_  
 \_\_\_\_\_ 1- Dozer 750C \_\_\_\_\_  
 \_\_\_\_\_ 3- Dump Trks. \_\_\_\_\_

ACTIVITY 2: DUMOR (SUB) Continued the excavation and laying of RCP from DMH8, to GB#10. During the course of the excavation. DUMOR encountered abandoned pile cap which was on the way for the placement of 12" Ø RCP (from DMH to GB#10)

- Contractor stopped the placement of RCP and started breaking the concrete. (see attached photo)
- Dumors was able to placed 104.0 L.F. of 12" Ø RCP today.
- Placement of RCP from DMH8 to GB 10, not complete will continue next day.

Manpower: \_\_\_\_\_ EQPT: \_\_\_\_\_  
 1- Supervisor \_\_\_\_\_ 1- Laborer \_\_\_\_\_ 1- B/H PC 300LC \_\_\_\_\_  
 1- Operator \_\_\_\_\_ 1- PC 228 B/H Komatsu with hoe ram \_\_\_\_\_

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 4:30 PM  
 Date 5-24-11

Signed [Signature] Counter Signed [Signature]



Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers installed Electrical Manhole B and light pole foundation 1684. Pantaleo Electricians did measurements for wire lengths needed for light poles.

2 Pantaleo Electricians, 2 Pantaleo Laborers, 1 Foremen and 1 Operator

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and 1 backhoe

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/24/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DAVID N. RICHMOND

PA 0327/07-10

Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers installed 2 light pole foundations after attempting to install 4 pole foundations but couldn't because of obstructions .  
RFIs to be written by PMC about the underground obstructions.

2 Pantaleo Laborers, 1 Foremen and 1 Operator

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and 1 backhoe

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/23/11

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

PAVED SURFACING

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2 )

Weather: (A.M.) Drizzle: 63° / (PM) Cloudy: 71°

Activity (PMC) Continued sub-grading and trench restoration @ Stage 2, west of P6.

- Performed placement of DGABC @ various locations as part of trench restoration.
- Sub-grading not complete will continue next day.

| Manpower:     | EQUIP.              |
|---------------|---------------------|
| 1- Supervisor | 1- B/A PC 300 LC    |
| 2- Operator   | 1- D/TRK            |
| 1- L/F        | 1- UTL. P/U TRK.    |
| 2- L          | 2- F-350 P/U TRK    |
|               | 1- Dozer CAT DM LGP |

ACTIVITY 2: DUMOR: (SUB) Continued the placement of Drainage Utilitia @ the southern most section of Stage 2, west of Parking lot P6 (See attached sketch).

DUMOR, able to placed two (2.0) Catch basins today. C15 # 65 & C15 # 66.  
 - Also placed, Sixteen (16.0) l.f. of 12" Ø RCP, and Twenty (24.0) <sup>four</sup> l.f. of 18" Ø RCP.

- Before the end of work day - Sub-Contractor performed initial backfilling around catch basins, and on top of pipes. Used jumping jack for compaction.
- Backfilling not complete will continue next day.

| Manpower:                  | EQUIP.            |
|----------------------------|-------------------|
| 1- Supervisor; 1- Operator | 1- B/A PC 300 LC  |
| 1- Laborer                 | 1- D/TRK          |
|                            | 1- Jumping Jack   |
|                            | 2- F-350 P/U TRK. |

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 4:00 PM

Date 5-23-11

Signed [Signature] Counter Signed [Signature]

**DAILY NARRATIVE** PA 316 (2/7/10)

Contractor: Pantaleo Electric

Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers installed 2 light pole foundations.

Dumor encountered 3 duct banks near the northeastern area of stage 2. Geotrack came and traced two duckbanks back to PSE&G manhole outside of the P6 fence near building 123. Bob Elves from PSE&G came out and contacted some PSE&G electricians who verified that there were six 4" empty conduits coming out of their manhole going west towards the inside of the parking lot. It's believed that this is the southern most ductbank we encountered. The other larger ductbank to the north is believed to be Verizon's but has no markouts. Two techs from Verizon went into their 4 lid manhole in the parking lot where they found four 4" conduits with fiber and copper lines going east towards building 123. They also verified 12 to 15 2" conduits going west with atleast one wire in it that wasn't marked out. I gave the Verizon Engineer (Paul) my phone number but never received a call back.


2 Verizon Techs, 2 PSE&G Representatives, 2 PSE&G Electricians, 2 Pantaleo Laborers, 1 Foremen and 1 Operator  
Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck and 1 backhoe


Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/20/11

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

DATE: 5-20-11 PAGE: 11

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2 ) sht. 1/2

Weather: (A.M.) Partly Sunny: 50° / (PM) Rainy: 70°

Activity: DUMOR (SUB) Continued the excavation for the placement of underground utilities @ Stage 2, west of PG.

- While doing the excavation for the placement of DMH #5, and between DMH #6, and CB#11, Dumor, encountered utility interferences, which are on the way for the placement of proposed 15" Ø RCP (from DMH #6 to CB#11)

- I called up Geo-Track representatives and Inspector Keith Williams called up VERIZON representative.

- Both representatives showed up @ site, and determined that the interference belongs to VERIZON.

- Dumor had to stop the utility placement until VERIZON completed their own investigation.

| Manpower:     | EQUIP                        |
|---------------|------------------------------|
| 1- Supervisor | 1- B/H J. Dore 310 SK        |
| 1- Operator   | 1- B/H PG Komatsu PC 228 USK |
| 1- Laborer    | 1- UTILITY P/U TRK           |
|               | 2- F-350 Service P/U TRK.    |


ACTIVITY 2: (PMC) Performed sub-grading, and placement of DGABC @ various locations where underground utilities been placed as part of trench restoration.


(see next sht.)

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 3:30 PM

Date 5-20-11

Signed 

Counter Signed 

DAILY NARRATIVE PA 0327/107-10

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2) sht. 2 1/2

Weather: (A.M.) 56° - Rainy / (PM) 70° - Rainy

Activity 2 (cont'd). -Sub-grading and trench restoration not complete. Will continue next work day.

Table with 2 columns: Manpower and EQUIP. Manpower includes 2 Operator, 1 L/F, 2 Laborer, 1 Teamster. EQUIP includes 1 P/L 644 lb CAT, 1 DOZER CAT LG, 1 D/TK, 1 Roller BOMAG, 1 Combination hoe 310 sd J. Deere, 3 P/u T-K F-350.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 3:30 PM Date 5-20-11

Signed [Signature] Counter Signed

DATE: 5/19/11

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2)

Weather: (A.M.) Partly Sunny; 58° / (PM) Sunny; 70°

Activity (PMC) Continued the removal of light pole foundation @ various locations @ Stage 2 - west of Parking Lot G.  
 - Loaded out pieces of concrete and asphalt that have been removed.  
 - Removal of light pole foundations not complete will resume next day.

Manpower: EOPF  
 2- Operator 1- B/H Komatsu J. Deere 310 SE Combination hoas  
 1- Teamster 1- B/H to Komatsu PG 228 US LC  
 1- Dump Trk.

ACTIVITY 2: Contractor started sub-grading @ area where concrete sidewalk/ Island used to be (Bus shelter # 38)  
 - Sub-grading not complete will continue next day.  
 - Contractor also started filling some areas where light pole foundations have been removed. Filling also not complete will continue next day.

Manpower: EOPF  
 1- L/F 1- B/H J. Deere 230 C LC  
 1- Operator 1- Combination hoas 310 SJ  
 2- Laborer 1- D/Trk.  
 1- Teamster 1- Service P/U Trk. F-350

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 3:30 PM

Date 5-19-11

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE PA 0327/07-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 12" RCP between DMH-64 to CB-63 Complete. Install CB-63

Backfill with DGABC and existing material to subgrade .

Excavate and install 18" RCP between DMH-8 to CB-13 Complete. Install CB-13

Backfill with DGABC and existing material to subgrade .

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-19-2011

Signed

[Handwritten signature]

Counter Signed

[Handwritten signature]

Use form PA 316 to note labor, material or equipment usage.



Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers installed 3 light pole foundations.

ECSM came to refresh markouts for Verizon. I alerted him about the communication line Dumor discovered on 5/12/11 but he didn't mark it out, I'm assuming because he couldn't find it in the Verizon manhole or it's dead.

1 ECSM Tech, 2 Pantaleo Laborers, 1 Foremen and 1 Operator

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck, Vermeer and 1 backhoe

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/19/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.



Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers installed two light pole foundations (1722, 1212).

2 Pantaleo Laborers, 1 Foremen and 1 Operator


Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck, Vermeer and 1 backhoe

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/18/11

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE ISSUES: 10/10

Sh. 1/4

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2 )

Weather: (A.M.) Rainy: 66° / (PM) Rainy: 70°

Activity 1: (PMC) Contractor continued the removal of light pole foundations @ Stage 2, - west of P6.

- Also continued the removal of concrete slab that attached to the foundations.
- Load out concrete debris from site.
- Contractor able to complete the light pole foundations that they have been working on today. Will continue the removal next day @ other locations within stage 2.

Manpower: ESPE
2- Operator 2- Combination B/A John Deere 310G/310 SE
1- L/F 2- P/u TK F-350
1- Teamster 1- Dump TK.

Activity 2: PSP FALCON INDUSTRIES (SUB) Surveyor was on site today and continued the surveying work.

MP: 1- Surveyor
EQP'T: 1- Survey EQUIPMENT

Activity 3: (PMC) During the clean up in preparation of sub-grading. Contractor encountered concrete slab @ area, where full depth excavation are required (see attached sketch)

- Contractor proceeded by breaking the concrete slab, and loaded out concrete debris. (Manpower & EQP'T. - see next shif.)

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 Am - 4:00 PM
Date 5-18-11

Signed [Signature] Counter Signed [Signature]



2/4

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2 )

Weather: (A.M.) Rainy: 66° / (PM) Rainy: 70°

Activity (3) cont'd.

Manpower: EQPT

1- Operator 1- 15/11 Komatsu PC 228 USLC

ACTIVITY 4: DUMOR (SUB) Sub-Contractor did not lay any underground utilities today due to rainy condition.

- Performed clean up and loaded out concrete debris that was stockpiled @ Stage 1.

- Placed water barrier around excavated areas for protection.

Manpower: EQPT

1- Operator 1- B/H CAT 345 B

1- Laborer 1- D/T/K.

1- D/T/K. Driver 2- F-350 Serv. P/U T/K.

Note: Mr. Chris Salvatore, and Mr. Ron Pressler from Churtis Insurance and AON; visited the site today. No safety issues. (respectively)

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 4:00 PM

Date 5-18-11

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

Sh. 1/2

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2 )

Weather: (A.M.) Rainy : 55° / (PM) Cloudy : 65°

Activity (PMC) Continued the removal of light pole foundations @ Stage 2, west of Parking Lot P6.
- Contractor also continued the breaking of concrete slab that attached to the foundations.
- Loaded out from work site pieces of concrete slab that have been removed.
- Removal of light pole foundations not complete. Will continue next day.

Manpower:

EQUIP'T.

2- Operator

1- Combination Back hoe 310 SG w/ hoe ram

1- L/F

1- P/L J. Deere 310 G

1- Teamster

1- Bkt Komatsu PC 228 with hoe ram

2- P/L Trk F-350

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 3:30 PM

Date 5-17-11

Signed

[Signature]

Counter Signed

[Signature]

Use form PA 316 to note labor, material or equipment usage.

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following work: under PACC # 17:

Load Dump truck and move to stage 1 for future disposal, Remove 7-loads to Rockcrete Recycle, 2-loads asphalt to Weldon.

Hours 7:00 am to 3:30 pm total = 8 hours, 1-cat 345 excavator, 2- tandem trailers

Paving Material Construction performed the following work under PACC #17:

Excavate test pits to locate utilities between CB-10 to DMH-8, remove electrical ductbank to removed light pole foundation

locate 16" water main and determine elevation of tipop of watrer main.


1-operator, 1-laborer, 1-JD backhoe 310SE 1-hour each

Weather : Rain 57 to 64

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-17-2011

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

Contractor: Pantaleo Electric

Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers installed handhole #34 with ground rods.

Pantaleo Electricians pulled GPS circuits & and communications lines from Bus Stop #39 to their respective manholes, so Dumor can install their drainage pipe under the duct bank which houses the communication and GPS lines for bus stop #39. They also investigated light poles which we were reported out. Two light poles (PA225, PA229D) on Brewster Rd didn't have voltage in the base which implies the circuit is shut down under our permit. Light poles PA238, 238E, 238F, PA234C on Brewster Rd had voltage. They also pulled back and safed off the wires in the base of 30' light poles in the parking lot.

2 Pantaleo Electricians, 2 Pantaleo Laborers, 1 Foremen and 1 Operator

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck, Vermeer and 1 backhoe


Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.


Shift 7am-3:30pm

Date 5/16/11

Signed



Counter Signed



Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE PA 0327 07-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Cleanup work area around drainage structures and drainage runs.

Backfill with existing material and stockpiled DGABC to 1' below subgrade for 24" RCP between DMH-8 to DMH-63..

Paving Materials Construction performed the following work under Net cost general note 11-A Relocation of Underground Utilities not shown. Conflict with electrical ductbank and 12" RCP between CB-63 to DMH-64

Pump out water from area and chip off bottom of existing ductbank 4"-6" for installation of 12" RCP see attached

1-foreman, 2-laborers, 5 hours each, 2-jackhammers, 1-air compressor

Paving Materials Construction performed the following extra work:

Remove existing concrete slab not show on Contract Drawings around Light pole foundations for removal

3-light pole foundations complete today. 1-operator 5 hours, 1-foreman- 2hours, 1-JD backhoe, 1-JD hoe ram

Remove and load out concrete slab not show on Contract Drawings in area of full depth removal

1- operator, 1-komatso 228, 1-JD excavator, 1-dumptruck 5 hours each

Paving Materials Construction performed the following classified work full depth pavement removal:

Classified item #2 Full depth pavement removal = 895 s.y. (see attached)

Classified item #4 Remove concrete sidewalk and concrete island = 102 s.y. (see attached)

Weather : Rain 58- 65

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-16-2011

Signed [Signature] Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY SURVEY LOG PA 0327/07ED

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2 )

Weather: (A.M.) Sunny: 54° / (PM) Sunny: 69°

Activity

(PMG) Performed consolidation of excess unsuitable materials @ work site.
- Contractor only did miscellaneous work. (no contract work performed by MGC)
- For more details of drainage and electrical work. please refer to Inspector Mike Cronan, and Keith Williams narrative on this (day) date

Manpower: 1-Operator EOP: 1-P/L G44H John Deere

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00AM- 3:30 PM

Date 5-13-11

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



*Sub* Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers installed handholes #32 and #30 with ground rods.

2 Pantaleo Laborers, 1 Foremen and 4 Operators


Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck, Vermeer and 1 backhoe


Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/13/11

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

**DAILY NARRATIVE** PA 316 (07-10)

**Contractor:** Paving Materials & Construction Co. Inc. **Contract Number:** EWR-154.028

**Location:** Parking Lot P-6 stage 2

**Subcontractor** Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Remove existing 15"RCP and install new 18" RCP between DMH-8 to CB-13 Work in progress

Backfill with existing material to 3' below subgrade .

Dumor Contracting performed the following extra work:

Load Dump truck and move to stage 1 for future disposal. Remove 1-loads to Rockcrete Recycle.

Hours 1:30 pm to 3:30 pm total = 2 hours

Paving Material Construction performed the following work under Net Cost general note 11-L:

Transporation of soil from site to stockpile area.


1-operator, 1- JD excavator 270LC, 2-Dumptruck @ 8 hours each


Weather : Cloudy 59 to 64

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

**Shift** 7:00 a.m. to 4:30 p.m.

**Date** 5-13-2011

**Signed** 

**Counter Signed** 

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 1327/07/10

Shift: 1/4

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage )

Weather: (A.M.) Sunny: 54° - 1 (PM) Sunny 70°

Activity: Contractor load out concrete debris from site - Continued breaking of concrete slab that encountered while excavating @ areas where proposed islands are required. (South west of P6 - Stage 2) - Breaking of concrete not complete. will continue next day.

Mannpower

EQUIP

Mannpower:

- 1 Operator
1 Teamster

- 1- B/H CAT 330
1- P/U TRK. F-350
1- D/TRK.

(Note: I left EWR @ around 1:00 PM today to attend URS sponsored seminar)

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - (1:00) 3:30 PM
Date 5-12-11

Signed [Signature]

Counter Signed [Signature]



Sub Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers installed handholes #28, #31, #34 and #36 with ground rods.

The other Pantaleo crew poured 10 yds of concrete over the newly installed ductbank near the front construction gate between handholes #19 & #9.

Test results of the concrete were: Temp = 65 deg, Slump 5.5, Air = 3% and Unit Weight = 148 lbs

Dumor discover a possible Verizon communication line while digging test pits near bus stop #37. I called Mike Murray from Verizon and left a message, I'm awaiting a call back.

4 Pantaleo Laborers, 2 Foremen and 2 Operators

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck, Vermeer, Concrete Truck and 2 backhoes

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/12/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 03277-07-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 12" RCP between DMH-64 to CB-63 Complete. Install CB-63

Backfill with existing material to 3' below subgrade .

Remove existing 15"RCP and install new 18".RCP between DMH-8 to CB-12 Complete. Install CB-12.

Excavate for 12" RCP between DMH-64 to CB-62 and encountered existing electrical ductbank in conflict with 12" RCP

Dumor performed Net cost work under General Note 11-A Relocation of utilities. Expose existing utility ductbanks 30' south of DMH-64.

Paving Materials Construction performed the following work under Net cost general note 11-A Relocation of Underground Utilities not shown. Conflict with electrical ductbank and 12" RCP between CB-63 to DMH-64

Chip off concrete from ductbank to expose PVC conduit. Bottom of conduit 302.85, top of 12" RCP pipe will clear if bottom of ductbank is removed.

Possible conflict with electrical ductbank and 12" RCP between CB-10 to DMH-8

Excavate 5 test pits to determine location and possible conflict with installation on 12" RCP between DMH-8 to CB-10 see attached sketch for details. Bottom of electrical conduit 303.77 conflict with 12" RCP 4".

1-operator, 2-laborers, 1-JD-310 backhoe total 4 hours each

Paving Material Construction performed the following work under Net Cost general note 11-H

Furnish backfill from guard post delta to site for drainage installation. 1-JD loader C44H 2 hours, 1-tandem dumptruck -8 hours performed the following work under general note 11-I FJC security personel to escort from guard post delta to "J"

1-FJC escort -8 hours

Weather : Clear 57 to 71

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-12-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



Sub Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers installed 143' of 3" conduit from area of stub out near handhole #9 to handhole #20, as well as 140' of 2" conduit from handhole #8 to handhole #19. They also poured 10 yards of concrete over the duct bank.

Test results of the concrete were: Temp = 64 deg, Slump 5.5, Air = 4% and Unit Weight = 144 lbs

The other Pantaleo crew installed handhole #32. Using the Vermeer revealed thick layers of asphalt on top of thick layers of concrete which slows down handhole installations.

4 Pantaleo Laborers, 2 Foremen and 2 Operator

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck, Vermeer and 2 backhoes

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/11/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE PA 0327707a10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 24" RCP between DMH-63 to DMH-8 Complete.

Install DMH-8 Backfill with existing material to 3' below subgrade .

Dumor Contracting performed the following work under Net cost general note 11-A Relocation of Underground Utilities not shown.

During excavation of 24" RCP between DMH-63 to DMH-8 existing concrete encasement was in conflict of 24"RCP.

Dumor removed section of concrete encasement to expose empty 4-4" ductbank, Ductbank was removed and 24" pipe installed.

1- operator, 1- laborer, 1-PC 300 LC-5 , air compressor, generator 2" electric pump Total = 2.5 hours each

Weather : Clear 58 to 73

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-11-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.



Shift: 1/5

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EW-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage )

Weather: (A.M.) Sunny: 51° / (P.M.) Sunny: 71°

Activity: 1 (Not Cost) DNG. GOO5. GEN. NOTES: 11L. TRANSPORTATION OF SOIL FROM STOCK-PILE. SITE TO

- Contractor continued loading out unsuitable material from parking lot P6 worksite to (PMG) stockpile yard at the south end.
- Contractor was able to complete the loading out of soil that was stockpiled @ the work site.

|                 |                       |
|-----------------|-----------------------|
| Manpower:       | EQUIP.                |
| 2- Operator     | 1- J. Deere B/A 270   |
| 3- O/TK. Driver | 1- J. Deere Dozer 750 |

ACTIVITY 2: CLASSIFIED (WORK) ITEM # 4: REMOVE CONCRETE ISLANDS OR SIDEWALK PER SQUARE YARD.

- Contractor continued the removal of concrete island located south of Bus shelter # 38
- Removal not complete will continue next day.

|             |                                 |
|-------------|---------------------------------|
| Manpower:   | EQUIP.                          |
| 1- Operator | 1- B/A J. Deere 230C w/ hoe ram |
| 1- L/P      | 2- P/u TK. F-350                |
| 1- L        |                                 |

Note: During excavation in preparation for sub-grading @ areas where proposed islands are located (Southwest of P6) Contractor encountered twelve (12") inches thick of existing ~~st~~ concrete slab. Contractor broke the concrete slab using B/A J Deere 230C LC with hoe ram (see attached photos)

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above. (I left P6 work site @ 12:00 PM today to attend URS sponsored seminar @ New York City main office)

Shift 7:00 AM - (12:00 PM) 3:30 PM

Date 5-11-11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.



Sub

Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: Parking lot P6 Stage 2

Pantaleo Laborers installed handhole #9 near front of construction gate. They also installed 2 runs, each 73' of 3" conduit from handhole #28 to handhole #9. They also installed 95' of 2" conduit from handhole #27 to handhole #9 and 113' of 3" conduit from handhole #27 to area near handhole #9.

4 Pantaleo Laborers, 2 Foremen and 2 Operator

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck, Vermeer and 2 backhoes

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/10/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 03277 D7-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 24" RCP between DMH-64 to DMH-63 Complete. 24" RCP between DMH-63-DMH-8 In Progress.

Install DMH-63 Backfill with existing material to 3' below subgrade .

Dumor Contracting performed the following work under Net cost general note 11-A Repair of Underground Utilities not shown.

During excavation of 24" RCP between DMH-63 to DMH-8 the existing 12" water main was exposed.

The water main was 20' north of geotrack markout and under existing electrical ductbank.

Dumor dug test pits previously at 10' north and south of markout and could not locate 12" water main.

Joe Russo PA was notified and on-site

Water entered excavation form tide gate into drainage system and bubbles appeared at 12" water main exposed

Water was pumped out of pit and 12" water main exposed. It was determined by Joe Russo to put a repair clamp over area that was damaged . Dumor made repair to 12" water main with 12" water main repair clamp to satisfaction of Joe Russo..

Subcontractor Pantaleo Electric

Pantaleo perform the following unclassified work in stage 2:

Install handhole #9 and 2-3" conduit from HH#9 to HH#28, install 1-3" conduit from HH#9 to HH#20, install 1-2" conduit from HH#4 to HH#8. This work is located at the Construction gate entrance to P-6.

Weather : Clear 57 to 71

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-10-2011

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

DAILY SURVEILLANCE REPORT

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028 shift 1/3

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2)

Weather: (A.M.) Sunny: 54° / (PM) Sunny: 69°

Activity (Net Cost) DMG. GOODS GEN. NOTES 11 L. TRANSPORTATION OF SOIL FROM SITE TO STOCKPILE AREA.

- Contractor continued loading out of unsuitable materials from site to Contractor's stock pile yard @ the south end.
- Loading out of materials not complete. will continue next day.

Manpower: EQPT
2- Operator 1- B/H J. Deere 270C
3- D/TK. Driver 1- Dozer J. Deere 750C
3- D/TK
2- P/U F-350 P/U TK.

ACTIVITY 2: CLASSIFIED ITEM # 4: REMOVE CONCRETE SIDEWALK OR CONCRETE ISLANDS, PER SQUARE YARD.

- Contractor continued the removal of concrete islands, where Bus shelter # 38 used to be.
- Total of 64.0 S.Y. have been removed

(Contractor also removed Bus shelter # 37, & 38 today)

Manpower: EQPT
1- Operator 1- B/H J. Deere 310 SV w/ live runs
1- L/L 1- D/TK.
1- L 2- P/U Service TK F-350

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 4:00 PM

Date 5-10-11

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DATE: 05/27/11 TIME: 10:10

Sub Contractor: Pantaleo Electric Contract Number: EWR 154.028

Location: \* Parking lot P6 Stage 2

Pantaleo Laborers removed 3 light pole foundations, but couldn't remove anymore due to the 10" of asphalt on top of the 10" of concrete in some areas. In addition to the crew removing the pole foundation, there was another crew who relocated handhole #7 near the front construction gate and renamed it handhole #8.

4 Pantaleo Laborers, 2 Foremen and 2 Operator

Equipment: Handtools, 2 Pick-up trucks, air compressor, pavement breaker, box truck, Vermeer and 2 backhoes

Keith Williams Jr.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am-3:30pm

Date 5/9/11

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

**THE PORT AUTHORITY OF NY & NJ**

DAILY NARRATIVE

PA 316 (07-10)

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following extra work:

Break and remove existing concrete pavement under asphalt pavement 10"-12" in depth from DMH-64 to CB-63

Load Dump truck and move to stage 1 for future disposal. Remove 2-loads to Rockcrete Recycle.

Extra work Manpower 1-operator, 1-Komatsu PC228 backhoe w/hoe ram, 1-PC300 loader, 1-JD 350 dump

Hours 7:00 am to 3:30 pm total = 8 hours

ANS Consultants

Qadeer ANS Consultants on-site to test compaction of backfilling operations for drainage installation,

Test compaction between CB-68 to DMH-68, DMH-68 to DMH-65, DMH-65 to DMH-64

All testing passed and was witnessed by David Flattery PA Materials Quality Assurance

Contractor PMC

PMC performed the following unclassified work:

Milled asphalt pavement for Drainage installation at CB13 to CB-12 (136 s.y.) CB-10 to DMH-8 (170 s.y.)


Total = 306 s.y.


Weather : Clear 47 to 69

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-09-2011

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

PAVING MATERIALS AND CONSTRUCTION, Co., Inc/

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 2 )

Weather: (A.M.) Sunny : 54° (PM) Sunny : 69°

Activity 1: (NET COST) DWG. 0005, GEN. NOTES : 11L. TRANSPORTATION OF SOIL FROM SITE TO STOCKPILE AREA.

- Today, Contractor resume transporting soil from work site to the stockpile area located @ the south end.
- Transporting not complete will continue next day.

Manpower: EOP'T
2 - Operator 1 - B/lt John Diers 2700
3 - Dump Trk. Driver 1 - Dozer 750 DM LGF
2 - Service P/u Trk #350

ACTIVITY 2 : CLASSIFIED (WORK) ITEM # 2: FULL DEPTH FLEXIBLE PAVEMENT REMOVAL - 6" ASPHALT CONCRETE AND 6" AGGREGATE BASE COURSE, PER SQUARE YARD.

- Contractor resumed full depth removal of flexible pavement shown on the attached sketch (Contract dwgs. 0005)
- Total of 216.33 S.Y. have been removed today.

ACTIVITY 3: CLASSIFIED ITEM # 4: REMOVE CONCRETE SIDEWALK OR CONCRETE ISLANDS, PER SQUARE YARD

- Contractor also removed concrete island @ areas shown @ the attached sketch (DWGS. 0005 & 0009)
- Total of 104.00 SY, have been removed today.

Manpower: EOP'T
1 - Operator 1 - Laborer
1 - B/lt 310 SS w/hoe from P/lt 175 1 - 350
I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 4:00 AM

Date 5-09-11

Signed [Signature] Counter Signed [Signature]

DATE: NARRATIVE: PA 0327/07-10

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage 1 & 2)

Weather: (A.M.) Sunny 54° / (PM) Sunny 69°

(Activity) Except for minor clean up. Contractor did not conduct any contract work @ stage 1.

Contractor still waiting for the approval of concrete design mix (that have been revised) for pile concreting.

- Drainage work and Electrical are the scope of work being performed at stage 2.

( please refer to Inspector Mike Cronan, and Keith Williams narratives on this date.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 4:00 PM

Date 5-6-11

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: ?EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage #1 )

Weather: (A.M.) Sunny / (PM) Sunny:

Activity 1: Contractor continued grading around pile clusters @ stage 1, in preparation of piles concreting, and for future pile caps activity.  
- Grading and preparation around pile clusters completed today.  
(Contractor waiting for concrete design mix approval to pour concrete on piles).  
- Contractor also started consolidating stockpile material from worksite in preparation for hauling to stockpile yard @ the south end.

Manpower:

EQUIP:

- 1- Supervisor
- 1- L/F
- 1- Operator
- 1- L

- 1- BA JEDore 230
- 1- Dozer Cat 05M LGP
- 1- Dump Trk.
- 1- F-250 P/U Trk.
- 2- F 350 P/U Trk.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 Am - 4:00 pm

Date 5-05-11

Signed

Counter Signed

DAILY NARRATIVE  
DATE: 5/27/11

Contractor: PAVING MATERIALS AND CONSTRUCTION, Co., Inc/ Contract Number: 9EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stage: 1 & 2)

Weather: (A.M.) Rainy: 54° / (PM) Rainy: 56°

Activity: PMC continued the excavation around pile cluster @ Stage 1 to establish the sub-base and the proposed bottom of the pile caps.  
- Contractor completed the excavation today.

Note: Due to heavy rain, Contractor stopped working @ Stage 1, today.  
- Trecon completed the loading out of unsuitable material from PMC stockpile yard @ the South end.

| manpower :    | EQUIP            |
|---------------|------------------|
| 1- Supervisor | 1- BAH 230LC     |
| 1- L/F        | 1- D/TK          |
| 2- Operator   | 1- P/L CAT 644H  |
| 1- Laborer    | 2- P/U TFK F-350 |
|               | 1- P/U TFK F-250 |

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM - 4:00 PM

Date 5-04-11

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 0327 / 07-10

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 24" RCP between DMH-65 to DMH-64 Complete. 24" RCP between DMH-64-DMH-63 In Progress.

Install DMH-64

Backfill with existing material to 3' below subgrade .

Weather : Clear 57 to 75

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-06-2011

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 0827 / 07-111

Contractor: Paving Materials & Construction Co. Inc. Contract Number: EWR-154.028

Location: Parking Lot P-6 stage 2

Subcontractor Dumor Contracting Inc.

Dumor Contracting performed the following unclassified work in stage-2 :

Excavate and install 24" RCP between DMH-65 to DMH-64 , work in progress

Backfill with existing material to 2' below subgrade .

Dumor Contracting performed the following extra work:

Remove existing concrete pavement under asphalt pavement 10"-12" in depth from stockpile area in stage 1.

Due to existing electrical ductbank, additional concrete needed to be removed in order to install 24" RCP between DMH-64 to 65.

Extra work Manpower 1-operator, 1-laborer, 1- PC 228 w/hammer, 1-JD-350 dump, 1-PC 300 LC-5


12:00 am to 3:00 pm 3 hours total


Weather : Clear 54 to 64

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 a.m. to 4:30 p.m.

Date 5-05-2011

Signed 

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.



| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|-------------------|----------|----------------|-------|----------|----------------|-------|
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIAL | SUPPLIER |
|------------|----------|-------------------------|----------|
|            |          |                         |          |
|            |          |                         |          |
|            |          |                         |          |
|            |          |                         |          |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |



| <b>PMC EQUIPMENT:</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> |
|-----------------------|-----------------|-----------------------|--------------|-----------------|-----------------------|--------------|
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |

| <b>RENTAL EQUIPMENT:</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> |
|--------------------------|-----------------|-----------------------|--------------|-----------------|-----------------------|--------------|
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |

| <b>MATERIALS:</b> | <b>QUANTITY</b> | <b>DESCRIPTION OF MATERIALS</b> | <b>SUPPLIER</b> |
|-------------------|-----------------|---------------------------------|-----------------|
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |

| <b>SUBCONTRACTORS:</b> | <b>NAME</b> | <b>WORK PERFORMED</b> |
|------------------------|-------------|-----------------------|
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |











| <b>PMC EQUIPMENT:</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> |
|-----------------------|-----------------|-----------------------|--------------|-----------------|-----------------------|--------------|
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |

| <b>RENTAL EQUIPMENT:</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> |
|--------------------------|-----------------|-----------------------|--------------|-----------------|-----------------------|--------------|
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |

| <b>MATERIALS:</b> | <b>QUANTITY</b> | <b>DESCRIPTION OF MATERIALS</b> | <b>SUPPLIER</b> |
|-------------------|-----------------|---------------------------------|-----------------|
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |

| <b>SUBCONTRACTORS:</b> | <b>NAME</b> | <b>WORK PERFORMED</b> |
|------------------------|-------------|-----------------------|
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |

**PAVING MATERIALS & CONSTRUCTION CO., INC.**  
 616 WEST FIRST AVENUE, ROSELLE, N.J. 07203

*[Signature]*  
4/16/11

FOREMAN:

WEEK ENDING

| DATE                  |        |                      | 4/13/11                        | 4/14/11            | 4/15/11            |
|-----------------------|--------|----------------------|--------------------------------|--------------------|--------------------|
| DAY                   | MONDAY | TUESDAY              | WEDNESDAY                      | THURSDAY           | FRIDAY             |
| JOB NO                |        |                      | P-6                            | P-6 4218           | P-6 4218           |
| DESCRIPTION           |        |                      | Tractor<br>Truck<br>p<br>Shops | Dump Truck         | Dump Truck         |
| EMPLOYEE              |        |                      |                                |                    |                    |
| <i>Kenneth Blawie</i> |        | <del>600 230 8</del> | 600 230 8                      | 600 330 9          | 700 3:30 8         |
| <u>25</u>             |        |                      | <i>[Signature]</i>             | <i>[Signature]</i> | <i>[Signature]</i> |
| EQUIPMENT USED        |        |                      |                                |                    |                    |

|           | MATERIAL | DESCRIPTION OF WORK  | EXPENSES |
|-----------|----------|--|----------|
| MONDAY    |          |  |          |
|           |          | WEATHER:   | TEMP:    |
| TUESDAY   |          |  |          |
|           |          | WEATHER:   | TEMP:    |
| WEDNESDAY | 4/13/11  | Tractor Trail - P-6<br>move concrete barrier<br>Shop - check out dump truck - air up tires<br><del>Tractor - P-6</del><br>Trailer - air up tires |          |
|           |          | WEATHER:   | TEMP:    |
| THURSDAY  | 4/14/11  | Dump Truck - P-6<br>6 loads of concrete to dump  |          |
|           |          | WEATHER:   | TEMP:    |
| FRIDAY    | 4/15/11  | Dump Truck - P-6<br>loads of concrete to dump  |          |
|           |          |  |          |



| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | 47       | Tool truck     | 2     |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |  |
|-------------------|----------|----------------|-------|----------|----------------|-------|--|
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |
|------------|----------|--------------------------|----------|
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |



| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | # 70     | MILLER         | 8     |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|-------------------|----------|----------------|-------|----------|----------------|-------|
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |  |
|------------|----------|--------------------------|----------|--|
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |

| SUBCONTRACTORS: | NAME                  | WORK PERFORMED    |
|-----------------|-----------------------|-------------------|
|                 | ROY TRUCKING          | take MILLINGS out |
|                 | J. COWBY TRUCKING     |                   |
|                 | J. O'CARROLL TRUCKING |                   |
|                 | POPARIS TRUCKING      |                   |
|                 |                       |                   |
|                 |                       |                   |
|                 |                       |                   |
|                 |                       |                   |
|                 |                       |                   |



| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | # 47     | Tool truck     | 8     |          |                |       |
|                | # 36     | 30 Wdr         | 8     |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |  |
|-------------------|----------|----------------|-------|----------|----------------|-------|--|
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |  |
|------------|----------|--------------------------|----------|--|
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |



PAVING MATERIALS & CONSTRUCTION CO., INC.  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420



JOB NAME: Lot P6

PMC JOB #: 4218

PMC SUPERVISOR: MEL

DATE: 4-19-11 (Tuesday)

CREW STARTS: 6:00 AM / PM

**DAILY JOB REPORT**

WEATHER: cloudy & Drizzly

TEMPERATURE: 49° AM 54° PM

CREW FINISH: 4:00 AM / PM

|    | EMPLOYEE'S NAME | CLASSIFICATION |      | TOTAL HOURS |
|----|-----------------|----------------|------|-------------|
|    |                 | CLASS          | RATE |             |
| 1  | A. MATIAS       | FOR            |      | 4.0         |
| 2  | PAUL JOHNSON    | FOR            | A    | 8.5         |
| 3  |                 |                |      |             |
| 4  |                 |                |      |             |
| 5  |                 |                |      |             |
| 6  |                 |                |      |             |
| 7  |                 |                |      |             |
| 8  |                 |                |      |             |
| 9  |                 |                |      |             |
| 10 |                 |                |      |             |
| 11 |                 |                |      |             |
| 12 |                 |                |      |             |
| 13 |                 |                |      |             |
| 14 |                 |                |      |             |

TOTAL HOURS WORKED: 17.5

|    | DESCRIPTION OF WORK, LOCATION, STATION, ITEM #                                      |          |         |        |
|----|---|----------|---------|--------|
|    | DESCRIPTION   | LOCATION | STATION | ITEM # |
| 1  | Continued Mill on Mill Box Area Removal of Asphalt 6" to 7" Depth. Mill (5) Island. |          |         |        |
| 2  |   |          |         |        |
| 3  |   |          |         |        |
| 4  |   |          |         |        |
| 5  |   |          |         |        |
| 6  |   |          |         |        |
| 7  |   |          |         |        |
| 8  |   |          |         |        |
| 9  |   |          |         |        |
| 10 |   |          |         |        |
| 11 |   |          |         |        |
| 12 |   |          |         |        |
| 13 |   |          |         |        |
| 14 |   |          |         |        |

| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | # 70     | MILLER         | 8     |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|-------------------|----------|----------------|-------|----------|----------------|-------|
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |  |
|------------|----------|--------------------------|----------|--|
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |

| SUBCONTRACTORS: | NAME                | WORK PERFORMED     |
|-----------------|---------------------|--------------------|
|                 | ROD TRUCKING        | TAKE MILLINGS OUT. |
|                 | J. O'CAMPO TRUCKING |                    |
|                 | POLARIS TRUCKING    |                    |
|                 | J. CORBY TRUCKING   |                    |
|                 |                     |                    |
|                 |                     |                    |
|                 |                     |                    |
|                 |                     |                    |
|                 |                     |                    |



PAVING MATERIALS & CONSTRUCTION CO., INC.  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

*(Signature)*

Expense - \$37.45

JOB NAME: P-6 Parking Lot

**DAILY JOB REPORT**

PMC JOB #: 4218

PMC SUPERVISOR: Mal Overreider

WEATHER: Sunny

DATE: 4-20-11 Wed.

TEMPERATURE: 60 AM 65 PM

CREW STARTS: 7:00 AM / PM

CREW FINISH: 3:30 AM / PM

| EMPLOYEE'S NAME | CLASSIFICATION |      | Total Hours |
|-----------------|----------------|------|-------------|
|                 | CLASS          | RATE |             |
| 1 G. Thomas     | F              |      | 8           |
| 2               |                |      |             |
| 3               |                |      |             |
| 4               |                |      |             |
| 5               |                |      |             |
| 6               |                |      |             |
| 7               |                |      |             |
| 8               |                |      |             |
| 9               |                |      |             |
| 10              |                |      |             |
| 11              |                |      |             |
| 12              |                |      |             |
| 13              |                |      |             |
| 14              |                |      |             |

TOTAL HOURS WORKED: 8

**DESCRIPTION OF WORK:**

DESCRIPTION OF WORK: LOCATION, STATIONS, ITEM #

Removed all water barricades from Area 3  
 Picked up wire mesh from Thompson for Continental  
 Job. Rance loaded out concrete with Kenny.  
 And Angie milled full depth Area. Jim card  
 not working on phone went to Sprint for  
 repair and paid cash.

| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | # 47     | Tool box       |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|-------------------|----------|----------------|-------|----------|----------------|-------|
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |
|------------|----------|--------------------------|----------|
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |



**PAYING MATERIALS & CONSTRUCTION CO., INC.**  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

*JD*

JOB NAME: Lot P6

**DAILY JOB REPORT**

PMC JOB #: 4218

PMC SUPERVISOR: MEL

WEATHER: SUNNY & CLOUDY

DATE: 4-20-11 (Wednesday)

TEMPERATURE: 48° AM 64° PM

CREW STARTS: 6:00 AM / PM

CREW FINISH: 4:30 AM / PM

| EMPLOYEE'S NAME | CLASSIFICATION |      | Total |
|-----------------|----------------|------|-------|
|                 | CLASS          | RATE |       |
| 1 A. MANAS      | FOR            |      | 10    |
| 2 PAUL JOHNSON  | OPER           | A    | 8     |
| 3               |                |      |       |
| 4               |                |      |       |
| 5               |                |      |       |
| 6               |                |      |       |
| 7               |                |      |       |
| 8               |                |      |       |
| 9               |                |      |       |
| 10              |                |      |       |
| 11              |                |      |       |
| 12              |                |      |       |
| 13              |                |      |       |
| 14              |                |      |       |

TOTAL HOURS WORKED: 18

**DESCRIPTION OF WORK:**

Finish all Full Box Areas. Stay on job site until DUMOR finish is work. Done at 4:30 PM.

| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | #70      | MILLER         | 8     |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|-------------------|----------|----------------|-------|----------|----------------|-------|
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |  |
|------------|----------|--------------------------|----------|--|
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |

| SUBCONTRACTORS: | NAME               | WORK PERFORMED     |
|-----------------|--------------------|--------------------|
|                 | ROY TRUCKING       | take millings out. |
|                 | D O CAMPO TRUCKING |                    |
|                 | COBBY TRUCKING     |                    |
|                 | SCINTA TRUCKING    |                    |
|                 |                    |                    |
|                 |                    |                    |
|                 |                    |                    |



PAVING MATERIALS & CONSTRUCTION CO., INC.  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

(12)

JOB NAME: Newark A/P

Expenses \$72.00

**DAILY JOB REPORT**

PMC JOB #: 4218

PMC SUPERVISOR: mel

WEATHER: \_\_\_\_\_

DATE: 4-18 - 4-19 - 4-20

TEMPERATURE: \_\_\_\_\_ AM \_\_\_\_\_ PM

CREW STARTS: \_\_\_\_\_ AM / PM

CREW FINISH: \_\_\_\_\_ AM / PM

| EMPLOYEE'S NAME                      | CLASSIFICATION |      | TOTAL HOURS |
|--------------------------------------|----------------|------|-------------|
|                                      | CLASS          | RATE |             |
| 1 Rance Soper 4-18-11                | F/O            |      | 8           |
| 2 Ray Drude                          | D              | A    | 8           |
| 3                                    |                |      |             |
| 4                                    |                |      |             |
| 5 Rance Soper 4-19-11                | F/O            |      | 8           |
| 6 Ray Drude                          | D              | A    | 8           |
| 7                                    |                |      |             |
| 8                                    |                |      |             |
| 9 Rance Soper 4-20-11                | F/O            |      | 8           |
| 10 Ray Drude                         | D              | A    | 8           |
| 11                                   |                |      |             |
| 12                                   |                |      |             |
| 13 Rance Soper 4-22-11               | F/O            |      | 8           |
| 14 Mario Cordova 4-22-11 (Hold Time) |                |      | 8           |

TOTAL HOURS WORKED: 56

| DESCRIPTION OF WORK                          | LOCATION | DATE    |
|--|----------|---------|
| Breaking out 12" concrete & loading out      |          | 4-18-11 |
| Breaking out islands of concrete loading out |          | 4-19-11 |
|  |          |         |
|  |          |         |
| Piling up asphalt & loading out chunks       |          | 4-20-11 |
| Moving & piling up barricades                |          |         |
|  |          |         |
| Loading out asphalt & concrete               |          | 4-22-11 |





|           | MATERIAL | DESCRIPTION OF WORK   | EXPENSES |
|-----------|----------|---|----------|
| MONDAY    | 4/18/11  | P-6 Dump Truck  |          |
|           |          | 7 loads of concrete to dump   |          |
|           |          |   |          |
|           |          | WEATHER:  | TEMP:    |
| TUESDAY   | 4/19/11  | P-6 Dump Truck  |          |
|           |          | 2 loads of concrete to dump<br>pickup for concrete truck from yard to P-6<br>park from P-6 to Continental<br>cat rubber. Hy Park rubber from yard to Continental<br>310.5 from yard for Continental |          |
|           |          |   |          |
|           |          | WEATHER:  | TEMP:    |
| WEDNESDAY | 4/20/11  | P-6 Dump Truck  |          |
|           |          | 7 loads of concrete to dump   |          |
|           |          |   |          |
|           |          | WEATHER:  | TEMP:    |
| THURSDAY  | 4/21/11  | Continental - move equipment in and out of work areas   |          |
|           |          |   |          |
|           |          |   |          |
|           |          | WEATHER:  | TEMP:    |
| FRIDAY    | 4/22/11  | P-6 Dump Truck  |          |
|           |          | 3 loads of concrete to dump<br>1 load of Broken Asphalt to Quarry<br>pick up saw truck from yard to P-6,<br>Return back to yard end of day<br>truck   |          |
|           |          |   |          |



| PMC EQUIPMENT: | EQUIP # | EQUIPMENT TYPE | HOURS | EQUIP # | EQUIPMENT TYPE | HOURS |
|----------------|---------|----------------|-------|---------|----------------|-------|
|                | #47     | Tool box       | 8     |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |

| RENTAL EQUIPMENT: | EQUIP # | EQUIPMENT TYPE | HOURS | EQUIP # | EQUIPMENT TYPE | HOURS |
|-------------------|---------|----------------|-------|---------|----------------|-------|
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |
|------------|----------|--------------------------|----------|
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |







PAVING MATERIALS & CONSTRUCTION CO., INC.  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

*MP*

JOB NAME: Tapway Filler  
Parking Lot P-6

**DAILY JOB REPORT**

PMC JOB #: 4218 4210

PMC SUPERVISOR: Mel Orenfeider

WEATHER: Sunny

DATE: 4-26-11 Tue

TEMPERATURE: 75 AM 80 PM

CREW STARTS: 2:30 AM PM

CREW FINISH: 10:30 AM PM

| EMPLOYEE'S NAME | REG. CLASSIFICATION |      | TOTAL HOURS |
|-----------------|---------------------|------|-------------|
|                 | CLASS               | RATE |             |
| 1 G. Tomas      |                     |      | 8.0/T       |
| 2               | F                   |      |             |
| 3               |                     |      |             |
| 4               |                     |      |             |
| 5               |                     |      |             |
| 6               |                     |      |             |
| 7               |                     |      |             |
| 8               |                     |      |             |
| 9               |                     |      |             |
| 10              |                     |      |             |
| 11              |                     |      |             |
| 12              |                     |      |             |
| 13              |                     |      |             |
| 14              |                     |      |             |

TOTAL HOURS WORKED: 8

DESCRIPTION OF WORK: Met with Carl from PA at Echo Gate  
and removed fabric from Inlets.  
Removed total of 6. Then finished up  
day at P-6.

| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | # 47     | Tool truck     | 8     |          |                |       |
|                | # 17     | JD Hoe         | 8     |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |  |
|-------------------|----------|----------------|-------|----------|----------------|-------|--|
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |  |
|------------|----------|--------------------------|----------|--|
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |



| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | 117      | Tool truck     | 8     |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |  |
|-------------------|----------|----------------|-------|----------|----------------|-------|--|
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |  |
|------------|----------|--------------------------|----------|--|
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |







| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | #47      | Pool Truck     | 8     |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |  |
|-------------------|----------|----------------|-------|----------|----------------|-------|--|
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIAL | SUPPLIER |  |
|------------|----------|-------------------------|----------|--|
|            |          |                         |          |  |
|            |          |                         |          |  |
|            |          |                         |          |  |
|            |          |                         |          |  |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |







| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|-------------------|----------|----------------|-------|----------|----------------|-------|
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |
|------------|----------|--------------------------|----------|
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |







**PAVING MATERIALS & CONSTRUCTION CO., INC.**  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

JOB NAME: Newark A/P

**DAILY JOB REPORT**

PMC JOB #: 4218

PMC SUPERVISOR: Mel

WEATHER: \_\_\_\_\_

DATE: 4-25-11

TEMPERATURE: \_\_\_\_\_ AM \_\_\_\_\_ PM

CREW STARTS: \_\_\_\_\_ AM / PM

CREW FINISH: \_\_\_\_\_ AM / PM

| EMPLOYEES: | EMPLOYEE'S NAME                               |                  | EMP. CLASSIFICATION |      | TOTAL HOURS |
|------------|---|------------------|---------------------|------|-------------|
|            | CLASS   | RATE             | CLASS               | RATE |             |
| 1          | Rance Soper                                   | } 4-25-11 (4218) | F/O                 |      | B           |
| 2          | Ray Drude                                     |                  | O                   | A    | B           |
| 3          |   |                  |                     |      |             |
| 4          | Rance Soper 2:30 AM to 10:30 AM (4218) RUNWAY |                  | F/O                 |      | Bovert inc  |
| 5          | Ray Drude 7:00 AM to 3:30 (4-26-11) CLOSER    |                  | O                   | A    | B reg.      |
| 6          |   |                  |                     |      |             |
| 7          | Rance Soper 4-27-11                           |                  | F/O                 |      | B.S         |
| 8          | Ray Drude (4218)                              |                  | O                   | A    | B           |
| 9          |   |                  |                     |      |             |
| 10         | Rance Soper 4-28-11                           |                  | F/O                 |      | B           |
| 11         | Ray Drude 4218                                |                  | O                   | A    | B           |
| 12         |   |                  |                     |      |             |
| 13         | Rance Soper 4-29-11                           |                  | F/O                 |      | B           |
| 14         | Ray Drude - time & material -                 |                  | O                   | A    | B           |

TOTAL HOURS WORKED: 80 1/2

| DESCRIPTION OF WORK: | DESCRIPTION OF WORK, LOCATION, STATIONS, ITEM #  |
|----------------------|--|
|                      |  |
|                      | 4-26-11 - started at 2:30 am to 10:30 am removing filter fabric on runway base<br>Ray loaded out asphalt & concrete to quarry              |
|                      | 4-27-11 - time & material - removal barrier & fence 5 hrs Gil-Ken-Regin<br>Ray loaded out dirt with (DINO) (excavation around piles) Rance |
|                      | 4-28-11 - Excavation around piles - Milling for Dummer drainage<br>Ray loaded out for Dino South end.                                      |
|                      | 4-29-11 - Ray - Aug & Ken - moved 4 bus stop booths.   |





**MATERIAL**

**DESCRIPTION OF WORK**

**EXPENSES**

**M  
O  
N  
D  
A  
Y**

**WEATHER:**

**TEMP:**

**T  
U  
E  
S  
D  
A  
Y**

**WEATHER:**

**TEMP:**

**W  
E  
D  
N  
E  
S  
D  
A  
Y**

**WEATHER:**

**TEMP:**

**T  
H  
U  
R  
S  
D  
A  
Y**

**WEATHER:**

**TEMP:**

**F  
R  
I  
D  
A  
Y**

**PAVING MATERIALS & CONSTRUCTION CO., INC.**

616 WEST FIRST AVENUE, ROSELLE, N.J. 07203

*[Signature]*  
4/30/11

FOREMAN:

WEEK ENDING

| DATE           | 4/25/11        |      |   | 4/26/11                            |      |   | 4/27/11        |      |   | 4/28/11        |      |   | 4/29/11         |      |   |
|----------------|----------------|------|---|------------------------------------|------|---|----------------|------|---|----------------|------|---|-----------------|------|---|
| DAY            | MONDAY         |      |   | TUESDAY                            |      |   | WEDNESDAY      |      |   | THURSDAY       |      |   | FRIDAY          |      |   |
| JOB NO         | P-6 4218       |      |   | P-6 4218                           |      |   | P-6 4218       |      |   | P-6 4218       |      |   | P-6 4218        |      |   |
| DESCRIPTION    | Dump Truck     |      |   | Dump Truck<br>&<br>Tractor Trailer |      |   | Dump Truck     |      |   | Dump Truck     |      |   | Tractor Trailer |      |   |
| EMPLOYEE       | Kenneth Blawie |      |   | Kenneth Blawie                     |      |   | Kenneth Blawie |      |   | Kenneth Blawie |      |   | Kenneth Blawie  |      |   |
|                | 7:00           | 3:30 | 8 | 7:00                               | 3:30 | 8 | 7:00           | 3:30 | 8 | 7:00           | 3:30 | 8 | 7:00            | 3:30 | 8 |
|                | off site       |      |   | off site                           |      |   | off site       |      |   | off site       |      |   | off site        |      |   |
| 40             |                |      |   |                                    |      |   |                |      |   |                |      |   |                 |      |   |
| //             |                |      |   |                                    |      |   |                |      |   |                |      |   |                 |      |   |
| *              |                |      |   |                                    |      |   |                |      |   |                |      |   |                 |      |   |
| EQUIPMENT USED |                |      |   |                                    |      |   |                |      |   |                |      |   |                 |      |   |

|           | MATERIAL | DESCRIPTION OF WORK  | EXPENSES |
|-----------|----------|--|----------|
| MONDAY    | 4/25/11  | P-6 Dump truck   |          |
|           |          | 4 loads of broken asphalt P-6 to Quarry  |          |
|           |          | WEATHER: TEMP:   |          |
| TUESDAY   | 4/26/11  | P-6 Dump truck   |          |
|           | 3.94     | unwash center milling machine<br>pick up 4 tons of cold patch for job #4217<br>Tractor Trailer, move 55hp power, D.S. Dyer,<br>2:30 Truck load from South end of airport to P-6<br>move 330 cat truck load from P-6 to South end<br>of airport |          |
|           |          | WEATHER: TEMP:   |          |
| WEDNESDAY | 4/27/11  | P-6 Dump truck   |          |
|           | 24.40    | 1 load of broken asphalt P-6 to Quarry<br>1 load of 3/4 stone Quarry to P-6<br>move dirt   |          |
|           |          | WEATHER: TEMP:   |          |
| THURSDAY  | 4/28/11  | P-6 Dump truck   |          |
|           |          | move dirt  |          |
|           |          | WEATHER: TEMP:   |          |
| FRIDAY    | 4/29/11  | P-6 Tractor trailer - #4111  |          |
|           |          | pick up Bus shelter at P-9 big to P-6<br>Pick up oil & air; fuel filter for generator at P-6<br>and Range  |          |
|           |          | WEATHER: TEMP:   |          |



**PAVING MATERIALS & CONSTRUCTION CO., INC.**  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

*PR*

JOB NAME: Newark APP

*\$42.00 Expenses*

PMC JOB #: 4218 P-6

**DAILY JOB REPORT**

PMC SUPERVISOR: Mel

WEATHER: \_\_\_\_\_

DATE: 5/2 to 5/4/11 M/T/W

TEMPERATURE: \_\_\_\_\_ AM \_\_\_\_\_ PM

CREW STARTS: \_\_\_\_\_ AM / PM

CREW FINISH: \_\_\_\_\_ AM / PM

| EMPLOYEES: | EMPLOYEE'S NAME              | REG. CLASSIFICATION |      | TOTAL HOURS |
|------------|------------------------------|---------------------|------|-------------|
|            |                              | CLASS               | RATE |             |
| 1          | Rance Soper 5-2-11 Monday    | F/O                 |      | 8           |
| 2          | Ray Drude                    | D                   | A    | 8           |
| 3          |                              |                     |      |             |
| 4          | Rance Soper 5-3-11 Tuesday   | F/O                 |      | 8           |
| 5          | Ray Drude                    | D                   |      | 8           |
| 6          |                              |                     |      |             |
| 7          | Rance Soper 5-4-11 Wednesday | F/O                 |      | 8           |
| 8          | Ray Drude                    | D                   |      | 8           |
| 9          |                              |                     |      |             |
| 10         |                              |                     |      |             |
| 11         |                              |                     |      |             |
| 12         |                              |                     |      |             |
| 13         |                              |                     |      |             |
| 14         |                              |                     |      |             |

TOTAL HOURS WORKED: 48

| DESCRIPTION OF WORK: | DESCRIPTION OF WORK'S LOCATION, STATIONS, ITEMS, ETC. |
|----------------------|---|
|                      | Monday - Digging out around piles                     |
|                      | Ray loading out material South end.                   |
|                      | Tuesday Digging around piles                          |
|                      | Ray loading out on south end                          |
|                      | Wednesday Digging out                                 |
|                      | Ray loading out South end.                            |
|                      |   |
|                      |   |
|                      |   |
|                      |   |





|           | MATERIAL | DESCRIPTION OF WORK         | EXPENSES  |
|-----------|----------|-----------------------------|---|
| MONDAY    | 5/2/11   | P-6 Dump truck<br>make dirt |   |
|           |          | WEATHER:                    | TEMP:   |
|           | TUESDAY  | 5/3/11                      | P-6 - La Forge<br>make dirt<br>pickup 3 tons T-4 asphalt from La Forge - pallets  |
|           |          | WEATHER:                    | TEMP:   |
| WEDNESDAY |          | 5/4/11                      | P-6 Dump Truck<br>make dirt & black top<br>Tractor Tractor move cat power from yard to P-6  |
|           |          | WEATHER:                    | TEMP:   |
|           | THURSDAY | 5/5/11                      | 4217 Tractor Tractor<br>mow - pen, milks, cat Pully, 4 pack Pully<br>P-6 to Kewak ripap, various locations,<br>move all equipment out, Run roller |
|           |          | WEATHER:                    | TEMP:   |
| FRIDAY    |          | 5/6/11                      | 4217 Tractor Tractor<br>move equipment in and out of work area<br>then back to P-6<br>Run roller  |







| <b>PMC EQUIPMENT:</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> |
|-----------------------|-----------------|-----------------------|--------------|-----------------|-----------------------|--------------|
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |

| <b>RENTAL EQUIPMENT:</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> |
|--------------------------|-----------------|-----------------------|--------------|-----------------|-----------------------|--------------|
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |

| <b>MATERIALS:</b> | <b>QUANTITY</b> | <b>DESCRIPTION OF MATERIALS</b> | <b>SUPPLIER</b> |
|-------------------|-----------------|---------------------------------|-----------------|
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |

| <b>SUBCONTRACTORS:</b> | <b>NAME</b> | <b>WORK PERFORMED</b> |
|------------------------|-------------|-----------------------|
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |



PAVING MATERIALS & CONSTRUCTION CO., INC.  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

JOB NAME: lot P6

**DAILY JOB REPORT**

PMC JOB #: 4218

PMC SUPERVISOR: Hel

WEATHER: SWND

DATE: 5-3-11 tuesday

TEMPERATURE: 69° AM 78° PM

CREW STARTS: 7:00 AM / PM

CREW FINISH: 3:30 AM / PM

| EMPLOYEE'S NAME | CLASSIFICATION |      | TOTAL |
|-----------------|----------------|------|-------|
|                 | CLASS          | RATE |       |
| 1. A. MAKIAS    | FOR            |      | 4     |
| 2. A. MADRIGAL  | OPR            | A    | 8     |
| 3.              |                |      |       |
| 4.              |                |      |       |
| 5.              |                |      |       |
| 6.              |                |      |       |
| 7.              |                |      |       |
| 8.              |                |      |       |
| 9.              |                |      |       |
| 10.             |                |      |       |
| 11.             |                |      |       |
| 12.             |                |      |       |
| 13.             |                |      |       |
| 14.             |                |      |       |

TOTAL HOURS WORKED: 12

DESCRIPTION OF WORK: WORK on lot P6 FROM: 11:00 AM UNTIL 3:30 PM  
Pick up all GPS AND phones PUT them away. PUMP water  
out off me Area of Piles





PAVING MATERIALS & CONSTRUCTION CO., INC.  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

JOB NAME: Rehab of Parking Lot P-6

**DAILY JOB REPORT**

PMC JOB #: 4218

PMC SUPERVISOR: Mel Orenreider

WEATHER: Sunny

DATE: 5-3-11 Tue

TEMPERATURE: 60 AM 65 PM

CREW STARTS: 7:00 AM / PM

CREW FINISH: 4:30 AM / PM

| EMPLOYEE'S NAME    | EMP. CLASSIFICATION |      | TOTAL HOURS |
|--------------------|---------------------|------|-------------|
|                    | CLASS               | RATE |             |
| 1 <u>G. Thomas</u> | <u>F</u>            |      | <u>9</u>    |
| 2                  |                     |      |             |
| 3                  |                     |      |             |
| 4                  |                     |      |             |
| 5                  |                     |      |             |
| 6                  |                     |      |             |
| 7                  |                     |      |             |
| 8                  |                     |      |             |
| 9                  |                     |      |             |
| 10                 |                     |      |             |
| 11                 |                     |      |             |
| 12                 |                     |      |             |
| 13                 |                     |      |             |
| 14                 |                     |      |             |

TOTAL HOURS WORKED: 9

**DESCRIPTION OF WORK:**

Excavated and put stone in around piles.  
went to LaFarge and sawcut and paved  
low spot near Garage door. Stayed late  
with Demos.

| PMIC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|-----------------|----------|----------------|-------|----------|----------------|-------|
|                 | #47      | Tool truck     | 8     |          |                |       |
|                 |          |                |       |          |                |       |
|                 |          |                |       |          |                |       |
|                 |          |                |       |          |                |       |
|                 |          |                |       |          |                |       |
|                 |          |                |       |          |                |       |
|                 |          |                |       |          |                |       |
|                 |          |                |       |          |                |       |
|                 |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |  |
|-------------------|----------|----------------|-------|----------|----------------|-------|--|
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |
|------------|----------|--------------------------|----------|
|            | 3        | I-4                      | weldon   |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |



**PAVING MATERIALS & CONSTRUCTION CO., INC.**  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

JOB NAME: Lot PG

PMC JOB #: 4218

PMC SUPERVISOR: Mel

DATE: 5-4-11 Wednesday

CREW STARTS: 7:00 AM / PM

WEATHER: Rain

TEMPERATURE: 53° AM 62° PM

CREW FINISH: 3:30 AM / PM

**DAILY JOB REPORT**

| EMPLOYEE'S NAME | CLASSIFICATION |      | Total Hours |
|-----------------|----------------|------|-------------|
|                 | CLASS          | RATE |             |
| 1. A. Malinas   | FOR            |      | 8           |
| 2. A. MADRIGAL  | OPER           | H    | 8           |
| 3.              |                |      |             |
| 4.              |                |      |             |
| 5.              |                |      |             |
| 6.              |                |      |             |
| 7.              |                |      |             |
| 8.              |                |      |             |
| 9.              |                |      |             |
| 10.             |                |      |             |
| 11.             |                |      |             |
| 12.             |                |      |             |
| 13.             |                |      |             |
| 14.             |                |      |             |

TOTAL HOURS WORKED: 16

**DESCRIPTION OF WORK:**

Pick up light tower from Roselle used Drill off AA PG. Load up concrete bumpers onto DUMPSTER FILL ALL MACHINES WITH FUEL Drill off Air compressor to be broke AND Repair.

| PMC EQUIPMENT: | EQUIP # | EQUIPMENT TYPE | HOURS | EQUIP # | EQUIPMENT TYPE | HOURS |
|----------------|---------|----------------|-------|---------|----------------|-------|
|                | # 34    | Backhoe        | 3     |         |                |       |
|                | #       | Kantsu loader  | 3     |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |

| RENTAL EQUIPMENT: | EQUIP # | EQUIPMENT TYPE | HOURS | EQUIP # | EQUIPMENT TYPE | HOURS |
|-------------------|---------|----------------|-------|---------|----------------|-------|
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |
|------------|----------|--------------------------|----------|
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |







PAVING MATERIALS & CONSTRUCTION CO., INC.  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

JOB NAME: Newark AIP P-6

\$18.00 Expenses

PMC JOB #: 421B

**DAILY JOB REPORT**

PMC SUPERVISOR: Mel

WEATHER: \_\_\_\_\_

DATE: 5-9-11 - 5/13/11

TEMPERATURE: \_\_\_\_\_ AM \_\_\_\_\_ PM

CREW STARTS: \_\_\_\_\_ AM / PM

CREW FINISH: \_\_\_\_\_ AM / PM

| EMPLOYEES: | EMPLOYEE'S NAME |                                 |            |     | CLASSIFICATION |     | Total |
|------------|-----------------|---------------------------------|------------|-----|----------------|-----|-------|
|            | CLASS           | RATE                            |            |     |                |     |       |
| 1          | Rance Soper     | 5-9-11                          | 421B (T.M) | F/O |                | 8.5 |       |
| 2          | Ray Drude       |                                 |            | O   | A              | 8   |       |
| 3          |                 |                                 |            |     |                |     |       |
| 4          | Rance Soper     | 5-10-11                         | 421B (T.M) | F/O | 1              | 8.5 |       |
| 5          | Ray Drude       |                                 |            | O   | A              | 8   |       |
| 6          |                 |                                 |            |     |                |     |       |
| 7          | Rance Soper     | 5-11-11                         | 421B (T.M) | F/O |                | 8   |       |
| 8          | Ray Drude       |                                 |            | O   | A              | 8   |       |
| 9          |                 |                                 |            |     |                |     |       |
| 10         | Rance Soper     | 5-12-11                         | 421B       | F/O |                | 8   |       |
| 11         | Ray Drude       |                                 |            | O   | A              | 8   |       |
| 12         |                 |                                 |            |     |                |     |       |
| 13         | Rance Soper     | 421B (Time Mat.)                | 5/13       | F/O | 8              | 8   |       |
| 14         | Ray Drude       | worked at Teterboro A/P 4/21/11 |            | O   | A              | 8   |       |

TOTAL HOURS WORKED: 73

| DESCRIPTION OF WORK:   | DESCRIPTION OF WORK'S LOCATION, STATION, ITEM # |
|--|---|
| (Mon) I loaded out unsuitable material to South end.<br>Ray pushed up at South end & loaded out concrete parking benches   |   |
| (Tues) I loaded out unsuitable material to South end.<br>Ray took out concrete islands and loaded up Kenny   |   |
| (Wed) Loading out unsuitable material to South end. Ray was breaking and loading out concrete.   |   |
| (Thurs) I was loading out concrete to dump cleaning up<br>Ray - worked with Gil & Augie  |   |
| (Friday) Time Mat. Material - Loading out unsuitable to South end<br>Wimmer was sweating in concrete pipe and scratched out rebar<br>truck's new paint job side. |   |

| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | C4Y 330  | trackhoe       | 8     | Mon.     |                |       |
|                | J/D 370  | trackhoe       | 8     |          |                |       |
|                |          | "              | 8     | Tues.    |                |       |
|                |          | "              | 8     |          |                |       |
|                |          | "              | 8     | Wed.     |                |       |
|                |          | "              | 8     |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |  |
|-------------------|----------|----------------|-------|----------|----------------|-------|--|
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |
|                   |          |                |       |          |                |       |  |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |  |
|------------|----------|--------------------------|----------|--|
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |
|            |          |                          |          |  |

| SUBCONTRACTORS: | NAME                             | WORK PERFORMED |
|-----------------|----------------------------------|----------------|
|                 | Mon. 3 rental trucks 8hrs each   |                |
|                 | Tues. 3 rental trucks 8hrs each  |                |
|                 | Wed. 3 rental trucks 8hrs each   |                |
|                 | Thurs - PMC truck                |                |
|                 | Friday - J. Carls Trucking 8hrs. |                |
|                 |                                  |                |
|                 |                                  |                |
|                 |                                  |                |
|                 |                                  |                |
|                 |                                  |                |



**PAVING MATERIALS & CONSTRUCTION CO., INC.**  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

JOB NAME: Lot PG

PMC JOB #: 4218

PMC SUPERVISOR: Mel

DATE: 5-9-11 (MONDAY)

CREW STARTS: 7:00 AM / PM

**DAILY JOB REPORT**

WEATHER: SUNNY

TEMPERATURE: 54° AM 70° PM

CREW FINISH: \_\_\_\_\_ AM / PM

| EMPLOYEE'S NAME | EMP. CLASSIFICATION |      | TOTAL HOURS |
|-----------------|---------------------|------|-------------|
|                 | CLASS               | RATE |             |
| 1. H. HATHAS    | FOR                 |      | 8           |
| 2. A. MANORICAL | OPER                | 13   | 8           |
| 3.              |                     |      |             |
| 4.              |                     |      |             |
| 5.              |                     |      |             |
| 6.              |                     |      |             |
| 7.              |                     |      |             |
| 8.              |                     |      |             |
| 9.              |                     |      |             |
| 10.             |                     |      |             |
| 11.             |                     |      |             |
| 12.             |                     |      |             |
| 13.             |                     |      |             |
| 14.             |                     |      |             |

TOTAL HOURS WORKED: (16)

**DESCRIPTION OF WORK**

LOAD DIRT FROM PG onto south end Anthony Road  
 DAZER AT south end UNTIL 12:00 PM. TAKE HILL ALL  
 REMAIN PIP TRENCH FOR DITCH.

| PMC EQUIPMENT: | EQUIP # | EQUIPMENT TYPE | HOURS | EQUIP # | EQUIPMENT TYPE | HOURS |
|----------------|---------|----------------|-------|---------|----------------|-------|
|                | A 70    | Miller         | 8     |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |
|                |         |                |       |         |                |       |

| RENTAL EQUIPMENT: | EQUIP # | EQUIPMENT TYPE | HOURS | EQUIP # | EQUIPMENT TYPE | HOURS |
|-------------------|---------|----------------|-------|---------|----------------|-------|
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |
|                   |         |                |       |         |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |
|------------|----------|--------------------------|----------|
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |

| SUBCONTRACTORS: | NAME OF SUBCONTRACTOR | WORK PERFORMED |
|-----------------|-----------------------|----------------|
|                 |                       |                |
|                 |                       |                |
|                 |                       |                |
|                 |                       |                |







|           | MATERIAL | DESCRIPTION OF WORK  | EXPENSES |
|-----------|----------|--|----------|
| MONDAY    | 5/16/11  | 42-17 Tractor Tractor<br>Hy-Pak Roller, 31055 Backhoe from Teterburg <del>asphalt</del><br>to P-6                                    |          |
|           |          | P-6 Dump truck<br>3 loads of broken  |          |
|           |          | WEATHER: TEMP:   |          |
| TUESDAY   | 5/17/11  | P-6 Dump Truck<br>2 loads of broken asphalt to quarry<br>3 loads of broken concrete to dump  |          |
|           |          | WEATHER: TEMP:   |          |
|           | 5/18/11  | P-6 Dump truck<br>3 loads of broken concrete to dump<br><del>per</del> load with broken asphalt<br>tractor truck move barrier on job |          |
| WEDNESDAY | 5/19/11  | P-6 Dump Truck<br>1-load of broken asphalt to Quarry<br>work under trackbed  |          |
|           |          | WEATHER: TEMP:   |          |
|           | 5/20/11  | P-6 Dump Truck<br>work under trackbed  |          |
| THURSDAY  |          |  |          |
|           |          |  |          |
|           |          |  |          |
| FRIDAY    |          |  |          |
|           |          |  |          |
|           |          |  |          |



**PAVING MATERIALS & CONSTRUCTION CO., INC.**  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

JOB NAME: Newark A/P P-6

PMC JOB #: 4218

PMC SUPERVISOR: Mel

**DAILY JOB REPORT**

WEATHER: \_\_\_\_\_

DATE: 5-16-11

TEMPERATURE: \_\_\_\_\_ AM \_\_\_\_\_ PM

CREW STARTS: \_\_\_\_\_ AM / PM

CREW FINISH: \_\_\_\_\_ AM / PM

| EMPLOYEE'S NAME                    | EMP CLASSIFICATION |      | TOTAL HOURS |
|------------------------------------|--------------------|------|-------------|
|                                    | CLASS              | RATE |             |
| 1 Rance Soper Time & Mat. 5-16-11  | F/O                |      | 8           |
| 2 Ray Drude Time & Mat.            | O                  |      | 8           |
| 3                                  |                    |      |             |
| 4 Rance Soper Time & Mat 5-17-11   | F/O                |      | 8           |
| 5 Ray Drude Time & MAT             | O                  |      | 8           |
| 6                                  |                    |      |             |
| 7 Rance Soper Time & Mat 5-18-11   | F/O                |      | 8           |
| 8 Ray Drude                        | O                  |      | 8           |
| 9                                  |                    |      |             |
| 10 Rance Soper Time & MAT. 5-19-11 | F/O                |      | 8           |
| 11 Ray Drude                       | O                  |      | 8           |
| 12                                 |                    |      |             |
| 13 Rance Soper 5-20-11             | F/O                |      | 8           |
| 14 Ray Drude                       | O                  |      | 8           |

TOTAL HOURS WORKED: 80

**DESCRIPTION OF WORK:**

Mon. I was jackhammering and removing light structures foundations. Ray was hammering concrete in Dumors drainage trench.

Tues I was jackhammering and removal light structures, backfilling

Wed. I was jackhammering and removal light structures, backfilling

Thurs. I was jackhammering and removal light structures - backfilling

Friday. - Contract work - digging out Dumors trenches 9" low out and putting back stone.

| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|-------------------|----------|----------------|-------|----------|----------------|-------|
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |
|------------|----------|--------------------------|----------|
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |



**PAVING MATERIALS & CONSTRUCTION CO., INC.**  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

JOB NAME: Rehab of Parking lot P. 6

**DAILY JOB REPORT**

PMC JOB #: 4218

PMC SUPERVISOR: Mal Overlander

WEATHER: Showers

DATE: 5-16-11 Mon

TEMPERATURE: 60 AM 64 PM

CREW STARTS: 7:00 AM / PM

CREW FINISH: 3:30 AM / PM

| EMPLOYEE'S NAME | EMPLOYEE'S CLASSIFICATION |      | TOTAL HOURS |
|-----------------|---------------------------|------|-------------|
|                 | CLASS                     | RATE |             |
| 1 G. Tomas      | A                         |      | 8           |
| 2 A. Matias     | A                         |      | 8           |
| 3 J. Neto       | L                         |      | 8           |
| 4 V. Duarte     | L                         |      | 8           |
| 5 A. Madrugal   | O                         | H    | 8           |
| 6               |                           |      |             |
| 7               |                           |      |             |
| 8               |                           |      |             |
| 9               |                           |      |             |
| 10              |                           |      |             |
| 11              |                           |      |             |
| 12              |                           |      |             |
| 13              |                           |      |             |
| 14              |                           |      |             |

Payie total 611

TOTAL HOURS WORKED: 110

| DESCRIPTION OF WORK                                    | LOCATION | STATION | ITEM |
|--|----------|---------|------|
| Milled full excavation over by Gas Station.            |          |         |      |
| Laborers chipped away at curb/curb in conflict with    |          |         |      |
| Sumor's pipe. T+M by Mal.                              |          |         |      |
| Rance removed light bases with concrete around them    |          |         |      |
| also T+M   |          |         |      |
| Ray + Kenny Hammer Hoe (Sumor's) broke up concrete and |          |         |      |
| loaded out. also T+M                                   |          |         |      |
|  |          |         |      |
|  |          |         |      |
|  |          |         |      |
|  |          |         |      |





















|   | MATERIAL | DESCRIPTION OF WORK  | EXPENSES |
|---|----------|--|----------|
| M<br>O<br>N<br>D<br>A<br>Y                | 5/23/11  | P-6 Dump truck<br>work under Truck bed   |          |
|   |          |  |          |
|   |          |  |          |
| T<br>U<br>E<br>S<br>D<br>A<br>Y           | 5/24/11  | P-6 Dump truck<br>move dirt to south end of airport  |          |
|   |          | WEATHER: TEMP:   |          |
|   |          |  |          |
| W<br>E<br>D<br>N<br>E<br>S<br>D<br>A<br>Y | 5/25/11  | P-6 Dump Truck<br>move dirt to south end of airport<br>push deep piles with digger   |          |
|   |          | WEATHER: TEMP:   |          |
|   |          |  |          |
| T<br>H<br>U<br>R<br>S<br>D<br>A<br>Y      | 5/26/11  | Tractor Trailer<br>270 Tractor for yard Fort Monmouth<br>rented 6-11:30<br>P-6 Dump truck - work under melting<br>machines |          |
|   |          | WEATHER: TEMP:   |          |
|   |          |  |          |
| F<br>R<br>I<br>D<br>A<br>Y                | 5/27/11  | Shop<br>Safety Course  |          |
|   |          |  |          |
|   |          |  |          |



| PMC EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|----------------|----------|----------------|-------|----------|----------------|-------|
|                | #47      | Tool box       | 2     |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |
|                |          |                |       |          |                |       |

| RENTAL EQUIPMENT: | EQUIP. # | EQUIPMENT TYPE | HOURS | EQUIP. # | EQUIPMENT TYPE | HOURS |
|-------------------|----------|----------------|-------|----------|----------------|-------|
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |
|                   |          |                |       |          |                |       |

| MATERIALS: | QUANTITY | DESCRIPTION OF MATERIALS | SUPPLIER |
|------------|----------|--------------------------|----------|
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |
|            |          |                          |          |

| SUBCONTRACTORS: | NAME | WORK PERFORMED |
|-----------------|------|----------------|
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |
|                 |      |                |



PAVING MATERIALS & CONSTRUCTION CO., INC.  
 616 WEST FIRST AVENUE, ROSELLE, NJ 07203  
 TEL: 908-241-2424 FAX: 908-241-2420

JOB NAME: Newark A/P

Expense \$ 6.00

**DAILY JOB REPORT**

PMC JOB #: 421B / 4225

PMC SUPERVISOR: Mel

WEATHER: \_\_\_\_\_

DATE: 5-24-17

TEMPERATURE: \_\_\_\_\_ AM \_\_\_\_\_ PM

CREW STARTS: \_\_\_\_\_ AM / PM

CREW FINISH: \_\_\_\_\_ AM / PM

| EMPLOYEE'S NAME               | EMPLOYEE'S CLASSIFICATION |      | Total |
|-------------------------------|---------------------------|------|-------|
|                               | CLASS                     | RATE |       |
| 1 Rance Soper                 | F/O                       |      | 8     |
| 2 Ray Drude                   | O                         | OFF  | OFF   |
| 3                             |                           |      |       |
| 4 Rance Soper (T&M)           | F/O                       |      | 8     |
| 5 Ray Drude worked with Angie | O                         |      | 8     |
| 6                             |                           |      |       |
| 7 Rance Soper (T&M)           | F/O                       |      | 8     |
| 8 Ray Drude Worked with Angie | O                         |      | 8     |
| 9                             |                           |      |       |
| 10 Rance Soper                | F/O                       |      | 8     |
| 11 Ray Drude                  | O                         |      | 8     |
| 12                            |                           |      |       |
| 13 Rance Soper                | F/O                       |      | 8     |
| 14 Ray Drude                  | O                         |      | 8     |

TOTAL HOURS WORKED: 72

| DESCRIPTION OF WORK   | LOCATION | DATE | ITEM |
|---|----------|------|------|
| Mon. - Excavation of Duro pipe trench & put back DCA.           |          |      |      |
| Tues. - I loaded out unsuitable material to South end.          |          |      |      |
| 2-rental trucks, 1 pnc truck                                    |          |      |      |
| Wed. - I loaded out unsuitable material to South end.           |          |      |      |
| 1 pnc truck   |          |      |      |
| Thurs. - Cleanup of Asphalt - concrete - dirt all over job site |          |      |      |
| Friday - Shop meeting / EEO                                     |          |      |      |
|   |          |      |      |
|   |          |      |      |
|   |          |      |      |

| <b>PMC EQUIPMENT:</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> |
|-----------------------|-----------------|-----------------------|--------------|-----------------|-----------------------|--------------|
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |
|                       |                 |                       |              |                 |                       |              |

| <b>RENTAL EQUIPMENT:</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> | <b>EQUIP. #</b> | <b>EQUIPMENT TYPE</b> | <b>HOURS</b> |
|--------------------------|-----------------|-----------------------|--------------|-----------------|-----------------------|--------------|
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |
|                          |                 |                       |              |                 |                       |              |

| <b>MATERIALS:</b> | <b>QUANTITY</b> | <b>DESCRIPTION OF MATERIALS</b> | <b>SUPPLIER</b> |
|-------------------|-----------------|---------------------------------|-----------------|
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |
|                   |                 |                                 |                 |

| <b>SUBCONTRACTORS:</b> | <b>NAME</b> | <b>WORK PERFORMED</b> |
|------------------------|-------------|-----------------------|
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |
|                        |             |                       |









**DAILY JOB REPORT**

JOB NAME: Rehab of Easting Lot P-6

PMC JOB #: 4218

PMC SUPERVISOR: Mal Overseider

DATE: 5-26-11 Thu

CREW STARTS: 7:00 AM/PM

TEMPERATURE: 80 AM 84 PM

CREW FINISH: 3:30 AM/PM

WEATHER: Sunny

**EMPLOYEES:**

| EMPLOYEE'S NAME | CLASSIFICATION | CLASS # | RATE | TOTAL |
|-----------------|----------------|---------|------|-------|
| 1 G Thomas      |                |         |      |       |
| 2 A Williams    |                |         |      |       |
| 3 J. Weto       |                |         |      |       |
| 4 V. Duarte     |                |         |      |       |
| 5 A. Madrigal   |                |         |      |       |
| 6               |                |         |      |       |
| 7               |                |         |      |       |
| 8               |                |         |      |       |
| 9               |                |         |      |       |
| 10              |                |         |      |       |
| 11              |                |         |      |       |
| 12              |                |         |      |       |
| 13              |                |         |      |       |
| 14              |                |         |      |       |

TOTAL HOURS WORKED: 42

**DESCRIPTION OF WORK:**

Milled trenches for curbs and mill'd South end area in order to remove concrete slab under basement. Cleaned up site and filled bumps trenches with DGA and rolled.







**DAILY JOB REPORT**

JOB NAME: Relap of Parking Lot P-6

PMG JOB #: 4218

PMG SUPERVISOR: Nel Overlander

DATE: 5-30-11 holiday

CREW STARTS: \_\_\_\_\_ AM / PM

CREW FINISH: \_\_\_\_\_ AM / PM

TEMPERATURE: \_\_\_\_\_ AM \_\_\_\_\_ PM

WEATHER: Sunny

**EMPLOYEES:**

| EMPLOYEE'S NAME | CLASSIFICATION | CLASS | PLANT | CLAIMS |
|-----------------|----------------|-------|-------|--------|
| 1 G. Thomas     |                |       |       |        |
| 2 K. Marks      |                |       |       |        |
| 3 S. Wells      |                |       |       |        |
| 4 V. Boone      |                |       |       |        |
| 5 J. Madrigal   |                |       |       |        |
| 6               |                |       |       |        |
| 7               |                |       |       |        |
| 8               |                |       |       |        |
| 9               |                |       |       |        |
| 10              |                |       |       |        |
| 11              |                |       |       |        |
| 12              |                |       |       |        |
| 13              |                |       |       |        |
| 14              |                |       |       |        |

TOTAL HOURS WORKED: 47

**DESCRIPTION OF WORK:**

*Memorial Day*



JOB NAME: Rehab of Park in Lot B-6

PMG JOB #: 4218

PMG SUPERVISOR: Max D'Amico

DATE: 5-31-11

CREW STARTS: 7:00 AM/PM

CREW FINISH: 3:30 AM/PM

TEMPERATURE: 75 AM 80 PM

WEATHER: Sunny

**DAILY JOB REPORT**

| EMPLOYEES: |   | EMPLOYEE NAME | CLASSIFICATION | CLASS | RATE | AMOUNT |
|------------|---|---------------|----------------|-------|------|--------|
| 1          | G | Torres        |                |       |      |        |
| 2          | A | Martinez      |                |       |      |        |
| 3          | S | Nefto         |                |       |      |        |
| 4          | V | Duarte        |                |       |      |        |
| 5          | V | Madruga       |                |       |      |        |
| 6          | V | Madruga       |                |       |      |        |
| 7          |   |               |                |       |      |        |
| 8          |   |               |                |       |      |        |
| 9          |   |               |                |       |      |        |
| 10         |   |               |                |       |      |        |
| 11         |   |               |                |       |      |        |
| 12         |   |               |                |       |      |        |
| 13         |   |               |                |       |      |        |
| 14         |   |               |                |       |      |        |

TOTAL HOURS WORKED: 40

DESCRIPTION OF WORK: Milled asphalt over concrete pad to be removed.

DESCRIPTION OF WORK:



Expenses of 2400 PD w/e 6/10/11

**DAILY JOB REPORT**

JOB NAME: Newark A/P P-6

PMC JOB #: 4218

PMC SUPERVISOR: M-A

DATE: 5/30/11 - 6/3/11

CREW STARTS: \_\_\_\_\_ AM / PM

CREW FINISH: \_\_\_\_\_ AM / PM

TEMPERATURE: \_\_\_\_\_ AM \_\_\_\_\_ PM

WEATHER: \_\_\_\_\_

**EMPLOYEES:**

| EMPLOYEE'S NAME | CLASSIFICATION | RATE | CLASS | TOTAL HOURS WORKED: |
|-----------------|----------------|------|-------|---------------------|
| 1 Kane Soper    |                |      |       | 8                   |
| 2 Kay Druke     |                |      |       | 8                   |
| 3 Holiday       |                |      |       | 0                   |
| 4 Kane Soper    |                |      |       | 8                   |
| 5 Kane Soper    |                |      |       | 8                   |
| 6 Kay Druke     |                |      |       | 8                   |
| 7 Kane Soper    |                |      |       | 8                   |
| 8 Kane Soper    |                |      |       | 8                   |
| 9 Kane Soper    |                |      |       | 8                   |
| 10 Kane Soper   |                |      |       | 8                   |
| 11 Kane Soper   |                |      |       | 8                   |
| 12 Kane Soper   |                |      |       | 8                   |
| 13 Kane Soper   |                |      |       | 8                   |
| 14 Kane Soper   |                |      |       | 8                   |

TOTAL HOURS WORKED: 87

**DESCRIPTION OF WORK:**

| DATE  | DESCRIPTION OF WORK   |
|---|---|
| Mon - Holiday                                     |   |
| Tues - Time & Mat.                                | Hydra hammering concrete - loading out concrete                               |
| Wed. - Time & Mat.                                | Hammering concrete all day loading concrete to (Fide)                         |
| 16 loads to Fide - 2 trucks. (1 PM - 1 - Polaris) | 8 loads DGA (16)  |
| Thurs. - Time & Mat.                              | Hammering concrete - loading out concrete with 2 trucks. (1 PM - 1 - Polaris) |
| Friday - Time & Mat.                              | Hammering concrete & loading concrete chunks                                  |



JOB NAME: Rehab of Parking Lot P-6

PMG JOB #: 4218

PMG SUPERVISOR: Med

DATE: 5-1-12 Tue

CREW STARTS: 7:00 AM/PM

CREW FINISH: 4:00 AM/PM

WEATHER: Cloudy

TEMPERATURE: 55 AM 74 PM

**DAILY JOB REPORT**

| EMPLOYEE'S NAME | CLASSIFICATION | CLASSIFICATION RATE | DATE |
|-----------------|----------------|---------------------|------|
| 1 G Jones       | A              |                     | B.S. |
| 2 D Morris      | A              |                     | B.S. |
| 3 V. Madril     | A              |                     | B.S. |
| 4 R. Drake      | A              |                     | B    |
| 5 V. Nils       | A              |                     | B.S. |
| 6 V. Neuf       | L              |                     | B.S. |
| 7               |                |                     |      |
| 8               |                |                     |      |
| 9               |                |                     |      |
| 10              |                |                     |      |
| 11              |                |                     |      |
| 12              |                |                     |      |
| 13              |                |                     |      |
| 14              |                |                     |      |

TOTAL HOURS WORKED: 50

**DESCRIPTION OF WORK:**  
 Model works bases & away from concrete forms for sidewalk. Milled islands off base. Finished up benches of bus stops. Graded bus lot & crew.







JOB NAME: Newark A/P - P-6

PMC JOB #: 4218

PMC SUPERVISOR: Mel

DATE: 5-1-12 (Tuesday)

CREW STARTS: \_\_\_\_\_ AM / PM

CREW FINISH: \_\_\_\_\_ AM / PM

WEATHER: \_\_\_\_\_

TEMPERATURE: \_\_\_\_\_ AM \_\_\_\_\_ PM

**DAILY JOB REPORT**

| EMPLOYEES: |  | EMPLOYEE'S NAME | CLASSIFICATION | CLASS | RATE | CLASSIFICATION |
|------------|--|-----------------|----------------|-------|------|----------------|
| 1          |  | Kance Super     |                |       |      |                |
| 2          |  |                 |                |       |      |                |
| 3          |  |                 |                |       |      |                |
| 4          |  |                 |                |       |      |                |
| 5          |  |                 |                |       |      |                |
| 6          |  |                 |                |       |      |                |
| 7          |  |                 |                |       |      |                |
| 8          |  |                 |                |       |      |                |
| 9          |  |                 |                |       |      |                |
| 10         |  |                 |                |       |      |                |
| 11         |  |                 |                |       |      |                |
| 12         |  |                 |                |       |      |                |
| 13         |  |                 |                |       |      |                |
| 14         |  |                 |                |       |      |                |

TOTAL HOURS WORKED: 8

**DESCRIPTION OF WORK:**  
 Making milling walk way and area for barriers.  
 Moving and padding with base course and plastic barrier  
 to open up new Area and create walk way along new  
 and old Area.











**DAILY JOB REPORT**

JOB NAME: Newark AP-1-6

PMC JOB #: 4218

PMC SUPERVISOR: Mel

DATE: 5-2-12 (Wednesday)

CREW STARTS: \_\_\_\_\_ AM / PM

CREW FINISH: \_\_\_\_\_ AM / PM

TEMPERATURE: \_\_\_\_\_ AM \_\_\_\_\_ PM

WEATHER: \_\_\_\_\_

**EMPLOYEES:**

| EMPLOYEE'S NAME | CLASSIFICATION | CLASS | RATE | TOU |
|-----------------|----------------|-------|------|-----|
| 1 Lance Soper   |                | F/O   |      | 8   |
| 2               |                |       |      |     |
| 3               |                |       |      |     |
| 4               |                |       |      |     |
| 5               |                |       |      |     |
| 6               |                |       |      |     |
| 7               |                |       |      |     |
| 8               |                |       |      |     |
| 9               |                |       |      |     |
| 10              |                |       |      |     |
| 11              |                |       |      |     |
| 12              |                |       |      |     |
| 13              |                |       |      |     |
| 14              |                |       |      |     |

TOTAL HOURS WORKED: 8

**DESCRIPTION OF WORK:**

Excavation in the fill box area. Pushing up excess dirt to large pile to use for backfilling islands. Rained all day area was getting muddy

