

Olivencia, Mildred

From: dsahler@melbourneit.hotkeysparking.com
Sent: Monday, August 03, 2015 5:38 PM
To: Olivencia, Mildred
Cc: Torres-Rojas, Genara; Van Duyne, Sheree; Ng, Danny
Subject: Freedom of Information Online Request Form

Information:

First Name: debra
Last Name: sahler
Company: wildenhain crino pc
Mailing Address 1: 95 mt. bethel road
Mailing Address 2:
City: warren
State: NJ
Zip Code: 07059
Email Address: dsahler@wcpclaw.com
Phone: 9087573900
Required copies of the records: Yes

List of specific record(s):

Any and all records relating to contract number EWR-154.028 relating to the days of June 19, 2012 to June 21, 2012, including reports, any sign in sheets, daily narratives and records from any PA personnel, including R. Stribling, including any records, documents correspondence, notes that R. Stribling or any PA personnel may have prepared regarding an incident involving damage that occurred to Verizons facilities on June 20, 2012. Request is for records that may have been prepared subsequent to June 20, 2012. This request includes any records prepared by R. Stribling on September 11, 2013, concerning damage to Verizons facilities.

THE PORT AUTHORITY OF NY & NJ

FOI Administrator

September 10, 2015

Ms. Debra Sahler
Wildenhain Crino pc
95 Mt Bethel Road
Warren, NJ 07059

Re: Freedom of Information Reference No. 16209


Dear Ms. Sahler:

This is in response to your August 3, 2015 request, which has been processed under the Port Authority's Freedom of Information Code (the "Code", copy enclosed) for copies of any and all records related to Contract No. EWR-154.028 from June 19, 2012 to June 21, 2012, including reports, any sign in sheets, daily narratives and records from any Port Authority personnel, including R. Stribling, including any records, documents correspondence, notes that R. Stribling or any Port Authority personnel may have prepared regarding an incident involving damage that occurred to Verizon's facilities on June 20, 2012. The request is for records that may have been prepared subsequent to June 20, 2012. This request includes any records prepared by R. Stribling on September 11, 2013 concerning damage to Verizon's facilities.

Material responsive to your request and available under the Code can be found on the Port Authority's website at <http://www.panynj.gov/corporate-information/foi/16209-C.pdf>. Paper copies of the available records are available upon request.

Please refer to the above FOI reference number in any future correspondence relating to your request.

Very truly yours,



Dafny Ng
FOI Administrator

Enclosure

*4 World Trade Center, 18th Floor
150 Greenwich Street
New York, NY 10007
T: 212 435 7348 F: 212 435 7555*

Contractor: Paving Materials and Construction Co. Inc. Contract Number: EWR 154.028 Rehabilitation of Parking Lot P6 and Gas Station Site

Location: North East and Northwest side of the P6 Parking lot

Date - Friday June 29, 2012

Weather - AM was Partly cloudy - 79 degrees - PM was partly cloudy about 98 degrees - Humid

Shift - Day shift

Labor on site - 1 foreman 1 Journeman Electrician

Equipment on site: Pantaleo Electric had 1 - Box truck 1- bucket truck 1 ton pick up truck

Subcontractors on site- Pantaleo Electric Inc.

Pantaleo workers set another pole on new base and connected the wiring from the previously pulled home run lighting circuits to (3) new pole bases.

Verified the camera conduit running to pole 18A per the RFI

Pantaleo workers cleaned and organised their "C" Container and truck.

Classified Items Quantities -N/A

T&M Work (extra workand/or net cost work - N/A

Controlled / Special Inspections performed today-N/A

Any other information deemed neccarsary - Verizon Subcontractors were on site repairing the bases of their existing manhole structures along Brewster road.. Workers rebricked the top portion of structures and set new collars and lids.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift Day

Date Friday 29 June 2012

Signed _____

Ronald Stribling
RONALD STRIBLING

Counter Signed _____

[Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY REPORT



URS

Construction Manager

The Port Authority of NY & NJ

PROJECT: REHAB OF P6 PARKING LOT

LOCATION: NEWARK INT'L AIRPORT

INSPECTOR: J.Mihalenko

COUNTERSIGNED:

DAY

JOB NO.: EWR 154.028

CONTRACTOR: PMC

DATE: 6/29/12 Friday

WEATHER Sunny

TEMP: AM 73 PM 97

CRAFT (LIST ALL CRAFTS)

DESCRIPTION OF DAILY ACTIVITIES

	T	M	F	DESCRIPTION OF DAILY ACTIVITIES
CRAFT	L	R	I	E
				PMC excavate footings for ground mount signs in Stage 1 east
				Placed plant mix at the south canopy islands to ramp down equipment
				Opened up stage 1 east in pm
				BERTO excavated, placed rebar and placed 7 cy of concrete for the exit lane Prow foundations
				PA Materials Felipe Toussaint on site 4% air
DUMOR				One single bollard shown on drawing A103 was removed to accommodate Prow in island #5
Super				2 pm start excavate for manual exit gate footings with 50d backhoe
OE				RRC start on the south cornice angles in the sw corner . Continue welding the south canopy angle to box
Laborer				girder 19 cornice angles tacked in place from the sw corner
PMC		1		
super				
OE		1		
LF		1		Let It Grow on site at noon for water planting
laborer		2		
trucks				
LET IT GROW		1		
Bamco				
CONSOLIDATED				Partial Final Inspection was held for Stage 1 east (west of the canopy) at 9am by C. Hernandez
Trematore plumber				
Straight Edge				Verizon site visit in am regarding resetting their two HH covers on East Brewster Road. JFC arrived in pm to
Bergen				reset covers
Mayflower				
Falcon				
surveyor				
RRC		3		9 am meeting with WO # 49 in Building 80
welder/laborer				
ANS				
technicians				
Apgar				Maser Engineering (2) on site for underground conduit as-builts
sweeper				
Berto		5		
CF,OE,IW,Lab				
TOTAL:	14	0		REFER TO OTHER DAILY REPORTS FOR ADDITIONAL ACTIVITIES , MANPOWER & EQUIPMENT

EQUIPMENT:

RRC 2 manlift, 1 F250 p/u 2 Lincoln welder outback 185 & Ranger 8

Berto Mason Dump F550, 1- 50D BH, 1 3500 P/U

ADDITIONAL COMMENTS / DIRECTIVES:

DAILY REPORT



URS

Construction Manager

The Port Authority of NY & NJ

PROJECT: REHAB OF P6 PARKING LOT

LOCATION: NEWARK INT'L AIRPORT

INSPECTOR: J. Mihalenko

COUNTERSIGNED:

DAY

JOB NO.: EWR 154.028

CONTRACTOR: PMC

DATE: 6/22/12 Friday

WEATHER Sunny

TEMP: AM 83 PM

CRAFT (LIST ALL CRAFTS)

DESCRIPTION OF DAILY ACTIVITIES

	T	M	F	S	S	
	O	O	R	A	A	
	N	N	I	M	M	
	A	A	T	T	T	
	R	R	W	W	W	
	I	I	E	E	E	
	T	T	T	T	T	
	Y	Y	Y	Y	Y	
						Morning hours at MF100.509 & MFA134.308
						Installed TYVEK on the service building
						Removing material to the Gate 1 area
						Bergen Sign arrived at 10:45 to install sign poles 815 a,b,c,d in stage 2 & light pole signage in stage 1D
DUMOR						
Super						LET IT GROW on site in pm for watering
OE						
Laborer						
PMC super		1				
OE		1				
LF		1				
laborer		3	1			
trucks		2				
LET IT GROW		1				
Bamco						
CONSOLIDATED						
Trematore plumber						
Straight Edge						
Bergen		2				
Mayflower						
Falcon surveyor						
RRC						
ANS technicians						
Apgar sweeper						Maser Engineering (2) on site for underground conduit as-builts
Berto CF,CARP,IW						
TOTAL:		11	1			REFER TO OTHER DAILY REPORTS FOR ADDITIONAL ACTIVITIES , MANPOWER & EQUIPMENT

EQUIPMENT:

ADDITIONAL COMMENTS / DIRECTIVES:

DAILY NARRATIVE

PA 0327/07-10

Contractor: PAVING MATERIALS AND CONSTRUCT CO. INC.
Pantaleo Electric, Inc. Contract Number: EWR 154.028

Location: Rehabilitation of Parking Lot P6 and Gas Station Site

Date - Friday June 22, 2012

Weather - Partly cloudy & Humid - AM 79 degrees - PM - cloudy Humid 98 degrees

Shift - Day shift

Labor on site - 2 foreman 1 Journean Electrician

Equipment on site: 2 - Box truck 1- bucket truck 2 -1 ton pick up truck 1 Air Compressor 1 Small Dump Truck 1 - Backhoe

Subcontractors on site- None PANTALEO BLECTRIC INC.

Pantaleo workers continued splicing in circuits for light pole's from handhole's to pole bases near the service building between the east and west side of P6 lot, and near the gate entrance along Brewster road. Workers installing light pole circuits from new pole bases to new hanholes prior to connections to homerun manholes.

Classified Items Quantities -N/A

T&M Work (extra workand/or net cost work - N/A

Controlled / Special Inspections performed today-N/A

Any other information deemed neccarsary - Verizon workers completed their repair of the broken Verizon ductbank along side electrical ductbank. Verizon workers remained on site to test and slice newly installed fibor lines. Trench containing repair communication ductbank remains open. Contacted Verizon to confirm their completion and asked if encasement was needed for their Ductbank. Pantaleo clear to backfill trench. Verizon Ground crew will return next week to re brick their Manhole frame and lids.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift Day

Date Friday 22, June 2012

Signed [Signature] Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE PA 0327/07-10

Contractor: PAVING MATERIALS AND CONSTRUCTION Co. INC
Pantaleo-Electric, Inc. Contract Number: EWR 154.028

Location: Rehabilitation of Parking Lot P6 and Gas Station Site

Date - Thursday June 21, 2012

Weather - Partly cloudy & Humid - AM 79 degrees - PM - Clear Humid 98 degrees

Shift - Day shift

Labor on site - 2 foreman 1 Journevan Electrician

Equipment on site: 2 - Box truck 1- bucket truck 2 -1 ton pick up truck 1 Air Compressor 1 Small Dump Truck 1 - Backhoe

Subcontractors on site- FBE PANTALEO ELECTRIC Co.

Pantaleo workers continued pulling in circuits for light pole's from handhole's to pole bases near the service building between the east and west side of P6 lot. Workers installing light pole circuits from new HH and ductbanks to new pole bases previously set.

Ground crew workers replaced conduit ductbank removed by Verizon workers repaing broken fiber lines.

Pantaleo workers supported and seperated electric ductbank conduits from newly installed communication conduits prior to concrete encasement. Workers placed concrete and encased electcal conduits from HH to light pole base. From new pole base encased conduit.

Classified Items Quantities -N/A

T&M Work (extra workand/or net cost work - N/A

Controlled / Special Inspections performed today-N/A

Any other information deemed neccarsary - Verizon workers repaired a broken Verizon ductbank and pulled in new fiber lines. along side electrical ductbank. Verizon workers remained on site to test and slice newly installed fibor lines.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift Day

Date Thursday 21 June 2012

Signed [Signature]

Counter Signed [Signature]

Use form PA 316 to note labor, material or equipment usage.

DAILY REPORT



URS

Construction Manager

The Port Authority of NY & NJ

PROJECT: REHAB OF P6 PARKING LOT

LOCATION: NEWARK INT'L AIRPORT

INSPECTOR: J.Mihalenko

COUNTERSIGNED:

DAY

JOB NO.: EWR 154.028

CONTRACTOR: PMC

DATE: 6/21/12 Thursday

WEATHER Sunny/HOT

TEMP: AM 83 PM 97

CRAFT (LIST ALL CRAFTS)	DESCRIPTION OF DAILY ACTIVITIES
-------------------------	---------------------------------

	T	M	F	
	O	I	E	
	A	N	M	PMC paved stage ID (west of canopy)
	L	A	A	
	R	R	L	RRC start welding misc steel on canopy as per approved submitted drawings 05506-0008 to 0012
	I	L	E	Certified welder Ken Carolane doing the welding
	T	I	E	PA Materials Lance Krakovitch notified of welding activity and visited the site in the late am.
	Y	T	E	
DUMOR				
Super				Discussed with PMC super that it appears the area between the canopy box girder and exterior ceiling
OE				panels, was not addressed as far as covering. Appears the exterior plywood would be exposed. (A204)
Laborer				
PMC super		1		Received welding inspection reports from RRC from previous canopy welding from March & April/2012
OE		3		
LF		2		
laborer		6	1	
trucks		9		
LET IT GROW				
Bamco				
CONSOLIDATED				
Trematore plumber				
Straight Edge				VERIZON ON SITE SINCE YESTERDAY REPAIRING A DUCTBANK HIT BY PANTALEO ELECTRIC
Bergen				YESTERDAY ON THE EAST END OF BREWSTER ROAD.
Mayflower				
Falcon surveyor				
RRC		2		
ANS technicians		1		
Apgar sweeper				Maser Engineering (2) on site for underground conduit as-bulfts
Berto CF,CARP,IW				
TOTAL:	24	1		REFER TO OTHER DAILY REPORTS FOR ADDITIONAL ACTIVITIES , MANPOWER & EQUIPMENT

EQUIPMENT:

RRC 1 F250 p/u, 1 Lincoln Welder Outback 185

ADDITIONAL COMMENTS / DIRECTIVES:

PA 316 (REV. 10/10)

PA 15327/01-00

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC.

Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages:1,2&3) Sht. 1 / 1

Weather: (A.M.) Sunny 73° (PM) Sunny 97°

ACTIVITY: (P/M) ~~CLASSIFIED ITEM # 7 - W/SM MIX ASPHALT CONCRETE PC 04-22~~ PER TON.

- Contractor continued asphalt paving work @ Stage 1 D - West of entry / exit plaza.

- Total of 1884 ~~8~~ Tons have been laid and paved today.

Mr. Brock Dunningham from PA GA was on site during paving operation.

Manpower:

EQUIP

1- Supervisor

1- Asphalt paver

3- Operator

1- Roller CAT CR 534D

1- Paving Foreman

1- Plate tamper

1- L/F

1- Roller SW-500

5- Laborer

2- utility P/u Trk.

PANTALO Surface / sub surface crew on site.

RCC on site

LET IT GROW (Landscaping Contractor) showed up late afternoon @ site watering the plants and shrubs.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 6:00 AM - 4:00 PM

Date 6-21-12

Signed [Signature]

Counter Signed [Signature]

AGOSTINHO	MATIAS	PMC	9/20/2012		
BLAUVELT	KENNETH	PMC			
CARDOSO	DOMINGOS	PMC	8/16/2012		X
GUARDADO	DOAQUIN	PMC	PENDING		X
DAROCHA	JOSE	PMC	8/9/2012		X
DRUDE	RAYMOND	PMC	10/8/2012		X
DUARTA	VICTOR	PMC	5/23/2012		X
LAGANELLA	TONY	PMC	8/10/2012		X
MADRIGAL	ANTONIO	PMC	5/12/2012		
OXENREIDER	MELVIN	PMC	10/8/2012		X
SOPER	RANCE	PMC	10/7/2012		X
TOMAS	GILBERT	PMC	10/8/2012		X
WHITEHEAD	MICHAEL	PMC	10/5/2011		
LASALA	BILL	PMC	8/14/2012		X
GREEN	WILLY	PMC	4/26/2015		X
NETO	JOSE	PMC	PENDING		X
ALVES	ARMANDO	BERTO			
CRISTRANO	AMILCAR	BERTO	5/24/2012		
OLIVIERA	ANTONIO	BERTO	5/24/2012		
PEREIRA	FERNANDO	BERTO	5/24/2012		
MARTINS	JAMIE	BERTO	5/24/2012		
GONZALEZ	LUIS	BERTO	5/24/2012		
BEESLY	RAY	BERGEN SIGN			
DAMPMAN	DAVE	BERGEN SIGN			
FRCELLA	ROBERTR	CONSOLIDATED			
ENRIQUES	JACK	CONSOLIDATED			
ENRIQUES	JOHN	CONSOLIDATED			
MITCHELL	KEVIN	TREMADOR			
LOPEZ	FREDERICO	LET IT GROW	TEMP		
MEYER	STEPHEN	LET IT GROW	5/10/2015		
SOTO	TONY	LET IT GROW	5/14/2015		
MARGARITO	SAQUIL	LET IT GROW	1/18/2013		
ELIAS C.	PAR LOPEZ	LET IT GROW	1/19/2013		
MARCO	MIRASSOL	LET IT GROW	2/8/2015		
LOPEZ	MARCO	LET IT GROW	TEMP		
AQUINO	RICHARDS	BAMCO	11/30/2012		
MARTINEZ	FERNANDO	BAMCO	TEMP		
POPIELARSKI	ROBERT	BAMCO	TEMP		

EWR 154.028 PARKING LOT P6		DATE	6/21/2012	
LSAT NAME	FIRST NAME	COMPANY	SWAC EXP.	ONSITE
PINTO	JUAN. M	STRIAGHT EDGE		
RIVAS	JOSE. M	STRIAGHT EDGE		
VIDES	JUAN. C	STRIAGHT EDGE		
VIDES	JOSE. H	STRIAGHT EDGE		
BONOMO	ERIN	ARECON		
LaMORTE	MARC	ARECON		
MUNDRAS	CHRISTOPHER J	ARECON		
MUNDRAS	MICHAEL V	ARECON		
PETROSILLI	DARRYL	ARECON		
SMITH	DJ	FALCON SURVEY		
BARROW	JAMES	FALCON SURVEY		
SUTER	ROB	FALCON		
MARQUES	CARLOS	BERTO		
ESTEVEZ	DANIEL	BERTO		
PEREIRA	VELSON	BERTO		
FERREIRA	JORGE	BERTO		
LABOR	LUIS	BERTO		
SALAZAR	JOSE	DUMOR		
JERRY	DUFFY	DUMOR	2/13/2013	
MOREIRA	CESAR	DUMOR		
PIKE	DOUGLAS	DUMOR	2/13/2013	
RODRIGUES	JOSE	DUMOR		
COVCEIRO	PAUL	DUMOR		
HIEDEL	CHRIS	PANTALEO	7/27/2012	X
PURRELLI	RAYMOND	PANTALEO	7/17/2012	X
SCHANCK	ERIC	PANTALEO	7/27/2012	X
SOARES	JOSE	PANTALEO	11/17/2012	X
DOEFFINGER	ERIC	PANTALEO	1/4/2013	X
KERTESZ	MIKE	PANTALEO		
MELO	JOHN	PANTALEO		X
CAROLAN	KENNY	RCC		X
LAWLOR	PAT	RCC		X
DEORIO	TONY	MAYFLOWER		

DAILY NARRATIVE

PA 0327/07-10

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC. Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages:1,2&3) Sht. 2 / 2

Weather: (A.M.) Sunny : 73° (PM) Sunny : 97°

Notes:

At 3:00 PM today. I was informed by PMC supervisor, Mr. Mel Oxenreider, that Verizon fiber optic cable was hit by sub contractor, Pantaleo Electric while excavating for the placement of PVC conduit pipe, located east of PG. I immediately notified the ARE, Mr. Lars Blanchard, about the incident. I also called up the electrical inspector, Mr. Ron Stribling, and asked him if he is aware of the incident. Mr. Ron Stribling, said he was not aware of the incident (at that time).

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 6:30 AM - 3:30 PM

Date 6-20-12

Signed [Signature] Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 0327/07/10

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC. Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages: 1,2&3) Sht. 1/2

Weather: (A.M.) Sunny 73° (PM) Sunny 97°

ACTIVITY: (P.M.) Resumed Asphalt paving operation @ area west of entry / exit plaza (proposed) - Before asphalt paving occurred. Contractor applied tack coat @ areas to be paved.

CLASSIFIED ITEM NO 8, TACK COAT PER SQ. YD. Total of 4915.55 SQ. YD. have been tack coated today (attached sketch of computation sketch 2 of 2)

Manpower: 1- Tack Trk. Driver EQUIP: 1- Tack truck

- After applying tack coat. Contractor resumed paving work. Paving that was performed today was leveling course.

CLASSIFIED ITEM NO 7, WARM MIX ASPHALT CONCRETE (PG 64-22) PER Ton.

- Total of 266.27 tons have been laid and paved today.

Manpower: 1- Supervisor 4-L 1- Asphalt paver 1- Comb. hoe 310 SC 2- Operator 1- Roller CRB 778B 2- P/U Truck 1- Paving Foreman 1- Roller SW-500 1- L/E 1- Plate tamper

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 6:00 AM - 4:00 PM Date 6-20-12

Signed [Signature] Counter Signed [Signature]

DAILY NARRATIVE

PA 0327 / 07-10

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC. Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages:1,2&3) Sht. /

Weather: (A.M.) Sunny: 73° (PM) Sunny: 97°

CLASSIFIED FROM N-101-153 COURSE, PER SQ. YD.

Contractor delivered DGABC today for base course.

Total of 20 sq. yd. delivered today.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 6:00AM - 4:00 PM

Date 6-20-10

Signed [Signature] Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DAILY NARRATIVE

PA 0327/07-10

*PAVING MATERIALS AND
CONSTRUCTION CO. INC.*

Contractor:

Pantaleo Electric, Inc.

Contract
Number:

EWR 154.028

Location:

Rehabilitation of Parking Lot P6 and Gas Station Site

Date - June 20, 2012

Weather - Partly cloudy & Humid - AM 79 degrees - PM - Clear Humid 98 degrees

Shift - Day shift

Labor on site - 2 foreman 1 Journeuman Electrician

Equipment on site: 2 - Box truck 1- bucket truck 2 -1 ton pick up truck 1 Air Compressor 1 Small Dump Truck 1 - Backhoe

Subcontractors on site- ~~TBE~~ *PANTALEO ELECTRIC INC.*

Pantaleo workers continued pulling in circuits for light pole's from handhole's to pole bases near the service building between the east and west side of P6 lot. Workers continued the excavation and trenching for the lighting ductbank along Brewster Rd. Workers installed new pole bases and pulled in home run circuits from pole bases to handhole's.

Classified Items Quantities -N/A

T&M Work (extra workand/or net cost work - N/A

Controlled / Special Inspections performed today-N/A

Any other information deemed neccarsary - Receivied a call around 2:45 PM regarding a broken Verizon line from Pantaleo's trench along brewster Rd. Upon arrival discovered a broken ductbank and several feet of torn out communication cables. The point of contact from Verizon - Joe Portelli indicated the broken fiber cables shut down the Corbin St. Hut. Interrupting service from the Port.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift Day

Date 20 June 2012

Signed

Counter Signed

Use form PA 316 to note labor, material or equipment usage.

DAILY REPORT



URS

Construction Manager

The Port Authority of NY & NJ

PROJECT: REHAB OF P6 PARKING LOT

LOCATION: NEWARK INT'L AIRPORT

INSPECTOR: J.Mihalenko

COUNTERSIGNED:

DAY

JOB NO.: EWR 154.028

CONTRACTOR: PMC

DATE: 6/20/12 Wednesday

WEATHER Sunny/HOT

TEMP: AM 72 PM 94

CRAFT (LIST ALL CRAFTS)

DESCRIPTION OF DAILY ACTIVITIES

	T	M	F	
	O	I	E	
	A	O	A	
	L	R	L	
		I	E	
		T		
		Y		
				PMC paved leveling course in stage 1D. ANS & PA Materials on site
				Falcon surveyor on site for grade.
				Apgar sweeper on site in pm
				TBE on site for Consolidated Fence Markout, ticket # 121661290 expires 8/17/12
DUMOR				Pantaleo Electric continue on HH and conduit installation on East Brewster Road. Spoke to Mel on
Super				close proximity of duct bank and footings for the ornamental fence.
OE				HH splicing & light pole connections
Laborer				
PMC super		1		Let it grow arrived in pm to water plants
OE		2		
LF		2		Railroad construction delivered manlift in am
laborer		5	1	
trucks		6		AON & Chartis site visit in am
LET IT GROW		1		
Bamco				
CONSOLIDATED				
Trematore plumber				
Straight Edge				
Bergen				
Mayflower				
Falcon surveyor		1		
Pantaleo		6		
ANS technicians		1		
Apgar sweeper		1		Maser Engineering (2) on site for underground conduit as-builts
Berto CF,CARP,IW				
TOTAL:		26	1	REFER TO OTHER DAILY REPORTS FOR ADDITIONAL ACTIVITIES , MANPOWER & EQUIPMENT

EQUIPMENT:

ADDITIONAL COMMENTS / DIRECTIVES:

DAILY NARRATIVE

PA 0327 / 07-10

Contractor: PAVING MATERIALS AND CONSTRUCTION, CO., INC. Contract Number: EWR-154.028

Location: REHABILITATION OF PARKING LOT P6, AND GAS STATION SITE (Stages:1,2&3) Sht. /

Weather: (A.M.) Cloudy : (P.M.) Partly sunny

PMC - Continued paving preparation - west of proposed entry/exit plaza. Utilized mobile sweeper for clean up. - Removed section of previously pavement to create vertical transition. - Paving preparation completed.

Table with 2 columns: Manpower and Equip. Manpower: 1-Supervisor, 2-Operator, 1-L/F, 3-Laborer. Equip: 1-B/A G10 SJ UD, 1-Roller SW-500, 1-Plate tamper, 2-P/U utility truck.

~~CLASSIFIED MATERIAL~~ ~~Material Mix Manufacturer for use.~~

Contractor continued and completed the trench repair and pavement restoration @ areas to be paved. Total of ~~500~~ have been used.

Mr. Benny Patel and Mr. Alfredo Coello from ANS-QC and PA QA were on site, tested DGABC for Density - North / south and west of entry / exit plaza. Results are satisfactory.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 6:30 AM - 3:30 PM

Date 6-19-12

Signed [Signature]

Counter Signed [Signature]

EWR 154.028 PARKING LOT P6		DATE	6/19/2012		
LSAT NAME	FIRST NAME	COMPANY	SWAC EXP.		ONSITE
PINTO	JUAN. M	STRIAGHT EDGE			
RIVAS	JOSE. M	STRIAGHT EDGE			
VIDES	JUAN. C	STRIAGHT EDGE			
VIDES	JOSE. H	STRIAGHT EDGE			
BONOMO	ERIN	ARECON			
LaMORTE	MARC	ARECON			
MUNDRAS	CHRISTOPHER J	ARECON			
MUNDRAS	MICHAEL V	ARECON			
PETROSILLI	DARRYL	ARECON			
SMITH	DJ	FALCON SURVEY			
BARROW	JAMES	FALCON SURVEY			
SUTER	ROB	FALCON			
MARQUES	CARLOS	BERTO			
ESTEVES	DANIEL	BERTO			
PEREIRA	VELSON	BERTO			
FERREIRA	JORGE	BERTO			
LABOR	LUIS	BERTO			
SALAZAR	JOSE	DUMOR			
JERRY	DUFFY	DUMOR	2/13/2013		
MOREIRA	CESAR	DUMOR			
PIKE	DOUGLAS	DUMOR	2/13/2013		
RODRIGUES	JOSE	DUMOR			
COVCEIRO	PAUL	DUMOR			
HIEDEL	CHRIS	PANTALEO	7/27/2012		X
PURRELLI	RAYMOND	PANTALEO	7/17/2012		X
SCHANCK	ERIC	PANTALEO	7/27/2012		X
SOARES	JOSE	PANTALEO	11/17/2012		X
DOEFFINGER	ERIC	PANTALEO	1/4/2013		X
KERTESZ	MIKE	PANTALEO			
MELO	JOHN	PANTALEO			X
CAROLAN	KENNY	RCC			
LAWLOR	PAT	RCC			
DEORIO	TONY	MAYFLOWER			

DAILY NARRATIVE

PA 0327 / 07-10

Contractor: PAULING MATERIALS AND CONSTRUCTION CO. INC. Pantaleo Electric, Inc. - R.S. Contract Number: EWR 154.028

Location: Rehabilitation of Parking Lot P6 and Gas Station Site

Date - Tuesday June 19, 2012

Weather - AM Temp N/A PM - N/A degrees

Shift - Day shift

Labor on site - 2 foreman 1 Journeyman Electrician 1 Operator 2 laborers

Equipment on site: 2 - Box truck 1- bucket truck 2 -1 ton pick up truck 1 Air Compressor 1 Small Dump Truck 1 - Backhoe

Subcontractors on site- None

Pantaleo ground crew workers excavated and trenched approx 95' from HH #1 to HH #2 and installed (2) 2" conduits approx 182' between handholes for new pole lighting duct banks on northeast side of P6

Workers trenched approx. 95' between HH #2 and HH #3 and installed approx, 190' (2) 2" Workers trenched approx 95' from HH #3 to HH #4 and installed approx 190' (2) 2" conduits. Conduits were set on stands and tied down. Concrete was placed to form a ductbank of conduits between the Hand hole structures.

Classified Items Quantities -N/A

T&M Work (extra workand/or net cost work - N/A


Controlled / Special Inspections performed today-N/A

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift Day

Date Tuesday 19 June 2012

Signed 
RONALD STRUBLING

Counter Signed 

Use form PA 316 to note labor, material or equipment usage.

DAILY REPORT



URS

Construction Manager

The Port Authority of NY & NJ

PROJECT: REHAB OF P6 PARKING LOT

LOCATION: NEWARK INT'L AIRPORT

INSPECTOR: J.Mihalenko

COUNTERSIGNED:

DAY

JOB NO.: EWR 154.028

CONTRACTOR: PMC

DATE: 6/19/12 Tuesday

WEATHER Sunny

TEMP: AM 65 PM

CRAFT (LIST ALL CRAFTS)

DESCRIPTION OF DAILY ACTIVITIES

	T	M	F	
	O	I	E	
	A	N	M	
	L	O	A	
	R	A	R	
	I	L	L	
	T	E	E	
	Y	Y	Y	
				PMC install plant mix for trench restoration in early am. Grade/clean stage ID west area for paving
				Pantaleo continue with underground conduit for HH's in stage IID
				Install remaining light poles in Stage ID
DUMOR				9 am progress meeting at Building 80
Super				
OE				ANS & PA on site to check DGABC density in Stage ID
Laborer				
PMC super		1		
OE		1		
LF		1		
laborer		3	1	
trucks				
LET IT GROW				
Bamco				
CONSOLIDATED				
Trematore plumber				
Straight Edge				
Bergen				
Mayflower				
Falcon surveyor				
Pantaleo		6		
ANS technicians				
ELGIN sweeper		1		Maser Engineering (2) on site for underground conduit as-builts
Berto CF,CARP,IW				
TOTAL:		13	1	REFER TO OTHER DAILY REPORTS FOR ADDITIONAL ACTIVITIES , MANPOWER & EQUIPMENT

EQUIPMENT:

ADDITIONAL COMMENTS / DIRECTIVES: