

World Trade Center Two-Week Projected Work Schedule Saturday, January 2nd to Friday, January 15th

One World Trade Center

- Steel erection and welding of steel columns (including off hours).
- Concrete placing operations (including off hours).

Transportation Hub

- Concrete placing operations and steel erection (including off hours).
- Crane placement on the No. 1 subway box for installation and removal of material.
- Excavation and bracing at the concourse under West Street.
- Removal of material under the No. 1 subway box in preparation of permanent “top down” construction to support the subway box (including off hours).
- Concrete slab installation for the East/West Corridor (Fulton Street).

Vehicle Security Center

- Installation of slurry wall foundation panels along Cedar Street.
- Relocation of sewer on Washington Street (including off hours).
- Installation of tie-down rods.

National September 11 Memorial & Museum

- Concrete placing operations and steel erection (including off hours).

East Bathtub Work

- Compaction grouting in the area of the MTA “E” platform (including off hours).
- Removal of material from demolition of H&M terminal (including off hours).
- Utility work underway in Vesey Street haul road, within the site’s fence line – no impact on pedestrian walkway.
- Tower 4 – concrete placing operations and steel erection (including off hours); installation of second tower crane.

*The schedule is subject to change due to inclement weather or other unforeseen conditions/factors.

