



## World Trade Center Two-Week Projected Work Schedule

**Saturday, October 31<sup>st</sup> to Friday, November 13<sup>th</sup>**

The schedule is subject to change due to inclement weather or other unforeseen conditions/factors. **The latest information is listed in boldface.**

**One World Trade Center:** Steel erection; concrete placing operations and welding of steel columns (including off hours).

**Transportation Hub:** Concrete placing operations and steel erection (including off hours); erection of remaining arches for the East/West Corridor (Fulton Street); crane placement on the No. 1 Subway Box for installation and removal of material; completion of north projection roof construction; removal of portion of slurry wall; **excavation and bracing at the 9A concourse.**

**Vehicle Security Center:** Installation of slurry wall foundation panels along Cedar and Washington streets; relocation of sewer on Washington Street (including off hours).

**Liberty Street closures on weekends of October 30<sup>th</sup> and November 6<sup>th</sup> for the installation of slurry wall foundation panels on Washington Street. (Alerts will precede each closure.)**

**National September 11 Memorial & Museum:** Concrete placing operations and steel erection (including off hours).

**Tower 2: Site preparation for compaction grouting in the area of the MTA "E" platform (including off hours).**

**Tower 4:** Concrete placing operations (including off hours).



**THE PORT AUTHORITY** OF NY & NJ

