THE PORT AUTHORITY OF NY & NJ

World Trade Center Two-Week Projected Work Schedule

Saturday, November 14th to Friday, November 27th

The schedule is subject to change due to inclement weather or other unforeseen conditions/factors. **The latest information is listed in boldface.**

One World Trade Center: Steel erection; concrete placing operations and welding of steel columns (including off hours).

Transportation Hub: Concrete placing operations and steel erection (including off hours); erection of remaining arches for the East/West Corridor (Fulton Street); crane placement on the No. 1 Subway Box for installation and removal of material; completion of north projection roof construction; removal of portion of slurry wall; excavation and bracing at the 9A concourse; crane arrival for steel in PATH station; removal of material from demolition of H&M terminal in East Bathtub (including off hours); **removal of material under the No. 1 subway box in preparation of permanent "top down" construction to support the subway box (including off hours); start of installation of utilities on Vesey Street.**

Vehicle Security Center: Installation of slurry wall foundation panels along Cedar and Washington streets; relocation of sewer on Washington Street (including off hours).

National September 11 Memorial & Museum: Concrete placing operations and steel erection (including off hours).

Tower 2: Site preparation for compaction grouting in the area of the MTA "E" platform (including off hours).

Tower 4: Concrete placing operations (including off hours).

THE PORT AUTHORITY OF NY & NJ