THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		—
Labor	Guy Lennon	VRH	3/12/07		—
Labor	Angelo Tramutolo	VRH	2/8/07		—
Carpt.	Tim Perrotta	VRH			—
Laborer	Edwin De Jesus	VRH	9/26/07		—
	Keith Lovas	VRH	10/15/07		—
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓ —
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓ —
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓ —
Elect.	Frank Coppola	S.M. Electric			✓ —
	Thomas Deas	S.M. Electric	1/29/08		✓ —
	Thomas Ditore	S.M. Electric	1/29/08		✓ —
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓ —
	Daniel Gribbin	S.M. Electric	2/1/08		✓ —
	John Griffiths	S.M. Electric	2/14/08		✓ —
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		✓ —
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓ —
	Tony Maalouf	S.M. Electric	1/21/08		✓ —
Elect.	James Massett	S.M. Electric	2/27/07		✓ —
	David Mattson	S.M. Electric	2/4/08		✓ —
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓ —
	James McLean	S.M. Electric	2/1/08		✓ —
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓ —

RECEIVED
FEB 27 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		✓
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
FEB 27 2008
EWR RIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		

RECEIVED
FEB 27 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Terrance Barry	McCann	1/7/07		
	Dennis Bartos	McCann			
	Vincent Bellofatto	McCann	12/18/07		
	James Carroll	McCann	4/16/07		
	Frank Cesaro	McCann	1/2/08		
	Joe DeAngelis	McCann	1/24/07		
	Stephen Koziel	McCann	2/4/08		
	Joe LaTorre	McCann			
	David May	McCann	2/11/08		
	Anthony Novello	McCann	11/2/07		
	Raymond Paxton	McCann	1/28/08		
	Corey Sofia	McCann	12/17/07		
	David Wojenski	McCann	2/19/08		
	John Zuma	McCann	10/12/07		
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		

RECEIVED
FEB 27 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		—
Labor	Guy Lennon	VRH	3/12/07		—
Labor	Angelo Tramutolo	VRH	2/8/07		—
Carpt.	Tim Perrotta	VRH			—
Laborer	Edwin De Jesus	VRH	9/26/07		—
	Keith Lovas	VRH	10/15/07		—
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		—
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
FEB 27 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		✓
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

FEB 27 2008
PARSONS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No: EWR 264.003
DAILY SIGN IN SHEET
2/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		

RECEIVED
FEB 27 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	William Bergin	RCC	8/9/07		—
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		—
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Terrance Barry	McCann	1/7/07		✓ —
	Dennis Bartos	McCann			✓ —
	Vincent Bellofatto	McCann	12/18/07		✓ —
	Frank Cesaro	McCann	1/2/08		✓ —
	Joe DeAngelis	McCann	1/24/07		✓ —
	~~Jonathen Kohut~~	McCann	2/4/08		
	Stephen Koziel	McCann	2/4/08		✓ —
	Joe LaTorre	McCann			✓ —
	Anthony Novello	McCann	11/2/07		✓ —
	Raymond Paxton	McCann	1/28/08		✓ —
	Corey Sofia	McCann	12/17/07		~~—~~ out
	John Zuma	McCann	10/12/07		✓ —
	David May	McCann	2/11/08		✓ —
	Jim Carrol	mcCann			✓ —
	Dan	mcCann			✓
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		

RECEIVED
FEB 27 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
12/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		✓
	Margarito Bravo-Moran	Schnell	11/28/07		

RECEIVED
FEB 27 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/22/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
•	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		
Elect.	Frank Coppola	S.M. Electric			
	Thomas Deas	S.M. Electric	1/29/08		
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		

EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/22/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		
	Daniel Shogren	S.M. Electric	2/1/08		
Elect.	Boris Shumayev	S.M. Electric	10/26/07		
Elect.	Edie Soto	S.M. Electric	12/4/07		
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
FEB 22 2008
EWR AIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/22/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		✓
	Luis Ribeiro	Berto Construction	9/27/07		✓
	Silvio Ferreira	Berto Construction	9/27/07		✓
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		✓
	Fred Kunze	Papp Iron Works	11/1/07		✓
	Dennis Leaver	Pompton Painting	10/4/07		

RECEIVED
FEB 22 2008
EWR-FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/22/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		

RECEIVED
FEB 22 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/22/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	FRED RUSSO	EEI			✓
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			✓
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	MIKE HAWTIN	"			✓
	Terrance Barry	McCann	1/7/07		✓
	Dennis Bartos	McCann			✓
	Vincent Bellofatto	McCann	12/18/07		.
	James Carroll	McCann	4/16/07		✓
	Frank Cesaro	McCann	1/2/08		✓
	Joe DeAngelis	McCann	1/24/07		✓
	Stephen Koziel	McCann	2/4/08		✓
	Joe LaTorre	McCann			✓
	David May	McCann	2/11/08		.
	Anthony Novello	McCann	11/2/07		✓
	Raymond Paxton	McCann	1/28/08		.
	Corey Sofia	McCann	12/17/07		✓
	David Wojenski	McCann	2/19/08		✓
	John Zuma	McCann	10/12/07		✓
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		

RECEIVED
FEB 22 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/20/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
FEB 2 2 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/20/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		✓
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
FEB 2 2 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		

RECEIVED
FEB 22 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/20/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Terrance Barry	McCann	1/7/07		/
	Dennis Bartos	McCann			/ /
	Vincent Bellofatto	McCann	12/18/07		/ /
	Frank Cesaro	McCann	1/2/08		/ /
	Joe DeAngelis	McCann	1/24/07		/ /
	~~Jonathan Kohut~~	McCann	2/4/08		
	Stephen Koziel	McCann	2/4/08		/ /
	Joe LaTorre	McCann			/ /
	Anthony Novello	McCann	11/2/07		/ /
	Raymond Paxton	McCann	1/28/08		/ /
	Corey Sofia	McCann	12/17/07		/ /
	John Zuma	McCann	10/12/07		/ /
	David May	McCann	2/11/08		/ /
	JIMMY CARLOS				/ /
	DAVE				/
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		

RECEIVED
FEB 22 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		—
Labor	Guy Lennon	VRH	3/12/07		—
Labor	Angelo Tramutolo	VRH	2/8/07		—
Carpt.	Tim Perrotta	VRH			—
Laborer	Edwin De Jesus	VRH	9/26/07		—
	Keith Lovas	VRH	10/15/07		—
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adoma	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
FEB 2 2 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			—
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		—
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
FEB 2 2 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		✓
	Luis Ribeiro	Berto Construction	9/27/07		✓
	Silvio Ferreira	Berto Construction	9/27/07		✓
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		✓
Laborer	Raul Espinoza	Mazzocchi	3/7/07		✓
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		✓
Laborer	William Sanchelli	Mazzocchi	2/2/07		✓
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		✓
	Fred Kunze	Papp Iron Works	11/1/07		✓
	Dennis Leaver	Pompton Painting	10/4/07		

RECEIVED
FEB 22 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Terrance Barry	McCann	1/7/07		/
	Dennis Bartos	McCann			/
	Vincent Bellofatto	McCann	12/18/07		/
	James Carroll	McCann	4/16/07		/
	Frank Cesaro	McCann	1/2/08		/
	Joe DeAngelis	McCann	1/24/07		/
	Stephen Koziel	McCann	2/4/08		/
	Joe LaTorre	McCann			/
	David May	McCann	2/11/08		/
	Anthony Novello	McCann	11/2/07		/
	Raymond Paxton	McCann	1/28/08		/
	Corey Sofia	McCann	12/17/07		/
	David Wojenski	McCann	2/19/08		/
	John Zuma	McCann	10/12/07		/
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		

RECEIVED
FEB 2 2 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/20/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
Feb 21 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/20/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		✓
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
FEB 21 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		/
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		/
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		/
	Jason Hales	Papp Iron Works	11/1/07		/
	Fred Kunze	Papp Iron Works	11/1/07		/
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		

RECEIVED
FEB 21 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
7/20/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Terrance Barry	McCann	1/7/07		✓
	Dennis Bartos	McCann			✓
	Vincent Bellofatto	McCann	12/18/07		✓
	Frank Cesaro	McCann	1/2/08		✓
	Joe DeAngelis	McCann	1/24/07		✓
	~~Jonathan Kohut~~	McCann	2/4/08		
	Stephen Koziel	McCann	2/4/08		✓
	Joe LaTorre	McCann			✓
	Anthony Novello	McCann	11/2/07		✓
	Raymond Paxton	McCann	1/28/08		✓
	Corey Sofia	McCann	12/17/07		✓
	John Zuma	McCann	10/12/07		✓
	David May	McCann	2/11/08		✓
	JIM CARROLL				✓
	DAVE				✓
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		

RECEIVED
FEB 21 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/16/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED FEB 19 2008 EWR FIS RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		✓
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
FEB 21 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		—
Laborer	Raul Espinoza	Mazzocchi	3/7/07		—
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		—
Laborer	William Sanchelli	Mazzocchi	2/2/07		—
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
Fitter	Albert King	Monmouth Controls	5/17/07		—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		—
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		—
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		—
	Jason Hales	Papp Iron Works	11/1/07		—
	Fred Kunze	Papp Iron Works	11/1/07		—
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		

RECEIVED
FEB 20 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	William Bergin	RCC	8/9/07		—
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		—
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Terrance Barry	McCann	1/7/07		✓
	Dennis Bartos	McCann			✓
	Vincent Bellofatto	McCann	12/18/07		✓
	Frank Cesaro	McCann	1/2/08		✓
	Joe DeAngelis	McCann	1/24/07		✓
	~~Jonathan Kohut~~	McCann	2/4/08		
	Stephen Koziel	McCann	2/4/08		✓
	Joe LaTorre	McCann			✓
	Anthony Novello	McCann	11/2/07		✓
	Raymond Paxton	McCann	1/28/08		✓
	Corey Sofia	McCann	12/17/07		~~✓~~ out
	John Zuma	McCann	10/12/07		✓
	David May	McCann	2/11/08		✓
	Jim Carrol	mcCann			✓
	Dan	mcCann			✓
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		

RECEIVED
Feb 20 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
12/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		✓
	Margarito Bravo-Moran	Schnell	11/28/07		

RECEIVED
FEB 2 0 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/14/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			✓
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓

RECEIVED
FEB 15 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/14/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓ –
	Francis O' Reilly	S.M. Electric	1/2/08		✓
	James Payne	S.M. Electric	2/1/08		✓ –
Elect.	Robert Periera	S.M. Electric	1/8/07		✓ –
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓ –
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓ –
Elect.	Edie Soto	S.M. Electric	12/4/07		✓ –
Elect.	David Virgili	S.M. Electric	12/4/07		✓ –
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		✓ –
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓ –
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓ –
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓ –
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Herminio Alvarez	Berto Construction	9/27/07		✓ –
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		

RECEIVED
FEB 13 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/14/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		

RECEIVED
FEB 13 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/14/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	DAVE MAY				
	Terrance Barry	McCann	1/7/07		
	Dennis Bartos	McCann			
	Vincent Bellofatto	McCann	12/18/07		
	Frank Cesaro	McCann	1/2/08		
	Joe DeAngelis	McCann	1/24/07		
	~~Jonathan Kohut~~	~~McCann~~	~~2/4/08~~		
	Stephen Koziel	McCann	2/4/08		
	Joe LaTorre	McCann			
	Anthony Novello	McCann	11/2/07		
	Raymond Paxton	McCann	1/28/08		
	Corey Sofia	McCann	12/17/07		
	John Zuma	McCann	10/12/07		
	JIM CARROLL				
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	~~1/2/08~~		
	Christopher Ruggiero	Josloff Glass	1/2/08		

RECEIVED
FEB 15 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/14/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Gustavo Ramirez	Schnell	11/28/07		✓
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		✓

MORETRENCH 2/18/08



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/12/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH	2/8/07		
Carpt.	Tim Perrotta	VRH			
Laborer	Edwin De Jesus	VRH	9/26/07		
	Keith Lovas	VRH	10/15/07		
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/12/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓ –
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓ –
Elect.	Robert Periera	S.M. Electric	1/8/07		✓ –
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓ –
	Daniel Shogren	S.M. Electric	2/1/08		✓ –
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓ –
Elect.	Edie Soto	S.M. Electric	12/4/07		✓ –
Elect.	David Virgili	S.M. Electric	12/4/07		✓ –
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓ –
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓ –
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓ –
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		

RECEIVED
FEB 14 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/12/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
Fitter	Albert King	Monmouth Controls	5/17/07		—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		—
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		—
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		—
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		

RECEIVED
FEB 14 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/12/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Dave May	McCann			✓ -
	Terrance Barry	McCann	1/7/07		— -
	Dennis Bartos	McCann			✓ -
	Vincent Bellofatto	McCann	12/18/07		✓ -
	Frank Cesaro	McCann	1/2/08		✓ -
	Joe DeAngelis	McCann	1/24/07		✓ -
	Jonathan Kohut	McCann	2/4/08		
	Stephen Koziel	McCann	2/4/08		✓ -
	Joe LaTorre	McCann			✓ -
	Anthony Novello	McCann	11/2/07		✓ -
	Raymond Paxton	McCann	1/28/08		✓ -
	Corey Sofia	McCann	12/17/07		✓ -
	John Zuma	McCann	10/12/07		✓ -
	Jim Cairocc	"			✓ -
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		

RECEIVED
FEB 14 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/12/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Gustavo Ramirez	Schnell	11/28/07		✓
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		✓



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			✓ 0
I.W.	Paul Medway	Panetta			✓ 0
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓ -
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓ -
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓ -
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓ -
Elect.	Frank Coppola	S.M. Electric			✓ -
	Thomas Deas	S.M. Electric	1/29/08		
	Thomas Ditore	S.M. Electric	1/29/08		✓ -
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓ -
	Daniel Gribbin	S.M. Electric	2/1/08		✓ -
	Jarvis Hardy	S.M. Electric	2/1/08		✓ -
	Randall Hering	S.M. Electric	1/28/08		✓ -
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓ -
	Tony Maalouf	S.M. Electric	1/21/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓ -
	David Mattson	S.M. Electric	2/4/08		✓ -
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓ -
	James McLean	S.M. Electric	2/1/08		✓ -
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓ -
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓ -

RECEIVED
FEB 19 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓ -
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓ -
Elect.	Robert Periera	S.M. Electric	1/8/07		✓ -
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		
	Daniel Shogren	S.M. Electric	2/1/08		✓ -
Elect.	Boris Shumayev	S.M. Electric	10/26/07		
Elect.	Edie Soto	S.M. Electric	12/4/07		
Elect.	David Virgili	S.M. Electric	12/4/07		✓ -
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		✓ -
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓ -
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓ -
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		

RECEIVED
FEB 14 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		

RECEIVED
Feb 14 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	DAVE MAY				
	Terrance Barry	McCann	1/7/07		
	Dennis Bartos	McCann			
	Vincent Bellofatto	McCann	12/18/07		
	Frank Cesaro	McCann	1/2/08		
	Joe DeAngelis	McCann	1/24/07		
	Jonathan Kohut	McCann	2/4/08		
	Stephen Koziel	McCann	2/4/08		
	Joe LaTorre	McCann			
	Anthony Novello	McCann	11/2/07		
	Raymond Paxton	McCann	1/28/08		
	Corey Sofia	McCann	12/17/07		
	John Zuma	McCann	10/12/07		
	Jim Cuneo				
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		

RECEIVED
Feb 14 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		

MANNY RAMIEREZ FINE — 0

RECEIVED
FEB 14 2008
EWR FIS
RESIDENT ENGINEER



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/11/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH	2/8/07		
Carpt.	Tim Perrotta	VRH			
Laborer	Edwin De Jesus	VRH	9/26/07		
	Keith Lovas	VRH	10/15/07		
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		
	David Mattson	S.M. Electric	2/4/08		
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓

RECEIVED
FEB 13 2008
EWR-PA
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/11/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓ -
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓ -
Elect.	Robert Periera	S.M. Electric	1/8/07		✓ -
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓ -
	Daniel Shogren	S.M. Electric	2/1/08		✓ -
Elect.	Boris Shumayev	S.M. Electric	10/26/07		
Elect.	Edie Soto	S.M. Electric	12/4/07		✓ -
Elect.	David Virgili	S.M. Electric	12/4/07		✓ -
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		—
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		✓ -
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			— -
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓ -
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		

RECEIVED
FEB 13 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/11/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		

RECEIVED
FEB 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/11/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		—
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Dave May	McCann	2/11/08		—
	Terrance Barry	McCann	1/7/07		-
	Dennis Bartos	McCann			-
	Vincent Bellofatto	McCann	12/18/07		-
	Frank Cesaro	McCann	1/2/08		-
	Joe DeAngelis	McCann	1/24/07		-
	Jonathan Kohut	McCann	2/4/08		
	Stephen Koziel	McCann	2/4/08		-
	Joe LaTorre	McCann			-
	Anthony Novello	McCann	11/2/07		-
	Raymond Paxton	McCann	1/28/08		-
	Corey Sofia	McCann	12/17/07		-
	John Zuma	McCann	10/12/07		-
	Jim Calrocc	"			—
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		

RECEIVED
FEB 13 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/11/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Gustavo Ramirez	Schnell	11/28/07		✓
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		✓
	PABLO BERAS		2/11/08		✓
	RAY LOPEZ				✓

RECEIVED
FEB 13 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH night	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		✓
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
	Michael Alberta	S.M. Electric	3/11/08		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Marc Infozino	S.M. Electric	3/17/08		✓
	Tony Maalouf	S.M. Electric	1/21/08		
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
MAR 21 2008
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
	Andres Velez	S.M. Electric	3/17/08		✓
Elect.	Mike James				✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		✓
	Joshua Mathews	Layout Inc.	11/13/07		✓
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			
	Jose Silva	Berto Construction			
	Jose Sousa	Berto Construction			
	Jome Ajebedo	Berto Construction			
	Dante Vazquez	Berto Construction			
	Herculano Rodriguez	Berto Construction			
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		—
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		—
	Jason Hales	Papp Iron Works	11/1/07		—
	Fred Kunze	Papp Iron Works	11/1/07		—
	Dennis Leaver	Pompton Painting	10/4/07		—
	Daniel Leaver	Pompton Painting	10/4/07		—
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			✓
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		✓
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			✓
	Terrance Barry	McCann	1/7/07		✓
	Dennis Bartos	McCann			✓
	Vincent Bellofatto	McCann	12/18/07		
	Andrew Butz	McCann	3/11/08		✓
	James Carroll	McCann	4/16/07		✓
	Frank Cesaro	McCann	1/2/08		
	Joe DeAngelis	McCann	1/24/07		✓
	Joe LaTorre	McCann			✓
	David May	McCann	2/11/08		✓
	Anthony Novello	McCann	11/2/07		✓
	Raymond Paxton	McCann	1/28/08		✓
	Corey Sofia	McCann	12/17/07		✓
	David Wojenski	McCann	2/19/08		✓
	John Zuma	McCann	10/12/07		✓
	Edward Kensek	McCann	3/6/08		✓
	Craig Humphrey	McCann			✓
	Paul Kensek	McCann			✓
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Isais Cruz	Josloff Glass			
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		
	Earl Lesko	D. Magnan			
	Donato Cordasco	Artisan Tile	3/3/08		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/20/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH	2/8/07		
Carpt.	Tim Perrotta	VRH			
Laborer	Edwin De Jesus	VRH	9/26/07		
	Keith Lovas	VRH	10/15/07		
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		
	Michael Alberta	S.M. Electric	3/11/08		
Elect.	Mitchell Brown	S.M. Electric	12/4/07		
Elect.	Thomas Cairo	S.M. Electric	7/16/07		
Elect.	Frank Coppola	S.M. Electric			
	Thomas Deas	S.M. Electric	1/29/08		
	Thomas Ditore	S.M. Electric	1/29/08		
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		
	Daniel Gribbin	S.M. Electric	2/1/08		
	John Griffiths	S.M. Electric	2/14/08		
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Marc Infoziño	S.M. Electric	3/17/08		
	Tony Maalouf	S.M. Electric	1/21/08		
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		
	David Mattson	S.M. Electric	2/4/08		
Elect.	Michael Melkonian	S.M. Electric	9/11/07		
	James McLean	S.M. Electric	2/1/08		
Elect.	Douglas Myer	S.M. Electric	8/7/07		

RECEIVED
MAR 26 2008
PANYNJ
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
	Andres Velez	S.M. Electric	3/17/08		
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		✓
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		✓
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			✓
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		✓
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		✓

HERBIE SANCHEZ

EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/20/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			✓
	Jose Silva	Berto Construction			✓
	Jose Sousa	Berto Construction			✓
	Jome Ajebedo	Berto Construction			✓
	Dante Vazquez	Berto Construction			✓
	Herculano Rodriguez	Berto Construction			✓
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		

EWR PA
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/20/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	Terrance Barry	McCann	1/7/07		
	Dennis Bartos	McCann			
	Vincent Bellofatto	McCann	12/18/07		
	Andrew Butz	McCann	3/11/08		
	James Carroll	McCann	4/16/07		
	Frank Cesaro	McCann	1/2/08		
	Joe DeAngelis	McCann	1/24/07		
	Joe LaTorre	McCann			
	David May	McCann	2/11/08		
	Anthony Novello	McCann	11/2/07		
	Raymond Paxton	McCann	1/28/08		
	Corey Sofia	McCann	12/17/07		
	David Wojenski	McCann	2/19/08		
	John Zuma	McCann	10/12/07		
	Edward Kensek	McCann	3/6/08		
	Craig Humphrey	McCann			
	Paul Kensek	McCann			
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Isais Cruz	Josloff Glass			
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/20/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		— /
	Earl Lesko	D. Magnan			—
	Donato Cordasco	Artisan Tile	3/3/08		— /
	JAMES				— /

RECEIVED

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH	2/8/07		
Carpt.	Tim Perrotta	VRH			
Laborer	Edwin De Jesus	VRH	9/26/07		
	Keith Lovas	VRH	10/15/07		
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		
	Michael Alberta	S.M. Electric	3/11/08		
Elect.	Mitchell Brown	S.M. Electric	12/4/07		
Elect.	Thomas Cairo	S.M. Electric	7/16/07		
Elect.	Frank Coppola	S.M. Electric			
	Thomas Deas	S.M. Electric	1/29/08		
	Thomas Ditore	S.M. Electric	1/29/08		
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		
	Daniel Gribbin	S.M. Electric	2/1/08		
	John Griffiths	S.M. Electric	2/14/08		
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Marc Infozino	S.M. Electric	3/17/08		
	Tony Maalouf	S.M. Electric	1/21/08		
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		
	David Mattson	S.M. Electric	2/4/08		
Elect.	Michael Melkonian	S.M. Electric	9/11/07		
	James McLean	S.M. Electric	2/1/08		
Elect.	Douglas Myer	S.M. Electric	8/7/07		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN-IN SHEET
3/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		✓
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
	~~Andres Velez~~	S.M. Electric	3/17/08		
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		✓
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		✓
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		✓
	Joshua Mathews	Layout Inc.	11/13/07		✓
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			✓
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		✓
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		✓
	HERBIE SANCHEZ	" "			✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			—
	Jose Silva	Berto Construction			—
	Jose Sousa	Berto Construction			—
	Jome Ajebedo	Berto Construction			—
	Dante Vazquez	Berto Construction			—
	Herculano Rodriguez	Berto Construction			—
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		— /
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		— /
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		— /
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		— /
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	Terrance Barry	McCann	1/7/07		/
	Dennis Bartos	McCann			/
	Vincent Bellofatto	McCann	12/18/07		/
	Andrew Butz	McCann	3/11/08		/
	James Carroll	McCann	4/16/07		/
	Frank Cesaro	McCann	1/2/08		/
	Joe DeAngelis	McCann	1/24/07		/
	Joe LaTorre	McCann			/
	David May	McCann	2/11/08		/
	Anthony Novello	McCann	11/2/07		/
	Raymond Paxton	McCann	1/28/08		
	Corey Sofia	McCann	12/17/07		/
	David Wojenski	McCann	2/19/08		/
	John Zuma	McCann	10/12/07		/
	Edward Kensek	McCann	3/6/08		/
	Craig Humphrey	McCann			/
	Paul Kensek	McCann			/
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Isais Cruz	Josloff Glass			
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		/

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		✓
	Earl Lesko	D. Magnan			✓
	Donato Cordasco	Artisan Tile	3/3/08		✓
	JAMES BOLLETIN	"			✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		/
Labor	Guy Lennon	VRH	3/12/07		/
Labor	Angelo Tramutolo	VRH	2/8/07		/
Carpt.	Tim Perrotta	VRH			/
Laborer	Edwin De Jesus	VRH	9/26/07		/
	Keith Lovas	VRH	10/15/07		/
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		/
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		/
Opt. Eng.	Joe Panetta	Panetta	2/12/07		/
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		/
Laborer	Giorgio Panetta	Panetta	6/21/07		
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
	Michael Alberta	S.M. Electric	3/11/08		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Marc Infozino	S.M. Electric	3/17/08		
	Tony Maalouf	S.M. Electric	1/21/08		✓
	Barry Malson	S.M. Electric	3/12/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		

RECEIVED
MAR 20 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		✓
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
	~~Andres Velez~~	S.M. Electric	3/17/08		
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		✓
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		✓
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		✓
	Joshua Mathews	Layout Inc.	11/13/07		✓
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			✓
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		✓
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		✓
	HERBIE SANCHEZ	" "			✓

RECEIVED
MAR 2 0 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			—
	Jose Silva	Berto Construction			—
	Jose Sousa	Berto Construction			—
	Jome Ajebedo	Berto Construction			—
	Dante Vazquez	Berto Construction			—
	Herculano Rodriguez	Berto Construction			—
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		—
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		—
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		—
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	Terrance Barry	McCann	1/7/07		—
	Dennis Bartos	McCann			—
	Vincent Bellofatto	McCann	12/18/07		—
	Andrew Butz	McCann	3/11/08		—
	James Carroll	McCann	4/16/07		—
	Frank Cesaro	McCann	1/2/08		—
	Joe DeAngelis	McCann	1/24/07		—
	Joe LaTorre	McCann			—
	David May	McCann	2/11/08		—
	Anthony Novello	McCann	11/2/07		—
	Raymond Paxton	McCann	1/28/08		
	Corey Sofia	McCann	12/17/07		—
	David Wojenski	McCann	2/19/08		—
	John Zuma	McCann	10/12/07		—
	Edward Kensek	McCann	3/6/08		—
	Craig Humphrey	McCann			—
	Paul Kensek	McCann			—
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Isais Cruz	Josloff Glass			
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		—

RECEIVED
MAR 20 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		✓
	Earl Lesko	D. Magnan			✓
	Donato Cordasco	Artisan Tile	3/3/08		✓
	JAMES BOLLETIN	"			✓



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/18/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH	2/8/07		
Carpt.	Tim Perrotta	VRH			
Laborer	Edwin De Jesus	VRH	9/26/07		
	Keith Lovas	VRH	10/15/07		
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		
	Michael Alberta	S.M. Electric	3/11/08		
Elect.	Mitchell Brown	S.M. Electric	12/4/07		
Elect.	Thomas Cairo	S.M. Electric	7/16/07		
Elect.	Frank Coppola	S.M. Electric			
	Thomas Deas	S.M. Electric	1/29/08		
	Thomas Ditore	S.M. Electric	1/29/08		
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		
	Daniel Gribbin	S.M. Electric	2/1/08		
	John Griffiths	S.M. Electric	2/14/08		
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Marc Infozino	S.M. Electric	3/17/08		
	Tony Maalouf	S.M. Electric	1/21/08		
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		
	David Mattson	S.M. Electric	2/4/08		
Elect.	Michael Melkonian	S.M. Electric	9/11/07		
	James McLean	S.M. Electric	2/1/08		
Elect.	Douglas Myer	S.M. Electric	8/7/07		

RECEIVED
MAR 20 2008
EWR RIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
	Andres Velez	S.M. Electric	3/17/08		
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		✓
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		✓
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		✓
	Joshua Mathews	Layout Inc.	11/13/07		✓
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		✓
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		

RECEIVED
MAR 20 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/18/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			✓
	Jose Silva	Berto Construction			✓
	Jose Sousa	Berto Construction			✓
	Jome Ajebedo	Berto Construction			✓
	Dante Vazquez	Berto Construction			✓
	Herculano Rodriguez	Berto Construction			✓
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		

RECEIVED
MAR 20 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/18/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	Terrance Barry	McCann	1/7/07		✓
	Dennis Bartos	McCann			✓
	Vincent Bellofatto	McCann	12/18/07		✓
	Andrew Butz	McCann	3/11/08		
	James Carroll	McCann	4/16/07		✓
	Frank Cesaro	McCann	1/2/08		✓
	Joe DeAngelis	McCann	1/24/07		✓
	Joe LaTorre	McCann			✓
	David May	McCann	2/11/08		✓
	Anthony Novello	McCann	11/2/07		✓
	Raymond Paxton	McCann	1/28/08		
	Corey Sofia	McCann	12/17/07		✓
	David Wojenski	McCann	2/19/08		✓
	John Zuma	McCann	10/12/07		✓
	Edward Kensek	McCann	3/6/08		✓
	Craig Humphrey	McCann			✓
	Paul Kensek	McCann			✓
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		✓
	Brian Church	Josloff Glass	12/26/07		✓
	Detroit Henry	Josloff Glass	12/26/07		✓
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Isais Cruz	Josloff Glass			
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		✓

RECEIVED
MAR 20 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/18/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		✓
	Earl Lesko	D. Magnan			✓
	Donato Cordasco	Artisan Tile	3/3/08		✓



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/14/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			✓
I.W.	Paul Medway	Panetta			✓
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/14/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
~~Elect.~~	~~David Virgili~~	~~S.M. Electric~~	~~12/4/07~~		
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		✓
	Joshua Mathews	Layout Inc.	11/13/07		✓
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		✓
	Edward Cook	Carol Hardy Mech. (NE)			✓
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
MAR 18 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/14/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Herminio Alvarez	Berto Construction	9/27/07		/
	Luis Ribeiro	Berto Construction	9/27/07		/
	Silvio Ferreira	Berto Construction	9/27/07		/
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		/
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		/
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		/
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		/
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		

RECEIVED
MAR 18 2008
EWR CIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/14/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Dennis Leaver	Pompton Painting	10/4/07		/ /
	Daniel Leaver	Pompton Painting	10/4/07		/ /
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			/
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			/
	ANDY BUTZ	MCCANN			/ /
	Terrance Barry	McCann	1/7/07		/ /
	Dennis Bartos	McCann			/ /
	Vincent Bellofatto	McCann	12/18/07		/ /
	James Carroll	McCann	4/16/07		/ /
	Frank Cesaro	McCann	1/2/08		/ /
	Joe DeAngelis	McCann	1/24/07		/ /
	Joe LaTorre	McCann			/ /
	David May	McCann	2/11/08		/ /
	Anthony Novello	McCann	11/2/07		/ /
	Raymond Paxton	McCann	1/28/08		/ /
	Corey Sofia	McCann	12/17/07		/ /
	David Wojenski	McCann	2/19/08		/ /
	John Zuma	McCann	10/12/07		/ /
	Edward Kensek	McCann	3/6/08		/ /
	PAUL KENSEK	"			/ /
	CRAIG HUMPHREY	"			/ /
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		

RECEIVED
MAR 18 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/14/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	ISAIAS CRUZ				
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		✓
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		✓
	EARL LESEO	"			✓
	Donato Cordasco	Artisan Tile	3/3/08		✓
	Peter Ricci	Artisan Tile	3/4/08		
	Scott Blackwell	Artisan Tile	3/4/08		
	James Bollentin	Artisan Tile	3/4/08		✓

RECEIVED
[illegible] 16 2008
EWR-RS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH	2/8/07		
Carpt.	Tim Perrotta	VRH			
Laborer	Edwin De Jesus	VRH	9/26/07		
	Keith Lovas	VRH	10/15/07		
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		
Elect.	Mitchell Brown	S.M. Electric	12/4/07		
Elect.	Thomas Cairo	S.M. Electric	7/16/07		
Elect.	Frank Coppola	S.M. Electric			
	Thomas Deas	S.M. Electric	1/29/08		
	Thomas Ditore	S.M. Electric	1/29/08		
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		
	Daniel Gribbin	S.M. Electric	2/1/08		
	John Griffiths	S.M. Electric	2/14/08		
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Tony Maalouf	S.M. Electric	1/21/08		
Elect.	James Massett	S.M. Electric	2/27/07		
	David Mattson	S.M. Electric	2/4/08		
Elect.	Michael Melkonian	S.M. Electric	9/11/07		
	James McLean	S.M. Electric	2/1/08		
Elect.	Douglas Myer	S.M. Electric	8/7/07		

RECEIVED
MAR 13 2008
EWR FIELD
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		
	Frank Pawlak	S.M. Electric	2/14/08		
Elect.	Robert Periera	S.M. Electric	1/8/07		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		
	Lee Sherwood	S.M. Electric	3/4/08		
	Daniel Shogren	S.M. Electric	2/1/08		
Elect.	Boris Shumayev	S.M. Electric	10/26/07		
Elect.	Edie Soto	S.M. Electric	12/4/07		
	Michael Soyka	S.M. Electric	12/14/08		
~~Elect.~~	~~David Virgili~~	~~S.M. Electric~~	~~12/4/07~~		
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		/
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		/
Laborer	William Sanchelli	Mazzocchi	2/2/07		/
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		/
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		/
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		/
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		/
	Jason Hales	Papp Iron Works	11/1/07		/
	Fred Kunze	Papp Iron Works	11/1/07		/

RECEIVED
MAR 18
EWR RE
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Dennis Leaver	Pompton Painting	10/4/07		✓
	Daniel Leaver	Pompton Painting	10/4/07		✓
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	ANDY	MCCANN			✓
	Terrance Barry	McCann	1/7/07		✓
	Dennis Bartos	McCann			✓
	Vincent Bellofatto	McCann	12/18/07		✓
	James Carroll	McCann	4/16/07		✓
	Frank Cesaro	McCann	1/2/08		✓
	Joe DeAngelis	McCann	1/24/07		✓
	Joe LaTorre	McCann			✓
	David May	McCann	2/11/08		✓
	Anthony Novello	McCann	11/2/07		✓
	Raymond Paxton	McCann	1/28/08		✓
	Corey Sofia	McCann	12/17/07		✓
	David Wojenski	McCann	2/19/08		✓
	John Zuma	McCann	10/12/07		✓
	Edward Kensek	McCann	3/6/08		✓
	PAUL KENSEIC	"			✓
	CRAIG HUMPHREY	"			✓
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		

RECEIVED
MAR 18 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	ISAIAS CRUZ				
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		✓
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		✓
	EARL LESKO	"			✓
	Donato Cordasco	Artisan Tile	3/3/08		✓
	Peter Ricci	Artisan Tile	3/4/08		
	Scott Blackwell	Artisan Tile	3/4/08		
	James Bollentin	Artisan Tile	3/4/08		✓



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/12/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		—
Labor	Guy Lennon	VRH	3/12/07		—
Labor	Angelo Tramutolo	VRH	2/8/07		—
Carpt.	Tim Perrotta	VRH			—
Laborer	Edwin De Jesus	VRH	9/26/07		—
	Keith Lovas	VRH	10/15/07		—
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
MAR 18 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/12/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
~~Elect.~~	~~David Virgili~~	~~S.M. Electric~~	~~12/4/07~~		
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		✓
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		✓
	Joshua Mathews	Layout Inc.	11/13/07		-
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
MAR 19 2008
EWR RIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/12/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		/
Laborer	Raul Espinoza	Mazzocchi	3/7/07		/
Laborer	Edgar German	Mazzocchi	6/28/07		/
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		/
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		/
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		/
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		/
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		/
	Jason Hales	Papp Iron Works	11/1/07		/
	Fred Kunze	Papp Iron Works	11/1/07		/

RECEIVED
MAR 10 2008
EWFI FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/12/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	ANDY	MCCANN			
	Terrance Barry	McCann	1/7/07		
	Dennis Bartos	McCann			
	Vincent Bellofatto	McCann	12/18/07		
	James Carroll	McCann	4/16/07		
	Frank Cesaro	McCann	1/2/08		
	Joe DeAngelis	McCann	1/24/07		
	Joe LaTorre	McCann			
	David May	McCann	2/11/08		
	Anthony Novello	McCann	11/2/07		
	Raymond Paxton	McCann	1/28/08		
	Corey Sofia	McCann	12/17/07		
	David Wojenski	McCann	2/19/08		
	John Zuma	McCann	10/12/07		
	Edward Kensek	McCann	3/6/08		
	PAUL ICENSIC	"			
	CRAIG HUMPHREY	"	7		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		

RECEIVED
MAR 18 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/12/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		/ /
	Brian Church	Josloff Glass	12/26/07		/ /
	Detroit Henry	Josloff Glass	12/26/07		/ /
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	ISAIAS CRUZ				/
	Gustavo Ramirez	Schnell	11/28/07		/ /
	Adam Newman	Schnell	11/28/07		/ /
	Margarito Bravo-Moran	Schnell	11/28/07		/ /
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		/ /
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		/ /
	EARL CESPEDES	"			/
	Donato Cordasco	Artisan Tile	3/3/08		/ /
	Peter Ricci	Artisan Tile	3/4/08		
	Scott Blackwell	Artisan Tile	3/4/08		
	James Bollentin	Artisan Tile	3/4/08		/ /

RECEIVED
MAR 18 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/11/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		—
Labor	Guy Lennon	VRH	3/12/07		—
Labor	Angelo Tramutolo	VRH	2/8/07		—
Carpt.	Tim Perrotta	VRH			—
Laborer	Edwin De Jesus	VRH	9/26/07		—
	Keith Lovas	VRH	10/15/07		—
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		—
	Adam Bellofatto	VRH	12/27/07		—
Supt.	Joe Anetz	Panetta	2/12/07		—
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		—
Opt. Eng.	Joe Panetta	Panetta	2/12/07		—
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		—
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	(9/11/07		
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

MAR 12 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/11/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07	Laid off	
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		✓
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		✓
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			✓
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
MAR 12 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/11/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		✓
Laborer	Raul Espinoza	Mazzocchi	3/7/07		✓
Laborer	Edgar German	Mazzocchi	6/28/07		✓
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		✓
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		✓
	Fred Kunze	Papp Iron Works	11/1/07		✓

MAR 12 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/11/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE	
	Dennis Leaver	Pompton Painting	10/4/07			
	Daniel Leaver	Pompton Painting	10/4/07			
	William Bergin	RCC	8/9/07			
	Kenny Carolan	RCC	12/21/07			
	William Cifelli	RCC	10/10/07			
	Randy Kazimir	RCC	8/15/07			
	Thomas Kazimir	RCC	2/5/08			
	John Pappa	RCC	8/9/07			
	Kenneth Picard	RCC	9/17/07			
	Michael Gaffney	EEI	6/4/07			
	Gary Molzen	EEI			—	
	Dennis O'Brien	EEI				
	Michael Hawtin	EEI	2/4/08			
	Shayne Spaziani	EEI	2/4/08			
	Fred Russo	EEI				
* NeJ	Andy	McCann			✓	
	Terrance Barry	McCann	1/7/07		✓	
	Dennis Bartos	McCann			✓	
	Vincent Bellofatto	McCann	12/18/07		✓	
	James Carroll	McCann	4/16/07		✓	
	Frank Cesaro	McCann	1/2/08		✓	
	Joe DeAngelis	McCann	1/24/07		✓	
	Joe LaTorre	McCann			✓	
	David May	McCann	2/11/08		✓	
	Anthony Novello	McCann	11/2/07		✓	
	Raymond Paxton	McCann	1/28/08		✓	
	Corey Sofia	McCann	12/17/07		✓	
	David Wojenski	McCann	2/19/08		✓	
	John Zuma	McCann	10/12/07		✓	
	Edward Kensek	McCann	3/6/08		✓	Plaster
	Juanita Abarca	PAR Environmental	3/16/07			
	Pedro Alvarado	PAR Environmental	3/16/07			
	Segundo Alvarado	PAR Environmental	3/16/07			
	Lauro Carpio	PAR Environmental	3/16/07			
	Zygmunt Galazka	PAR Environmental	3/16/07			
	Galo Idrovo	PAR Environmental	3/16/07			
	Beatriz LeFebre	PAR Environmental	3/16/07			
	Gabriel Quinones	PAR Environmental	3/16/07			
	Jaime Rivera	PAR Environmental	3/16/07			

RECEIVED
MAR 12 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/11/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		✓
	Brian Church	Josloff Glass	12/26/07		✓
	Detroit Henry	Josloff Glass	12/26/07		✓
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		✓
	ISAIAS CRUZ	"			✓
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		✓
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		✓
	EARL OSEO	"			✓
	Donato Cordasco	Artisan Tile	3/3/08		✓
	Peter Ricci	Artisan Tile	3/4/08		
	Scott Blackwell	Artisan Tile	3/4/08		
	James Bollentin	Artisan Tile	3/4/08		✓



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/10/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
MAR 10 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/10/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
MAR 10 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/10/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		
	Jason Hales	Papp Iron Works	11/1/07		✓
	Fred Kunze	Papp Iron Works	11/1/07		✓

RECEIVED
MAR 10 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/10/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	Terrance Barry	McCann	1/7/07		✓
	Dennis Bartos	McCann			✓
	Vincent Bellofatto	McCann	12/18/07		✓
	James Carroll	McCann	4/16/07		✓
	Frank Cesaro	McCann	1/2/08		✓
	Joe DeAngelis	McCann	1/24/07		✓
	Joe LaTorre	McCann			✓
	David May	McCann	2/11/08		✓
	Anthony Novello	McCann	11/2/07		✓
	Raymond Paxton	McCann	1/28/08		✓
	Corey Sofia	McCann	12/17/07		✓
	David Wojenski	McCann	2/19/08		✓
	John Zuma	McCann	10/12/07		✓
	Edward Kensek	McCann/PLASTER	3/6/08		✓
	PAUL KENSEK	" "			✓
	CRAIG HUMPHREY	" "			✓
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		

MAR 10 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/10/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		✓
	Brian Church	Josloff Glass	12/26/07		✓
	Detroit Henry	Josloff Glass	12/26/07		✓
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	ISAIAS CRUZ	"			✓
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo ✓	D. Magnan	3/4/08		✓
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo ✓	D. Magnan	3/4/08		✓
	EARL LESKO	"			✓
	Donato Cordasco	Artisan Tile	3/3/08		✓
	Peter Ricci	Artisan Tile	3/4/08		
	Scott Blackwell	Artisan Tile	3/4/08		
	James Bollentin	Artisan Tile	3/4/08		✓

RECEIVED
MAR 10 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/7/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH	2/8/07		
Carpt.	Tim Perrotta	VRH			
Laborer	Edwin De Jesus	VRH	9/26/07		
	Keith Lovas	VRH	10/15/07		
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		
Elect.	Mitchell Brown	S.M. Electric	12/4/07		
Elect.	Thomas Cairo	S.M. Electric	7/16/07		
Elect.	Frank Coppola	S.M. Electric			
	Thomas Deas	S.M. Electric	1/29/08		
	Thomas Ditore	S.M. Electric	1/29/08		
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		
	Daniel Gribbin	S.M. Electric	2/1/08		
	John Griffiths	S.M. Electric	2/14/08		
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Tony Maalouf	S.M. Electric	1/21/08		
Elect.	James Massett	S.M. Electric	2/27/07		
	David Mattson	S.M. Electric	2/4/08		
Elect.	Michael Melkonian	S.M. Electric	9/11/07		
	James McLean	S.M. Electric	2/1/08		
Elect.	Douglas Myer	S.M. Electric	8/7/07		

RECEIVED
MAR 10 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/7/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
MAR 10 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/7/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		/
Laborer	Raul Espinoza	Mazzocchi	3/7/07		/
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		/
Laborer	William Sanchelli	Mazzocchi	2/2/07		/
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		/
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		/
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		/
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		/
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		

RECEIVED
MAR 10 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/7/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	Terrance Barry	McCann	1/7/07		
	Dennis Bartos	McCann			
	Vincent Bellofatto	McCann	12/18/07		
	James Carroll	McCann	4/16/07		
	Frank Cesaro	McCann	1/2/08		
	Joe DeAngelis	McCann	1/24/07		
	Joe LaTorre	McCann			
	David May	McCann	2/11/08		
	Anthony Novello	McCann	11/2/07		
	Raymond Paxton	McCann	1/28/08		
	Corey Sofia	McCann	12/17/07		
	David Wojenski	McCann	2/19/08		
	John Zuma	McCann	10/12/07		
	Edward Kensek	McCann	3/6/08		
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		

RECEIVED
MAR 10 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/7/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		✓
	Detroit Henry	Josloff Glass	12/26/07		✓
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		✓
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		✓
	Donato Cordasco	Artisan Tile	3/3/08		
	Peter Ricci	Artisan Tile	3/4/08		
	Scott Blackwell	Artisan Tile	3/4/08		
	James Bollentin	Artisan Tile	3/4/08		

RECEIVED
MAR 10 2008
EWR PIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/6/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/11/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/6/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
	LEA SHERWOOD	S.M. ELEC			
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		—
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		✓
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/6/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		—
Laborer	Raul Espinoza	Mazzocchi	3/7/07		—
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		—
Laborer	William Sanchelli	Mazzocchi	2/2/07		—
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		—
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		—
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		—
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		

RECEIVED MAR 06 2008 EWR FIS RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/6/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			/
	Dennis O'Brien	EEI			/
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fleo Russo				/
	Terrance Barry	McCann	1/7/07		
	Dennis Bartos	McCann			—
	Vincent Bellofatto	McCann	12/18/07		—
	James Carroll	McCann	4/16/07		—
	Frank Cesaro	McCann	1/2/08		—
	Joe DeAngelis	McCann	1/24/07		—
	~~Stephen Koziel~~	McCann	2/4/08		
	Joe LaTorre	McCann			—
	David May	McCann	2/11/08		—
	Anthony Novello	McCann	11/2/07		—
	Raymond Paxton	McCann	1/28/08		—
	Corey Sofia	McCann	12/17/07		—
	David Wojenski	McCann	2/19/08		—
	John Zuma	McCann	10/12/07		—
	Edward Kunsek	"			/
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/6/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Bernard Cook	Josloff Glass	12/26/07		✓
	Brandt Gray	Josloff Glass	12/26/07		✓
	Brian Church	Josloff Glass	12/26/07		✓
	Detroit Henry	Josloff Glass	12/26/07		✓
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		

Donato Cordasco — Artisan Tile — 3/3/08
Peter Ricci — " — 3/4/08
Scott Blackwell — " — 3/4/08
James Bollentin — " — 3/4/08

Anthony Picinich — D. Magnan — 3/4
Anthony Castellazzo — " — 3/4
Richard Zawca — D. Magnan — "
Anthony Russo — " — 3/4

RECEIVED
MAR 06 2008
EWR PA
RESIDENT ENG

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/5/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		✓
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
MAR 05 2008
EWR PA'S
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/5/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		/
Laborer	Raul Espinoza	Mazzocchi	3/7/07		/
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		/
Laborer	William Sanchelli	Mazzocchi	2/2/07		/
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		/
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		/
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		/
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		/
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		

RECEIVED
MAR 05 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/5/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Daniel Leaver	Pompton Painting	10/4/07		✓
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			✓
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	FRED RUSSO				✓
	Terrance Barry	McCann	1/7/07		✓
	Dennis Bartos	McCann			✓
	Vincent Bellofatto	McCann	12/18/07		✓
	James Carroll	McCann	4/16/07		✓
	Frank Cesaro	McCann	1/2/08		✓
	Joe DeAngelis	McCann	1/24/07		✓
	~~Stephen Koziel~~	~~McCann~~	~~2/4/08~~		
	Joe LaTorre	McCann			✓
	David May	McCann	2/11/08		✓
	Anthony Novello	McCann	11/2/07		✓
	Raymond Paxton	McCann	1/28/08		✓
	Corey Sofia	McCann	12/17/07		✓
	David Wojenski	McCann	2/19/08		✓
	John Zuma	McCann	10/12/07		✓
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		

RECEIVED
MAR 05 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/5/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Bernard Cook	Josloff Glass	12/26/07		✓
	Brandt Gray	Josloff Glass	12/26/07		✓
	Brian Church	Josloff Glass	12/26/07		✓
	Detroit Henry	Josloff Glass	12/26/07		✓
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		✓
	Adam Newman	Schnell	11/28/07		✓
	Margarito Bravo-Moran	Schnell	11/28/07		✓

RECEIVED
MAR 05 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/4/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		—
Labor	Guy Lennon	VRH	3/12/07		—
Labor	Angelo Tramutolo	VRH	2/8/07		—
Carpt.	Tim Perrotta	VRH			—
Laborer	Edwin De Jesus	VRH	9/26/07		—
	Keith Lovas	VRH	10/15/07		—
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		—
	~~Norman DeShong~~	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			—
I.W.	Paul Medway	Panetta			—
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		—
Opt. Eng.	Joe Panetta	Panetta	2/12/07		—
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		—
Laborer	Giorgio Panetta	Panetta	6/21/07		—
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/17/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
MAR 05 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/4/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		✓
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		✓
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	HERBIE SANCHEZ	" "			✓

RECEIVED
MAR 05 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/4/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		✓
Laborer	Raul Espinoza	Mazzocchi	3/7/07		✓
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		✓
Laborer	William Sanchelli	Mazzocchi	2/2/07		✓
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		

RECEIVED
MAR 05 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/4/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			/
	Michael Hawtin	EEI	2/4/08		/
	Shayne Spaziani	EEI	2/4/08		/
	Terrance Barry	McCann	1/7/07		/
	Dennis Bartos	McCann			/
	Vincent Bellofatto	McCann	12/18/07		/
	James Carroll	McCann	4/16/07		/
	Frank Cesaro	McCann	1/2/08		/
	Joe DeAngelis	McCann	1/24/07		/
	~~Stephen Koziel~~	~~McCann~~	2/4/08		
	Joe LaTorre	McCann			
	David May	McCann	2/11/08		/
	Anthony Novello	McCann	11/2/07		/
	Raymond Paxton	McCann	1/28/08		/
	Corey Sofia	McCann	12/17/07		/
	David Wojenski	McCann	2/19/08		/
	John Zuma	McCann	10/12/07		/
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		

RECEIVED
MAR 05 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/4/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		/
	Brian Church	Josloff Glass	12/26/07		/
	Detroit Henry	Josloff Glass	12/26/07		/
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		/
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		/

RECEIVED
MAR 0 5 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/3/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			✓
I.W.	Paul Medway	Panetta			✓
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
MAR 0 5 2008
EWR RIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/3/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		—
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		—
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/3/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		
	Luis Ribeiro	Berto Construction	9/27/07		
	Silvio Ferreira	Berto Construction	9/27/07		
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		— /
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		— ⌐
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		— /
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		— ⌐
	Jason Hales	Papp Iron Works	11/1/07		— /
	Fred Kunze	Papp Iron Works	11/1/07		— /
	Dennis Leaver	Pompton Painting	10/4/07		

RECEIVED
NOV 06 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/3/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			✓
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Terrance Barry	McCann	1/7/07		✓
	Dennis Bartos	McCann			✓
	Vincent Bellofatto	McCann	12/18/07		✓
	James Carroll	McCann	4/16/07		✓
	Frank Cesaro	McCann	1/2/08		✓
	Joe DeAngelis	McCann	1/24/07		✓
	Stephen Koziel	McCann	2/4/08		✓
	Joe LaTorre	McCann			✓
	David May	McCann	2/11/08		✓
	Anthony Novello	McCann	11/2/07		✓
	Raymond Paxton	McCann	1/28/08		✓
	Corey Sofia	McCann	12/17/07		✓
	David Wojenski	McCann	2/19/08		✓
	John Zuma	McCann	10/12/07		✓
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		

RECEIVED
MAR 06 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/8/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		✓
	Brian Church	Josloff Glass	12/26/07		✓
	Detroit Henry	Josloff Glass	12/26/07		✓
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		✓
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		✓

RECEIVED
MAR 18 2008
EWR PA
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/29/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			✓
I.W.	Paul Medway	Panetta			✓
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		✓
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/29/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			✓
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/29/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		✓
	Luis Ribeiro	Berto Construction	9/27/07		✓
	Silvio Ferreira	Berto Construction	9/27/07		✓
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		✓
Laborer	Raul Espinoza	Mazzocchi	3/7/07		✓
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		✓
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		✓
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		✓
	Joseph Nalewajko	Amanda	9/24/07		
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		✓
	Fred Kunze	Papp Iron Works	11/1/07		✓
	Dennis Leaver	Pompton Painting	10/4/07		✓

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/29/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Daniel Leaver	Pompton Painting	10/4/07		✓
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Terrance Barry	McCann	1/7/07		✓
	Dennis Bartos	McCann			✓
	Vincent Bellofatto	McCann	12/18/07		✓
	James Carroll	McCann	4/16/07		✓
	Frank Cesaro	McCann	1/2/08		✓
	Joe DeAngelis	McCann	1/24/07		✓
	Stephen Koziel	McCann	2/4/08		✓
	Joe LaTorre	McCann			✓
	David May	McCann	2/11/08		✓
	Anthony Novello	McCann	11/2/07		✓
	Raymond Paxton	McCann	1/28/08		✓
	Corey Sofia	McCann	12/17/07		✓
	David Wojenski	McCann	2/19/08		✓
	John Zuma	McCann	10/12/07		✓
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		

RECEIVED
0 3 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/29/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		✓
	Brian Church	Josloff Glass	12/26/07		✓
	Detroit Henry	Josloff Glass	12/26/07		✓
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	EAON GABRIEL	"			✓
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		

RECEIVED
[illegible]
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/28/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Liechert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
	Norman DeShong	Panetta	9/18/07		
I.W.	Joe Medway	Panetta			✓
I.W.	Paul Medway	Panetta			✓
Laborer	James Obenauer	Panetta	8/27/07		
Carpt.	Damian Piemontese	Panetta	2/9/07		✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
I.W.	Cindy Scala	Panetta			
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
FEB 28 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/28/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
Elect.	David Virgili	S.M. Electric	12/4/07		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			

RECEIVED
FEB 28 '08
EWR ES
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/28/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Herminio Alvarez	Berto Construction	9/27/07		✓
	Luis Ribeiro	Berto Construction	9/27/07		✓
	Silvio Ferreira	Berto Construction	9/27/07		✓
Laborer	Michael Altman	Mazzocchi	2/6/07		
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Norman Russo	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Jason Simmons	Mazzocchi	3/21/07		
Laborer	James Smith	Mazzocchi	4/23/07		
Laborer	Anthony Tomasello	Mazzocchi	3/27/07		
Laborer	Tomas Tunque	Mazzocchi	6/18/07		
Laborer	Gregorio Vaca	Mazzocchi	7/5/07		
Laborer	Paco Valdiviezo	Mazzocchi	4/11/07		
Laborer	Edwin Valencia	Mazzocchi	4/11/07		
Laborer	Victor Veliz	Mazzocchi	3/27/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Laborer	Stephen Yarosh	Mazzocchi	5/7/07		
	Cardona Jorge	Mazzocchi	12/26/07		
	Edwin Cevallos	Mazzocchi	12/26/07		
	Robert Lolatte	Mazzocchi	2/19/08		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		✓

RECEIVED
Feb 28 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/28/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Daniel Leaver	Pompton Painting	10/4/07		/
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			/
	Michael Hawtin	EEI	2/4/08		/
	Shayne Spaziani	EEI	2/4/08		/
	Terrance Barry	McCann	1/7/07		/
	Dennis Bartos	McCann			/
	Vincent Bellofatto	McCann	12/18/07		/
	James Carroll	McCann	4/16/07		/
	Frank Cesaro	McCann	1/2/08		/
	Joe DeAngelis	McCann	1/24/07		/
	Stephen Koziel	McCann	2/4/08		/
	Joe LaTorre	McCann			/
	David May	McCann	2/11/08		/
	Anthony Novello	McCann	11/2/07		/
	Raymond Paxton	McCann	1/28/08		/
	Corey Sofia	McCann	12/17/07		/
	David Wojenski	McCann	2/19/08		/
	John Zuma	McCann	10/12/07		/
	Juanita Abarca	PAR Environmental	3/16/07		
	Pedro Alvarado	PAR Environmental	3/16/07		
	Segundo Alvarado	PAR Environmental	3/16/07		
	Lauro Carpio	PAR Environmental	3/16/07		
	Zygmunt Galazka	PAR Environmental	3/16/07		
	Galo Idrovo	PAR Environmental	3/16/07		
	Beatriz LeFebre	PAR Environmental	3/16/07		
	Gabriel Quinones	PAR Environmental	3/16/07		
	Jaime Rivera	PAR Environmental	3/16/07		
	Mario Valverde	PAR Environmental	3/16/07		
	Rodrigo Villagomez	PAR Environmental	3/16/07		

RECEIVED
FEB 29 2008
EWFI FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
2/28/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Bernard Cook	Josloff Glass	12/26/07		✓
	Brandt Gray	Josloff Glass	12/26/07		✓
	Brian Church	Josloff Glass	12/26/07		✓
	Detroit Henry	Josloff Glass	12/26/07		✓
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/27/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	Terrance Barry	McCann	1/7/07		✓ ✓
	Dennis Bartos	McCann			✓ ✓
	Vincent Bellofatto	McCann	12/18/07		✓ ✓
	Andrew Butz	McCann	3/11/08		✓ ✓
	James Carroll	McCann	4/16/07		✓ ✓
	Frank Cesaro	McCann	1/2/08		✓ ✓
	Joe DeAngelis	McCann	1/24/07		✓ ✓
	Joe LaTorre	McCann			✓ ✓
	David May	McCann	2/11/08		✓ ✓
	Anthony Novello	McCann	11/2/07		✓ ✓
	Raymond Paxton	McCann	1/28/08		✓ ✓
	Corey Sofia	McCann	12/17/07		✓ ✓
	David Wojenski	McCann	2/19/08		✓ ✓
	Edward Kensek	McCann	3/6/08		✓ ✓
	Craig Humphrey	McCann			✓ ✓
	Paul Kensek	McCann			✓ ✓
	Don Simmons	McCann	3/26/08		✓ ✓
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Isais Cruz	Josloff Glass			
	Gustavo Ramirez	Schnell	11/28/07		✓ ✓
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Aniseto Lazaro	Schnell			✓ ✓
	Pablo Veras	Schnell			✓ ✓

RECEIVED
APR 01 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/27/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		
	Richard Zowca	D. Magnan	3/4/08		✓
	Anthony Russo	D. Magnan	3/4/08		✓
	Earl Lesko	D. Magnan			✓
	GERARDO MONGE	D. MAGNAN	3/24/08		✓
	Donato Cordasco	Artisan Tile	3/3/08		
	Jim Bollentin	Artisan Tile	3/3/08		

RECEIVED
APR 01 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/27/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		✓
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		✓
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
	Michael Alberta	S.M. Electric	3/11/08		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Marc Infozino	S.M. Electric	3/17/08		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/27/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
	Andres Velez	S.M. Electric	3/17/08		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		✓
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		✓
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		✓
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		

PAT VISCONTE

RECEIVED
APR 01 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/27/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			✓
	Herbert Sanchez	Carol Hardy Mech. (NE)			✓
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			
	Jose Silva	Berto Construction			
	Jose Sousa	Berto Construction			
	Jome Ajebedo	Berto Construction			
	Dante Vazquez	Berto Construction			
	Herculano Rodriguez	Berto Construction			
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		✓
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		

APR 01 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/28/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		✓
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
	Gary Reuter	VRH			✓
Supt.	Joe Anetz	Panetta	2/12/07		✓ /
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		✓ /
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓ /
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓ /
Laborer	Giorgio Panetta	Panetta	6/21/07		✓ /
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓ /
	Michael Alberta	S.M. Electric	3/11/08		✓ /
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓ /
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓ /
Elect.	Frank Coppola	S.M. Electric			✓ /
	Thomas Deas	S.M. Electric	1/29/08		✓ /
	Thomas Ditore	S.M. Electric	1/29/08		✓ /
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓ /
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓ /
	Daniel Gribbin	S.M. Electric	2/1/08		✓ /
	John Griffiths	S.M. Electric	2/14/08		✓ /
	Jarvis Hardy	S.M. Electric	2/1/08		✓ /
	Randall Hering	S.M. Electric	1/28/08		✓ /
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Marc Infozino	S.M. Electric	3/17/08		✓ /
	Tony Maalouf	S.M. Electric	1/21/08		✓ /
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓ /
	David Mattson	S.M. Electric	3/4/08		✓ /
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓ /
	James McLean	S.M. Electric	2/1/08		✓ /

RECEIVED
APR 03 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓ ✓
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓ ✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓ ✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓ ✓
	Frank Pawlak	S.M. Electric	2/14/08		✓ ✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓ ✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓ ✓
	Lee Sherwood	S.M. Electric	3/4/08		✓ ✓
	Daniel Shogren	S.M. Electric	2/1/08		✓ ✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓ ✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓ ✓
	Michael Soyka	S.M. Electric	12/14/08		✓ ✓
	Andres Velez	S.M. Electric	3/17/08		✓ ✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		✓ ✓
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		✓ ✓
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/24/07		

RECEIVED
APR 0 3 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			✓
	Herbert Sanchez	Carol Hardy Mech. (NE)			✓
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			
	Jose Silva	Berto Construction			
	Jose Sousa	Berto Construction			
	Jome Ajebedo	Berto Construction			
	Dante Vazquez	Berto Construction			
	Herculano Rodriguez	Berto Construction			
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		
	Jason Hales	Papp Iron Works	11/1/07		✓
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		

RECEIVED
APR 0 3 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	Terrance Barry	McCann	1/7/07		✓ ✓
	Dennis Bartos	McCann			✓ ✓
	Vincent Bellofatto	McCann	12/18/07		✓ ✓
	Andrew Butz	McCann	3/11/08		✓ ✓
	James Carroll	McCann	4/16/07		✓ ✓
	Frank Cesaro	McCann	1/2/08		✓ ✓
	Joe DeAngelis	McCann	1/24/07		✓ ✓
	Joe LaTorre	McCann			✓ ✓
	David May	McCann	2/11/08		✓ ✓
	Anthony Novello	McCann	11/2/07		✓ ✓
	Raymond Paxton	McCann	1/28/08		✓ ✓
	Corey Sofia	McCann	12/17/07		✓ ✓
	David Wojenski	McCann	2/19/08		✓ ✓
PLASTER	Edward Kensek	McCann	3/6/08		✓ ✓
PLASTER	Craig Humphrey	McCann			✓ ✓
PLASTER	Paul Kensek	McCann			✓ ✓
TAPER	Don Simmons	McCann	3/26/08		✓ ✓
	ALLAN MARTIN	McCANN			✓ ✓
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		✓ ✓
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Isais Cruz	Josloff Glass			
	GREGG TOMASULA	JOSLOFF GLASS			✓ ✓
	Gustavo Ramirez	Schnell	11/28/07		✓ ✓
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Aniseto Lazaro	Schnell			
	Pablo Veras	Schnell			✓ ✓
	Santiago Dias	Schnell			✓ ✓

RECEIVED
APR 0 3 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		✓
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		✓
	Earl Lesko	D. Magnan	3/27/08		✓
	Gerardo A. Monge	D. Magnan	3/27/08		✓
	Donato Cordasco	Artisan Tile	3/3/08		✓
	Jim Bollentin	Artisan Tile	3/3/08		✓

RECEIVED
APR 0 3 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/26/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓ ✓
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		✓ ✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓ ✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓ ✓
Laborer	Giorgio Panetta	Panetta	6/21/07		✓ ✓
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓ ✓
	Michael Alberta	S.M. Electric	3/11/08		✓ ✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓ ✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓ ✓
Elect.	Frank Coppola	S.M. Electric			✓ ✓
	Thomas Deas	S.M. Electric	1/29/08		✓ ✓
	Thomas Ditore	S.M. Electric	1/29/08		✓ ✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓ ✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓ ✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓ ✓
	John Griffiths	S.M. Electric	2/14/08		✓ ✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓ ✓
	Randall Hering	S.M. Electric	1/28/08		✓ ✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Marc Infozino	S.M. Electric	3/17/08		✓ ✓
	Tony Maalouf	S.M. Electric	1/21/08		✓ ✓
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓ ✓
	David Mattson	S.M. Electric	2/4/08		✓ ✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓ ✓
	James McLean	S.M. Electric	2/1/08		✓ ✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓ ✓

EWTEIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/26/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓ ✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓ ✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓ ✓
	Frank Pawlak	S.M. Electric	2/14/08		✓ ✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓ ✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓ ✓
	Lee Sherwood	S.M. Electric	3/4/08		✓ ✓
	Daniel Shogren	S.M. Electric	2/1/08		✓ ✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓ ✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓ ✓
	Michael Soyka	S.M. Electric	12/14/08		✓ ✓
	Andres Velez	S.M. Electric	3/17/08		✓ ✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		✓ ✓
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		✓ ✓
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓ ✓
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓ ✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓ ✓
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		

HERBERT SANCHEZ

RECEIVED
RESIDENT

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/26/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			/
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			
	Jose Silva	Berto Construction			
	Jose Sousa	Berto Construction			
	Jome Ajebedo	Berto Construction			
	Dante Vazquez	Berto Construction			
	Herculano Rodriguez	Berto Construction			
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		/ /
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		/ /
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		/ /
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		/ /
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		

RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/26/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	Terrance Barry	McCann	1/7/07		/
	Dennis Bartos	McCann			/
	Vincent Bellofatto	McCann	12/18/07		/
	Andrew Butz	McCann	3/11/08		/
	James Carroll	McCann	4/16/07		/
	Frank Cesaro	McCann	1/2/08		/
	Joe DeAngelis	McCann	1/24/07		/
	Joe LaTorre	McCann			/
	David May	McCann	2/11/08		/
	Anthony Novello	McCann	11/2/07		/
	Raymond Paxton	McCann	1/28/08		/
	Corey Sofia	McCann	12/17/07		/
	David Wojenski	McCann	2/19/08		/
	~~John Zuma~~	~~McCann~~	~~10/12/07~~ →		
	Edward Kensek	McCann	3/6/08		/
	Craig Humphrey	McCann			/
	Paul Kensek	McCann			/
	DON SIMMONS	"			/
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Isais Cruz	Josloff Glass			
	ANISETO LAZARO	SCHNELL			/
	Gustavo Ramirez	Schnell	11/28/07		/
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	PABLO VERAS	"			/
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		/

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/26/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		— /
	Earl Lesko	D. Magnan			—
	Donato Cordasco	Artisan Tile	3/3/08		— /
	JIM BOLLENTINI	"			— /

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH	2/8/07		
Carpt.	Tim Perrotta	VRH			
Laborer	Edwin De Jesus	VRH	9/26/07		
	Keith Lovas	VRH	10/15/07		
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
	Michael Alberta	S.M. Electric	3/11/08		
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Marc Infozino	S.M. Electric	3/17/08		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
	Andres Velez	S.M. Electric	3/17/08		✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		✓
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		✓
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		✓
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		✓
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		✓
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/24/07		✓
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		✓

Herbert Sanchez

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			✓
	Jose Silva	Berto Construction			✓
	Jose Sousa	Berto Construction			✓
	Jome Ajebedo	Berto Construction			✓
	Dante Vazquez	Berto Construction			
	Herculano Rodriguez	Berto Construction			
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		✓
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		✓
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		✓
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		✓
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		

EWR FIS
RESIDENT EN

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			
	Terrance Barry	McCann	1/7/07		✓ ✓
	Dennis Bartos	McCann			✓ ✓
	Vincent Bellofatto	McCann	12/18/07		✓ ✓
	Andrew Butz	McCann	3/11/08		✓ ✓
	James Carroll	McCann	4/16/07		✓ ✓
	Frank Cesaro	McCann	1/2/08		✓ ✓
	Joe DeAngelis	McCann	1/24/07		✓ ✓
	Joe LaTorre	McCann			✓ ✓
	David May	McCann	2/11/08		✓ ✓
	Anthony Novello	McCann	11/2/07		✓ ✓
	Raymond Paxton	McCann	1/28/08		✓ ✓
	Corey Sofia	McCann	12/17/07		✓ ✓
	David Wojenski	McCann	2/19/08		✓ ✓
	John Zuma	McCann	10/12/07		
	Edward Kensek	McCann	3/6/08		✓ ✓
	Craig Humphrey	McCann			✓ ✓
	Paul Kensek	McCann			✓ ✓
	Alan Martin	McCann			✓ ✓
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
GLAZIER	Brian Church	Josloff Glass	12/26/07		✓
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
GLAZIER	Isais Cruz	Josloff Glass			✓ ✓
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		✓

RECEIVED
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		— /
	Earl Lesko	D. Magnan			—
	Donato Cordasco	Artisan Tile	3/3/08		— /
	DIM				— /



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/24/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		✓
Labor	Angelo Tramutolo	VRH	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
	Michael Alberta	S.M. Electric	3/11/08		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Marc Infozino	S.M. Electric	3/17/08		
	Tony Maalouf	S.M. Electric	1/21/08		✓
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/24/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		✓
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓ ✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓ ✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		
	Frank Pawlak	S.M. Electric	2/14/08		✓ ✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓ ✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓ ✓
	Lee Sherwood	S.M. Electric	3/4/08		✓ ✓
	Daniel Shogren	S.M. Electric	2/1/08		✓ ✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓ ✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓ ✓
	Michael Soyka	S.M. Electric	12/14/08		✓ ✓
	Andres Velez	S.M. Electric	3/17/08		✓ ✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		
	Joshua Mathews	Layout Inc.	11/13/07		
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		✓ ✓
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		✓ ✓
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		✓ ✓
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓ ✓
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		✓ ✓
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓ ✓
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		
	HERBERT SANCHEZ	"			✓ O
	PAT VISONTI	"			✓ O

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/24/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			✓ 0
	Jose Silva	Berto Construction			✓ 0
	Jose Sousa	Berto Construction			✓ 0
	Jome Ajebedo	Berto Construction			✓ 0
	Dante Vazquez	Berto Construction			✓ 0
	Herculano Rodriguez	Berto Construction			✓ 0
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		✓
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		✓
	Jason Hales	Papp Iron Works	11/1/07		
	Fred Kunze	Papp Iron Works	11/1/07		
	Dennis Leaver	Pompton Painting	10/4/07		
	Daniel Leaver	Pompton Painting	10/4/07		
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/24/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			✓ ✓
	Dennis O'Brien	EEI			✓ O
	Michael Hawtin	EEI	2/4/08		
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			✓ O
	Terrance Barry	McCann	1/7/07		✓ ✓
	Dennis Bartos	McCann			✓ ✓
	Vincent Bellofatto	McCann	12/18/07		✓ ✓
	Andrew Butz	McCann	3/11/08		✓ ✓
	James Carroll	McCann	4/16/07		✓ ✓
	Frank Cesaro	McCann	1/2/08		✓ ✓
	Joe DeAngelis	McCann	1/24/07		✓ ✓
	Joe LaTorre	McCann			✓ ✓
	David May	McCann	2/11/08		✓ ✓
	Anthony Novello	McCann	11/2/07		✓ ✓
	Raymond Paxton	McCann	1/28/08		✓ ✓
	Corey Sofia	McCann	12/17/07		✓ ✓
	David Wojenski	McCann	2/19/08		✓ ✓
	~~John Zuma~~	~~McCann~~	~~10/12/07~~		
	Edward Kensek	McCann	3/6/08		✓ ✓
	Craig Humphrey	McCann			✓ ✓
	Paul Kensek	McCann			✓ ✓
	ALLEN				✓ O
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Isais Cruz	Josloff Glass			
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		✓ ✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/24/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		
	Earl Lesko	D. Magnan			
	Donato Cordasco	Artisan Tile	3/3/08		



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH	2/8/07		
Carpt.	Tim Perrotta	VRH			
Laborer	Edwin De Jesus	VRH	9/26/07		
	Keith Lovas	VRH	10/15/07		
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		
Opt. Eng.	Joe Panetta	Panetta	2/12/07		
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		
Laborer	Giorgio Panetta	Panetta	6/21/07		
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		
	Michael Alberta	S.M. Electric	3/11/08		
Elect.	Mitchell Brown	S.M. Electric	12/4/07		
Elect.	Thomas Cairo	S.M. Electric	7/16/07		
Elect.	Frank Coppola	S.M. Electric			
	Thomas Deas	S.M. Electric	1/29/08		
	Thomas Ditore	S.M. Electric	1/29/08		
Elect.	Richard Duffy	S.M. Electric	10/26/07		
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		
	Daniel Gribbin	S.M. Electric	2/1/08		
	John Griffiths	S.M. Electric	2/14/08		
	Jarvis Hardy	S.M. Electric	2/1/08		
	Randall Hering	S.M. Electric	1/28/08		
Elect.	Paul Higgins	S.M. Electric	1/18/07		
	Marc Infozino	S.M. Electric	3/17/08		
	Tony Maalouf	S.M. Electric	1/21/08		
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		
	David Mattson	S.M. Electric	2/4/08		
Elect.	Michael Melkonian	S.M. Electric	9/11/07		
	James McLean	S.M. Electric	2/1/08		
Elect.	Douglas Myer	S.M. Electric	8/7/07		

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
	Andres Velez	S.M. Electric	3/17/08		✓
Elect.	Mike James				✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		✓
	Joshua Mathews	Layout Inc.	11/13/07		✓
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			
	Jose Silva	Berto Construction			
	Jose Sousa	Berto Construction			
	Jome Ajebedo	Berto Construction			
	Dante Vazquez	Berto Construction			
	Herculano Rodriguez	Berto Construction			
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		/
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		/
	Jason Hales	Papp Iron Works	11/1/07		/
	Fred Kunze	Papp Iron Works	11/1/07		/
	Dennis Leaver	Pompton Painting	10/4/07		/
	Daniel Leaver	Pompton Painting	10/4/07		/
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	John Pappa	RCC	8/9/07		
	Kenneth Picard	RCC	9/17/07		
	Michael Gaffney	EEI	6/4/07		
	Gary Molzen	EEI			✓ /
	Dennis O'Brien	EEI			
	Michael Hawtin	EEI	2/4/08		✓ /
	Shayne Spaziani	EEI	2/4/08		
	Fred Russo	EEI			✓
	Terrance Barry	McCann	1/7/07		✓ /
	Dennis Bartos	McCann			✓ /
	Vincent Bellofatto —	McCann	12/18/07		
	Andrew Butz	McCann	3/11/08		✓ /
	James Carroll	McCann	4/16/07		✓ /
	Frank Cesaro —	McCann	1/2/08		
	Joe DeAngelis	McCann	1/24/07		✓ /
	Joe LaTorre	McCann			✓ /
	David May	McCann	2/11/08		✓ /
	Anthony Novello	McCann	11/2/07		✓ /
	Raymond Paxton	McCann	1/28/08		✓ /
	Corey Sofia	McCann	12/17/07		✓ /
	David Wojenski	McCann	2/19/08		✓ /
	John Zuma	McCann	10/12/07		✓ /
	Edward Kensek	McCann	3/6/08		✓ /
	Craig Humphrey	McCann			✓ /
	Paul Kensek	McCann			✓ /
	Bernard Cook	Josloff Glass	12/26/07		
	Brandt Gray	Josloff Glass	12/26/07		
	Brian Church	Josloff Glass	12/26/07		
	Detroit Henry	Josloff Glass	12/26/07		
	Paul Muniz	Josloff Glass	1/2/08		
	Christopher Ruggiero	Josloff Glass	1/2/08		
	Isais Cruz	Josloff Glass			
	Gustavo Ramirez	Schnell	11/28/07		
	Adam Newman	Schnell	11/28/07		
	Margarito Bravo-Moran	Schnell	11/28/07		
	Patrick Bonici	D. Magnan	3/6/08		
	Anthony Picinich	D. Magnan	3/4/08		
	Anthony Castellazzo	D. Magnan	3/4/08		

RECEIVED
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Richard Zowca	D. Magnan	3/4/08		
	Anthony Russo	D. Magnan	3/4/08		
	Earl Lesko	D. Magnan			
	Donato Cordasco	Artisan Tile	3/3/08		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN-IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07		✓
Labor	Guy Lennon	VRH	3/12/07		
Labor	Angelo Tramutolo	VRH night	2/8/07		✓
Carpt.	Tim Perrotta	VRH			✓
Laborer	Edwin De Jesus	VRH	9/26/07		✓
	Keith Lovas	VRH	10/15/07		✓
Carpt.	Robert Burns	VRH	10/25/07		
	Anthony Andrade	VRH	12/18/07		
	Robert Bellofatto	VRH	12/27/07		
	Adam Bellofatto	VRH	12/27/07		
Supt.	Joe Anetz	Panetta	2/12/07		✓
I.W.	Joe Medway	Panetta			
I.W.	Paul Medway	Panetta			
Carpt.	Damian Piemontese	Panetta	2/9/07		✓
Opt. Eng.	Joe Panetta	Panetta	2/12/07		✓
Opt. Eng.	Rocky Panetta	Panetta	2/9/07		✓
Laborer	Giorgio Panetta	Panetta	6/21/07		✓
Carpt.	Todd Perrotta	Panetta			
Elect.	Christopher Adorna	S.M. Electric	7/16/07		✓
	Michael Alberta	S.M. Electric	3/11/08		✓
Elect.	Mitchell Brown	S.M. Electric	12/4/07		✓
Elect.	Thomas Cairo	S.M. Electric	7/16/07		✓
Elect.	Frank Coppola	S.M. Electric			✓
	Thomas Deas	S.M. Electric	1/29/08		✓
	Thomas Ditore	S.M. Electric	1/29/08		✓
Elect.	Richard Duffy	S.M. Electric	10/26/07		✓
Elect.	Gregory Gabriele	S.M. Electric	12/19/07		✓
	Daniel Gribbin	S.M. Electric	2/1/08		✓
	John Griffiths	S.M. Electric	2/14/08		✓
	Jarvis Hardy	S.M. Electric	2/1/08		✓
	Randall Hering	S.M. Electric	1/28/08		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07		✓
	Marc Infozino	S.M. Electric	3/17/08		✓
	Tony Maalouf	S.M. Electric	1/21/08		✓
	Barry Malson	S.M. Electric	3/12/08		
Elect.	James Massett	S.M. Electric	2/27/07		✓
	David Mattson	S.M. Electric	2/4/08		✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07		✓
	James McLean	S.M. Electric	2/1/08		✓
Elect.	Douglas Myer	S.M. Electric	8/7/07		✓

RECEIVED
MAR 25
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Ronald Nolan	S.M. Electric (NCE)	3/6/08		
Elect.	Larry Nolton	S.M. Electric	12/4/07		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07		✓
	Francis O' Reilly	S.M. Electric	1/2/08		
	James Payne	S.M. Electric	2/1/08		✓
	Frank Pawlak	S.M. Electric	2/14/08		✓
Elect.	Robert Periera	S.M. Electric	1/8/07		✓
	William Poland	S.M. Electric (NCE)	3/6/08		
Elect.	Kerwin Sampson	S.M. Electric	8/6/07		✓
	Lee Sherwood	S.M. Electric	3/4/08		✓
	Daniel Shogren	S.M. Electric	2/1/08		✓
Elect.	Boris Shumayev	S.M. Electric	10/26/07		✓
Elect.	Edie Soto	S.M. Electric	12/4/07		✓
	Michael Soyka	S.M. Electric	12/14/08		✓
	Andres Velez	S.M. Electric	3/17/08		✓
Elect.	Mike James				✓
Plumber	Anthony DeFinis	Zabransky	4/2/07		
Plumber	Michael Ready	Zabransky	6/7/07		
Plumber	Daniel Wiener	Zabransky	4/2/07		
Plumber	David Freeswick	Zabransky	9/20/07		
Plumber	Joseph Mule	Zabransky	10/27/07		
Plumber	Joseph Carney	Zabransky	10/27/07		
	Bradley Coe Jr.	Layout Inc.	9/18/07		
	Charles Lyons	Layout Inc.	9/18/07		
	Tim Carr	Layout Inc.	8/30/07		
	Roger Stolte	Layout Inc.	11/13/07		✓
	Joshua Mathews	Layout Inc.	11/13/07		✓
	Michael Bishop	Carol Hardy Mech. (NE)	10/29/07		
	Ahnwar Campbell	Carol Hardy Mech. (NE)			
	Frank Coman	Carol Hardy Mech. (NE)	10/29/07		
	Edward Cook	Carol Hardy Mech. (NE)			
	John Cuffe	Carol Hardy Mech. (NE)	10/11/07		
	John Diehl	Carol Hardy Mech.	5/7/07		
	Kenneth Durfee	Carol Hardy Mech. (NE)			
	Charles Gabriele	Carol Hardy Mech. (NE)			
	Eric Gabriele	Carol Hardy Mech. (NE)			
	Albert Gaynore	Carol Hardy Mech.			✓
	Eric Hernandez	Carol Hardy Mech. (NE)	8/22/07		
	Kevin Kleschinsky	Carol Hardy (Metro)	11/26/07		
	Oscar Moore	Carol Hardy Mech.	9/21/07		✓
	John Takacs	Carol Hardy Mech. (NE)	6/27/07		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/21/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	ON SITE
	Brian Walling	Carol Hardy Mech. (NE)	10/1/07		
	Patrick Yodice	Carol Hardy Mech. (NE)			
	Kevin Thomson	Carol Hardy (Bldg Systems)			
	Orlando Silva	Berto Construction			
	Jose Silva	Berto Construction			
	Jose Sousa	Berto Construction			
	Jome Ajebedo	Berto Construction			
	Dante Vazquez	Berto Construction			
	Herculano Rodriguez	Berto Construction			
Laborer	Edgar Cruz	Mazzocchi	2/6/07		
Laborer	Jose Duque	Mazzocchi	2/8/07		
Laborer	Raul Espinoza	Mazzocchi	3/7/07		
Laborer	Edgar German	Mazzocchi	6/28/07		
Laborer	Ralph Giordano	Mazzocchi	4/13/07		
Laborer	Robert Grecco	Mazzocchi	2/8/07		
Laborer	Michael Patton	Mazzocchi	2/28/07		
Laborer	Edward Robinson	Mazzocchi	2/2/07		
Laborer	Stephen Sampson	Mazzocchi	2/8/07		
Laborer	William Sanchelli	Mazzocchi	2/2/07		
Laborer	Luis Viteri	Mazzocchi	4/11/07		
Fitter	Albert King	Monmouth Controls	5/17/07		
Fitter	Daniel Nugent	Monmouth Controls	9/12/07		
Fitter	Joseph Stanio	Monmouth Controls	8/27/07		
	Vito Mongelli	Amanda	9/14/07		
	Joseph Nalewajko	Amanda	9/24/07		—
	Santos Sanchez	Amanda	9/17/07		
Laborer	Eugene Williams	Amanda	10/4/07		—
	Jason Hales	Papp Iron Works	11/1/07		—
	Fred Kunze	Papp Iron Works	11/1/07		—
	Dennis Leaver	Pompton Painting	10/4/07		—
	Daniel Leaver	Pompton Painting	10/4/07		—
	William Bergin	RCC	8/9/07		
	Kenny Carolan	RCC	12/21/07		
	William Cifelli	RCC	10/10/07		
	Randy Kazimir	RCC	8/15/07		
	Thomas Kazimir	RCC	2/5/08		

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 3 Hours (1) Electrical Foreman - 6 Hours

The contractor investigated the potential route for the re-routing of the 3" conduit that will obstruct the new baggage conveyor.

They also worked on conduit installation in MER #4.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each

Two (2) Security Escorts were used for the day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 8/28/2007

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman
The contractor continued investigating the potential route for the re-routing of the 3" conduit that will obstruct the new baggage conveyor.
They also worked on removal of ancillary equipment and conduit that are associated with SF #! In MER #1.

Net Cost 21A - Security Personnel and equipment as Required
(2) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for the day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 8/29/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman (2) Journeymen

The contractor continued investigating the potential route for the re-routing of the 3" conduit that would re-feed the CTX machines in the Delta bag Room.
They also investigated the route for speaker conduits that run through MER #1.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

Three (3) Security Escorts were used for the day.

SUB-CONTRACTOR (Monmouth Sprinklers)

(1) Foreman (1) Pipe fitter

The contractor performed removals near column lines 12, 2 and DR6.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 8/31/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman (4) Journeymen
The contractor continued investigating the potential route for the re-routing of the 3" conduit that would obstruct the new baggage conveyor.
They also investigated the conduit route for the feed to SF #! In MER #1.
The General Foreman reviewed the layout of the new switchboards that will be installed in the North Switchgear Room.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escorts - 8 Hours each
Three (3) Security Escorts were used for the day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 8/30/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman (2) Journeymen
The contractor worked on conduit relocation in the Delta Bag Room.
The General Foreman continued reviewing the new switchboard layout in the North Switchgear Room.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for the 3" conduit relocation.
One (1) Security Escort was used for the North Switchgear Room layout.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 9/4/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)
The General Foreman continued reviewing the new switchboard layout in the North Switchgear Room.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) General Foreman - 6 Hours (1) Electrical Foreman - 4 Hours
The contractor continued working on conduit relocation in the Delta Bag Room.
The contractor surveyed the B2 area for mor possible conduit obstructions.

Net Cost 21A - Security Personnel and equipment as Required
(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for the 3" conduit relocation.
One (1) Security Escort was used to escort the General Foreman to the North Switchgear Room.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 9/5/2007
Signed: Daniel Lochard
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman (2) Journeymen
The contractor worked on the installation of the south ducbank in the B1 area.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for the day's activities.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 9/6/2007
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman (2) Journeymen
The contractor continued working on the installation of the south ducbank in the B1 area.
The General Foreman continued laying out the switchboards in the North Switchgear Room.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 2 Hours (1) Journeyman - 8 Hours
(1) Apprentice - 8 Hours
The Electricians continued installation of hangers in the crawlspace for the relocation of the 3" Delta conduit.
The General Foreman partially supervised the activities of the Electricians.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for the 3" onduit relocation.
One (1) Security Escort was used for the North Switchgear Room layout.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 9/12/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman (2) Journeymen
The contractor continued working on the installation of the south ducbank in the B1 area.
The General Foreman continued laying out the switchboards in the North Switchgear Room.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 2 Hours (1) Journeyman - 8 Hours
(1) Apprentice - 8 Hours
The Electricians began installation of hangers in the crawlspace for the relocation of the 3" conduit to Delta.
The General Foreman partially supervised the activities of the Electricians.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for the 3" onduit relocation.
One (1) Security Escort was used for the North Switchgear Room layout.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 9/11/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman (2) Journeymen

The contractor continued working on the installation of the south ducbank in the B1 area.
The General Foreman continued laying out the switchboards in the North Switchgear Room.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 2 Hours (1) Journeyman - 8 Hours
(1) Apprentice - 8 Hours
The Electricians continued installation of hangers in the crawlspace for the relocation of the 3" Delta conduit.
The General Foreman partially supervised the activities of the Electricians.
Two (2) Security Escorts were used for the activities.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for the 3" onduit relocation.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 9/14/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman (2) Journeymen
The contractor continued working on the installation of the south ducbank in the B1 area.
The General Foreman continued laying out the switchboards in the North Switchgear Room.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 3 Hours (1) Journeyman - 8 Hours
(1) Apprentice - 8 Hours
The Electricians continued installation of hangers in the crawlspace for the relocation of the 3" Delta conduit.
The General Foreman partially supervised the activities of the Electricians.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the 3" conduit relocation activity and to escort the General Foreman.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 9/18/2007
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman (2) Journeymen
The contractor continued working on the installation of the south ducbank in the B1 area.
The General Foreman continued laying out the switchboards in the North Switchgear Room.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 2 Hours (1) Journeyman - 8 Hours
(1) Apprentice - 8 Hours
(1) Electrical Foreman - 4 Hours (1) Journeyman - 4 Hours
The Electricians ran the relocated 3" conduit from the TSA Screening Area in Delta toward the South Sub-Station.
The Electrical Foreman and a Journeyman disconnected two (2) fans and two (2) HV units in the Delta Baggage Area that were not shown on the contract drawings.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the 3" conduit relocation activity and to escort the General Foreman.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 9/19/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) General Foreman (1) Electrical Foreman (2) Journeymen

The contractor continued working on the installation of the south ducbank in the B1 area.
The General Foreman continued laying out the switchboards in the North Switchgear Room.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 2 Hours (4) Journeymen - 8 Hours
(1) Apprentice - 8 Hours (3) Security Escorts - 8 Hours each

One Journeyman and the Apprentice continued running the 3" conduit from the TSA Screening Area in Delta toward the South Sub-Station.
Three (3) Journeymen worked on removal and relocation of various conduits that were obstructing the installation of steel beams in the Mechanical Room area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 9/20/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 2 Hours
(1) Electrical Foreman - 3 Hours
(1) Journeyman - 8 Hours
(1) Apprentice - 8 Hours

The General Foreman supervised all activities.
One (1) Journeyman and one (1) Apprentice made a connection for the 3" conduit near the TSA area.
They also firestopped the conduit penetration.
They then disconnected the existing Fire Alarm Pull Station near Arrivals Door #7 and removed the conduit.
The Electrical Foreman supervised the connection for the 3" conduit.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities. **See attached PA 316 Form.**

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 9/25/2007
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

PACC #6 - Above Ground Utility Relocation

(1) General Foreman - 4 Hours
(2) Journeymen - 8 Hours each (1) Apprentice - 8 Hours
The General Foreman supervised all activities.
One (1) Journeyman and one (1) Apprentice continued working on the relocation of the 3" conduit to the South Switchgear Room. **See attached PA-316 Form.**
One (1) Journeymen continued the removal and relocation of various conduits that were obstructing the installation of steel beams in the Mechanical Room area.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the 3" conduit relocation activity and to escort the General Foreman.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 9/24/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical Foreman - 4 Hours
(2) Journeymen - 8 Hours each (1) Apprentice - 8 Hours
The Electrical Foreman supervised all activities.
The Electricians continued removal/relocation of conduits for the Fire Alarm System and Taxi Booth. These conduits were obstructing the installation of new steel beams in the Operations Level.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities. **See attached PA 316 Form.**

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 9/26/2007
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
A Journeyman and the Electrical Foreman installed temporary (plug-in) lights near the N. Switchgear Room.
The Electrical Foreman traced two (2) 4" conduits from MER #3 to the Interline Storage Room.

Net Cost 21A - Security Personnel and equipment as Required

(5) Security Escorts - 8 Hours each
Five (5) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (1) Journeyman - 3 Hours (1) Apprentice - 3 Hours
The Electrical General Foreman supervised all activities.
The Electricians continued running the 3" conduit in the crawlspace for the re-route to the South Switchgear Room. Conduit was installed from the junction box at Column line 10 towards the TSA area.

Net Cost 21H - Lead/Asbestos Abatement

(1) Electrical General Foreman - 2 Hours (2) Journeymen - 2 Hours each
The Electricians installed temporary lights in the South Switchgear Room underneath the ACM canopy.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/11/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
The Electricians continued running speaker conduits from MER #1 to the work area.
The Electric Shop locked-out panel NMP-1 in the new B2 Mechanical Room for the installation of a temporary welding receptacle in circuits 14-16-18 of that panel. One Journeyman made the connection.
The Electrical General Foreman and two (2) Journeymen accepted the delivery of fifteen (15) pieces of temporary switchboards for the North and South switchgear Rooms.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (1) Journeyman - 2 Hours (1) Apprentice - 2 Hours
The Electrical General Foreman supervised all activities.
The Electricians continued running the 3" conduit in the crawlspace for the re-route to the South Switchgear Room. A junction box was installed at Column line 10.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each
Four (4) Security escorts were used for the day's activities.
See attached PA 1016 Form.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/10/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (S&J Electric)

PACC #92 - Temporary Power for Panel DP-E4 (Overtime)

(1) General Foreman - 8 Hours (4) Journeymen - 8 Hours each

The Electricians performed the following during the electrical shutdown of Switchboard T-S:

1 Disconnected the existing Emergency feeders from the existing ATS in MER #2.
2 Cut the existing feeder from Switchboard T-S to Panel DP-E4, in the existing crawlspace pullbox.
3 Splice the new armored cable to the existing feeder that feeds Panel DP-E4.
4 Safe-off the end of the feeder that extends from the crawlspace pullbox to Switchboard T-S.
5 Disconnect/safe-off the DP-E4 feed from the existing 400A circuit breaker in Switchboard T-S.
6 Connect the 2 sets of 250 KCMIL cable from the ATS to the 400A circuit breaker.

Note: The contractor was directed to work overtime, by the REO. This work was requested by the facility so that the building may be in compliance with current life safety standards. Tom LaMarca of the PA Electric Shop.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 10:00 PM - 6:00 AM
Date: 10/17/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (1) Electrical Foreman - 2 Hours
(4) Journeymen - 8 Hours
The Electrical General Foreman supervised all activities.
The Electricians continued removal/relocation of conduits for the Fire Alarm System and Taxi Booth.
These conduits were obstructing the installation of new steel beams in the Operations Level.
They also core bored a hole in the Genco spce for the relocated 3" Delta conduit.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 10/1/2007
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(2) Journeymen
The Electricians core drilled a 3" hole in the stair landing to MER #1 and began running speaker conduits to the floor below.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (1) Journeyman - 8 Hours (1) Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
The Electricians continued running the 3" conduit in the crawlspace for the re-route to the South Switchgear Room.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each
Four (4) Security escorts were used for the day's activities.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/4/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(2) Journeymen
The Electricians continued running speaker conduits from MER #1 to the work area.
The Electrical general Foreman met with me and John Volpe to discuss/coordinate the installation of the North Generator. Drawings of the room were given to the Electrical General Foreman.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (1) Journeyman - 8 Hours (1) Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
The Electricians continued running the 3" conduit in the crawlspace for the re-route to the South Switchgear Room. Kindorf supports were installed from Column line 8 to Column line 12. A pull box was placed at Column line 8.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each
Four (4) Security escorts were used for the day's activities.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/5/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
The Journeymen began searching the crawlspace beneath the North Switchgear Room in anticipation of placing the temporary switchgears in front of the North Switchgear Room.
The Electrical Foreman continued tracing two (2) 4" conduits from MER #3 to the Interline Storage Room.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each
Four (4) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 3 Hours (2) Journeymen - 4 Hours each
(1) Journeyman - 8 Hours (1) Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
The Electricians worked on the relocation of a 1 1/4" conduit at column line 12 that serves the existing High bay fixtures.
A Journeyman and an Apprentice installed a 2' X 2' pull box at column line 6 and ran the 3' conduit to the TSA screening room.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/12/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
The Journeymen continued searching the crawlspace beneath the North Switchgear Room in anticipation of placing the temporary switchgears in front of the North Switchgear Room.
The Electrical Foreman continued tracing two (2) 4" conduits from MER #3 to the Interline Storage Room.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each
Four (4) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (2) Journeymen - 5 Hours each
The Electrical General Foreman supervised all activities.
The Electricians continued working on the relocation of a 1 1/4" conduit at column line 12 that serves the existing high bay fixtures.
A 10"X10"X6" pull box was punched-out and mounted.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/15/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)
(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
The Electrical General Foreman and the Journeymen began laying out markings for the temporary switchboards in front of the North Switchgear Rooom.

Net Cost 21A - Security Personnel and equipment as Required
(4) Security Escorts - 8 Hours each
Four (4) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical General Foreman - 2 Hours (2) Journeymen - 8 Hours each
The Electrical General Foreman supervised all activities.
The Electricians continued working on the relocation of a 1 1/4" conduit at column line 10 that serves the existing high bay fixtures.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/16/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
The Electrical General Foreman and the Journeymen began laying out markings for the temporary switchboards in front of the North Switchgear Rooom.

Net Cost 21A - Security Personnel and equipment as Required

(5) Security Escorts - 8 Hours each
Five (5) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (1) Journeyman - 4 Hours
(1) Electrical Apprentice - 4 Hours
The Electrical General Foreman supervised all activities.
The Electricians core bored a 5" hole near the Genco loading dock for the penetration of the re-routed 3" conduit to the South Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/17/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
The Electrical General Foreman and the Journeymen continued laying out markings for the temporary switchboards in front of the North Switchgear Rooom.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each
Four (4) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 3 Hours (2) Journeymen - 8 Hours each
(1) Electrical Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
The apprentice cut unistrut for the 3" feeder relocation and mounted from the loading dock to the TSA Screening Room.
The Journeymen finished the installation of 3/4" and 1" conduits for the relocation of power and communications to the Taxi Booth.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above:

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/18/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower level expansion & B1 vertical circulation.

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
The Electrical General Foreman and the Journeymen continued laying out markings for the temporary switchboards in front of the North Switchgear Rooom.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (2) Journeymen - 8 Hours each
(1) Electrical Foreman - 8 Hours (1) Electrical Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
The Apprentice installed trapeze hangers in the loading dock ceiling behind the Northwest oprations area.
The Journeymen ran 1" conduit from column line F to F12 for the relocation of Fire Alarm conduit that would interfere with the new escalators.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/19/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
The Electrical General Foreman and the Journeymen continued laying out markings for the temporary switchboards in front of the North Switchgear Rooom.
The Electrical Foreman and one Journeyman worked on the installation of a 3" conduit from MER #3 to the construction area.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 4 Hours (2) Journeymen - 7 Hours each
(1) Journeyman - 8 Hours (1) Electrical Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
The Electricians worked on the relocation of a 3/4" Fire Alarm conduit from column line 6 to column line 8.
One Journeyman and one Apprentice worked on the installation of hangers for a relocated 3" conduit in the South Switchgear Room and the loading dock.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/22/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
The Electrical General Foreman and the Journeymen continued laying out markings for the temporary switchboards in front of the North Switchgear Rooom.
The Electrical Foreman and one Journeyman worked on reasearching a feasible route for the South Generator ductbank.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical General Foreman - 4 Hours (3) Journeymen - 8 Hours each
(1) Electrical Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
The Electricians continued working on the relocated Fire Alarm conduit and wire near column line 6.
The work was stopped by the Heating Plant because of repeated false alarms.
The Electricians resumed the installation of hangers for the relocated pay telephone conduit.
One Journeyman and one Apprentice continued working on the installation of new 3" conduit from the loading dock toward the South Switchgear Room.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 10/24/2007
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(3) Journeymen
The Electrical General Foreman and one Journeyman continued laying out markings for the temporary switchboards in front of the North Switchgear Rooom.
The Electrical Foreman and two (2) Journeymen worked on the installation of lighting fixtures in the enclosure for the new escalators E1 and E2.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 4 Hours (3) Journeymen - 8 Hours each
(1) Electrical Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
The Electricians ran new 1 1/4" telephone conduit from column D to column DD.
One Journeyman and one Apprentice installed a 6"X6"X36" wireway and ran the new 3" conduit into the wireway. The existing 3" conduit was cut and abandoned.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 10/25/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(4) Journeymen
The Electrical General Foreman and one Journeyman continued laying out markings for the temporary switchboards in front of the North Switchgear Rooom.
The Electrical Foreman and two (2) Journeymen continued the installation of lighting fixtures in the enclosure for the new escalators E1 and E2.
Two (2) Journeymen installed a temporary feeder for the SmarteCarte rack that was previously disconnected.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 4 Hours (3) Journeymen - 8 Hours each
(1) Electrical Apprentice - 8 Hours (2) Journeymen - 3 Hours each
The Electrical General Foreman supervised all activities.
The Electricians continued running new 1 1/4" telephone conduit from column D to column DD.
They performed a field survey of additional conduits that need to be relocated for new ductwork.
A Journeyman and an Apprentice ran a 3" RGS riser in the Genco space for the relocated conduit to Delta.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 10/26/2007
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

(1) Electrical General Foreman (1) Electrical Foreman
(4) Journeymen
The Electrical General Foreman and one Journeyman continued laying out markings for the temporary switchboards in front of the North Switchgear Rooom.
The Electrical Foreman and two (2) Journeymen completed the installation of lighting fixtures in the enclosure for the new escalators E1 and E2.
Two (2) Journeymen resumed the installation of 4" conduits in the North Ductbank.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each
Four (4) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 4 Hours (3) Journeymen - 8 Hours each
(1) Electrical Apprentice - 8 Hours (2) Journeymen - 5 Hours each
(1) Electrical Foreman - 2 Hours
The Electrical General Foreman supervised all activities.
The Electricians continued running new 1 1/4" telephone conduits to three (3) telephone closets.
They laid-out and pulled new wiring to existing fixtures on the upper level.
The electricians checked the non-working Emergency phone near Door #2. It was not construction related.
A Journeyman and an Apprentice installed a drag line and prepared the 3" RGS conduit for wire pulling.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 10/29/2007
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

(4) Journeymen (1) Electrical Foreman

The Electrical General Foreman and one Journeyman searched conduit routing for the switchboards in front of the North Switchgear Rooom.

Three (3) Journeymen resumed the installation of 4" conduits in the North Ductbank.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each

Four (4) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 4 Hours (3) Journeymen - 8 Hours each

(1) Electrical Apprentice - 8 Hours (2) Journeymen - 6 Hours each

The Electrical General Foreman supervised all activities.

The Electricians pulled a drag line in the first relocated telephone conduit and pulled a 25-pair telephone line.

They then resumed the installation of a 1 1/4" lighting conduit for the Arrivals Level.

A Journeyman and an Apprentice installed a drag line and prepared the 3" RGS conduit for wire pulling.

A Journeyman and the Apprentice made final preparations for the wire pull in the 3" relocated conduit to the Delta TSA area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM

Date: 10/30/2007

Signed: Daniel Lochard

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

(4) Journeymen (1) Electrical Foreman

The Electrical General Foreman and one Journeyman continued searching conduit routing for the switchboards in front of the North Switchgear Rooom.

Three (3) Journeymen continued the installation of 4" conduits in the North Ductbank.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each

Four (4) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (2) Journeymen - 8 Hours each

(2) Journeymen - 2 Hours each

The Electrical General Foreman supervised all activities.

The Electricians pulled new Fire Alarm cables in the relocated Fire Alarm conduit in the work area.

They then made final terminations in the relocated lighting conduits for the Arrivals Level.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 10/31/2007

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

(4) Journeymen (1) Electrical Foreman

The Electrical General Foreman and one Journeyman continued searching conduit routing for the switchboards in front of the North Switchgear Rooom.

Three (3) Journeymen continued the installation of 4" conduits in the North Ductbank.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 4 Hours (3) Journeymen - 4 Hours each

(1) Apprentice - 4 Hours

The Electrical General Foreman supervised all activities.

The Electricians pulled a 5/8" rope in the relocated 3" conduit to the Delta/TSA area area and the South Switchgear Room.

They then pulled a 25-pair telephone line in the 2nd relocated telephone conduit in the work area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 11/1/2007

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

(4) Journeymen (1) Electrical Foreman

The Electrical General Foreman and one Journeyman continued searching conduit routing for the switchboards in front of the North Switchgear Rooom.

Three (3) Journeymen continued the installation of 4" conduits in the North Ductbank.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 3 Hours
(2) Journeymen - 3 Hours each
(2) Journeymen - 2 Hours each
(1) Journeyman - 8 Hours
(1) Electrical Apprentice - 8 Hours
(2) AFA Technicians - 4 Hours each
(2) VRH Laborers - 2 Hours each

The Electrical General Foreman supervised all activities.

The Electricians made the tie-in for the relocated Fire Alarm conduit that contained Nodes #1, 5 & 6.

Two (2) AFA Technicians placed the Fire Alarm System out-of-service so the tie-in.

The FJC Security Guards performed Fire Watch duties in the satellites/connectors and the FIS Building.

The Electricians brought the cable puller and cable reels to the site in preparation for the cable pull in the relocated 3" conduit.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/2/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Two (2) Journeymen continued the installation of bus bars and components inside of the Temporary switchboards outside of the North Sub-Station.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 Hour
(1) Electrical Foreman - 8 Hours
(3) Journeymen - 8 Hours each
(1) Electrical Apprentice - 8 Hours
(1) Laborer - 1 Hour

The Electrical General Foreman supervised all activities.
One Journeyman and an Apprentice continued running new conduit to relocate a rack of lighting conduits in front of the B1 Frontage closet. These conduits serve the Arrivals Level exterior lights.
They will need to be re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8).

Two (2) Journeymen continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet.

A Laborer cleaned-up the area after the Electricians completed their work.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/29/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work
The General Foreman and two (2) Journeymen surveyed MER #2 for routing of new speaker conduits to the Operations Level.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical General Foreman - 1 Hour (1) Electrical Foreman - 8 Hours
(3) Journeymen - 8 Hours each (1) Electrical Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
The Electricians continued re-routing conduits in front of the B1 Frontage closet and inside the B1 Mechanical Room. These conduits serve the Arrivals Level exterior lights.
They are being re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8).

The Electricians continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/3/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327 / 1-02

THE PORT AUTHORITY OF NY & NJ
DAILY NARRATIVE

Contractor: VRH **Contract Number:** EWR 264.003

Location: Terminal B Modernization Program LLE

UNCLASSIFIED: W: P. Cloudy 41 degree

North East Sheet Metal: Foreman - 1 Journey Men - 1

Scissor Lift - 1 Ladders 14', 12', 10' & 8' - 1 (each) Gene Hand Lift - 1

Continued installation of 14 x 14 branch along North of column 12 coming out of VAV 5.8 and running to R6from where it will be turning to North for linear diffusers.

SM - 6 Submittal # 15891-004

Carol Hardy: Foreman - 1 Pipe Fitter - 1

Scissor Lift - 1 Gang Box - 1 Ladder 10' - 1

Continued working on the installtion of hangers for 2 1/2", 3" and 4" sch. 40 HW piping for VAVs between column 10 and 14.

Dwg. # M 313

Monmouth Sprinkler:

** Did Not Work Today**

Equipment Erector:

Foreman - 1 Journey Men - 2

Scissor Lifts - 2 Fork Lift - 1 Gang Box - 1

Started installation of hangers for conveyors to be installed South of column 12 that is between column line 11 and 12.

Dwg # B 303

NET COST: None

EXTRA WORK: None

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7:00 AM to 3:30 PM

Date 11-30-07 (Fri)

Signed Syed Ahmed **Counter Signed** R Lamb

Use form PA 316 to note labor, material or equipment usage.

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ
DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work
Two (2) Journeymen continued surveying MER #2 for routing of new speaker conduits to the Operations Level.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical Foreman - 8 Hours
(5) Journeymen - 8 Hours each (1) Electrical Apprentice - 8 Hours
The Electrical Foreman supervised all activities.
The Electricians continued re-routing conduits in front of the B1 Frontage closet and inside the B1 Mechanical Room. They pulled new wiring for relocated lighting circuits at Column line #8.
The circuits are being re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8).

The Electricians continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/5/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work
Two (2) Journeymen continued roughing-in conduits for the new bathrooms near column line 19.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical General Foreman - 1 Hour (1) Electrical Foreman - 8 Hours
(5) Journeymen - 8 Hours each (1) Electrical Apprentice - 8 Hours
The Electrical Foreman supervised all activities.
The Electricians continued re-routing conduits in front of the B1 Frontage closet and inside the B1 Mechanical Room. They terminated wiring for relocated lighting circuits at Column line #8.
The circuits are being re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8).

The Electricians pulled new Fire Alarm wiring for the relocated Fire Alarm conduits north of the B2 Lobby. This wire pulling is part of the relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet. They are being re-routed behind the British Airways counters.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/7/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work
The General Foreman and two (2) Journeymen surveyed MER #2 for routing of new speaker conduits to the Operations Level.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical General Foreman - 1 Hour
(3) Journeymen - 8 Hours each
(2) Journeymen - 5 Hours each
(1) Electrical Foreman - 8 Hours
(1) Electrical Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
The Electricians continued re-routing conduits in front of the B1 Frontage closet and inside the B1 Mechanical Room. They pulled new wiring for relocated lighting circuits at Column line #8.
The circuits are being re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8).

The Electricians continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/4/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work
Two (2) Journeymen continued roughing-in conduits for the new bathrooms near column line 19.
Three (3) Journeymen worked on running conduits for the North Ductbank.

Net Cost 21A - Security Personnel and equipment as Required
(1) Security Escort - 8 Hours
One (1) Security escort was used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical General Foreman - 1 Hour (1) Electrical Foreman - 8 Hours
(3) Journeymen - 8 Hours each (1) Electrical Apprentice - 8 Hours
The Electrical Foreman supervised all activities.
The Electricians continued re-routing conduits in front of the B1 Frontage closet and inside the B1 Mechanical Room. They continued terminating wiring for relocated lighting circuits at Column line #8. The circuits are being re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8).

The Electricians continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet. They are being re-routed behind the British Airways counters.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/11/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Two (2) Journeymen continued roughing-in conduits for the new bathrooms near column line 19.

Three (3) Journeymen continued working on running conduits for the North Ductbank.

Three (3) Journeymen began running lighting and power conduits south of the B2 Lobby, near column line 10.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 Hour (1) Electrical Foreman - 8 Hours
(3) Journeymen - 8 Hours each (1) Electrical Apprentice - 8 Hours
The Electrical Foreman supervised all activities.
The Electricians continued re-routing conduits in front of the B1 Frontage closet and inside the B1 Mechanical Room. They continued terminating wiring for relocated lighting circuits at Column line #8. The circuits are being re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8).

The Electricians continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet. They are being re-routed behind the British Airways counters.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/12/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Two (2) Journeymen continued roughing-in conduits for the new bathrooms near column line 19.

Four (4) Journeymen began running lighting and power conduits north of the B2 Lobby, near column line 18.

Three (3) Journeymen and one (1) Apprentice continued running lighting and power conduits south of the B2 Lobby, near col. line 10.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 Hour (1) Electrical Foreman - 4 Hours
(1) Journeyman - 8 Hours (1) Electrical Apprentice - 8 Hours
The Electrical Foreman supervised all activities.
The Electricians continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet. They are being re-routed behind the British Airways counters.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/14/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Two (2) Journeymen continued roughing-in conduits for the new bathrooms near column line 19.

Four (4) Journeymen continued running lighting and power conduits north of the B2 Lobby, near col. line 18.

Three (3) Journeymen and one (1) Apprentice continued running lighting and power conduits south of the B2 Lobby, near col. line 10.

One (1) Electrical Foreman and three (3) Journeymen began installation of hangers for the cable tray to the 2000A CT cabinet in the North Sub-station. This cable tray is being installed in lieu of the contractual six (6) 4" RGS conduits.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 3 Hours (1) Electrical Foreman - 4 Hours
(2) Journeymen - 8 Hours each
The Electrical Foreman supervised all activities and layed-out the hand hole for the north ductbank..
The Electricians continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet. They are being re-routed behind the British Airways counters.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/17/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Two (2) Journeymen continued roughing-in conduits for the new bathrooms near column line 19. .

Four (4) Journeymen continued running lighting and power conduits north of the B2 Lobby, near col. line 18.

Three (3) Journeymen and one (1) Apprentice continued running lighting and power conduits south of the B2 Lobby, near col. line 10.

One (1) Electrical Foreman and two (2) Journeymen continued the installation of hangers for the cable tray to the 2000A CT cabinet in the North Sub-station. This cable tray is being installed in lieu of the contractual six (6) 4" RGS conduits.

Net Cost 21A - *Security Personnel and equipment as Required*

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 Hour
(1) Electrical Foreman - 8 Hours
(3) Journeymen - 8 Hours each
(1) Electrical Apprentice - 8 Hours
(1) Laborer - 8 Hours
The Electrical Foreman supervised all activities.
The Electricians continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet. They are being re-routed behind the British Airways counters.

The Electricians also relocated a FIDs monitor conduit near column line 8.

One (1) Laborer continued chopping concrete in the North Ductbank for the installation of a hand hole.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/19/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Four (4) Journeymen continued roughing-in conduits for the new bathrooms near column line 19.

Four (4) Journeymen continued running lighting and power conduits north of the B2 Lobby, near col. line 18.

Three (3) Journeymen and one (1) Apprentice continued running lighting and power conduits south of the B2 Lobby, near col. line 10.

One (1) Electrical Foreman and two (2) Journeymen began the installation of the cable tray in the North Sub-station. This cable tray is being installed in lieu of the contractual six (6) 4" RGS conduits.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 Hour (1) Electrical Foreman - 2 Hours
(1) Laborer - 8 Hours
One (1) Laborer continued chopping concrete in the North Ductbank for the installation of a hand hole.
The Electrical Foreman supervised the delivery of materials and a handhole for the North Ductbank.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/20/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Four (4) Journeymen continued roughing-in conduits for the new bathrooms near column line 19.

Four (4) Journeymen continued running lighting and power conduits north of the B2 Lobby, near col. line 18.

Three (3) Journeymen and one (1) Apprentice continued running lighting and power conduits south of the B2 Lobby, near col. line 10.

One (1) Electrical Foreman and two (2) Journeymen continued the installation of the cable tray in the North Sub-station. This cable tray is being installed in lieu of the contractual six (6) 4" RGS conduits.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 Hour (1) Electrical Foreman - 3 Hours
(2) Journeymen - 8 Hours each (1) Laborer - 8 Hours
The Electrical Foreman supervised all activities.
The Electricians worked on the relocation of lighting and power conduits near column line 18.
These conduits will interfere with the installation of new ductwork in that area.

One (1) Laborer continued chopping concrete in the North Ductbank for the installation of a hand hole.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/21/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Four (4) Journeymen continued roughing-in conduits for the new bathrooms near column line 19.

Two (2) Journeymen continued running lighting and power conduits north of the B2 Lobby, near col. line 18.

Three (3) Journeymen and one (1) Apprentice continued running lighting and power conduits south of the B2 Lobby, near col. line 10.

One (1) Electrical Foreman and two (2) Journeymen began the installation of 4" EMT conduits for the 2000A CT cabinet in the North Sub-station. I advised the Electrical General Foreman that EMT was allowed. He stopped the men from proceeding with the installation.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 Hour
(2) Journeymen - 8 Hours each
(1) Electrical Foreman - 3 Hours
(1) Laborer - 8 Hours
The Electrical Foreman supervised all activities.
The Electricians worked on the relocation of lighting and Fire Alarm conduits near column line 18.
These conduits will interfere with the installation of new ductwork in that area.

One (1) Laborer continued chopping concrete in the North Ductbank for the installation of a hand hole.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/24/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Four (4) Journeymen continued roughing-in conduits for the new bathrooms near column line 19.

Two (2) Journeymen continued running lighting and power conduits north of the B2 Lobby, near col. line 18.

Three (3) Journeymen and one (1) Apprentice continued running lighting and power conduits south of the B2 Lobby, near col. line 10.

NOTE: No work took place in the North Sub-Station due to the lack of 4" RGS conduits.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

One (1) Laborer continued chopping concrete in the North Ductbank for the installation of a hand hole.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/27/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

(1) General Foreman (5) Journeymen (2) Apprentices

The following activities were performed:

In Baggage Claim - Installing N4 Lighting Fixtures and speakers (Contract DWG E407)

In South Substation - Taking out temporary lighting and Installing permanent in Sub Station (Cont. DWG E406)

In North Substation - Moving busduct pieces from SM yard to North Substation (Cont. DWG E307)

In North Substation - Walk through with PSEG for Switchgear NA Meter (Cont. DWG E307)

In North Substation - Walk through with SM and HBC for Pull box NSB6 (Cont. DWG E307)

SUB-CONTRACTOR (ThyssenKrupp Electric)
CONTRACT WORK

(1) General Foreman (1) Journeyman

Wiring and Pre-testing the MCP on Units#1 & 2

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 hours (Each)

Three (3) Security escorts were used for the day's activities.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 4/17/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

PA 0327/4-05

Contractor: Terminal B REhab. Sat. B3 Feeders **Contract Number:** EWR 154-336

Location: B3 Satellite, Terminal B

HBC electricial

one forman and 2 electricans
working on enviormental seals on the roof

Powertronics submitted their recording report looks like one feeder is ok for A4/B4 boards

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 7am to 3:30pm

Date Tues. 10/27/09

Signed [signature] **Counter Signed** [signature]

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

PA 0327 4-05

Contractor: Terminal B REhab. Sat. B3 Feeders **Contract Number:** EWR 154-336

Location: B3 Satellite, Terminal B

HBC electricial

one forman and 2 electricans
working on enviormental seals on the roof

Powertronics submitted their recording report looks like one feeder is ok for A4/B4 boards

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 6am to 4:30pm 2 hr. ot

Date Wed. 10/28/09

Signed [signature] **Counter Signed** [signature]

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

PA 0327/4-05

Contractor: Terminal B REhab. Sat. B3 Feeders

Contract Number: EWR 154-336

Location: B3 Satellite, Terminal B

HBC electricial

one forman and 2 electricans
working on enviormental seals on the roof

Powertronics submitted their recording report looks like one feeder is ok for A4/B4 boards

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 6am to 4:30pm 2 hr. ot

Date Thur. 10/29/09

Signed [signature]

Counter Signed [signature]

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

PA 0327/4-05

Contractor: Terminal B REhab. Sat. B3 Feeders **Contract Number:** EWR 154-336

Location: B3 Satellite, Terminal B

HBC electricial

one forman and 2 electricans

Working on shunt trip ckts. and terminations

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 6am to 4:30pm 2 hr. ot

Date Fir. 10/30/09

Signed [signature] **Counter Signed** [signature]

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

(4) Journeymen (1) Electrical Foreman

The Electrical General Foreman and one Journeyman continued searching conduit routing for the switchboards in front of the North Switchgear Rooom.

Three (3) Journeymen continued the installation of 4" conduits in the North Ductbank.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each

Four (4) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (5) Journeymen - 8 Hours each

(1) Electrical Apprentice - 8 Hours

The Electrical General Foreman supervised all activities.

The Electricians pulled the feeder for the 3" line from the South Switchgear Room to the first pullbox.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 11/5/2007

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Two (2) Journeymen continued core drilling the slab outside of the North Switchgear Room in preparation for conduit routing in the crawlspace to the Temporary switchgears. Six (6) holes were cored.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 Hour (1) Electrical Foreman - 8 Hours
(3) Journeymen - 8 Hours each (1) Electrical Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
One Journeyman and an Apprentice continued running new conduit to relocate a rack of lighting conduits in front of the B1 Frontage closet. These conduits serve the Arrivals Level exterior lights.
They will need to be re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8).

Two (2) Journeymen continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/21/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work
Two (2) Journeymen continued setting the Temporary switchgear cabinets outside of the North Sub-Station.
Four (4) more cabinets were installed.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical General Foreman - 1 Hour
(2) Journeymen - 8 Hours each
(1) Journeyman - 5 Hours
(1) Electrical Foreman - 5 Hours
(1) Electrical Apprentice - 8 Hours
(1) Laborer - 2 Hours
The Electrical General Foreman supervised all activities.
One Journeyman and an Apprentice continued running new conduit to relocate a rack of lighting conduits in front of the B1 Frontage closet. These conduits serve the Arrivals Level exterior lights.
They will need to be re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8). They pulled a new wire feed for emergency lighting and disconnected the existing line.

Two (2) Journeymen continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area.

Net Cost 21C - Construction Staging and Schedule to Accommodate Facility Operational Req. Installation of Temporary Switchboard for Pump Stations #3 & #4
(2) Journeymen - 2 Hours each
Two (2) Journeymen installed Temporary Switchboard #3 as part of the four (4) that were installed today.
This switchboard will be used to temporarily feed Pump Stations #3 & #4.
This provision was not included in the contract.
See attached PA Form 316.

Net Cost to Lump Sum Conversion #1 (Monitoring of Panel DP-G in the South Sub-station)
(1) Electrical General Foreman - 3 Hours
(1) Journeymen - 3 Hours
(1) Electrical Foreman - 3 Hours
The Electricians signed a permit with the PA Electrical Shop and placed CTs (current transformers) and PTs (potential transformers) on all three (3) phases, ground and neutral for the feed to panel DP-G in the South Switchgear Room's A1 Switchboard. This is being done in order to ascertain if the same feed can be used to feed additional loads. The Power Quality monitoring will last for thirty (30) days.
This provision was not included in the contract.

A laborer installed protection over the conveyor belt (OB-5) near the Lower Level Ticket counters and cleaned the area after the Electricians worked in that area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/27/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
Contract Work

Four (4) Journeymen and one (1) Apprentice continued running lighting and power conduits north of the B2 Lobby, near col. line 18.

A Journeyman and one Apprentice continued running communications conduits from MER #1 to the B1 work area.

Three (3) Journeymen continued the installation of 4" RGS conduits for Temporary Switchboard T-N in the North Sub-Station.

Net Cost 21A - Security Personnel and equipment as Required
(4) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the night shift activities.
Two (2) Security escorts were used for the day shift activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical General Foreman - 4 Hours (1) Electrical Foreman - 2 Hours
(4) Journeymen - 8 Hours each
The Electricians from S&J Electric completed running the 3/4" RGS conduit by-pass for the relocation of the South Switchgear Room shunt trip. This relocation is required so that the existing shunt trip conduit may be removed for the installation of a steel beam.

The Electricians from SM Electric relocated the circuits for the B2 Lobby sliding doors and resumed lighting circuit relocations north of the B2 Lobby.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Electrical Foreman - 7 Hours (4) Journeymen - 7 Hours each
The Electricians continued running the eight (8) 4" RGS conduits for the North Ductbank in the caged area. This work continues to be performed at night because it is near the OB-1 & OB-2 gated area that is restricted by El-Al operations during the day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 12:01 AM - 8::30 AM (Night Shift)
Shift: 7:00 AM - 3:30 PM
Date: 1/22/2008
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Four (4) Journeymen and one (1) Apprentice continued running lighting and power conduits north of the B2 Lobby, near col. line 18.
A Journeyman and one Apprentice continued running communications conduits from MER #1 to the B1 work area.
Three (3) Journeymen continued the installation of 4" RGS conduits and hangers for Temporary Switchboard T-N in the North Sub-Station.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the night shift activities.
Two (2) Security escorts were used for the day shift activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) S&J General Foreman - 10 Hours (1) S&J General Foreman - 8 Hours
(1) S&J Electrical Apprentice - 8 Hours
(1) SM Electric General Foreman - 4 Hours (1) SM Electric Foreman - 8 Hours
(2) SM Electric Journeymen - 8 Hours each (1) SM Electric Apprentice - 8 Hours

Two (2) General Foremen from S&J Electric connected the shunt trip by-pass wiring and disconnected the existing conduit and wire. The work was performed after mid-night with the aid of Tom LaMarca from the PA Electric Shop. It was necessary to perform this work after hours because of the sensitivity of this 30-year old critical circuit.
One (1) General Foreman and an Apprentice removed the existing conduit and wire during regular hours.
The Electricians from SM Electric continued relocating lighting circuits north of the B2 Lobby.
They also lined-up and secured the 4" conduits to the north duct bank manhole.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) Electrical Foreman - 7 Hours (4) Journeymen - 7 Hours each
The Electricians set-up the rollers and pullers for the cable tray and began pulling one of the six (6) Okonite cables. The cable was pulled from the riser near the back of the ID Office to the 2000A CT cabinet.
This work is continuing on off hours (after midnight) because of lack of access to the gated area (near OB-1 and OB-2) during the day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 12:01 AM - 8::30 AM (Night Shift)
Shift: 7:00 AM - 3:30 PM
Date: 1/24/2008
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Four (4) Journeymen and one (1) Apprentice continued running lighting and power conduits north of the B2 Lobby, near col. line 18.

A Journeyman and one Apprentice continued running communications conduits from MER #1 to the B1 work area.

Three (3) Journeymen and the General Foreman continued placing the Temporary Switchboard T-S in the South Sub-Station.

Net Cost 21A - Security Personnel and equipment as Required

(6) Security Escorts - 8 Hours each

Two (2) Security escorts were used for the night shift activities.

Four (4) Security escorts were used for the day shift activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (2) Journeymen - 8 Hours each

The Electricians worked on relocating power and fire alarm circuits north of the B2 Lobby, near column line 17, in order to make clearance for new ductwork.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) Electrical Foreman - 7 Hours (4) Journeymen - 7 Hours each

The Electricians finished pulling the second Okonite cable in the cable tray, from temporary Switchboard T-N to the wall behind the ID Office. They then made preparations to pull the 3rd cable.

This work is continuing on off hours (after midnight) because of lack of access to the gated area (near OB-1 and OB-2) during the day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 12:01 AM - 8::30 AM (Night Shift)
Shift: 7:00 AM - 3:30 PM
Date: 1/29/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
Contract Work
Four (4) Journeymen and one (1) Apprentice continued running lighting and power conduits north of the B2 Lobby, near col. line 18.
A Journeyman and one Apprentice continued running communications conduits from MER #1 to the B1 work area.
Three (3) Journeymen and the General Foreman continued placing the Temporary Switchboard T-S in the South Sub-Station.

Three (3) Journeymen and a Foreman continued running 4" RGS conduits for the CT cabinet to Swicthgear NB.

Net Cost 21A - Security Personnel and equipment as Required
(4) Security Escorts - 8 Hours each
(1) Security Escort - 7 Hours
Two (2) Security escorts were used for the night shift activities.
Three (3) Security escorts were used for the day shift activities.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Electrical Foreman - 7 Hours (4) Journeymen - 7 Hours each
The Electricians began pulling the fourth Okonite cable in the cable tray, from the 2000A CT to the wall behind the ID Office.
This work is continuing on off hours (after midnight) because of lack of access to the gated area (near OB-1 and OB-2) during the day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 12:01 AM - 8::30 AM (Night Shift)
Shift: 7:00 AM - 3:30 PM
Date: 2/1/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
Contract Work
Four (4) Journeymen and one (1) Apprentice continued running lighting and power conduits north of the B2 Lobby, near col. line 18.
A Journeyman and one Apprentice continued running communications conduits north of the B2 Lobby.
Three (3) Journeymen and the General Foreman continued placing the Temporary Switchboard T-S in the South Sub-Station.
Three (3) Journeymen and a Foreman continued running 4" RGS conduits for the CT cabinet to Swicthgear NB.

Net Cost 21A - Security Personnel and equipment as Required
(4) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the night shift activities.
Two (2) Security escorts were used for the day shift activities.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Electrical Foreman - 7 Hours (4) Journeymen - 7 Hours each
The Electricians completed pulling the fourth Okonite cable in the cable tray. They pulled from the wall behind the ID Office to Switchboard T-N. They then made preparations for the fifth cable pull. This work is continuing on off hours (after midnight) because of lack of access to the gated area (near OB-1 and OB-2) during the day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 12:01 AM - 8::30 AM (Night Shift)
Shift: 7:00 AM - 3:30 PM
Date: 2/4/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (Equipment Erectors Inc.) - Contract Work
One Foreman and four (4) Millwrights continued the installation of trapeze hangers and conveyor sections in the Delta Baggage area.
One Laborer from VRH performed general cleaning of the area.

SUB-CONTRACTOR (SM Electric) - Contract Work
Four (4) Journeymen and one (1) Apprentice continued running lighting and power conduits north of the B2 Lobby, near col. line 18.
A Journeyman and one Apprentice continued running communications conduits north of the B2 Lobby.
Three (3) Journeymen and the General Foreman continued placing the Temporary Switchboard T-S in the South Sub-Station.
Three (3) Journeymen resumed the installation of 4" RGS conduit for the 2000A CT cabinet.

Net Cost 21A - Security Personnel and equipment as Required
(4) Security Escorts - 8 Hours each
(2) Security Escorts - 7.5 Hours each
Two (2) Security escorts were used for the night shift activities in the Delta Baggage area.
Two (2) Security escorts were used for the night shift activities in the El-Al gated area.
Two (2) Security escorts were used for the day shift activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) General Foreman - 2 Hours (1) Journeyman - 8 Hours
The General Foreman and one Journeyman continued extending five (5) 3/4" communications conduits across the ceiling framing for the Amenities closet (near the bathrooms) north of the B2 Lobby. The contract called for the conduits to terminate 6" above the ceiling. But the ceiling in that area will be made of sheetrock. The conduit ends had to be made accessible.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Electrical Foreman - 7 Hours (4) Journeymen - 7 Hours each
The Electricians worked on properly securing all cables on the cable tray. They then double-checked all connections and supports for the cable tray.
This work is continuing on off hours (after midnight) because of lack of access to the gated area (near OB-1 and OB-2) during the day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 12:01 AM - 8::30 AM (Night Shift)
Shift: 7:00 AM - 3:30 PM
Date: 2/7/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

Four (4) Journeymen and one (1) Apprentice continued running lighting and power conduits north of the B2 Lobby, near col. line 18.
A Journeyman and one Apprentice continued running communications conduits north of the B2 Lobby.
Three (3) Journeymen and the General Foreman continued placing the Temporary Switchboard T-S in the South Sub-Station.
Three (3) Journeymen continued the installation of 4" RGS conduit for the 2000A CT cabinet.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
(2) Security Escorts - 7 Hours each
Two (2) Security escorts were used for the night shift activities in the El-Al gated area.
Two (2) Security escorts were used for the day shift activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 2 Hours (1) Journeyman - 8 Hours
The General Foreman and one Journeyman continued extending five (5) 3/4" communications conduits across the ceiling framing for the Amenities closet (near the bathrooms) north of the B2 Lobby. The contract called for the conduits to terminate 6" above the ceiling. But the ceiling in that area will be made of sheetrock. The conduit ends had to be made accessible.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) Electrical Foreman - 7 Hours (4) Journeymen - 7 Hours each
The Electricians continued securing all cables on the cable tray and double-checking all connections and supports for the cable tray.
This work is continuing on off hours (after midnight) because of lack of access to the gated area (near OB-1 and OB-2) during the day.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 12:01 AM - 8::30 AM (Night Shift)
Shift: 7:00 AM - 3:30 PM
Date: 2/8/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

Four (4) Journeymen and one (1) Apprentice continued running lighting and power conduits north of the B2 Lobby, near col. line 18.
The Foreman and four (4) Journeymen resumed running conduits for lighting and power south of the B2 Lobby.
Three (3) Journeyman and one Apprentice continued running communications conduits north of the B2 Lobby.
Three (3) Journeymen and the General Foreman continued placing the Temporary Switchboard T-S in the South Sub-Station.
Three (3) Journeymen continued the installation of 4" RGS conduit for the 2000A CT cabinet.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical Foreman - 2 Hours (2) Journeymen - 2 Hours each
The Electricians re-wired the air curtains and unit heaters at Doors #2 & #4 in the Delta Baggage Area. This work was ordered by the Resident Engineer's Office because of complaints about the cold weather by Delta personnel. The units had temporarily been disconnected under Net Cost #21B.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 5:30 PM
Date: 2/11/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ
DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

Four (4) Journeymen and one (1) Apprentice continued running lighting and power conduits north of the B2 Lobby, near col. line 18.
The Foreman and seven (7) Journeymen resumed running conduits for lighting and power south of the B2 Lobby.
Three (3) Journeymen and one Apprentice continued running communications conduits north of the B2 Lobby.
Three (3) Journeymen and the General Foreman continued placing the Temporary Switchboard T-S in the South Sub-Station.
Three (3) Journeymen continued the installation of 4" RGS conduit for the 2000A CT cabinet.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
Two (2) Security escorts were used for the day's activities.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 2 Hours (2) Journeymen - 4 Hours each
The Electricians mounted the 800A circuit breaker in Switchboard T-N. This circuit breaker was installed to accommodate Pump Station #3, which was not part of the original contract in reference to temporary power.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 5:30 PM
Date: 2/12/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

The General Foreman picked-up the CTs and meter from PSE&G in Clinton, NJ.
Seven (7) Journeymen and two (2) Apprentices continued running lighting and power conduits north of the B2 Lobby, near col. line 20.
One Foreman and nine (9) Journeymen continued running conduits for lighting and power south of the B2 Lobby.
Three (3) Journeymen and one Apprentice continued running communications conduits north of the B2 Lobby.
Three (3) Journeymen continued the installation of the eight (8) 4" conduits for the North Duct Bank in the North Sub-station.
Three (3) Journeymen continued the installation of 4" RGS conduit for the 2000A CT cabinet.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 2 Hours (2) Journeymen - 8 Hours each
The Electricians began removing power and communication conduits near column line 20 that interfere with the installation of new ductwork.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 2/25/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (25) Journeymen (3) Apprentices

The Electricians continued working on the following activities in the North Sub-station:

1 Continue installation of conduits for switch-overs to Switchboard T-N.
2 Installation of pull boxes in the crawlspace for switch-overs from existing to temporary switchboard.

The Electricians continued the installation of cable tray from Switchgear SB to the 3000A CT cabinet in the South Sub-Station.

The Electricians continued the installation of power and communications conduit south of the B2 Lobby.

The Electricians worked on the installation of lighting and receptacle conduits north of the B2 Lobby.

The Electricians continued running communications conduit from MER #1 to the construction area.

Net Cost 21A - Security Personnel and equipment as Required

(6) Security Escorts - 8 Hours each
Three (3) Security escorts were used for SM Electric in the North Sub-Station.
One (1) Security escort was used for SM Electric in MER #1.
One (1) Security escort was used for the Carpenters in the mini ATS room.
One (1) Security escort was used for mechanical work in the Delta Baggage area.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical Foreman - 2 Hours (1) Journeyman - 8 Hours (1) Electrical Apprentice - 8 Hours
The Electricians installed a junction box in the TSA area and began re-routing conduits for circuits that are obstructing the installation of a conveyor system to the Baggage area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 3/24/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (27) Journeymen (3) Apprentices

The Electricians continued working on the following activities in the North Sub-station:

1 Continued the installation of liquid tight flexible metal conduits in the crawlspace.
2 Continue the installation of conduits in the pull box above Switchgear T-N.
3 The Electricians mounted two (2) new doors on Switchgear T-N in the North Sub-station.

The Electricians continued terminating the eight (8) sets of 500 MCM XHHW cables in the 3000 CT cabinet.

The Electricians installed three (3) more back boxes for panels in front of the South Sub-station.

The Electricians continued the installation of power and communications conduit south of the B2 Lobby.

The Electricians worked on the installation of hi-hat fixtures north of the B2 Lobby.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for SM Electric in the North Sub-Station.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Gen. Foreman - 2 Hours (2) Journeymen - 8 Hours each
The Electricians removed old conduit and wiring for relocated feeds in the Genco freezer area.
These conduits were relocated to make way for a new conveyor in the Genco area..

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 4/4/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (27) Journeymen (3) Apprentices

The Electricians continued working on the following activities in the North Sub-station:

1 Continued the installation of liquid tight flexible metal conduits in the crawlspace.
2 Continue the installation of conduits in the pull box above Switchgear T-N.

The Electricians continued terminating the eight (8) sets of 500 MCM XHHW cables in the 3000 CT cabinet.

The Electricians installed two (2) more back boxes for panels in front of the South Sub-station.

They mounted four (4) transformers on pads in front of the South Sub-station.

The Electricians continued the installation of power and communications conduit south of the B2 Lobby.

The Electricians worked on the installation of hi-hat fixture frames north of the B2 Lobby.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for SM Electric in the North Sub-Station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 4/7/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (27) Journeymen (3) Apprentices

The Electricians continued working on the following activities in the North Sub-station:

1 Continued the installation of liquid tight flexible metal conduits in the crawlspace.
2 Continue the installation of conduits in the pull box above Switchgear T-N.
3 The Electricians made final connections and cleaned Switchgear T-N in preparation for Herman Ret's inspection tomorrow.

The Electricians completed terminating the eight (8) sets of 500 MCM XHHW cables in the 3000 CT cabinet.

The Electricians mounted Panel LLE-EMDP on it's pad in the South Emergency Distribution Room.

They mounted two (2) more transformers on pads in front of the South Sub-station.

The Electricians continued the installation of power and communications conduit south of the B2 Lobby.

The Electricians worked on the installation of hi-hat fixture frames north of the B2 Lobby.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

Three (3) Security escorts were used for SM Electric in the North Sub-Station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 4/8/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (27) Journeymen (3) Apprentices

The Electricians worked on the installation of liquid tight flexible conduit in the North Sub-station crawlspace.

The Electricians continued the installation of power and communications conduit south of the B2 Lobby.

The Electricians continued pulling wire for speakers and microphones north of the B2 Lobby.

The Electricians continued pulling wire for lighting circuits north of the B2 Lobby.

The Electricians continued the installation of conduits for speakers and microphones in the Interline Baggage area. The conduits will terminate in FIDS Room 179.
NOTE: Oxford Services performed a lock-out/tag-out of Inbound 5 and Interline 2 for this activity.

The Electricians continued terminating wires for the new supply fan and VFD in MER #4.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for SM Electric in the North Sub-Station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 4/29/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No. EWR 264.003**

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (27) Journeymen (3) Apprentices

The Electricians worked on the installation of conduits on top of Switchgear T-N.
The Electricians continued the installation of power and communications conduit south of the B2 Lobby.
The Electricians continued the installation of speakers north of the B2 Lobby.
The Electricians continued pulling wire for lighting circuits north of the B2 Lobby.
The Electricians mounted Panel T-MDP on its concrete pad near the South Sub-Station.
The Electricians continued the installation of conduits for speakers and microphones in the Interline Baggage area. The conduits will terminate in FIDS Room 179.

NOTE: Oxford Services performed a lock-out/tag-out of Inbound 5 and Interline 2 for this activity.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for SM Electric in the North Sub-Station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 5/7/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (27) Journeymen (3) Apprentices

The Electricians worked on the installation of conduits on top of Switchgear T-N.
The Electricians continued the installation of power and communications conduit south of the B2 Lobby.
The Electricians continued the installation of speakers north of the B2 Lobby.
The Electricians continued pulling wire for lighting circuits north of the B2 Lobby.
The Electricians installed and wired a 100A bucket breaker in MCC-N for the Supply Fan in MER #4.

Net Cost 21A - Security Personnel and equipment as Required

(5) Security Escorts - 8 Hours each
Two (2) Security escorts were used for SM Electric during the night-time shut-down.
Three (3) Security escorts were used for SM Electric in the North Sub-Station (day shift).

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 3 Hours (1) Electrical Foreman - 7 Hours (1) Electrical Foreman - 1 Hour
(7) Journeymen - 7 Hours each (1) Journeyman - 5 Hours (1) Journeyman - 1 Hour
(1) Electrical Apprentice - 4 Hours

The Electricians tested the cables from Switchboard B2 to Switchboard B4 and identified/tagged them.
They disconnected and removed the temporary generator cables that were used to power the OCC.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 3 Hours (1) Journeyman - 7 Hours

The Electricians from S&J Electric provided a temporary 3-phase generator to support the sprinkler air compressor in the B3 Satellite during the shut-down. They also wired the Airtrain Fire Door from Panel LP to Panel PP so that it would remain open during the shut-down. See attached PA FORM 316.

above Net Cost

NOTES
1 Tom LaMarca performed a shut-down of Switchboard B2.
2 The shut-down was delayed by an hour so that work could be done to support the Airtrain Fire Door. The Electricians in MER #3 were delayed by an hour.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 11:00 PM - 7:00 AM
Shift: 7:00 AM - 3:30 PM
Date: 5/9/2008
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (27) Journeymen (3) Apprentices

The following activities were performed:

Installation of conduits on top of Switchgear T-N in the North Sub-Station..
Preparation of the temporary cross-over conduits and boxes in the North Sub-Station crawlspace.
Continued the installation of power and communications conduit south of the B2 Lobby at column 13G.
Continued pulling wire for lighting circuits south of the B2 Lobby at columns 5E and 10E.
Continued the installation of speakers north of the B2 Lobby.
Continued pulling wire for lighting circuits north of the B2 Lobby.
Continued Hi-Hat lighting installation in the North B2 Lobby.
Continued wiring the water cooler in front of the B2 Lobby bathrooms.
Continued wiring newly-installed panel and transformer LLTC-RP2.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for SM Electric in the North Sub-Station.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 2 Hours (4) Journeymen - 4 Hours each
The Electricians continued installation of replacement 3'X3' lights for the N4 fixtures in the B2 Lobby.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 5/20/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (27) Journeymen (3) Apprentices

The following activities were performed:

Installation of conduits on top of Switchgear T-N in the North Sub-Station..
Preparation of the temporary cross-over conduits and boxes in the North Sub-Station crawlspace.
Continued the installation of power and communications conduit south of the B2 Lobby.
Continued pulling wire for lighting circuits south of the B2 Lobby.
Continued the installation of speakers north of the B2 Lobby.
Continued pulling wire for lighting circuits north of the B2 Lobby.
Continued Hi-Hat lighting installation in the North B2 Lobby.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for SM Electric in the North Sub-Station.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 2 Hours (2) Journeymen - 4 Hours each
The Electricians continued installation of replacement 3'X3' lights for the N4 fixtures in the B2 Lobby.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 5/22/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (27) Journeymen (3) Apprentices

The following activities were performed:

Installation of conduits on top of Switchgear T-N in the North Sub-Station..
Preparation of the temporary cross-over conduits and boxes in the North Sub-Station crawlspace.
Continued the installation of power and communications conduit south of the B2 Lobby.
Continued pulling wire for lighting circuits south of the B2 Lobby.
Continued the installation of speakers north of the B2 Lobby.
Continued pulling wire for lighting circuits north of the B2 Lobby.
Continued Hi-Hat lighting installation in the North B2 Lobby.

Note: A Partial Final Inspection was held at 4:00 AM for Fire Alarm and Emergency Lighting testing. A punchlist was generated.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for SM Electric in the North Sub-Station.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 2 Hours (2) Journeymen - 8 Hours each
The Electricians installed three (3) temporary hi-hat fixtures in place of the N4 fixtures in the B2 Lobby.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 5/23/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (25) Journeymen (3) Apprentices

The following activities were performed:
Installation of knock-outs for conduits on top of Switchgear T-N in the North Sub-Station.
Preparation of the temporary cross-over conduits and boxes in the North Sub-Station crawlspace.
Continued the installation of power and communications conduit south of the B2 Lobby.
Continued pulling wire for lighting circuits south of the B2 Lobby.
Continued the installation of speakers north of the B2 Lobby.
Continued pulling wire for lighting circuits north of the B2 Lobby.
Continued Hi-Hat lighting installation in the North B2 Lobby.
Continued installation of 4" PVC conduits in the South Generator ductbank.
Continue communications conduit installation to Room 179 in the FIS Building.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for SM Electric in the North Sub-Station.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 2 Hours (2) Journeymen - 8 Hours each
The Electricians made preparations for the relocation of the Taxi Stand on the Arrivals Level.
They core bored two (2) 1 1/2" holes and began running conduits.
The Taxi Stand has to be relocated to accommodate curb repair in that area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 6/2/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (25) Journeymen (3) Apprentices

The following activities were performed:

Continued the installation of power and communications conduit south of the B2 Lobby.
Continued pulling wire for lighting circuits south of the B2 Lobby.
Continued the installation of speakers north of the B2 Lobby.
Continued pulling wire for lighting circuits north of the B2 Lobby.
Continued Hi-Hat lighting installation in the North B2 Lobby.
Continued the relocation of Fire Alarm conduit in the Delta baggage area.
Continue communications conduit installation in the Interline Baggage area to Room 179 in the FIS Building.

Net Cost 21A - Security Personnel and equipment as Required

(1) Security Escort - 8 Hours

One (1) Security Escort was used in the Delta Baggage area for the relocation of a FA conduit.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 2 Hours (2) Journeymen - 8 Hours each

They also removed and temporarily supported lighting fixtures that were hung from a temporary partition near the British Airways baggage conveyor. The wall was relocated to accommodate the upcoming opening opening of the B2 Lobby (North quadrant).

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 2 Hours (2) Journeymen - 8 Hours each

The Electricians continued running conduits for the relocation of the Taxi Stand on the Arrivals Level. The Taxi Stand has to be relocated to accommodate curb repair in that area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 6/4/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (3) Electrical Foremen (25) Journeymen (3) Apprentices
The following activities were performed:
Continued the installation of power and communications conduit south of the B2 Lobby as per contract drawing E303.
Received delivery of Switchboard NA3. The sections were placed in front of the North Sub-Station.
Continued wiring lighting circuits north of the B2 Lobby as per contract drawing E401.
Continued running power conduit for Supply Fan SF-1 in MER #1 as per contract drawing E323.
Continued FA conduit and junction box relocation in the Delta Baggage area as per contract drawing E253.
Continued installation of PVC conduits for South Generator ductbank as per contract drawing E005.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (3) Journeymen
The electricians began running conduit for conveyor IB2 airside as per contract drawing B602.

Net Cost 21A - Security Personnel and equipment as Required
(4) Security Escorts - 8 Hours each
One (1) Security Escort was used in the Delta Baggage area for FA conduit relocation.
One (1) Security Escort was used in MER # 1 for power conduit to SF-1.
One (1) Security Escort was used for an airside electrical delivery.
One (1) Security Escort was used for MCS Electric airside near conveyor IB2.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical General Foreman - 2 Hours (2) Journeymen - 8 Hours each
Continued relocation of power, lighting and Fire Alarm conduits on the wall in the Delta Baggage area. These conduits were relocated for Right-of-Way for conveyor IB4.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 6/19/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

The following activities were performed:

Began conduit installation in the Delta baggage area for the relocation of power to the Delta MCP as per contract drawing E254.

Continued running 3/4" RGS Fire Alarm conduit, in the B1 Walkway, for the B1 Elevator Machine Room as per contract drawing E506.

Continued installation of feeder conduits, in the B1 Walkway, for new panels in front of the B1 Frontage Closet as per contract drawing E305.

Made preparations for the installation of the shroud that will be placed on Switchgear SB.

Completed terminating 3 sets of 600 MCM XHHW cables inside the 1200A disconnect switch.

Net Cost 21A - Security Personnel and equipment as Required

(9) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the Delta Baggage Area.

Two (2) Security Escorts were used for MCS Electric in the Delta Baggage area for IB2 and IB3.

Six (6) Security Escorts were used for SM Electric and PA during the electrical shut-down

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) Labor Foreman - 3 Hours

The Labor Foreman filled all of the temporary generators that will be used for the electrical shut-down.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
10:00 PM - 6:30 AM

Date: 7/15/2008

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric) - Contract Work

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

The following activities were performed:

Continued conduit installation in the Delta baggage area for the relocation of power to the Delta MCP as per contract drawing E254.

Continued running 3/4" RGS FA conduit for the B1 Elevator Machine Room as per contract drawing E506.

Continued install. of feeder conduits, in the B1 Walkway, for new panels in front of the B1 Frontage Closet as per contract drawing E305.

Pulled wire for receptacles in the new Baggage Claim area as per contract drawing E303.

Remove/replace the feed for Panel NHDP-LB in the Genco Electric Closet as per contract drawing E254.

Mounted the lugs on the bus of Switchgear SB for the cable tray connection as per contract drawing E113.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the Delta Baggage Area.

One (1) Security Escort was used for MCS Electric in the Delta Baggage area for IB2 and IB3.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) Electrical Foreman - 4 Hours (3) Journeymen - 7 Hours each

(2) Laborers - 8 Hours each (1) Electrical Apprentice - 7 Hours

The Electricians set-up temporary generators and temporary lighting for the B1 Connector, B1 Satellite, B2 Connector and the exterior of Guard Post Bravo.

The Laborers set barrels, roadway signs and flashing arrows to taper the Terminal B Lower Roadway to one lane up to the bus stop. They also closed the entrance/exit to the B1 Walkway from the Terminal B Parking.

Lump Sum Conversion to Net Cost #1

Completed the installation of the 1200A disconnect switch in the South Switchgear Room,.

Mounted and secured the shroud to Switchgear SB.

NOTES

1 Tom LaMarca performed the shut-down for Switchgear SB and Panel NHDP-LB.

2 Matt James of the PA Environmental Division took samples of cable insulation for ACM testing.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
10:00 PM - 6:30 AM

Date: 7/16/2008

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (13) Journeymen (2) Apprentices

The following activities were performed:
Continued the installation of power and communications conduit south of the B2 Lobby as per contract drawing E303.
Pulled wire for power to AHU-7 control panel as per contract drawing E308.
Continued wire pulling for receptacles in the Baggage Claim area as per contract drawing E303.
Continued wiring transformers in the rooms in front of the South Sub-station as per contract drawing E312.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the Delta Baggage area for AHU-7.
One (1) Security Escort was used for SM Electric in the Delta Baggage area for IB4 Right-of-Way.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (2) Journeymen - 8 Hours each
Continued splicing temporary cable for power and lighting conduit relocation in the Delta Baggage area.
These circuits were relocated for Right-of-Way for conveyor IB4.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 7/7/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (13) Journeymen (2) Apprentices

The following activities were performed:
Continued the installation of power and communications conduit south of the B2 Lobby as per contract drawing E303.
Pulled wire for power to AHU-7 control panel as per contract drawing E308.
Continued wire pulling for receptacles in the Baggage Claim area as per contract drawing E303.
Continued wiring transformers in the rooms in front of the South Sub-station as per contract drawing E312.

Net Cost 21A - Security Personnel and equipment as Required

(1) Security Escort - 8 Hours
One (1) Security Escort was used for SM Electric in the Delta Baggage area for AHU-7.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 Hour (2) Journeymen - 4 Hours each
Re-attached conduits for power and communications to the Taxi Booth.
The booth was temporarily relocated for expansion joint work at the curb.
The electrical portion was not shown in the contract.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 2.5 Hours
The General Foreman assisted the PA in a walk-thru to determine where temporary lighting and power would be required during the shut-down of Switchboard B1 for a 1200A switch installation.
The installation of the 1200A switch is required to provide temporary power to the B1 Lobby.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 7/8/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (13) Journeymen (2) Apprentices

The following activities were performed:
Continued the installation of power and communications conduit south of the B2 Lobby as per contract drawing E303.
Pulled wire for power to AHU-7 control panel as per contract drawing E308.
Continued wire pulling for receptacles in the Baggage Claim area as per contract drawing E303.
Continued wiring transformers in the rooms in front of the South Sub-station as per contract drawing E312.

Net Cost 21A - Security Personnel and equipment as Required

(7) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for SM Electric during the day shift
Five (5) Security Escorts were used for SM Electric and PA for the evening electrical shut-down

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) Labor Foreman - 1 Hour (2) Laborers - 1 Hour each
(1) General Foreman - 2 Hours (1) Electrical Foreman - 3 Hours (1) Journeyman - 9 Hours
(1) Journeyman - 6 Hours (2) Apprentices - 6 Hours (1) Apprentice - 3 Hours
The Laborers unloaded barricades and traffic control devices for the electrical shut-down.
The Electricians unloaded and set-up temporary lighting and power in various parts of the B1 Satellite and B1 Connector in preparation for the electrical shut-down to install the 1200A disconnect switch.
The installation of the 1200A switch is required to provide temporary power to the B1 Lobby.

Lump Sum Conversion To Net Cost #1

The Electricians mounted the 1200A switch. They then drilled and tap the bus of Switchgear SB to install cable lugs that will be used to feed the 1200A switch.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
10:00 PM - 6:30 AM

Date: 7/9/2008

Signed: Daniel Lochard

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (13) Journeymen (2) Apprentices

The following activities were performed:
Continued the installation of power and communications conduit south of the B2 Lobby as per contract drawing E303.
Worked on the 1200A switch that was installed in the South Switchgear Room.
Continued wire pulling for receptacles in the Baggage Claim area as per contract drawing E303.
Continued wiring transformers in the rooms in front of the South Sub-station as per contract drawing E312.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for MCS Electric
One (1) Security Escort was used for SM Electric

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) Labor Foreman - 8 Hours (1) Laborer - 8 Hours
The Laborers laid and picked-up barrels before and after the electrical shut-down.
They also erected traffic signs and directional arrows.
These items were part of the MPT plan that was requested by the Authority.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 7/10/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (13) Journeymen (2) Apprentices

The following activities were performed:
Continued the installation of power and communications conduit south of the B2 Lobby as per contract drawing E303.
Pulled wiring for receptacles in the B1 Lobby a per contract drawing E305.
Continued wire pulling for receptacles in the Baggage Claim area as per contract drawing E303.
Mounted power panel back boxes in the South Emergency Distribution Room as per contract drawing E312.
Researched existing conduits in the North Sub-station in preparation for upcoming electrical shut-downs as per contract drawing E204.

Net Cost 21A - Security Personnel and equipment as Required

(1) Security Escort - 8 Hours
One (1) Security Escort was used for SM Electric in the North Sub-Station

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 7/11/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

The following activities were performed:

Continued conduit installation in the Delta baggage area for the relocation of power to the Delta MCP as per contract drawing E254.

Continued running 3/4" RGS FA conduit for the B1 Elevator Machine Room as per contract drawing E506.

Continued install. of feeder conduits, in the B1 Walkway, for new panels in front of the B1 Frontage Closet as per contract drawing E305.

Pulled wire for receptacles in the new Baggage Claim area as per contract drawing E303.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the Delta Baggage Area.

Two (2) Security Escorts were used for MCS Electric in the Delta Baggage area for IB2 and IB3.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 7/18/2008

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

The following activities were performed:

Continued conduit installation in the Delta baggage area for the relocation of power to the Delta MCP as per contract drawing E254.

Continued running 3/4" RGS FA conduit for the B1 Elevator Machine Room as per contract drawing E506.

Continued install. of feeder conduits, in the B1 Walkway, for new panels in front of the B1 Frontage Closet as per contract drawing E305.

Pulled wire for receptacles in the new Baggage Claim area as per contract drawing E303.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the Delta Baggage Area.

Two (2) Security Escorts were used for MCS Electric in the Delta Baggage area for IB2 and IB3.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 7/17/2008

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction Contract No. EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

(1) General Foreman (3) Foremen (22) Journeymen (4) Apprentices

The following activities were performed:

Installing conduits for power feeder for MCC and MCP in Delta Baggage Area Air Side

Installing Hi-Hats infront of Vestibule #1

Installing Conduit and pulling wire for power through carousel #1

In the North Substation crawl space installing Junction boxes for the upcoming shut downs

In the North Substation - Installed Hioki on Switch Board A4 & B4

In the South Substation installing branch circuit conduits and Junction boxes for lighting and power to panels LLE-PRP and ELLE

In the South Substation PMDP Room installed breakers on Panels TV & TVR

In The South Substation - Inspect 3000 Amp C/T Cabinet

PSE&G continue working in South Substation

SUB-CONTRACTOR (Venture Electric)
CONTRACT WORK

(1) Electrical Foremen (2) Journeymen

The following activities were performed:

Installing conduits and pulling wire for VAV boxes between E14 - G16

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escorts - 8 hours each (SM Electric)

Two (2) Security escorts were used for the day's activities in Delta Baggage Area and North Sub-station

Net Cost 21B - Relocation of Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 hour

Field support day for Fire Alarm conduit relocation in Delta Baggage Area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 9/30/2008
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction Contract No. EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

The following activities were performed:

Began removal of Switchboard A2 in the North Sub-Station as per contract drawing E200.

Pulled cables for Switchboard A3 in the South Station, in preparation of the switch-over from Switchboard A1 to Switchboard T-S, as per contract drawing E215.

Continued pulling lighting circuits in the Baggage Claim area as per contract drawing E404.

Continued running Fire Alarm conduits in the Delta Baggage area, as per contract drawing E509.

Continued running power conduits for MCPs in the Delta Baggage area, as per contract drawing E308.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escort - 8 Hours each

One (1) Security Escort was used for SM Electric in the Delta Baggage Area for Fire Alarm work.

One (1) Security Escort was used for SM Electric in the Delta Baggage Area for MCP conduit work.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Gen. Foreman - 2 Hours (2) Journeymen - 8 Hours each

The Electricians continued relocating Fire Alarm conduits and junction boxes from the hard ceiling area to the removable panel ceiling area in the East Ticketing.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 11/17/2008

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

The following activities were performed:

Continued removal of Switchboard A2 in the North Sub-Station as per contract drawing E200.
Continued cable pulling for Swbd. A3 in the South Station, in preparation of the switch-over from Swbd. A1 to Swbd. T-S, as per contract drawing E215.
Continued pulling lighting circuits in the Baggage Claim area as per contract drawing E404.
Continued running Fire Alarm conduits in the Delta Baggage area, as per contract drawing E509.
Continued running power conduits for MCPs in the Delta Baggage area, as per contract drawing E308.

Net Cost 21A - Security Personnel and equipment as Required

(2) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the Delta Baggage Area for Fire Alarm work.
One (1) Security Escort was used for SM Electric in the Delta Baggage Area for MCP conduit work.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Gen. Foreman - 2 Hours (1) Journeyman - 8 Hours
The Electricians began relocating an existing telephone punchdown block in the East Ticketing area ceiling. This work was requested by the Facility after SEMAC relocated the temporary Ground Transportation counter to the B2 Lobby.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/18/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

The following activities were performed:

Continued removal of Switchboard A2 in the North Sub-Station as per contract drawing E200.
Continued cable pulling for Swbd. A3 in the South Station, in preparation of the switch-over from Swbd. A1 to Swbd. T-S, as per contract drawing E215.
Continued pulling lighting circuits in the Baggage Claim area as per contract drawing E404.
Continued running Fire Alarm conduits in the Delta Baggage area, as per contract drawing E509.
Continued running power conduits for MCPs in the Delta Baggage area, as per contract drawing E308.

Net Cost 21A - Security Personnel and equipment as Required

(7) Security Escort - 8 Hours each
Four (4) escorts were used for the electrical shut-down
Three (3) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Gen. Foreman - 2 Hours (1) Journeyman - 8 Hours

The Electricians continued rewiring an existing telephone punchdown block in the East Ticketing area ceiling. This work was requested by the Facility after SEMAC relocated the temporary Ground Transportation counter to the B2 Lobby.

Lump Sum Conversion to Net Cost #1 - 1200A Temporary Disconnect Switch for B1 Lobby Power

(1) Foreman - 8 Hours (3) Journeyman - 8 Hours each

The electricians connected the cables from the 1200A panel to the 1200A disconnect switch.
Tom LaMarca performed a shutdown of Switchgear SB so that the new 1200A temporary panel in Room 145 could be tied to the 1200A disconnect switch in the South Sub-Station as per the URS sketches SK-1 and SK-2 both dated 07-01-08.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/19/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

The following activities were performed:

Continued removal of Switchboard A2 in the North Sub-Station as per contract drawing E200.
Continued cable pulling in the South Station, in preparation of the switch-overs from Swbd. A1 to Swbd. T-S, as per contract drawing E215.
Continued pulling lighting circuits in the Baggage Claim area as per contract drawing E404.
Continued running Fire Alarm conduits in the Delta Baggage area, as per contract drawing E509.
Continued running power conduits for MCPs in the Delta Baggage area, as per contract drawing E308.
The cables for Supply Fan #1 were pulled and terminated in Panel DP-SA during the night-time electrical shut-down.

Note: The electrical shutdown was performed by Tom LaMarca.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escort - 8 Hours each
Three (3) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater

Net Cost 21D - Maintenance of Traffic Not Shown on The Traffic Drawings

(2) Laborers - 8 Hours each
The laborers laid traffic cones, barrels and message boards to perform a lane closure on the lower roadway. The lane closure was requested by Terminal B Operations so that PAPD could monitor the traffic lights that would be affected by the Electrical shutdown.

Net Cost 21G - Temporary power required for Electrical Shutdowns Not Shown on Contract Dwgs.

(1) General Foreman - 2 Hours (1) Journeyman - 2 Hours
The electricians unloaded light towers that were delivered for the B1 Courtyard and Terminal B Parking Lot. Terminal B Operations requested temporary lighting for those areas because they would be affected by the electrical shutdown.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 11/20/2008
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

The following activities were performed:

Continued removal of Switchboard A2 in the North Sub-Station as per contract drawing E200.
Continued cable pulling in the South Station, in preparation of the switch-overs from Swbd. A1 to Swbd. T-S, as per contract drawing E215.
Continued pulling lighting circuits in the Baggage Claim area as per contract drawing E404.
Continued running Fire Alarm conduits in the Delta Baggage area, as per contract drawing E509.
Continued running power conduits for MCPs in the Delta Baggage area, as per contract drawing E308.

Note: Tom Lamarca energized Panel T-MDP in order to provide power for AHU-6 & 7.

Net Cost 21A - Security Personnel and equipment as Required

(6) Security Escort - 8 Hours each
Four (4) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater
Two (2) escorts were used for contract work in the Delta Baggage Area.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 1 Hour (1) Journeyman - 3 Hours (1) Apprentice - 3 Hours

The electricians installed a 1" nipple connection between Panels LLE-TM and LLE-PM in order to energize AHU-5. LLE-PM could not be energized because Panel P-MDP was locked-out by the PA Electric Shop. The lock was placed on Panel P-MDP because the circuit breaker for Pump Station #2 is not lockable. AHU-5 needed to be energized as per a 'heating' request from Terminal B Operations.

Net Cost 21G - Temporary power required for Electrical Shutdowns Not Shown on Contract Dwgs.

(1) Foreman - 2 Hours (4) Journeymen - 7 Hours each

The electricians set-up light towers that were delivered for the B1 Courtyard and Terminal B Parking Lot. Terminal B Operations requested temporary lighting for those areas because they would be affected by the electrical shutdown of Panel DP-SA.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/21/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction Contract No. EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK
NONE

Net Cost 21A - Security Personnel and equipment as Required
(6) Security Guards - 8 Hours each
Six (6) Security Guards were used for 24-hour Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater. The Firewatches were required because the Fire Alarm controls and devices that are associated with the air handling units have not been tested and accepted. The units were turned-on to provide heat to occupied areas.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 7:00 AM
Date: 11/22/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction Contract No. EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK
NONE

Net Cost 21A - Security Personnel and equipment as Required
(6) Security Guards - 8 Hours each
Six (6) Security Guards were used for 24-hour Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater The Firewatches were required because the Fire Alarm controls and devices that are associated with the air handling units have not been tested and accepted. The units were turned-on to provide heat to occupied areas.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 7:00 AM
Date: 11/23/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

The following activities were performed:

Began removal of bus duct from Switchboard A2 in the North Sub-Station as per contract drawing E200.
Continued cable pulling in the South Station, in preparation of the switch-overs from Swbd. A1 to Swbd. T-S, as per contract drawing E215.
Continued pulling lighting circuits in the Baggage Claim area as per contract drawing E404.
Continued running Fire Alarm conduits in the Delta Baggage area, as per contract drawing E509.
Continued running power conduits for MCPs in the Delta Baggage area, as per contract drawing E308.

Net Cost 21A - Security Personnel and equipment as Required

(6) Security Escort - 8 Hours each
Four (4) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater
Two (2) escorts were used for contract work in the Delta Baggage Area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/24/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (16) Journeymen (2) Apprentices

The following activities were performed:

Continued removal of bus duct from Switchboard A2 in the North Sub-Station as per contract drawing E200.
Continued cable pulling in the South Station, in preparation of the switch-overs from Swbd. A1 to Swbd. T-S, as per contract drawing E215.
Continued pulling lighting circuits in the Baggage Claim area as per contract drawing E404.
Continued running Fire Alarm conduits in the Delta Baggage area, as per contract drawing E509.
Continued running power conduits for MCPs in the Delta Baggage area, as per contract drawing E308.

Note: Herman Ret and Joe Balance energized Panel LLE-EMDP in Room 145. This panel was energized to provide power for Fire Alarm testing and programming.

Net Cost 21A - Security Personnel and equipment as Required

(6) Security Escort - 8 Hours each
Four (4) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater
Two (2) escorts were used for contract work in the Delta Baggage Area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/25/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK

(1) General Foreman (3) Electrical Foremen (16) Journeymen (2) Apprentices

The following activities were performed:

Continued removal of bus duct from Switchboard A2 in the North Sub-Station as per contract drawing E200.
Continued cable pulling in the South Station, in preparation of the switch-overs from Swbd. A1 to Swbd. T-S, as per contract drawing E215.
Continued pulling lighting circuits in the Baggage Claim area as per contract drawing E404.
Continued running Fire Alarm conduits in the Delta Baggage area, as per contract drawing E509.
Continued running power conduits for MCPs in the Delta Baggage area, as per contract drawing E308.

Net Cost 21A - Security Personnel and equipment as Required

(7) Security Escort - 8 Hours each
Four (4) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater
Two (2) escorts were used for contract work in the Delta Baggage Area.
One (1) escort was used for contract work in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/26/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction Contract No. EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

CONTRACT WORK
NONE

Net Cost 21A - Security Personnel and equipment as Required
(6) Security Guards - 8 Hours each
Six (6) Security Guards were used for 24-hour Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 7:00 AM
Date: 11/27/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

CONTRACT WORK (VRH)
(1) Superintendent (1) Laborer
The Superintendent supervised all activities and the Laborer performed general clean-up. Debris was removed from the general construction area and additional plastic sheeting was placed on Escalators E1 and E2.

CONTRACT WORK (Josloff Glass)
(1) Glazier Foreman (1) Glazier
The Glaziers installed two (2) glass panels on the Mid Level near Escalators E1 and E2 as per contract drawing A0605.

CONTRACT WORK (SM Electric)
(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices
Continued preparing cables for termination in the trough next to Switchboard A1 in the South Sub-station as per contract drawing E215.
Spliced power cables in a pull box at column line 10E for termination in new power panels as per contract drawing E303.
Continued installation of lighting fixtures on IB4 conveyor catwalk as per contract drawing E404.
Continued conduit installation for Fire Smoke Dampers (FSD) in D line wall for air handling units as per contract drawing E504.
Continued installation of conduit for emergency lighting fixtures near column line 14F as per contract drawing E404.
Continued removal of bus duct in the North Sub-station as per contract drawing E200.

Net Cost 21A - Security Personnel and equipment as Required
(8) Security Escort - 8 Hours each
Six (6) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater
One (1) escort was used for contract work in the Delta Baggage Area.
One (1) escort was used for contract work in the North Sub-station.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) General Foreman - 2 Hours (2) Journeymen - 8 Hours each
Began pulling a new T1 line (Cat 5) from the East Ticketing area to the relocated Ground Transportation Counter, as per a request from Terminal B Operations and PMD.
Note: Fuel was delivered for the B2 Vestibule temporary heater.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard **Shift:** 7:00 AM - 3:30 PM
Date: 11/28/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work

Two (2) Journeymen completed the installation of all eight (8) Temporary switchboards near the North Sub-Station. They then began to install interior components such as bus connectors and CTs.
The Electrical General Foreman signed a permit with the PA Electrical Shop and opened the covers for Switchboards A2 and B2 in the North Sub-Station. The covers were removed for visual inspections only.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 1 Hour (1) Electrical Foreman - 8 Hours
(3) Journeymen - 8 Hours each (1) Electrical Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
One Journeyman and an Apprentice continued running new conduit to relocate a rack of lighting conduits in front of the B1 Frontage closet. These conduits serve the Arrivals Level exterior lights.
They will need to be re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8).

Two (2) Journeymen continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/28/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)

Contract Work
Two (2) Journeymen continued the installation of bus bars and components inside of the Temporary switchboards outside of the North Sub-Station.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escorts - 8 Hours each
Three (3) Security escorts were used for the day's activities.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction
(1) Electrical General Foreman - 1 Hour (1) Electrical Foreman - 8 Hours
(3) Journeymen - 8 Hours each (1) Electrical Apprentice - 8 Hours
The Electrical General Foreman supervised all activities.
One Journeyman and an Apprentice continued running new conduit to relocate a rack of lighting conduits in front of the B1 Frontage closet. These conduits serve the Arrivals Level exterior lights.
They will need to be re-routed in order to make clearance for a new steel beam and ductwork that will be installed in front of the B1 Frontage closet (column line 8).

Two (2) Journeymen continued running new lighting, power and Fire Alarm conduits north of the B2 Lobby. This conduit installation is in preparation for relocation of a rack of conduits near column line 19 that interferes with the installation of new ductwork in that area. Most of these conduits are fed from Panels NL-2A and ENL-2 in the B2 Frontage closet.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 11/30/2007
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

CONTRACT WORK (SM Electric)

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

Continued preparing cables for termination in the trough next to Switchboard A1 in the South Sub-station as per contract drawing E215.

Continued installation of lighting fixtures on IB4 conveyor catwalk as per contract drawing E404.

Continued conduit installation for Fire Smoke Dampers (FSD) in D line wall for air handling units as per contract drawing E504.

Continued installation of conduit for emergency lighting fixtures near column line 14F as per contract drawing E404.

Continued removal of bus duct in the North Sub-station as per contract drawing E200.

Net Cost 21A - Security Personnel and equipment as Required

2 Security Escorts - 8 Hours each

One (1) escort was used for contract work in the Delta Baggage Area.

One (1) escort was used for contract work in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 12/1/2008

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

CONTRACT WORK (SM Electric)

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

Continued preparing cables for termination in the trough next to Switchboard A1 in the South Sub-station as per contract drawing E215.
Continued installation of lighting fixtures on IB4 conveyor catwalk as per contract drawing E404.
Continued conduit installation for Fire Smoke Dampers (FSD) in D line wall for air handling units as per contract drawing E504.
Continued installation of conduit for emergency lighting fixtures near column line 14F as per contract drawing E404.
Resumed installation of hi-hat fixtures in front of the B1 Lobby as per contract drawing E407.
Continued removal of bus duct in the North Sub-station as per contract drawing E200.

Net Cost 21A - Security Personnel and equipment as Required

(6) Security Escort - 8 Hours each
Four (4) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater
One (1) escort was used for contract work in the Delta Baggage Area.
One (1) escort was used for contract work in the North Sub-station.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) General Foreman - 1 Hour (3) Journeymen - 2 Hours each (1) Apprentice - 2 Hours
The electricians performed the following tasks as pre requests from the Resident Engineers Office and PMD.
Removed the PSE&G stabs cover for Switchgear SB for a visual inspection by URS and PMD.
Cut a piece of Kindorf and bolted it vertically across Panel P-MDP so that all of the circuit breakers would remain locked-out. The Kindorf was used because none of the circuit breakers in that panel are lockable.

Note: VTX returned the Escalator Machine Room and Elevator Machine Room layout sketches. They were reviewed and marked-up.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/2/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

CONTRACT WORK (SM Electric)

(1) General Foreman (3) Electrical Foremen (11) Journeymen (2) Apprentices

Continued preparing cables for termination in the trough next to Switchboard A1 in the South Sub-station as per contract drawing E215.

Continued installation of lighting fixtures on IB4 conveyor catwalk as per contract drawing E404.

Continued conduit installation for Fire Smoke Dampers (FSD) in D line wall for air handling units as per contract drawing E504.

Continued installation of conduit for emergency lighting fixtures near column line 14F as per contract drawing E404.

Continued installation of hi-hat fixtures in front of the B1 Lobby as per contract drawing E407.

Began removal of Switchgear NA in the North Sub-station as per contract drawing E200.

Net Cost 21A - Security Personnel and equipment as Required

(6) Security Escort - 8 Hours each

Four (4) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater

One (1) escort was used for contract work in the Delta Baggage Area.

One (1) escort was used for contract work in the North Sub-station.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) Electrical General Foreman - 2 Hours (2) Journeymen - 8 Hours each

Removed existing conduits and junction boxes in preparation for an Above Ceiling Inspection in the East Ticketing Area. The conduits and boxes were not shown on the Removal Drawings.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/3/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

CONTRACT WORK (SM Electric)

(1) General Foreman (3) Electrical Foremen (16) Journeymen (2) Apprentices

Continued preparing cables for termination in the trough next to Switchboard A1 in the South Sub-station as per contract drawing E215.
Continued installation of lighting fixtures on IB4 conveyor catwalk as per contract drawing E404.
Continued conduit installation for Fire Smoke Dampers (FSD) in D line wall for air handling units as per contract drawing E504.
Continued installation of conduit for emergency lighting fixtures near column line 14F as per contract drawing E404.
Resumed installation of speakers in the Baggage Claim Area as per contract drawing E413.
Continued installation of hi-hat fixtures in front of the B1 Lobby as per contract drawing E407.
Continued removal of Switchgear NA in the North Sub-station as per contract drawing E200.

Net Cost 21A - Security Personnel and equipment as Required

(6) Security Escort - 8 Hours each
Four (4) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater
One (1) escort was used for contract work in the Delta Baggage Area.
One (1) escort was used for contract work in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/4/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

CONTRACT WORK (SM Electric)

(1) General Foreman (3) Electrical Foremen (16) Journeymen (2) Apprentices

Continued preparing cables for termination in the trough next to Switchboard A1 in the South Sub-station as per contract drawing E215.
Continued installation of lighting fixtures on IB4 conveyor catwalk as per contract drawing E404.
Continued conduit installation for Fire Smoke Dampers (FSD) in D line wall for air handling units as per contract drawing E504.
Continued installation of conduit for emergency lighting fixtures near column line 14F as per contract drawing E404.
Continued installation of speakers in the Baggage Claim Area as per contract drawing E413.
Continued installation of hi-hat fixtures in front of the B1 Lobby as per contract drawing E407.
Continued removal of Switchgear NA in the North Sub-station as per contract drawing E200.

Net Cost 21A - Security Personnel and equipment as Required

(6) Security Escort - 8 Hours each
Four (4) escorts were used for Firewatch for AHUs 5, 6, 7 and the B2 Lobby diesel heater.
One (1) escort was used for contract work in the Delta Baggage Area.
One (1) escort was used for contract work in the North Sub-station.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) Electrical Foreman - 2 Hours
Tested the T1 Line at the Ground Transportation Desk with the Port Authority's vendor, as per a request from Terminal B Operations.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 12/5/2008
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (4) Electrical Foremen (12) Journeymen (2) Apprentices
The following activities were performed:
Continued bus connections in Switchgear NA in the N. Sub-Station as per contract drawing E212.
Continued conduit installation in the crawlspace for Switchgear NA.
Continued the installation of 2000A bus ducts in the South Sub-station, as per contract drawing E217.
Continued installation of lighting conduits in the South Sub-station corridor, as per contract drawing E406.
Continued installation of hi-hat lighting in the Baggage Claim area, as per contract drawing E404.
Began demolition/removal of temporary lighting fixtures in the old B1 corridor, as per contract drawing E265.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (2) Journeymen
The following activities were performed:
Worked on controls for IB1 and IB2 in the delta Baggage Area.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Switchgear Room.
One (1) Security Escort was used for MCS Electric in the Delta Baggage Area.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.
Note: Fuel was delivered for the b1 and B2 vestibule diesel heaters.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 2/19/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (4) Electrical Foremen (12) Journeymen (2) Apprentices
The following activities were performed:
Continued bus connections in Switchgear NA in the N. Sub-Station as per contract drawing E212.
Continued conduit installation in the crawlspace for Switchgear NA.
Continued the installation of 2000A bus ducts in the South Sub-station, as per contract drawing E217.
Continued installation of lighting conduits in the South Sub-station corridor, as per contract drawing E406.
Continued installation of hi-hat lighting in the Baggage Claim area, as per contract drawing E404.
Continued demolition/removal of temp lighting fixtures in the old B1 corridor, as per contract drawing E265.
* I inspected Panels DP-NA, DP-NB and NL-1A with the Electrical foreman (Mike), then sent a Lock-out/tag-out Request to the PA Electric Shop.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (2) Journeymen
The following activities were performed:
Continued working on controls for IB1 and IB2 in the delta Baggage Area.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Switchgear Room.
One (1) Security Escort was used for MCS Electric in the Delta Baggage Area.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 2/20/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

NONE

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 11:00 PM - 7:00 AM
Date: 2/22/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

NONE

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 11:00 PM - 7:00 AM
Date: 2/21/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (4) Electrical Foremen (12) Journeymen (2) Apprentices
The following activities were performed:
Began installation of conduits from the crawlspace to the Mini ATS Room, as per contract drawing E212.
Continued conduit installation in the crawlspace for Switchgear NA, as per contract drawing E212.
Mounted the back box for the Life Safety Panel in the Mini ATS Room, as per contract drawing E212.
Began extending conduits from the South Sub-station exterior wall for the conduit-bus duct transition box that will be used for the South Generator, as per contract drawing E217. Four (4) conduits were extended.
Continued 2000A bus duct installation in South Sub-station for Panels P-MDP and T-MDP, as per contract drawing E217.
Continued installation of lighting conduits in the South Sub-station corridor, as per contract drawing E406.
Continued installation of hi-hat lighting in the Baggage Claim area, as per contract drawing E404.
Continued demolition/removal of temp lighting fixtures in the old B1 corridor, as per contract drawing E265.
Ran 3/4" EMT and 3/4" RGS conduit for EM-ACC-2 control and power, as per contract drawing E309.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (2) Journeymen
The following activities were performed:
Continued working on wiring controls on the catwalk for IB2 airside.

Net Cost 21A - Security Personnel and equipment as Required
(4) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Sub-station Mini ATS Room.
One (1) Security Escort was used for SM Electric for EM-ACC-2 airside.
One (1) Security Escort was used for MCS Electric near IB2 airside.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 2/23/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (4) Electrical Foremen (12) Journeymen (2) Apprentices
The following activities were performed:
Continued installation of conduits from the crawlspace to the Mini ATS Room, as per contract drawing E212.
Installed interiors and guts for Life Safety Panel in the Mini ATS Room, as per contract drawing E212.
Continued conduit installation in the crawlspace for Switchgear NA, as per contract drawing E212.
Completed extending conduits from the South Sub-station exterior wall for the conduit-bus duct transition box that will be used for the South Generator, as per contract drawing E217. Mounted transition box.
Continued installation of lighting conduits in the South Sub-station corridor, as per contract drawing E406.
Continued installation of 2000A bus duct for Panels P-MDP and T-MDP in the South Sub-station as per contract drawing E217. Installed additional hangers for bus duct above existing switchgears.
Continued installation of hi-hat lighting in the Baggage Claim area, as per contract drawing E404.
Continued demolition/removal of temp lighting fixtures in the old B1 corridor, as per contract drawing E265.
Completed all power connections for EM-ACC-2, as per contract drawing E309.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (2) Journeymen
Continued working on wiring controls on the catwalk for IB2 airside.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Sub-station Mini ATS Room.
One (1) Security Escort was used for MCS Electric near IB2 airside.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.
Note: 315 gallons of diesel fuel was delivered for the diesel heaters in the B1 and B2 vestibules.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 2/24/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

(1) General Foreman (4) Electrical Foremen (13) Journeymen (2) Apprentices

The following activities were performed:
Continued installation of conduits from the crawlspace to the Mini ATS Room, as per contract drawing E212.
Resumed running conduits in the crawlspace for Switchgear NA, as per contract drawing E212.
Continued installation of lighting conduits in the South Sub-station corridor, as per contract drawing E406.
Continued installation of 2000A bus duct for Panels P-MDP and T-MDP in the South Sub-station as per contract drawing E217. Installed additional hangers for bus duct above existing switchgears.
Continued installation of hi-hat lighting in the Baggage Claim area, as per contract drawing E404.
Began removal of lighting fixtures in the B2 Lobby, near Escalators #10 & #11, as per contract drawing E261.
Continued demolition/removal of temp lighting fixtures in the old B1 corridor, as per contract drawing E265.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK

(1) Electrical Foreman (2) Journeymen
Continued working on wiring controls on the catwalk for IB2 airside.

Net Cost 21A - Security Personnel and equipment as Required

(3) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Sub-station Mini ATS Room.
One (1) Security Escort was used for MCS Electric near IB2 airside.

Net Cost 21B - Relocation of Underground Utilities in Conflict with Construction

(1) General Foreman - 2 Hours (2) Journeymen - 8 Hours each
The Electricians traced-out existing conduits that obstruct the path of the new passenger elevators and the express escalators. These conduits became apparent once the old B1 vestibule ceiling was removed. They were not part of the original contract.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements

(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 2/26/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (4) Electrical Foremen (13) Journeymen (2) Apprentices
The following activities were performed:
Continued installation of conduits from the crawlspace to the Mini ATS Room, as per contract drawing E212.
Continued running conduits in the crawlspace for Switchgear NA, as per contract drawing E212.
Continued installation of lighting conduits in the South Sub-station corridor, as per contract drawing E406.
Continued installation of 2000A bus duct for Panels P-MDP and T-MDP in the South Sub-station as per contract drawing E217. Installed additional hangers for bus duct above existing switchgears.
Continued installation of hi-hat lighting in the Baggage Claim area, as per contract drawing E404.
Continued removal of lighting fixtures in the B2 Lobby, near Escalators 10 & 11, as per contract drwg. E261.

SUB-CONTRACTOR (AFA Protective Systems)
CONTRACT WORK
(1) Fire Alarm Technician
Researched the nodes and circuits for 2 duct detectors, 1 TRI and 1 smoke detector in the B2 Lobby.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (2) Journeymen
Continued working on wiring controls on the catwalk for IB2 airside.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Sub-station Mini ATS Room.
One (1) Security Escort was used for MCS Electric near IB2 airside.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 2/27/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

NONE

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 11:00 PM - 7:00 AM
Date: 2/28/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

NONE

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 11:00 PM - 7:00 AM
Date: 3/1/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (3) Electrical Foremen (12) Journeymen (3) Apprentices
The following activities were performed:
Continued running 3 1/2" RGS in the crawlspace from pull box NSB5 to Switchboard A2 for Switchboard A4, as per contract drawing E210.
Continued installation of conduits from the crawlspace to the Mini ATS Room, as per contract drawing E212.
Continued installation of lighting conduits in the South Sub-station corridor, as per contract drawing E406.
Received delivery of 4,000A ATS and begin installation in the Emergency Distribution Room 146, as per contract drawing E217.
Continued installation of hi-hat lighting in the Baggage Claim area, as per contract drawing E404.
AFA placed the FA system on 'walk test' and removed the 2 duct detectors and TRI from the B2 Lobby ceiling, as per contract drawing E250.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (3) Journeymen
Continued working on wiring controls on the catwalk for IB2 airside.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Sub-station Mini ATS Room.
One (1) Security Escort was used for MCS Electric near IB2 airside.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 8 Hours (1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 3/3/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (3) Electrical Foremen (12) Journeymen (3) Apprentices
The following activities were performed:
Continued running 3 1/2" RGS in the crawlspace from pull box NSB5 to Switchboard A2 for Switchboard A4, as per contract drawing E210.
Continued installation of conduits from the crawlspace to the Mini ATS Room, as per contract drawing E212.
Continued installation of lighting conduits in the South Sub-station corridor, as per contract drawing E406.
Continued assembly of the 4,000A ATS in the Emergency Distribution Room 146, as per contract drawing E217.
Continued installation of hi-hat lighting in the Baggage Claim area, as per contract drawing E404.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (3) Journeymen
Continued working on wiring controls on the catwalk for IB2 airside.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Sub-station Mini ATS Room.
One (1) Security Escort was used for MCS Electric near IB2 airside.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 3/4/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (1) Electrical Foreman (5) Journeymen (1) Apprentice
The following activities were performed:
Began running 3 1/2" conduits in the crawlspace from pull box NSB5 to Switchboard A2 for Switchboard A4, as per contract drawing E210.
Continued installation of conduits from the crawlspace to the Mini ATS Room, as per contract drawing E212.
Continued installation of lighting conduits in the South Sub-station corridor, as per contract drawing E406.
Continued installation of hi-hat lighting in the Baggage Claim area, as per contract drawing E404.
Note 1: Due to a snow storm, most of the workers did not come to work.
Note 2: Par Environmental mobilized on site today for the B1 Walkway.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (3) Journeymen
Continued working on wiring controls on the catwalk for IB2 airside.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Sub-station Mini ATS Room.
One (1) Security Escort was used for MCS Electric near IB2 airside.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 8 Hours (1) Journeyman - 7 Hours (1) Journeyman - 1 Hour
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 3/2/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (3) Electrical Foremen (12) Journeymen (3) Apprentices
The following activities were performed:
Continued running 3 1/2" RGS in the crawlspace from pull box NSB5 to Switchboard A2 for Switchboard A4, as per contract drawing E210.
Continued installation of conduits to the Mini ATS Room, as per contract drawing E212.
Pulled wire for lighting circuits in the South Sub-station corridor, as per contract drawing E406.
Continued assembly of the 4,000A ATS in Emergency Distribution Room 146, as per contract dwg. E217.
Continued installation of hi-hat lighting in the ceiling around the carousels in the Baggage Claim area, as per contract drawing E404.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (3) Journeymen
Continued working on wiring controls for IB2 airside.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Sub-station Mini ATS Room.
One (1) Security Escort was used for MCS Electric near IB2 airside.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 7 Hours (1) Journeyman - 3 Hours
The Electricians provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 3/5/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (3) Electrical Foremen (12) Journeymen (3) Apprentices
The following activities were performed:
Aligned conduits and installed bushings on new conduits under Switchboard A2 in the N. Switchgear Room as per contract drawing E210.
Continued installation of conduits to the Mini ATS Room, as per contract drawing E212.
Continued wire pulling for lighting circuits in the South Sub-station corridor, as per contract drawing E406.
Continued assembly of the 4,000A ATS in Emergency Distribution Room 146, as per contract dwg. E217.
Continued installation of hi-hat lighting in the ceiling around the carousels in the Baggage Claim area, as per contract drawing E404.

SUB-CONTRACTOR (MCS Electric)
CONTRACT WORK
(1) Electrical Foreman (3) Journeymen
Continued working on wiring controls for IB2 airside.

Net Cost 21A - Security Personnel and equipment as Required
(3) Security Escort - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station crawlspace.
One (1) Security Escort was used for SM Electric in the North Sub-station Mini ATS Room.
One (1) Security Escort was used for MCS Electric near IB2 airside.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 5 Hours
The Electrician provided off-hour stand-by service for the temporary heater in the construction area, as per a directive from the Resident Engineer's Office. The heater was needed in the construction area in an effort to keep cold air from going into the Terminal.
Note: A total of 998.2 gallons of diesel fuel was delivered for all three (3) temporary heaters outside of the B1 and B2 lobbies.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 3/6/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
No contract work.

Net Cost 21C - Constr. staging and sched. changes to accommodate facility oper. requirements
(1) Journeyman - 10 Hours
The Electrician stand-by temporary service to the abatement contractor in the old B1 Lobby.
The abatement contractor was requested to work this Saturday by the Resident Engineer's Office, so that the schedule could be accelerated.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 5:00 PM
Date: 3/7/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: *Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation*

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK
(1) General Foreman (2) Electrical Foremen (9) Journeymen (1) Apprentice
The following activities were performed:
The electricians continued the installation of N8 fixtures around the ellipses near column line 15, as per contract drawing E403.
The electricians delivered new bus duct for the North Sub-station and resumed installation of bus duct hangers, as per contract drawing E111.

Net Cost 21A - Security Personnel and equipment as Required
(1) Security Escort - 8 Hours
One (1) Security Escort was used for SM Electric in the North Sub-station.

PACC #50 - Relocation of Conduits in Conflict with Construction
(1) Gen. Foreman - 2 Hours (2) Journeymen - 8 Hours each
Continued relocation of conduits that obstruct the installation of the passenger elevators at column line D5. New 3/4" RGS power conduits were installed with new junction boxes in preparation for re-routing.

PACC #64 - South Sub-station PSE&G Connections
(1) Gen. Foreman - 2 Hours (2) Journeymen - 8 Hours each (1) Apprentice - 8 Hours
The electricians began preparations for re-routing eight (8) sets of 500KCMIL cables from the switchgear extension behind Switchgear SB to the PSE&G stabs box for Switchgear SA.
They removed the cables from the extension box behind Switchgear SB and draped the cables on the floor, between Switchgears SA & SB. Portions of the cable tray above the extension box were then disconnected and removed.

Note: This work is being performed because the sequence that was originally designed would have over-loaded Switchgear SB. The new sequence and design were given by the designer in the PACC #64 sketches, dated March 13, 2009.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 5/26/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (SM Electric)
CONTRACT WORK

(1) General Foreman (2) Electrical Foremen (9) Journeymen (1) Apprentice

The following activities were performed:
The electricians continued the installation of N8 fixtures around the ellipses near column line 15, as per contract drawing E403.
The electricians continued the installation of hangers and bus duct in the North Sub-station, as per contract drawing E111.

Net Cost 21A - Security Personnel and equipment as Required

(1) Security Escort - 8 Hours
One (1) Security Escort was used for SM Electric in the North Sub-station.

PACC #50 - Relocation of Conduits in Conflict with Construction

(1) Gen. Foreman - 2 Hours (2) Journeymen - 8 Hours each
Continued relocation of a 3/4" RGS Fire Alarm conduit above the Genco freezers that obstruct the installation of IB4. They also relocated a Fire Alarm Pull Station near the Genco Loading Dock.

PACC #64 - South Sub-station PSE&G Connections

(1) Gen. Foreman - 2 Hours (2) Journeymen - 8 Hours each (1) Apprentice - 8 Hours
The electricians continued preparations for re-routing eight (8) sets of 500KCMIL cables from the switchgear extension behind Switchgear SB to the PSE&G stabs box for Switchgear SA.
They installed a new wall-mounted Kindorf support between the PSE&G stab boxes for Swgrs. SA & SB.
They then installed an individual ring support for each of the eight (8) 500 KCMIL cables.

Note: This work is being performed because the sequence that was originally designed would have over-loaded Switchgear SB. The new sequence and design were given by the designer in the PACC #64 sketches, dated March 13, 2009.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 5/27/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

SUB-CONTRACTOR (S&J Electric)

PACC #88 - Construction Staging For Terrazzo At B1

(2) Laborers - 4 Hours each

The laborers performed the following around Formaggio's Cafe:

1 Removed temporary partition panels that separated the terrazzo work area from the public area.
2 Remove all studs and reinforcement for the temporary partition wall.
3 Remove plastic sheeting and tape from the top of the tenant area.
4 Clean and sweep the area of work.
5 Remove the terrazzo machine temporary power cable and receptacle.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 10:00 PM - 6:00 AM
Date: 11/13/2009
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

PACC #82 - Security Personnel and equipment as Required

(3) Security Escort - 8 Hours each

One security escort was used for the electrical work in the North Sub-station.

One security escort was used in the Delta Baggage Area for the installation of insulation on AHU-7.

One security escort was used for the installation of lighting fixtures on the IB-4 catwalk.

SUB-CONTRACTOR (S&J Electric)

PACC #50 - Relocation of Conduits in Conflict with Construction

(1) General Foreman - 2 Hours (2) Journeymen - 8 Hours each

The electricians completed the removal of all power and communications to the B1 Checkpoint power and communications outlets.

These removals that were not shown in the contract drawings were performed in order to make right-of-way for the installation of new terrazzo flooring.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 12/8/2009

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

PACC #82 - Security Personnel and equipment as Required
(3) Security Escorts - 8 Hours each
One security escort was used for the electrical work in the North Sub-station.
One security escort was used in the Delta Baggage Area for the installation of insulation on AHU-7.
One security escort was used for the installation of lighting fixtures on the IB-4 catwalk.

PACC #82 - Security Personnel and equipment as Required (Night-shift)
(2) Security Escorts - 8 Hours each (1 hour of straight time + 7 hours of OT)
One security escort was used for security in the old Baggage Claim area.
One security escort was used as firewatch for the B1 deluge system.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Shift: 11:00 PM - 7:00 AM
Date: 12/9/2009
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (2) Foremen (6) Journeymen (1) Apprentice

The electricians performed the following:

1 Continued installation of bus duct flange on Switchgear SA, as per contract drawing E217.
2 Began pulling cables for Elevators 1 & 2 in pull box near column E4, as per contract drawing E311.
3 Continued installation of lighting fixtures in the south B1 Lobby, as per contrcat drawing E406.
4 Continued installation of support hangers for conduit and equipment in the North Generator Building, as per contract drawing drawing E318.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 1/7/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

General Contractor - VRH Construction
(1) Labor Foreman
The Labor Foreman assisted with the pre-testing of the Elevator Recall System.

Sub-Contractor - SM Electric
(1) General Foreman (1) Foreman (9) Journeymen (1) Apprentice
All electricians worked on the installation of temporary conduit and wire for the Switchgear NB circuits that will be switched-over to Switchboard T-N, as per contract drawing E108.

Sub-Contractor - Thyssen Krupp
(1) Elevator Mechanic (2) Technician
Thyssen Krupp performed the Elevator Recall pre-test for all associated smoke detectors.
The following punchlist was generated:

1 Place a smoke detector in the ceiling of the Upper Level Lobby.
2 Program the Elevator Machine Room smoke detector for recall.
3 Modify the Lower Level smoke detector identification to include the words "Lower Level."

PACC #88 - Construction Staging for Terrazzo at B1

Sub-Contractor - AFA, Inc.
(1) F.A. Technician - 2.25 Hours
AFA assisted with the testing of the Elevator Recall System, as per the response to RFI #237.
This work is extra to the contract because 'elevator recall' for these devices was not part of the original contract.

Notes:

1 See attached sign-in sheet for the Elevator Recall pre-test.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 5:00 AM - 3:30 PM
Date: 2/19/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (2) Journeymen

The Journeymen removed the covers of the 3,000A Pringle Switch in the South Sub-station, so that Siemens may inspect/test the switch.

They also removed covers from Switchgear SA and Switchboard A1, so that North Central Electric may begin testing of the switchgear and switchboard, as per specification section 16335-3.04.

3rd Tier Sub-Contractor - North Central Electric

(1) Technician

The Technician manually programmed all Siemens SCJD6 circuit breakers on Switchboard A1.

He then programmed the three (3) Siemens WL circuit breakers with a Siemens BDA PLUS Programmer.

All settings were set as per the approved Coordination Study and specification section 16335-3.04.

He also performed a 'ductor' test on all circuit breakers in Switchboard A1, to ensure the integrity of the closing devices of these circuit breakers, as per specification section 16335-3.04.

Vendor - Siemens

(1) Technician

The Technician inspected/tested the 3,000A Pringle Switch for Switchboard TS, in the South Sub-station.

No abnormalities were found in the inspection/test.

The test was requested because the 3,000A switch tripped 3 times in the past 6 months.

The manufacturer was requested, as per Article 89 of the General Provisions of the specifications.

Notes:

1 See attached Siemens Field Report.

2 See attached Controlled Inspection Report for switchboard A1.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 2/22/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA-327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (8) Journeymen (1) Apprentice

The electricians worked on the installation of temporary conduit and wire for the Switchgear NB circuits that will be switched-over to Switchboard T-N, as per contract drawing E108.
They also removed covers from Switchgear SA and Switchboard A1, so that North Central Electric may complete testing of the switchgear and switchboard, as per specification section 16335-3.04.
The electricians began the installation of hangers in the south sub-station to facilitate the upcoming switch-over of circuits from Switchboard T-N.

PACC 101 - Security Personnel and equipment as Required

(2) Security Escort - 8 Hours each (1) Security Escort - 5 Hours

One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.
One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

3rd Tier Sub-Contractor - North Central Electric

(1) Technician

The Technician performed resistance tests on all bus sections of Switchboard A1, with a Biddle Digital Low Resistance Ohmmeter (DLRO), as per specification 16335-3.04(B1g).
He also trip-tested all of the circuit breakers in Switchboard A1, with a Siemens TS31 module, as per specification 16335-3.04.

Note:

1 See attached Controlled Inspection Report for Switchboard A1.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 2/23/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (8) Journeymen (1) Apprentice

The electricians worked on the installation of temporary conduit and wire for the Switchgear NB circuits that will be switched-over to Switchboard T-N, as per contract drawing E108.

They also worked on the installation of Panel NS-EPP in the North generator Room, as per contract drawing E318.

Note: I witnessed Megger Testing of temporary cables that will be used in Switchboard T-N.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

Note:

1 See attached Controlled Inspection Report for Megger Tests.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 2/24/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (8) Journeymen (1) Apprentice

The electricians continued working on the installation of temporary conduit and wire for the Switchgear NB circuits that will be switched-over to Switchboard T-N, as per contract drawing E108.

They also continued the installation of Panel NS-EPP in the North Generator Room, as per contract drawing E318.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

PACC 108 - South Generator Beacon Installation

(1) General Foreman - 2 Hours (2) Journeymen - 8 Hours each

The electricians began the installation work for the South Generator beacon.

A pair of #12 AWG XHHW wire was pulled through the existing wireway that runs along the upper perimeter of the generator enclosure. The wiring was pulled through an existing 3/4" Sealtite that enters the generator control panel.

This work is extra to the contract because it was not part of the original contract. It was requested by the Facility.

Note: Terminations were not made and penetrations were not made for the installation of the exterior pull box because it was late in the afternoon and there was a Severe Weather Warning.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 2/25/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(2) Journeymen

The electricians began running temporary power for welding machines near the Passenger Elevator pits. This work is not shown in the contract drawings. But it is not an extra because it is a requirement between the General Contractor and this sub-contractor.

Note: No one else came to work because of the major snow storm that afflicted the Northeast today.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 2/26/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (8) Journeymen (1) Apprentice

The electricians continued working on temporary conduit and wire for the Switchgear NB circuits that will be switched-over to Switchboard T-N, as per contract drawing E108.

They began to mobilize bus duct and conduit in the North Generator Room, as per contract drawing E111 and PACC 90.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 3/3/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (7:00 AM - 3:30 PM)

(1) General Foreman (1) Foreman (8) Journeymen (1) Apprentice

The electricians continued working on temporary conduit and wire for the Switchgear NB circuits that will be switched-over to Switchboard T-N, as per contract drawing E108.

The electricians received a delivery of a 400 KVA temporary generator that will be used for tonight's shutdown of Switchboard B4. They tested the generator and ran the temporary cables in the B3 Satellite Switchgear Room.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

PACC 108 - Relocation of Utilities

(1) Electrical Foreman - 2 Hours (4) Journeymen - 2 Hours each

The electrical shutdown was delayed by 2 hours, due to late flight activities in the B3 Satellite.

Sub-Contractor - SM Electric (11:00 PM - 7:00 AM)

(1) Foreman (4) Journeymen

The electricians disconnected the existing feeder cables from Switchboard Temp B4, in the B3 Satellite and connected the switchboard to the temporary 400 KVA generator, as per contract drawings E002 and E108.

The electricians then cut the existing Switchboard B4 feeder conduits in the North Sub-station crawlspace and placed a temporary pull box to begin switching over the Switchboard B4 circuit from Switchboard B2 to Switchboard T-N, as per contract drawings E108 and E211.

Notes:

1 Tom LaMarca of the EWR Electric Shop performed a shutdown of Switchboard Temp B4 in Switchboard B2.
2 Temp Switchboard B4 remained on the temporary generator. It will be disconnected from the generator and connected to Switchboard T-N on Friday night.
3 An Electrician from HBC Electric was in attendance for Tonight's shutdown.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: 7:00 AM - 3:30 PM
Shift 2: 11:00 PM - 7:00 AM
Date: 3/4/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 321
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (7:00 AM - 3:30 PM)

(1) General Foreman (1) Foreman (7) Journeymen (1) Apprentice

The electricians continued working on splicing the feeder cables for Switchboard B4 in the crawlspace pull box, as per contract drawing E108.

They also worked on the installation of bus duct hangers in the North Generator Room, as per contract drawings E108 and E211.

PACC 101 - Security Personnel and equipment as Required

(2) Security Escorts - 7.5 Hours each (2) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Sub-station and B3 Satellite during the nightshift.

Sub-Contractor - SM Electric (11:00 PM - 7:00 AM)

(1) Foreman (1) Journeyman

The electricians disconnected the generator cables from Temp Switchboard B4.

They reconnected the existing cables to the switchboard.

The connections were tested for phasing and continuity.

Temp Switchboard B4 was then re-energized from Switchboard T-N, as per contract drawing E211.

Notes:

1 Tom LaMarca of the EWR Electric Shop re-energized the circuit breaker for Switchboard Temp B4 in Switchboard B2.

2 An Electrician from HBC Electric was in attendance for Tonight's shutdown.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: 7:00 AM - 3:30 PM
Shift 2: 11:00 PM - 7:00 AM
Date: 3/5/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (7) Journeymen (1) Apprentice

The electricians continued working on temporary conduit and wire for the Switchgear NB circuits that will be switched-over to Switchboard T-N, as per contract drawing E108.

They also worked on the installation of bus duct hangers in the North Generator Room, as per contract drawings E108 and E211.

They resumed work on the installation of bus duct in the South Sub-station, as per contract drawing E120 and PACC #15.

PACC 101 - Security Personnel and equipment as Required

(1) Security Escort - 9 Hours (1) Security Escort - 8 Hours (1) Security Escort - 7 Hours

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

Note:

1 I sent the EWR Electric Shop a request for a visual inspection of Switchboard B2, for Wednesday, 03/10/10.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 3/8/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (7) Journeymen (1) Apprentice

The electricians continued working on temporary conduit and wire for the Switchgear NB circuits that will be switched-over to Switchboard T-N, as per contract drawing E108.

They also worked on the installation of bus duct hangers in the North Generator Room, as per contract drawings E108 and E211.

They continued work on the installation of bus duct in the South Sub-station, as per contract drawing E120 and PACC #15. They also relocated the existing Service Elevators feeder conduit that would impede the continuation of the bus duct installation.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

Note:

1 Tom LaMarca performed a lock-out/tag-out of the Service Elevators circuit breaker in Switchboard B1, so that SM Electric was able to re-route the feeder conduit.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 3/9/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (7) Journeymen (1) Apprentice

PACC 79 - Relocation/Replacement of 300 KVA Transformer & 1200A Panel

The electricians received a delivery of the 300 KVA transformer for the North Sub-station and installed it.
They continued the installation of conduits for the relocation of the door and heater starters.
They resumed the installation of lighting conduits in the South B1 Lobby, as per contract drawing E407.
They continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.
One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 3/11/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (7) Journeymen (1) Apprentice

They continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

PACC 79 - Relocation/Replacement of 300 KVA Transformer & 1200A Panel

They bent and installed conduits to feed the 300KVA transformer.

They continued the installation of conduits for the relocation of the door and heater starters.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 3/12/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Electrical Foreman (7) Journeymen (1) Apprentice

They continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

The electricians continued working on temporary conduit and wire for the Switchgear NB circuits that will be switched-over to Switchboard T-N, as per contract drawing E108.

The electricians assisted North Central Electric by disconnecting and removing all 5 WL circuit breakers from Switchgear SA. North Central Electric then performed primary current injection tests on all of the circuit breakers, as per specification 16335-3.04.

PACC 79 - Relocation/Replacement of 300 KVA Transformer & 1200A Panel

The electricians continued to bend and installed conduits to feed the 300KVA transformer.

They continued the installation of conduits for the relocation of the door and heater starters.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

NOTE: See attached Controlled Inspection Report for North Central Electric's testing.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 3/15/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: *Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation*

Sub-Contractor - SM Electric

(1) General Foreman (1) Electrical Foreman (7) Journeymen (1) Apprentice

They continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

The electricians re-installed the 5 WL circuit breakers that were removed from Switchgear SA for testing. North Central Electric then completed all tests in Switchboard A1, as per specification 16335-3.04.

PACC 79 - Relocation/Replacement of 300 KVA Transformer & 1200A Panel

The electricians continued to bend and installed conduits to feed the 300KVA transformer.

They continued the installation of conduits for the relocation of the door and heater starters.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

NOTE: See attached Controlled Inspection Report for North Central Electric's testing.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 3/16/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Electrical Foreman (7) Journeymen (1) Apprentice

Continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

PACC 79 - Relocation/Replacement of 300 KVA Transformer & 1200A Panel

The electricians wired the line side of the 300KVA transformer.
They continued the installation of conduits for the relocation of the door and heater starters.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.
One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 3/17/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Electrical Foreman (7) Journeymen (1) Apprentice

Continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

The electricians resumed the installation of bus duct in the South Sub-station, as per contract drawing E120.

PACC 79 - Relocation/Replacement of 300 KVA Transformer & 1200A Panel

The electricians continued wiring the 300KVA transformer.

They continued the installation of conduits for the relocation of the door and heater starters.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 3/19/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Electrical Foreman (7) Journeymen (1) Apprentice

Continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

PACC 79 - Relocation/Replacement of 300 KVA Transformer & 1200A Panel

The electricians continued wiring the line side of the 300KVA transformer.
They continued the installation of conduits for the relocation of the door and heater starters.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.
One (1) Security Escort was used for SM Electric for access through the back door of the North Sub-station.

Sub-Contractor - S&J Electric

PACC 108 - Wiring of SF-1 & SF-2

(1) General Foreman - 8 Hours (1) Electrical Foreman - 8 Hours

The electricians ran Fire Alarm conduit and wire for connections to SF-1 in MER #!1 and SF-2 in MER #4. The conduit/wire was installed from the Siemens module for each unit to a new loop location in each MER room. This is extra work because the original Fire Alarm loop tie-in locations that were given to the contractor were not correct for this application.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 3/18/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ
DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Day shift)
(1) General Foreman (3) Journeymen (1) Apprentice
Continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

PACC 101 - Security Personnel and equipment as Required (Day Shift)
(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.

Note: Tom LaMarca locked-out the Doors/Fans/Heaters circuit breaker in Switchboard A2.

Sub-Contractor - SM Electric (Night shift)
(1) Electrical Foreman (3) Journeymen

PACC 79 - Relocation/Replacement of 300 KVA Transformer & 1200A Panel
The electricians began dismantling/removing the combination starters for the doors, fans and heaters.

PACC 101 - Security Personnel and equipment as Required (Night Shift)
(3) Security Escorts - 8 Hours each (Premium)
Three (3) Security Escorts were used for SM Electric in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: 7:00 AM - 3:30 PM
Shift 2: 10:00 PM - 6:30 AM
Date: 3/22/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Day shift)
(1) General Foreman (3) Journeymen (1) Apprentice
Continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

PACC 101 - Security Personnel and equipment as Required (Day Shift)
(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.

Sub-Contractor - SM Electric (Night shift)
(1) Electrical Foreman (3) Journeymen
The electricians cut the main feeder conduits for Panel DP-B and EAL Conveyor Disconnect from Switchboard B2 and re-routed and spliced these feeders so that they are fed from their respective circuit breakers in Switchboard T-N, as per contract drawings E108 and E211.

PACC 101 - Security Personnel and equipment as Required (Night Shift)
(2) Security Escorts - 8 Hours each (Premium)
Two (2) Security Escorts were used for SM Electric in the North Sub-station.

Note: Tom LaMarca of the EWR Electric Shop locked-out/tagged-out both circuits in Switchboard B2.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 1: 7:00 AM - 3:30 PM
Shift 2: 10:00 PM - 6:30 AM
Date: 3/23/2010
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Day shift)
(1) General Foreman (3) Journeymen (1) Apprentice
Continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

PACC 101 - Security Personnel and equipment as Required (Day Shift)
(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.

Sub-Contractor - SM Electric (Night shift)
(1) Electrical Foreman (3) Journeymen
The electricians pulled a new set of feeder cables for Elevator B4 from the existing Elevators pull box to Switchboard T-N. They then cut the existing feeder conduit for Elevator B4 from Switchboard B2 and spliced the Elevator B4 feeders in the Elevators pull-box, so that it is fed from its respective circuit breaker in Switchboard T-N, as per contract drawings E108 and E211. They then cut/spliced the existing feeder conduit for Panel LHELEV in Switchboard B2 and re-fed that circuit from its respective circuit breaker in Switchboard T-N, as per contract drawings E108 and E211.

PACC 101 - Security Personnel and equipment as Required (Night Shift)
(2) Security Escorts - 8 Hours each (Premium)
Two (2) Security Escorts were used for SM Electric in the North Sub-station.

Note 1: Tom LaMarca of the EWR Electric Shop locked-out/tagged-out Switchboard T-N, Panel LHELEV & Elevator B4 in Switchboard B2 and Elevators B3 & B5 in Switchboard A2.
Note 2: Kone shutdown and re-started Elevators B3, B4 and B5.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: 7:00 AM - 3:30 PM
Shift 2: 10:00 PM - 6:30 AM
Date: 3/25/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Day shift)
(1) General Foreman (3) Journeymen (1) Apprentice
Continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

PACC 101 - Security Personnel and equipment as Required (Day Shift)
(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.

PACC 108 - Place monitor for 3,000A Pringle Switch
(1) General Foreman - 4 Hours (2) Journeymen - 3 Hours each
The electricians picked-up a Hioki 3196 Power Quality Analyzer from Building 74 and placed it on the main feeder for the 3,000A Pringle switch in the South Sub-station. This is an extra to the contract because it was requested by the REO, in an effort to monitor this switch that has tripped 4 times in the past 6 months. This work was not shown in the contract documents.

Sub-Contractor - SM Electric (Night shift)
(1) Electrical Foreman (3) Journeymen
The electricians cut the main feeder conduits for ATS-2 (EDB-N) and Panel DP-CC1 from Switchboard B2 and re-routed and spliced these feeders so that they are fed from their respective circuit breakers in Switchboard T-N, as per contract drawings E108 and E211.

PACC 101 - Security Personnel and equipment as Required (Night Shift)
(2) Security Escorts - 8 Hours each (Premium)
Two (2) Security Escorts were used for SM Electric in the North Sub-station.

Note 1: Tom LaMarca of the EWR Electric Shop locked-out/tagged-out both circuits in Switchboard B2.
Note 2: The 3,000A Pringle switch in the South Sub-station tripped again this morning.
Note 3: An Emergency Work Permit was received from the EWR Electric Shop to place the Hioki 3196.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: 7:00 AM - 3:30 PM
Shift 2: 10:00 PM - 6:30 AM
Date: 3/26/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Day shift)
(1) General Foreman (3) Journeymen (1) Apprentice
The electricians ran cables for the temporary generator that will be used for Panel DP-NB and tested the generator, as per the Temporary Power Notes on contract drawing E002.

PACC 101 - Security Personnel and equipment as Required (Day Shift)
(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.

Sub-Contractor - SM Electric (Night shift)
(1) Electrical Foreman (3) Journeymen
The electricians disconnected the feeder cables for Panel DP-NB and connected the generator cables, as per the Temporary Power Notes on contract drawing E002.
They cut the existing feeder conduits and began re-routing them, as per contract drawings E108 and E211.

PACC 101 - Security Personnel and equipment as Required (Night Shift)
(2) Security Escorts - 8 Hours each (Premium)
Two (2) Security Escorts were used for SM Electric in the North Sub-station.

Note 1: Andy Hreha of the EWR Electric Shop locked-out/tagged-out this circuit in Switchgear NB.
Note 2: SM Electric received the temporary generator that will be used to support Panel DP-NB.
Note 3: The Facility contacted Bombardier Operations before the power was shutdown and before power was restored.
Note 4: The temporary generator will run for approximately 22 hours.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: 7:00 AM - 3:30 PM
Shift 2: 10:00 PM - 6:30 AM
Date: 3/30/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Day shift)

(1) General Foreman (3) Journeymen (1) Apprentice

The electricians continued the feeder conduit work for Panel DP-NB and spliced the cables in a pull-box so that Panel DP-NB may be fed from its CB in Switchboard T-N, as per contract drawing E108 & E211.

Note 1: Andy Hreha of the EWR Electric Shop locked-out/tagged-out both circuits.

Note 2: The Facility contacted Bombardier Operations before the power was restored.

Note 3: The Facility had Airtrain and Security issues during the day. Some wanted to blame last night's shutdown. I spoke to Bob Coda and clearly explained that all proper procedures were followed.

Note 4: A Partial Final Inspection was held for Switchboard A1. There were no punchlist items. See attached Attendance Sheet.

PACC 101 - Security Personnel and equipment as Required (Day Shift)

(2) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

Sub-Contractor - SM Electric (Night shift)

(1) Electrical Foreman (3) Journeymen

The electricians disconnected the temporary generator and re-connected the feeder cables for Panel DP-NB. They then re-routed the feed for MCC-N to Switchboard T-N.

Both circuits were re-routed, as per contract drawings E108 and E211.

PACC 101 - Security Personnel and equipment as Required (Night Shift)

(3) Security Escorts - 8 Hours each (Premium)

Two (2) Security Escorts were used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric's off-hours stand-by electrician, with the temp generator.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: 7:00 AM - 3:30 PM
Shift 2: 10:00 PM - 6:30 AM
Date: 3/31/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - MCS Electric
(1) Technician - 2 Hours
The technician ran and demonstrated the safety features of Conveyor IB4 for the Partial Final Inspection.

Sub-Contractor - AFA Fire Systems
(1) F.A. Technician - 2 Hours
The technician conducted the test of 2 smoke detectors for the Conveyor IB4 Partial Final Inspection.

Note 1: A Partial Final Inspection for Conveyor IB4 was held. There were no Punchlist items. See attached Attendance Sheet.

Sub-Contractor - SM Electric (Day shift)
(1) General Foreman (3) Journeymen (1) Apprentice
Continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.
The Apprentice removed and packed the temporary generator cables.

PACC 101 - Security Personnel and equipment as Required (Day Shift)
(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.

Sub-Contractor - SM Electric (Night shift)
(1) Electrical Foreman (3) Journeymen
The electricians re-routed the feeder for Panel DP-OB1 & OB2.
They then re-routed the feed for the FIS water Pumps.
They then re-routed the feed for the Electric stores Room.
All three (3) circuits were re-routed, as per contract drawings E108 and E211.
Note 1: Joe Ballance of the EWR Electric Shop locked-out/tagged-out all three (3) circuits.

PACC 101 - Security Personnel and equipment as Required (Night Shift)
(2) Security Escorts - 8 Hours each (Premium)
Two (2) Security Escorts were used for SM Electric in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: 7:00 AM - 3:30 PM
Shift 2: 10:00 PM - 6:30 AM
Date: 4/1/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Day shift)
(1) General Foreman (3) Journeymen (1) Apprentice
Continued the installation of hangers for bus duct and conduits for the North Generator, as per contract E120 and PACC #115.

PACC 101 - Security Personnel and equipment as Required (Day Shift)
(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.

Sub-Contractor - SM Electric (Night shift)
(1) Electrical Foreman (3) Journeymen
The electricians re-routed the feeder for the PA Trailer Complex, as per contract drawings E108 & E211.

PACC 101 - Security Personnel and equipment as Required (Night Shift)
(2) Security Escorts - 8 Hours each (Premium)
Two (2) Security Escorts were used for SM Electric in the North Sub-station.

Note 1: Joe Ballance of the EWR Electric Shop locked-out/tagged-out the PA Trailer circuit.
Note 2: Two (2) Electricians from the EWR Electric Shop responded to Building 74, concerning a de-energized communication port, after the shutdown.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: 7:00 AM - 3:30 PM
Shift 2: 8:00 PM - 4:30 AM
Date: 4/2/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (7) Journeymen (2) Apprentices

Continued the installation of bus duct and conduits in the North Generator Room, as per contract drawing E107 and PACC #115.

The Electricians also continued the installation of bus duct in the South Switchgear Room, as per contract drawing E120.

PACC 101 - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

Note: The EWR Electric Shop said that they would lock-out Switchgear NB this morning, so that SM Electric could begin removal of Switchboard B2. They waited all day. The Electric Shop was unable to come and lock-out the switchgear.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 4/5/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (7) Journeymen (2) Apprentices

Continued the installation of bus duct and conduits in the North Generator Room, as per contract drawing E107 and PACC #115.

The Electricians began dismantling Switchboard B2, in the North Switchgear Room, as per contract drawing E109.

PACC 101 - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.

Note: The EWR Electric Shop locked-out Switchgear NB.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 4/6/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: *Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation*

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (7) Journeymen (2) Apprentices

Continued the installation of bus duct and conduits in the North Generator Room, as per contract drawing E107 and PACC #115.

The Electricians continued dismantling Switchboard B2, in the North Switchgear Room, as per contract drawing E109.

The Electricians resumed the installation of bus duct in the South Switchgear Room, as per contract drawing E120.

NOTE: A Technician from North Central Electric tested the bus sections of Switchgear SA and trip tested all circuit breakers, as per specification 16335-3.04.
See attached Controlled Inspection Report.

PACC 101 - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 4/7/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (7) Journeymen (2) Apprentices

Continued the installation of bus duct and conduits in the North Generator Room, as per contract drawing E107 and PACC #115.

The Electricians continued dismantling Switchboard B2, in the North Switchgear Room, as per contract drawing E109.

The Electricians continued the installation of bus duct in the South Switchgear Room, as per contract drawing E120.

PACC 101 - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each
One (1) Security Escort was used for SM Electric in the North Sub-station.
One (1) Security Escort was used for SM Electric in the North Generator Building.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 4/8/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Foreman (7) Journeymen (2) Apprentices

Continued the installation of bus duct and conduits in the North Generator Room, as per contract drawing E107 and PACC #115.

The Electricians completed dismantling Switchboard B2 and associated conduits, in the North Switchgear Room, as per contract drawing E109.

The Electricians mounted the enclosure for the new Panel DP-A, outside of the North Switchgear Room, as per PACC 79.

The Electricians continued the installation of bus duct in the South Switchgear Room, as per contract drawing E120.

PACC 101 - Security Personnel and equipment as Required

(2) Security Escorts - 8 Hours each

One (1) Security Escort was used for SM Electric in the North Sub-station.

One (1) Security Escort was used for SM Electric in the North Generator Building.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 4/9/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Sunday night - Monday morning)

PACC 107 - Temporary Power/Lighting for Shutdowns not Covered Under Contract
(1) General Foreman - 7 Hours (O.T.) (1) Journeyman - 7 Hours (O.T.)
(1) Electrical Foreman - 7 Hours (3) Journeymen - 7 Hours each
Tonight's electrical shutdown of Switchboard T-S and Switchboard A1 was cancelled, due to an omission on the permit request. This resulted in an extra to the contractor because the omission was not their fault. The contractor will have to come an additional night to complete the work. The contractor had installed temporary lighting/power for the shutdown. All items were removed. The contractor performed general clean-up of the area.

PACC 101 - Security Personnel and equipment as Required (Sunday night - Monday morning)
(8) Security Escorts - 4 Hours each
The security guards began their shift at 9:00 PM. The electrical shutdown was cancelled at 11:30 PM.

Sub-Contractor - SM Electric (Monday dayshift)
(1) General Foreman (3) Journeymen (1) Apprentice
Continued the installation of bus duct and conduits in the North Generator Room, as per contract drawing E107 and PACC #115.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: Sun 9:00 PM - 4:00 AM
Shift 2: Mon 7:00 AM - 3:00 PM
Date: 4/12/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Thursday night - Friday morning)
(1) Electrical Foreman (3) Journeymen
The electricians set-up/removed temporary lighting/power throughout the B3 Satellite (Ops LeveL), airline offices, Virgin Atlantic B3 Connector office, B3 courtyard, outside of door #12 Mid Level and Terminal B Parking Lot for the PSE&G shutdown..
The electricians removed the existing meter wiring for Switchgear NA and removed cables from the existing pull box behind the 4,000 ATS.

Note: PSE&G removed the 5,000A disaster fuses from the Switchgear NB stab.

PACC 101 - Security Personnel and equipment as Required (Thursday night - Friday morning)
(10) Security Escorts - 8 Hours each
The security escorts were used for the following activities:
Firewatches for the areas that are affected by the PSE&G shutdown and as escort for SM Electric.

Sub-Contractor - SM Electric (Friday dayshift)
(1) General Foreman (4) Journeymen (2) Apprentices
Continued the installation of bus duct and conduits in the North Generator Room, as per contract drawing E107 and PACC #115.
They also removed the temporary lighting/power that was set-up for the PSE&G shutdown.

Sub-Contractor - Venture Electric (Friday dayshift)
(2) Controls Technicians
The technicians worked on the integration of AHUs 5-9 with the BMS system as per contract drawing M508.

PACC 101 - Security Personnel and equipment as Required (Friday dayshift)
(3) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for SM Electric in the North Sub-station & generator building.
One (1) Security Escort was used for Venture Electric in the Delta baggage area.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: Thur 9:00 PM - 4:00 AM
Shift 2: Friday 7:00 AM - 3:00 PM
Date: 4/16/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Tuesday night - Wednesday morning)
(1) Electrical Foreman (3) Journeymen
The electricians continued circuit switch-overs in the Switchboard A1 pit, as per contract drawing E116.

Note 1: Peter Parfinik (EWR Electric Shop) performed lock-out/tag-outs of Switchboards A1 & T-S.

PACC 107 - Temporary Power/Lighting for Shutdowns not Covered Under Contract
(1) Electrical Foreman - 1 Hour (3) Journeymen - 1 Hour each
Tonight's electrical shutdown of Switchboard T-S and Switchboard A1 was delayed for an hour, due to late flight activity. This delay is an extra because it is not covered under contract.

PACC 101 - Security Personnel and equipment as Required (Tuesday night - Wednesday morning)
(4) Security Escorts - 8 Hours each
The escorts were used for the following activities:
Firewatches for the B1 Conn. Deluge System, B1 Departures Level & B2 Satellite/Sterile Corridor.
Airside escorts for SM Electric to set-up and remove temporary lighting and power.

Sub-Contractor - SM Electric (Wednesday dayshift)
(1) General Foreman (4) Journeymen (2) Apprentices
The electricians continued the removal of existing Switchboard B2, as per contract drawing E211.

PACC 101 - Security Personnel and equipment as Required (Wednesday dayshift)
(2) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for SM Electric in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: Tue 9:00 PM - 4:00 AM
Shift 2: Wednesday 7:00 AM - 3:00 PM
Date: 4/21/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Wednesday night - Thursday morning)
(1) Electrical Foreman (3) Journeymen
The electricians continued circuit switch-overs in the Switchboard A1 pit, as per contract drawing E116.

Note 1: Peter Parfinik (EWR Electric Shop) performed lock-out/tag-outs of Switchboards A1 & T-S.

PACC 107 - Temporary Power/Lighting for Shutdowns not Covered Under Contract
(1) Electrical Foreman - 1 Hour (3) Journeymen - 1 Hour each
Tonight's electrical shutdown of Switchboard T-S and Switchboard A1 was delayed for an hour, due to late flight activity. This delay is an extra because it is not covered under contract.

PACC 101 - Security Personnel and equipment as Required (Wednesday night - Thursday morning)
(4) Security Escorts - 8 Hours each
The escorts were used for the following activities:
Firewatches for the B1 Conn. Deluge System, B1 Departures Level & B2 Satellite/Sterile Corridor.
Airside escorts for SM Electric to set-up and remove temporary lighting and power.

Sub-Contractor - SM Electric (Thursday dayshift)
(1) General Foreman (4) Journeymen (2) Apprentices
The electricians completed the removal of existing Switchboard B2, as per contract drawing E211.

PACC 101 - Security Personnel and equipment as Required (Thursday dayshift)
(2) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for SM Electric in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 1: Wed 9:00 PM - 4:00 AM
Shift 2: Thursday 7:00 AM - 3:00 PM
Date: 4/22/2010

Signed: Daniel Lochard
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Tuesday night - Wednesday morning)
(1) Electrical Foreman (3) Journeymen
The electricians set-up/removed temporary lighting/power throughout the B1 Satellite (Ops LeveL), B2 Satellite (Ops Level airline offices), B2 Satellite Sterile Corridor, Northwest Airlines Departures Level ticket counter communications rack, Terminal B Parking lot and B1 Courtyard.
Once all temporary lighting/power was in place, they continued sorting cables in the Switchboard A1 pit and performed the first circuit switch-over from Switchboard T-S to Switchboard A1, as per contract drawing E116.
Note 1: Tom LaMarca (EWR Electric Shop) performed lock-out/tag-outs of Switchboards A1 & T-S.
Note 2: PAPD performed traffic duty at the B2 crosswalk because traffic lights were affected.

PACC 107 - Temporary Power/Lighting for Shutdowns not Covered Under Contract
(1) Electrical Foreman - 1 Hour (3) Journeymen - 1 Hour each
Tonight's electrical shutdown of Switchboard T-S and Switchboard A1 was delayed for an hour, due to late flight activity. This delay is an extra because it is not covered under contract.

PACC 101 - Security Personnel and equipment as Required (Tuesday night - Wednesday morning)
(9) Security Escorts - 8 Hours each
The security escorts were used for the following activities:
Firewatches for the B1 Connector Deluge System, B1 Concourse and B1 Departures Level.
Firewatch for the B2 Satellite and Sterile Corridor
Airside escorts for SM Electric to set-up and remove temporary lighting and power.
Landside escort to assist in passenger direction outside of B1 Lobby, Courtyard & Mid Level.

Sub-Contractor - SM Electric (Wednesday dayshift)
(1) General Foreman (4) Journeymen (2) Apprentices
Continued the installation of bus duct and conduits in the North Generator Room, as per contract drawing E107 and PACC #115.
Note: Switchgear SB was delivered today. I sent an e-mail concerning the damages and bus discoloration.

PACC 101 - Security Personnel and equipment as Required (Wednesday dayshift)
(3) Security Escorts - 8 Hours each
Three (3) Security Escorts were used for SM Electric in the North Sub-station & generator building.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift 1: Tue 9:00 PM - 4:00 AM
Shift 2: Wed 7:00 AM - 3:00 PM
Date: 4/14/2010

Signed: Daniel Lochard

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Wednesday night - Thursday morning)
(1) Electrical Foreman (3) Journeymen
The electricians set-up/removed temporary lighting/power throughout the B1 Satellite (Ops LeveL), B2 Satellite (Ops Level airline offices), Northwest Airlines Departures Level ticket counter comm. rack. Once all temporary lighting/power was in place, they continued sorting cables in the Switchboard A1 pit and performed the 2nd circuit switch-over from Switchboard T-S to Switchboard A1, as per contract drawing E116.

Note: Tom LaMarca (EWR Electric Shop) performed lock-out/tag-outs of Switchboards A1 & T-S.

PACC 107 - Temporary Power/Lighting for Shutdowns not Covered Under Contract
(1) Electrical Foreman - 1 Hour (3) Journeymen - 1 Hour each
Tonight's electrical shutdown of Switchboard T-S and Switchboard A1 was delayed for an hour, due to late flight activity. This delay is an extra because it is not covered under contract.

PACC 101 - Security Personnel and equipment as Required (Wednesday night - Thursday morning)
(4) Security Escorts - 8 Hours each
The security escorts were used for the following activities:
Firewatches for the B1 Connector Deluge System, B1 Concourse and B1 Departures Level.
Airside escorts for SM Electric to set-up and remove temporary lighting and power.

Sub-Contractor - SM Electric (Thursday dayshift)
(1) General Foreman (4) Journeymen (2) Apprentices
Continued the installation of bus duct and conduits in the North Generator Room, as per contract drawing E107 and PACC #115.

PACC 101 - Security Personnel and equipment as Required (Thursday dayshift)
(2) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for SM Electric in the North Sub-station & generator building.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: Wed 9:00 PM - 4:00 AM
Shift 2: Thursday 7:00 AM - 3:00 PM
Date: 4/15/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric (Thursday night - Friday morning)
PACC 73 - PSE&G Totalized Meters
(1) Electrical Foreman - 7 Hours (3) Journeymen - 7 Hours each
The electricians mounted test switches and meter pan for the Switchgear NA PSE&G totalized meter. They also installed the 2" RGS conduit as per the PSE&G layout that was submitted.

Note 1: There was no shutdown in the South Sub-station, due to a Delta Charter flight.

PACC 101 - Security Personnel and equipment as Required (Thursday night - Friday morning)
(4) Security Escorts - 8 Hours each
The escorts were used for SM Electric in the North Sub-station.

Sub-Contractor - SM Electric (Friday dayshift)
(1) General Foreman (4) Journeymen (2) Apprentices
The electricians began the removal of existing Switchgear NB, as per contract drawing E211.

PACC 101 - Security Personnel and equipment as Required (Friday dayshift)
(2) Security Escorts - 8 Hours each
Two (2) Security Escorts were used for SM Electric in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift 1: Thur 9:00 PM - 4:00 AM
Shift 2: Friday 7:00 AM - 3:00 PM
Date: 4/23/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Electrical Foreman (7) Journeymen (2) Apprentices

The electricians accepted a delivery of 500 MCM XHHW-2 cable and began pulling the cable for the 300 KVA transformer feed, as per the directive in PACC #79.

They continued dismantling existing Switchgear NB, as per contract drawing E 211.

They began core drilling for conduit locations in the footprint for Switchboard B2, as per contract drawing E202.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

Three (3) Security Escorts were used for SM Electric in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:00 PM

Date: 4/26/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Electrical Foreman (7) Journeymen (2) Apprentices

The electricians continued pulling 500 MCM XHHW-2 cable from the 300 KVA transformer to the new Panel DP-A, as per the directive in PACC #79.

They continued dismantling existing Switchgear NB, as per contract drawing E 211.

They continued core drilling in the footprint of Switchboard B2, as per contract drawing E202.

PACC 101 - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each

Four (4) Security Escorts were used for SM Electric in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:00 PM

Date: 4/27/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Electrical Foreman (7) Journeymen (2) Apprentices

The electricians meggered the 500 MCM XHHW-2 cable from the 300 KVA transformer to the new Panel DP-A, as per the directive in PACC #79. See attached Controlled Inspection Report.
They continued dismantling existing Switchgear NB, as per contract drawing E 211.
They continued core drilling in the footprint of Switchboard B2, as per contract drawing E202.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each
Three (3) Security Escorts were used for SM Electric in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:00 PM
Date: 4/28/2010
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Electrical Foreman (7) Journeymen (2) Apprentices

The electricians made terminations for the 300 KVA transformer and panel DP-A, as per the directive in PACC #79.

They completed dismantling/removing existing Switchgear NB, as per contract drawing E 211.

They continued core drilling in the footprint of Switchboard B2, as per contract drawing E202.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

Three (3) Security Escorts were used for SM Electric in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:00 PM

Date: 4/29/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) General Foreman (1) Electrical Foreman (7) Journeymen (1) Apprentice

The electricians set 3 sections of Switchboard B2 and began bolting them, as per contract drawing E212. They set the first section of Switchgear NB in the sub-station, as per contract drawing E212.

PACC 101 - Security Personnel and equipment as Required

(3) Security Escorts - 8 Hours each

Three (3) Security Escorts were used for SM Electric in the North Sub-station.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:00 PM

Date: 4/30/2010

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

General Contractor - VRH Construction Corp

(1) Project Manager (1) Omntec Technician

The VRH Project Manager supervised all activities.

The Omntec Technician demonstrated the operattion of the North Generator Fuel Monitoring system.

The demonstration included calibration and test of the following devices:

Water level alarm

Fuel high level alarm

Fuel leak detection

Fuel tank gage sensor readings

Note: The EWR Electric Shop Supervisors were in attendance for the demonstration.

See attached sign-in sheet and Controlled Inspection Report.

Sub-Contractor - SM Electric

(1) Foreman (2) Journeymen

The electricians returned to the site today and made preparations for tonight's elecrical shutdowns and tests.

They received a delivery of a manlift to work in the temporary generator pull box.

The electricians demonstrated the start-up of the North Generator and fuel transfer, from the main fuel tank to the day tank.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM

Date: 10/15/2012

Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) Foreman (2) Journeymen (1) ASCO Technician

The electricians disconnected Panel DP-E from the existing ATSBIS-E1.
They pulled cable and connected Panel DP-E to the Life Safety ATS, as per contract drawing E-212.
The ASCO Technician performed a start-up of ATS-NA.
The start-up/commissioning including the stting of all safety parameters and settings in coordination with the North Generator.

Note: The EWR Electric Shop Supervisors (Herman Ret and Joe Balance) were in attendance for the demonstration. See attached ASCO report and Controlled Inspection Report.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escort - 8 Hours each
Two (2) Security Escorts were used for SM Electric and ASCO, in the North Sub-station.
Two (2) Security Escorts were used as 'roaming security guards.'

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 1:00 AM - 8:30 AM
Date: 10/16/2012
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) Foreman (2) Journeymen (1) Kohler Technician

The electricians cut the top of the security fence and disconnected the temporary north generator.
They spliced the parralle circuits from the Life Safety ATS to the 500A CB in Switchboard EMDS-North,.
as per contract drawing E-212.
The Kohler Technician performed a start-up of both Life Safety ATSs, in the Mini ATS Room.
The start-up/commissioning included the setting of all safety parameters in coordination with the North Generator. A start-up of the North Generator was also performed.

Notes:

1 The EWR Electric Shop Supervisor (Joe Balance) was in attendance for the start-up/commisioning. See attached Kohler start-up reports and Controlled Inspection Report.
2 The ASCO technician cancelled the start-up/commissioning of ATS-NB.
3 Ken Hicks made arrangements to have Raytheon remove the security sensors before SM Electeric cut the fence. Raytheon and the Facility will return at 9:00 AM to re-install the system.

Net Cost 21A - Security Personnel and equipment as Required

(4) Security Escorts - 8 Hours each
A security escort was placed by the fence at 2:00 PM, before Raytheon removed the sensors.
A security escort will remain at the fence location, until Raytheon returns at approximately 9:00 AM.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 8:00 PM - 4:30 AM
Date: 10/16/2012
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric

(1) Foreman (1) ASCO Technician

The electrician assisted the ASCIO technician in commissioning ATS-NB, in the North Sub-Station.
The start-up/commissioning included the setting of all safety parameters in coordination with the North

Notes:

1 The EWR Electric Shop Supervisor (Tom LaMarca) was in attendance for the start-up/commisioning. See attached ASCO start-up reports and Controlled Inspection Report.

2 The ASCO technician cancelled the start-up/commissioning of ATS-NB.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 1:00 AM - 4:30 AM
Date: 10/18/2012
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

Sub-Contractor - SM Electric
Not present at today's Partial Final Inspection.

A Partial Final Inspectionm was held today for the North Sub-Station and North Generator.
A punchlist was generated.
See attached Controlled Inspection Report, Special Inspections Checklist, punchlist and attendance sheet.

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Shift: 7:00 AM - 3:30 PM
Date: 12/11/2012
Counter Signed:

Signed: Daniel Lochard

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

PA 327
11-87

THE PORT AUTHORITY OF NY & NJ

DAILY NARRATIVE

Contractor: VRH Construction **Contract No.** EWR 264.003

Location: Terminal B Modernization Program Lower Level Expansion & B1 Vertical Circulation

General Contractor - VRH Construction Corp
(1) Labor Foreman
The Labor Foreman performed firestopping of walls in the following locations:
North Sub-Station
North Switchgear Room
North Generator Room
Mini ATS room

See attached Controlled Inspection Report.

Sub-Contractor - SM Electric
No activity

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/tests described above.

Signed: Daniel Lochard

Shift: 7:00 AM - 3:30 PM
Date: 1/9/2013
Counter Signed:

USE FORM 316 TO NOTE LABOR, MATERIAL OR EQUIPMENT USAGE

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation



Date of Meeting: September 16, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
D. Lochard	PA Engineering CMD	A. Leichert	VRH Construction
N. Alkhatib	PA Engineering CMD	G. Reuter	VRH Construction
S. Ahmed	PA Engineering CMD		
J. Melendez	PA Engineering CMD		
S. Berty	PA Engineering CMD		
C. Colon	PA Engineering CMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements**

- Schedule Update – VRH submitted a Schedule Update, which included the following completion dates.

  B1 Lobby – Work in this area continues, estimated completion date 11/7/08; GFRG pushed out completion date.

  Baggage Claim Area – Work in this area continues, estimated completion date of 12/17/08.

  East Ticketing Area – Work in this area continues, estimated completion date of 11/12/08.

  Service Elevator – Work continues, estimated completion date of 10/22/08.

- BHS Schedule
  Action: VRH to submit schedule for BHS.

- Switchgear Delivery/Installation Schedule
  Action: VRH to supply dates.

- 2-week look-ahead (see attached)
  - B1 Lobby
    - GFRG Detail
      Action: VRH to supply delivery date.
    - Partitions
      Action: VRH to mark out the location of the partitions on the upper level ASAP.
    - Escalator
      Action: VRH has scheduled the escalator startup for 9/18.
    - Foot Rail
      Action: VRH noted a 9/26 delivery date for interior rail, exterior rail is on-site and scheduled for install the week of 9/22.
    - Glass Guardrail System
      Action: VRH to supply delivery date for glass, stainless steel.
    - Precast Terrazzo Treads
      Action: VRH noted a 10/9 delivery date.
    - Stainless Steel Handrails
      Action: VRH noted a 9/26 delivery date.
    - 3x3 Light Fixtures
      Action: VRH noted an eight week delivery time for samples.
  - B2 Lobby – HVAC piping across elevator lobby, Punchlist
  - Mid Level
    - Expansion Joint
      Action: REO to schedule partial final inspection upon completion.
    - B1 Courtyard – Striping
      Action: VRH to schedule work.
  - Service Elevator
    - Cab/Fixture Delivery
      Action: VRH noted a 9/22/08 delivery date.

Mark	Discussion
	○ South Substation ▪ Testing/Commissioning for Temporary Gear, MDP's **Action: Testing/commissioning are complete, VRH to submit report.** ○ East Ticketing ▪ Return Air Duct **Action: VRH to supply sketch.** ○ South End ▪ Unit AC-2 **Action: REO to provide location.** ▪ Concrete Mock-up **Action: VRH to supply by 9/19.** ○ Bag Claim Hall ▪ BHS/Claim Devices **Action: VRH noted rollers for IB2, IB3 and IB4 have not arrived; VRH to supply date.** ▪ Sprinklers **Action: VRH noted they would be ready to energize the sprinklers on 9/23, REO to schedule.** ○ Genco ▪ Stairs & Handrails **Action: VRH to supply delivery date.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ O&M Manuals – Escalator, Service Elevator, Vestibule Sliding Doors **Action: VRH to contact subcontractors and supply date.** ▪ Glass Guardrail – Structural Calculations **Action: VRH to follow up with subcontractor.** ▪ Reveal Schedule – Metal Plank Ceiling **Action: PA Arch to return with comments.** ▪ South Generator Fence **Action: Design to review and return.** ▪ Service Elevator Machine Room **Action: PA Arch to address fire rating of D-Line Wall.** ▪ BHS **Action: VRH to provide test procedures, O&M Manuals.**
3	**Requests for Information** ▪ Seven (7) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16/07
174	**Existing Bldg. Expansion Joint**	REO	2/28
237	**Smoke Detectors in Elevator Pits**	URS	8/6
244	**Conveyor Support**	PA Arch	8/18
246	**Receptacle/Data Outlets**	URS	8/20
248	**Location of Dampers**	URS	8/29
251	**Construction of Partitions**	PA Arch	9/19

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction

Mark	Discussion

Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.

Pending Approval:

J. Supor & Son Trucking	

5 Field Work/Progress

- Back Offices of Claim Hall
  Action: REO has notified VRH this area will be fit-out to accommodate Delta/Northwest. Design/PMD to supply drawings.
- Temporary Gear in North Substation
  Action: VRH to provide schedule.
- Sprinkler Head Locations @ B1
  Action: Design to provide layout.
- North Generator Bus Duct
  Action: VRH to schedule with SM Electric.
- 1 ½" Drain Line
  Action: PA to investigate.
- Temporary Power for Carousel
  Action: PA to address.

6 Issues

- None were noted.

7 Security Requirements

- Utility Mark-Outs
  Action: VRH to ensure mark-outs have been requested for applicable work.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.

- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets – No problems were noted.
- Operation Safety Issues – No problems were noted.

8 Next Meeting

- Tuesday, September 30th at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: September 24, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: September 9, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
D. Lochard	PA Engineering CMD	A. Leichert	VRH Construction
N. Alkhatib	PA Engineering CMD	G. Reuter	VRH Construction
S. Ahmed	PA Engineering CMD		
S. Sienkiewicz	PA Arch		
C. Johnson	PA PMD		
C. Podesta	PA Landside Ops.		
C. Perez	PA Ops.		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Schedule Update – VRH submitted a Schedule Update which included the following completion dates. B1 Lobby – Work in this area continues, estimated completion date 11/7/08; GFRG pushed out completion date. Baggage Claim Area – Work in this area continues, estimated completion date of 12/17/08. East Ticketing Area – Work in this area continues, estimated completion date of 11/12/08. Service Elevator – Work continues, estimated completion date of 10/22/08. ▪ BHS Schedule **Action: VRH to submit schedule this week for BHS.** ▪ Switchgear Delivery/Installation Schedule **Action: VRH to supply dates.** ▪ 2-week look-ahead (see attached) o B2 Lobby – HVAC piping across elevator lobby, Punchlist o Bag Claim Hall – BHS/Claim Devices ▪ **Action: VRH noted rollers for IB2, IB3 and IB4 have not arrived; VRH to supply date.** o B1 Lobby ▪ Glass Guardrail System • **Action: VRH to supply delivery date for glass, stainless steel.** ▪ Precast Terrazzo Treads • **Action: VRH to supply delivery date.** ▪ Stainless Steel Handrails • **Action: VRH to supply delivery date.** ▪ 3x3 Light Fixtures • **Action: VRH noted an eight week delivery time for samples.** o Service Elevator ▪ Cab/Fixture Delivery • **Action: VRH noted a 9/22/08 delivery date.** o South Substation ▪ Testing/Commissioning for Temporary Gear, MDP's • **Action: VRH to submit report.** o Mid-Level ▪ B1 Courtyard – Striping **Action: VRH to schedule work.**

Mark	Discussion
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ O&M Manuals – Escalator, Service Elevator, Vestibule Sliding Doors **Action: VRH to contact subcontractors and supply date.** ▪ Glass Guardrail – Structural Calculations **Action: VRH to follow up with subcontractor.** ▪ Reveal Schedule – Metal Plank Ceiling **Action: PA Arch to return with comments.** ▪ South Generator Fence **Action: Design to review and return.** ▪ GFRG Detail **Action: PA Arch to forward detail around escalator opening to VRH.** ▪ Service Elevator Machine Room **Action: PA Arch to address fire rating of D-Line Wall.** ▪ BHS **Action: VRH to provide test procedures, O&M Manuals.**
3	**Requests for Information** ▪ Seven (7) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
174	**Existing Bldg. Expansion Joint**	REO	2/28
237	**Smoke Detectors in Elevator Pits**	URS	8/6
244	**Conveyor Support**	PA Arch	8/18
246	**Receptacle/Data Outlets**	URS	8/20
247	**Installation of Cables**	REO	8/21
248	**Location of Dampers**	URS	8/29

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.

Pending Approval:

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
5	**Field Work/Progress** ▪ Back Offices of Claim Hall **Action: REO has notified VRH this area will be fit-out to accommodate Delta/Northwest. Design/PMD to supply drawings.** ▪ Temporary Gear in North Substation **Action: VRH to provide schedule.** ▪ **Sprinkler Head Locations @ B1** Action: Design to provide layout. ▪ **North Generator Bus Duct** Action: VRH to schedule with SM Electric. ▪ 1 ½" Drain Line **Action: PA to investigate.**
6	**Issues** ▪ None were noted.
7	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH to ensure mark-outs have been requested for applicable work.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.**
	▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, September 16th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: September 12, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: September 9, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
D. Lochard	PA Engineering CMD	A. Leichert	VRH Construction
N. Alkhatib	PA Engineering CMD	G. Reuter	VRH Construction
S. Ahmed	PA Engineering CMD		
S. Sienkiewicz	PA Arch		
C. Johnson	PA PMD		
C. Podesta	PA Landside Ops.		
C. Perez	PA Ops.		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Schedule Update – VRH submitted a Schedule Update which included the following completion dates. B1 Lobby – Work in this area continues, estimated completion date 11/7/08; GFRG pushed out completion date. Baggage Claim Area – Work in this area continues, estimated completion date of 12/17/08. East Ticketing Area – Work in this area continues, estimated completion date of 11/12/08. Service Elevator – Work continues, estimated completion date of 10/22/08. ▪ BHS Schedule **Action: VRH to submit schedule this week for BHS.** ▪ Switchgear Delivery/Installation Schedule **Action: VRH to supply dates.** ▪ 2-week look-ahead (see attached) o B2 Lobby – HVAC piping across elevator lobby, Punchlist o Bag Claim Hall – BHS/Claim Devices ▪ **Action: VRH noted rollers for IB2, IB3 and IB4 have not arrived; VRH to supply date.** o B1 Lobby ▪ Glass Guardrail System • **Action: VRH to supply delivery date for glass, stainless steel.** ▪ Precast Terrazzo Treads • **Action: VRH to supply delivery date.** ▪ Stainless Steel Handrails • **Action: VRH to supply delivery date.** ▪ 3x3 Light Fixtures • **Action: VRH noted an eight week delivery time for samples.** o Service Elevator ▪ Cab/Fixture Delivery • **Action: VRH noted a 9/22/08 delivery date.** o South Substation ▪ Testing/Commissioning for Temporary Gear, MDP's • **Action: VRH to submit report.** o Mid-Level ▪ B1 Courtyard – Striping **Action: VRH to schedule work.**

Mark	Discussion
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ O&M Manuals – Escalator, Service Elevator, Vestibule Sliding Doors **Action: VRH to contact subcontractors and supply date.** ▪ Glass Guardrail – Structural Calculations **Action: VRH to follow up with subcontractor.** ▪ Reveal Schedule – Metal Plank Ceiling **Action: PA Arch to return with comments.** ▪ South Generator Fence **Action: Design to review and return.** ▪ GFRG Detail **Action: PA Arch to forward detail around escalator opening to VRH.** ▪ Service Elevator Machine Room **Action: PA Arch to address fire rating of D-Line Wall.** ▪ BHS **Action: VRH to provide test procedures, O&M Manuals.**
3	**Requests for Information** ▪ Seven (7) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
174	**Existing Bldg. Expansion Joint**	REO	2/28
237	**Smoke Detectors in Elevator Pits**	URS	8/6
244	**Conveyor Support**	PA Arch	8/18
246	**Receptacle/Data Outlets**	URS	8/20
247	**Installation of Cables**	REO	8/21
248	**Location of Dampers**	URS	8/29

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.

Pending Approval:

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
5	**Field Work/Progress** ▪ Back Offices of Claim Hall **Action: REO has notified VRH this area will be fit-out to accommodate Delta/Northwest. Design/PMD to supply drawings.** ▪ Temporary Gear in North Substation **Action: VRH to provide schedule.** ▪ **Sprinkler Head Locations @ B1** Action: Design to provide layout. ▪ **North Generator Bus Duct** Action: VRH to schedule with SM Electric. ▪ 1 ½" Drain Line **Action: PA to investigate.**
6	**Issues** ▪ None were noted.
7	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH to ensure mark-outs have been requested for applicable work.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.**
	▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, September 16th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: September 12, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: August 27, 2008
Location: EWR Building 74
Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
		R. Elliot	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-eight (28) men on-site. **Action:** o **Item #1 – VRH/SM scheduled to complete this work by 8/15. REO to schedule meeting the week of 8/18 to next phase.** o **Item #2 – VRH/SM continues work.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM has halted this work.** o **Item #5 – VRH/SM scheduled to complete this work by 8/15. REO to schedule shutdown for the night of 9/4.** o **Item #6 – VRH/SM has completed this work.** o **Item #7 – VRH/SM continues work on the remaining five legs.** o **Item #8 – VRH/SM continues work.** o **Item #9 – VRH/SM continues work.** o **Item #10 – VRH/SM scheduled to complete this work by 8/15.** o **Item #11 – VRH/SM continues work.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for S. Switchgear **Action: PA Environmental has confirmed the samples of the cables were negative. Work in this area (the pits) has been put on hold until PA Environmental cleans this area of any fallen fireproofing.** ▪ Outstanding Submittals with Designers/PA **Action: URS to review and return North Generator Daytank (Submittal 15030 & 16620).** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.** **No. / Title / BIC / Date Req'd** **237 / Smoke Detectors in Elevator Pits / URS / 8/6/08** **246 / Receptacle/Data Outlets / URS / 8/20/08** **248 / Location of Dampers / URS / 8/29/08**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM was reminded that an SAR for the Rigger (J. Supor & Sons) is required.**
5	**Field Work/Progress** ▪ North Substation – Temporary Gear & Shutdown **Action:**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ **Scheduled shut-down of Switchboard A2 began this week, it will proceed for one week.** ▪ **Lexan Shield - PA noted the permanent gear shall not include Lexan Shield. The REO is in receipt of Siemens' Letter regarding its removal; SM/VRH to confirm who will remove it. SM to request a field representative from Siemens comes out to finalize the issue.** ▪ LED Lighting **Action: VRH/SM was directed to forward their submittal.** ▪ Generators **Action: VRH/SM noted the south generator is scheduled to ship mid-September. The north generator will ship without the pump package.** ▪ N4 Fixture **Action: VRH/SM to submit two mock-ups in 2-6 weeks. Upon approval the fixtures will be fabricated.** ▪ Switchgears **Action: VRH/SM noted a mid-December delivery date; REO requested factory-testing date.** ▪ South Substation **Action: VRH/SM completed the initial testing and commissioning but will have to be redone now that breakers have been repaired.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, September 10th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: September 4, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: August 13, 2008
Location: EWR Building 74
Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	K. Lovas	VRH Construction
D. Lochard	PA Engineering CMD	R. Elliot	SM Electric
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
J. Melendez	PA Engineering CMD		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-four (24) men on-site. **Action:** o **Item #1 – VRH/SM continues work. REO scheduled meeting for 8/14.** o **Item #2 – VRH/SM continues work.** o **Item #3 – This work will commence once escalator contractor vacates the room.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work on the remaining five legs.** o **Item #6 – VRH/SM continues work.** o **Item #7 – VRH/SM continues work – almost complete.** o **Item #8 – VRH/SM has completed this work.** o **Item #9 – VRH/SM continues work.** ▪ Projected Delays or Setbacks **Action: REO to address temporary power required for AHU-7. PA to address RFI #242 (steel over P-MDP) to avoid delays.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for S. Switchgear **Action: PA Environmental has confirmed the samples of the cables were negative. Work in this area (the pits) has been put on hold until PA Environmental cleans this area of any fallen fireproofing.** ▪ Outstanding Submittals with Designers/PA **Action: URS to review and return North Generator Pumps.** ▪ Submittals to be Revised/Resubmitted – **Action: None were noted.** ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM was reminded that an SAR for the Rigger is required.**

No.	Title	BIC	Date Req'd
218	Additional Fixtures	URS	7/10/08
221	Grounding of South Generator	URS	7/16/08
235	Substitute for Type N8 LED Fixture	URS	8/1/08
237	Smoke Detectors in Elevator Pits	URS	8/6/08
242	Relocation of beam for conveyor	Severud	8/12/08

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
5	**Field Work/Progress** ▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **A walk thru was held to determine the number of generators and their locations for the feeder replacements in Switchboard NA2; VRH/SM submitted layout with sequence of shutdowns. Meeting to be held 8/14 to discuss.** ▪ **Lexan Shield - PA noted the permanent gear shall not include Lexan Shield. The REO is in receipt of Siemens' Letter regarding the removal of the Lexan Shield; SM/VRH to confirm who will remove the Lexan Shield. SM to request a field representative from Siemens comes out to finalize the issue.** ▪ LED Lighting **Action: VRH/SM was directed proceed with the GE fixture as per the contract. VRH/SM noted the fixture as specified in the contract no longer exists. VRH/SM noted that their submittal for the GE fixture has been returned not approved twice. PA to address RFI 235.** ▪ Generators **Action: VRH/SM noted the south generator is scheduled to ship mid-September. The north generator will ship without the pump package.** ▪ N4 Fixture **Action: VRH/SM to submit two mock-ups in 4-8 weeks. Upon approval the fixtures will be fabricated.** ▪ Switchgears **Action: VRH/SM noted a mid-December delivery date; REO requested factory-testing date.** ▪ South Substation **Action: VRH/SM completed the initial testing and commissioning but will have to be redone now that breakers have been repaired.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, August 27th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: August 22, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: July 30, 2008
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	R. Elliot	SM Electric
D. Haines	PA Engineering CMD		
J. Melendez	PA Engineering CMD		
S. Berty	PA Engineering CMD		
C. Colon	PA Engineering CMD		
T. LaMarca	PA Electrical		
K. Dulski	PA PMD		
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-two (22) men on-site. **Action:** o **Item #1 – VRH/SM continues work. VRH/SM to submit generator layout and determine number of generator required during extended shutdowns. SM requested info on loads on panels.** o **Item #2 – VRH/SM continues work.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM completed contract work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM completed work.** o **Item #7 – VRH/SM continues work.** o **Item #8 – VRH/SM continues work.** o **Item #9 – VRH/SM continues work.** o **Item #10 – VRH/SM continues work; disconnect to motors (extra?).** o **Item #11 – North Central commissioning gear; tentatively scheduled to be complete by 8/8. REO requested schedule.** o **Item #12 – South Ductbank – cutting resumes 7/31.** o **Item #13 – North Generator supporting bus duct - VRH/SM to iron out.** ▪ Projected Delays or Setbacks **Action: REO to address temporary power required for AHU-7.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for S. Switchgear **Action: PA Environmental took samples of the cables on 7/15. PA to return results the week of 7/28.** ▪ Outstanding Submittals with Designers/PA **Action: None were noted.** ▪ Submittals to be Revised/Resubmitted – **Action: VRH to resubmit 16620-023 North Generator Day Tank.** ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
217	Location of Smoke Detectors – *VRH to resubmit	URS	*
218	Additional Fixtures	URS	7/10/08
221	Grounding of South Generator	URS	7/16/08
222	Flood Light Wattage	URS	7/16/08
223	Sets of Cables	URS	7/16/08
234	Power for Smoke Dampers DWG E509	URS	8/1/08
235	Substitute for Type N8 LED Fixture	URS	8/1/08

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM was reminded that an SAR for the Rigger is required.**
5	**Field Work/Progress** ▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **O&M Manual – URS has approved with comments.** ▪ **A walk thru was held to determine the number of generators and their locations for the feeder replacements in Switchboard NA2; VRH/SM to submit layout the week of 8/4 with sequence of shutdowns.** ▪ **Lexan Shield - PA noted the permanent gear shall not include Lexan Shield. The REO is in receipt of Siemens' Letter regarding the removal of the Lexan Shield; SM/VRH to confirm who will remove the Lexan Shield. SM to request a field representative from Siemens come out to finalize the issue.** ▪ LED Lighting **Action: VRH/SM was directed proceed with the GE fixture as per the contract. VRH/SM noted a possible problem with the fixture. VRH/SM noted that their submittal for the GE fixture has been returned not approved twice. PA to address RFI 235.** ▪ Generators **Action: VRH/SM noted one of the two generators has arrived and the other is scheduled to arrive in one month.** ▪ N4 Fixture **Action: VRH/SM to submit two mock-ups in 4-8 weeks. Upon approval the fixtures will be fabricated.** ▪ Switchgears **Action: VRH/SM noted a mid-December delivery date; REO requested factory-testing date.** ▪ South Substation **Action: VRH/SM noted the testing and commissioning are in progress.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.** ▪ South B2 Lobby **Action: REO requested VRH/SM coordinate the install of black iron and junction boxes to ensure junction boxes are installed as per code.**
7	**Next Meeting** ▪ Wednesday, August 13th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: August 6, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: July 16, 2008
Location: EWR Building 74
Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	E. Winkler	VRH Construction
T. LaMarca	PA Electrical	D. Sapanara	SM Electric
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-two (22) men on-site. **Action:** o **Item #1 – VRH/SM awaiting approval of shutdown schedule. VRH/SM to provide sketch.** o **Item #2 – VRH/SM continues work.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM continues work.** o **Item #7 – VRH/SM completed this work 7/15.** o **Item #8 – VRH/SM completed this work 7/15.** o **Item #9 – VRH/SM continues work.** o **Item #10 – VRH/SM continues work.** o **Item #11 – VRH/SM continues work.** o **Item #12 – VRH/SM continues work.** o **Item #13 – VRH/SM's work is on hold pending generator slab redesign. URS requested VRH/SM supply info regarding fuel tank location in generator to insure fuel tank is not located on pile cap.** o **Item #14 – VRH/SM continues work.** ▪ Projected Delays or Setbacks **Action: REO to address temporary power required for AHU-7.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: PA Environmental took samples of the cables on 7/15. PA to return results of test.** ▪ Outstanding Submittals with Designers/PA **Action: PA/URS to return (overdue) submittal 16620-023 North Generator Day Tank.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
217	Location of Smoke Detectors	URS	7/3/08
218	Additional Fixtures	URS	7/10/08
219	Light Fixture	URS	7/10/08
221	Grounding of South Generator	URS	7/16/08
222	Flood Light Wattage	URS	7/16/08
223	Sets of Cables	URS	7/16/08

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM was reminded that an SAR for the Rigger is required.**
5	**Field Work/Progress** ▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **O&M Manual – URS has approved with comments.** ▪ **A walk thru was held to determine the number of generators and their locations for the feeder replacements in Switchboard NA2; VRH/SM to submit layout.** ▪ **Lexan Shield - PA noted the permanent gear shall not include Lexan Shield. The REO is in receipt of Siemens' Letter regarding the removal of the Lexan Shield; SM/VRH to confirm who will remove the Lexan Shield.** ▪ LED Lighting **Action: VRH/SM was directed to cancel the LED purchase order that was placed with Magni Flood and proceed with the GE fixture, as per the contract. VRH/SM noted that the original submittal for the GE fixture was not approved; lighting consultant to review. VRH/SM noted a possible problem with the fixture.** ▪ Generator **Action: VRH/SM noted the shipment date for the generator, originally scheduled for mid-July, is being held off to prevent the need for storage.** ▪ N4 Fixture **Action: VRH/SM to submit two mock-ups. Upon approval the fixtures will be fabricated.** ▪ Switchgear **Action: VRH/SM noted a mid-December delivery date; REO requested factory-testing date.** ▪ South Substation **Action: VRH/SM to supply date for testing of panels.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, July 30th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: July 25, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: July 8, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	L. Ricketts	VRH Construction
D. Lochard	PA Engineering CMD	A. Leichert	VRH Construction
N. Alkhatib	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
C. Colon	PA Engineering CMD		
L. Flynt	PA Engineering CMD		
S. Berty	PA Engineering CMD		
S. Sienkiewicz	PA Arch		
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule B2 Lobby – The following work is remains to be performed – two (2) pcs. decorative glass, 3x3 bathroom diffusers and floor mats. **Action: VRH to follow up on delivery date for N4 fixtures.** B1 Lobby – Work in this area continues – ellipse framing, setting light fixtures and sprinkler heads and installation of GFRG and miscellaneous steel. **Action: Escalator delivery scheduled for 7/10.** Baggage Claim Area – Work in this area continues – electrical rough-in, plastering, column covers installation and fireproofing patching. **Action: Baggage Claim Devices scheduled for delivery by 7/11. Above ceiling inspection (partial) scheduled for 7/10.** South End – Work in this area continues – Setting electrical equipment, install of B2 Service Elevator Platform and hydraulic lines and fit-out of Rooms 145 and 146. MEP Trades – Work continues – N/S & E/W electrical distribution, IB1 installation across street, relocation of IB4 ROW, SF-1 and sprinkler heads in metal pan. Steel Erection – RCC not on site for work at A-Line ▪ Long Lead Items GFRG **Action: Delivery expected by 7/10.** Service Elevator Cabs/Fixtures **Action: Delivery expected by 8/18.** Overhead Doors @ A-Line **Action: Scheduled to arrive 7/18.** Claim Devices **Action: Expected 7/7.** South Generator **Action: Expected mid-July** Deco Glass (B2 Lobby) **Action: VRH to follow up on two missing pieces.** Curved Diffusers **Action: Expected week of 7/14.** 2x2 Diffusers **Action: Wrong diffusers were delivered VRH to follow up on new delivery date.** N4 Fixtures **Action: Nelson shipping coffer to Winona this week two (2) fixtures. VRH to follow up.** ▪ Submittal Log **Action: VRH to revise and submit weekly.**

Mark	Discussion
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Glass Rail System **Action: PA to return AAC– overdue.** ▪ Escalator **Action: VRH to resubmit O&M Manuals – overdue.** ▪ Passenger Elevator Fixtures **Action: PA/VTX to return – overdue.** Enclosure **Action: VRH/TK to resubmit.** ▪ LED Fixtures **Action: VRH to transmit submittal for standard GE Fixture by 7/14.** ▪ Overhead Doors **Action: PA review outstanding submittal requirements.** ▪ Generator Fence **Action: VRH to submit by end of next week.** ▪ Stainless Steel Bag Drop Enclosure **Action: VRH to submit in approximately three weeks.** ▪ Elevator Enclosure **Action: PA to review contract requirements @ upper levels.** ▪ Ductwork **Action: PA/URS to review and return - overdue.** ▪ Vestibule Mullin **Action: VRH to follow up.** ▪ North Generator Fuel Oil Transfer Pump & Fuel Oil Day Tank **Action: PA/URS to review and return - overdue.**
3	**Requests for Information** ▪ Seven (7) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
174	**Existing Bldg. Expansion Joint**	REO	2/28
175	**Shop Dwgs. of Concrete Islands**	REO	2/20
181	**MCP Locations**	PA-PMD	3/5
217	**Location of smoke detectors**	URS	7/3
218	**Additional Fixtures**	URS	7/10
219	**Light Fixture**	URS	7/10

Mark	Discussion
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons / Artisan, Inc. McCann Acoustics / Monmouth Controls & Instrument Co. SM Electric / Railroad Construction Co. Carol Hardy Mechanical / RISA Management Corp. Josloff Industries, LLC / American Architectural, Inc. D. Magnan & Co. / Moretrench American Corporation Kone, Inc. / PAPP Iron Works, Inc. Mazzocchi Wrecking, Inc. (Demo Only) / Guardian Fence Co, Inc. Schnell Contracting Services / Northeast Sheet Metal Works Able Rolling Steel Door, Inc. / Garden State Engineering Zabransky Mechanical Corp. / Alpha Steel Construction Signs & Decals Corp. / Amanda Contracting, Inc. PAR Environmental Corp. / A. Liss & Co, Inc. Pompton Painting Co. / ThyssenKrupp Elevator Equipment Erectors, Inc. / MCS Electrical Contracting Mazzocchi Wrecking, Inc. (Asbestos) / MetComm LLC D-Star Waterproofing / Building Systems & Services AFA Protective Systems / Fine Painting FJC Security Services / Berto Construction Metro Insulation / Active Tank & Environmental Services XLE Metals, Inc. / S&J Electrical Contracting North Central Electric / New Vision Enterprise, Inc. United Drilling / Artisan Tile & Marble New York Gypsum Floors Pending Approval: ANS Consultants, Inc.
5	**Field Work/Progress** ▪ 2-Week Look Ahead – VRH submitted for review (see attached).
6	**Issues** ▪ None were noted.
7	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH to ensure mark-outs have been requested for applicable work.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.**
	▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, July 22nd at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: July 17, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: July 2, 2008
Location: EWR Building 74
Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
E. Williams	URS	D. Sapanara	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-six (26) men on-site. **Action:** o **Item #1 – VRH/SM awaiting shutdown schedule; layout approval.** o **Item #2 – VRH/SM continues work.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM continues work; steel has been removed.** o **Item #7 – VRH/SM awaiting shutdown schedule; shut down tentatively scheduled for Wednesday, 6/25.** o **Item #8 – VRH/SM has scheduled to start this work 7/9.** o **Item #9 – VRH/SM will be performed after collar installation.** o **Item #10 – VRH/SM continues work; REO to send written direction to place concrete pad required for ATS's.** o **Item #11 – VRH/SM continues work.** o **Item #12 –VRH/SM has stopped this work pending engineering changes to generator slab.** o **Item #13 – VRH/SM continues work.** o **Item #14 – VRH/SM continues work.** ▪ Projected Delays or Setbacks **Action: REO to address temporary power required for AHU-7.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: Testing of the cables will be performed during the first shutdown of Switchgear SB in the South Substation.** ▪ Outstanding Submittals with Designers/PA **Action: PA/URS to return (overdue) all submittals associated with Transfer Pump, N. Generator & Load Bank Transition, 3000A & 5000A Circuit and Load Bank.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM was reminded that an SAR for the Rigger is required.**

No.	Title	BIC	Date Req'd
212	Microphone Station Mounting Details	PA-Arch	6/12/08
216	Additional Pull Station	PA-Arch	6/27/08

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
5	**Field Work/Progress** ▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **O&M Manual – URS has approved with comments.** ▪ **A walk thru was held to determine the number of generators and their locations for the feeder replacements in Switchboard NA2; VRH/SM to submit layout.** ▪ **Lexan Shield - PA noted the permanent gear shall not include Lexan Shield. The REO is in receipt of Siemens' Letter regarding the removal of the Lexan Shield; SM/VRH to confirm who will remove the Lexan Shield.** ▪ 1200A Switch **Action: The REO has this work tentatively scheduled for the week of 7/7.** ▪ Public Address Wiring **Action: PA directed VRH/SM to halt the installation of conduits for speakers to Room 179.** ▪ LED Lighting **Action: VRH/SM was directed to cancel the LED purchase order that was placed with Magni Flood and proceed with the GE fixture, as per the contract. VRH/SM noted that the original submittal for the GE fixture was not approved; lighting consultant to review. VRH/SM noted a possible problem with the fixture.** ▪ Panel/Transformer Energization **Action: VRH/SM has completed this work. The REO requested that the directories be updated.** ▪ Generator **Action: VRH/SM noted the shipment date for the generator is mid-July and that there would be a cost associated with the storage.** ▪ N4 Fixture **Action: VRH/SM to submit two mock-ups. Upon approval the fixtures will be fabricated.** ▪ Switchgear **Action: VRH/SM noted a mid-December delivery date; REO requested testing date.** ▪ **Switchgear SB** **Action: A shutdown is scheduled for 6/25; REO has directed VRH/SM to procure standby generator and temporary interior lighting.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, July 16th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: July 11, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: June 24, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	L. Ricketts	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
S. Dubissette	PA Engineering CMD		
S. Berty	PA Engineering CMD		
S. Sienkiewicz	PA Arch		
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule B2 Lobby –Work in this area continues – painting, decorative glass, signage, diffusers, column covers, refeeding AC system and curved molding/metal plank ceiling. **Action: VRH is scheduled to perform a hydro test and flush the system on 6/11. VRH to supply clean water report the week of 6/16. Partial Final is scheduled for Friday, June 13th.** B1 Lobby – Work in this area continues – ellipse framing, electrical and mechanical rough-ins. **Action: Escalator delivery scheduled for the first week of July.** Baggage Claim Area – Work in this area continues – terrazzo, ceiling, install of sprinkler heads and high hats. **Action: Baggage Carousel scheduled for delivery 6/23.** South End – Work in this area continues – spray fireproofing, install of concrete ductbank and ductbank conduit to be completed by week's end. **Action: B1 and B2 Elevator install to begin the week of 6/16.** MEP Trades – Work continues – Power to service elevator and IB1 installation to be completed by week's end. N/S & E/W electrical distribution, fit-out of rooms 145 & 146 and install of FA conduit airside continues over the next two weeks. **Action: VRH to perform tone test for PA conduit by 6/13. VRH directed to stop all extra work associated with PA System/Conduit. Power to escalator pit and power curve/door installation for IB1 to begin the week of 6/16.** ▪ Long Lead Items **Action: VRH to submit updated list for review.** ▪ Submittal Log **Action: VRH to revise and submit weekly.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Escalator **Action: VRH to resubmit O&M Manuals – overdue.** ▪ Elevators Passenger Elevator **Action: VRH to resubmit - overdue.** Service Elevator **Action: VRH to confirm delivery date for cabs/fixtures.** Enclosure **Action: PA Arch to review and return.** Glass Rail System **Action: VRH to submit – overdue.** ▪ Ductwork **Action: PA/URS to review and return - overdue.**

Mark	Discussion
	▪ North Generator Fuel Oil Transfer Pump & Fuel Oil Day Tank **Action: PA/URS to review and return - overdue.**
3	**Requests for Information** ▪ Eleven (11) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
174	**Existing Bldg. Expansion Joint**	REO	2/28
175	**Shop Dwgs. of Concrete Islands**	REO	2/20
181	**MCP Locations**	PA-PMD	3/5
203	**Beam Size & Connection Details**	SA	5/13
209	**Mounting Locations – Thermostat**	PA-Arch	5/13
210	**Vent Piping to tie to at Ceiling**	PA-Arch	5/22
211	**Mounting Ht. of Microphone Station**	PA-Arch	6/12
212	**Microphone Station Mounting Details**	PA-Arch	6/12
213	**Elevation of Equipment Pad**	REO	6/12
215	**Speaker Mounting**	PA-Arch	6/12

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	

Pending Approval:

None	

5 **Field Work/Progress**

- 2-Week Look Ahead – VRH submitted for review (see attached).
- Delays – None were noted.

6 **Issues**

- None were noted.

7 **Security Requirements**

- Utility Mark-Outs
  Action: VRH to ensure mark-outs have been requested for applicable work.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
	▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, June 24th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: June 18, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: June 18, 2008
Location: EWR Building 74
Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
J. Melendez	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty (30) men on-site. **Action:** o **Item #1 – VRH/SM continues work; REO has directed VRH to halt all 'extra' work.** o **Item #2 – VRH/SM has completed this work.** o **Item #3 – VRH/SM has completed this work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM continues work at B1.** o **Item #7 – VRH/SM continues work.** o **Item #8 – VRH/SM has completed work in the B2 Lobby.** o **Item #9 – VRH/SM has completed work. REO performed walk-thru 6/17. VRH/SM to submit generator layouts for shutdowns.** o **Item #10 – VRH/SM to submit shutdown schedule upon approval of layout.** o **Item #11 – VRH/SM shall coordinate this work with the install of 1200A disconnect.** o **Item #12 –VRH/SM shall perform this work after the collar install, which is scheduled to arrive on 6/23 and be installed 6/24.** o **Item #13 – VRH/SM is scheduled to complete this work by 6/20.** o **Item #14 – VRH/SM continues work.** o **Item #15 – VRH/SM to submit shutdown schedule for Switchgear SB.** o **Item #16 – VRH/SM has halted this work pending stub up location.** o **Item #17 – VRH/SM has halted this work due to steel interference; VRH to change out beam.** ▪ Projected Delays or Setbacks
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: Testing of the cables will be performed during the first shutdown of Switchgear SB in the South Substation.** ▪ Outstanding Submittals with Designers/PA **Action: PA/URS to return (overdue) all submittals associated with Transfer Pump, N. Generator & Load Bank Transition, 3000A & 5000A Circuit and Load Bank.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
211	Mounting ht. of Microphone Station	PA-Arch	6/12/08
212	Microphone Station Mounting Details	PA-Arch	6/12/08

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM was reminded that an SAR for the Rigger is required.**
5	**Field Work/Progress** ▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **O&M Manual – URS approved the manuals. URS to bring approval stamp to EWR.** ▪ **A walk thru was held to determine the number of generators and their locations for the feeder replacements in Switchboard NA2; VRH/SM to submit layout.** ▪ **Lexan Shield - PA noted the permanent gear shall not include Lexan Shield. The REO is in receipt of Siemens' Letter regarding the removal of the Lexan Shield; SM/VRH to confirm who will remove the Lexan Shield.** ▪ **The REO has again requested confirmation (via letter) from Siemens that the install of the Belleville Washers is acceptable.** ▪ DPSA/DPSB **Action: PA/URS has approved the proposed layout of the side-mounted troughs.** ▪ 1200A Switch **Action: The REO has this work tentatively scheduled for the week of 6/23.** ▪ Public Address Wiring **Action: VRH/SM has halted the installation of conduits for speakers to Room 179.** ▪ LED Lighting **Action: VRH/SM was directed to cancel the LED purchase order that was placed with Magni Flood and proceed with the GE fixture, as per the contract. VRH/SM noted that the original submittal for the GE fixture was not approved.** ▪ Panel/Transformer Energization **Action: VRH/SM has completed this work. The REO requested that the directories be updated.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ Generator **Action: VRH/SM noted the shipment date for the generator is mid-July and that there would be a cost associated with the storage.** ▪ N4 Fixture **Action: VRH/SM to submit two mock-ups. Upon approval the fixtures will be fabricated.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, July 2nd at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: June 27, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: June 10, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	L. Ricketts	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
S. Dubissette	PA Engineering CMD		
S. Berty	PA Engineering CMD		
S. Sienkiewicz	PA Arch		
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule B2 Lobby –Work in this area continues – painting, decorative glass, signage, diffusers, column covers, refeeding AC system and curved molding/metal plank ceiling. **Action: VRH is scheduled to perform a hydro test and flush the system on 6/11. VRH to supply clean water report the week of 6/16. Partial Final is scheduled for Friday, June 13th.** B1 Lobby – Work in this area continues – ellipse framing, electrical and mechanical rough-ins. **Action: Escalator delivery scheduled for the first week of July.** Baggage Claim Area – Work in this area continues – terrazzo, ceiling, install of sprinkler heads and high hats. **Action: Baggage Carousel scheduled for delivery 6/23.** South End – Work in this area continues – spray fireproofing, install of concrete ductbank and ductbank conduit to be completed by week's end. **Action: B1 and B2 Elevator install to begin the week of 6/16.** MEP Trades – Work continues – Power to service elevator and IB1 installation to be completed by week's end. N/S & E/W electrical distribution, fit-out of rooms 145 & 146 and install of FA conduit airside continues over the next two weeks. **Action: VRH to perform tone test for PA conduit by 6/13. VRH directed to stop all extra work associated with PA System/Conduit. Power to escalator pit and power curve/door installation for IB1 to begin the week of 6/16.** ▪ Long Lead Items **Action: VRH to submit updated list for review.** ▪ Submittal Log **Action: VRH to revise and submit weekly.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Escalator **Action: VRH to resubmit O&M Manuals – overdue.** ▪ Elevators Passenger Elevator **Action: VRH to resubmit - overdue.** Service Elevator **Action: VRH to confirm delivery date for cabs/fixtures.** Enclosure **Action: PA Arch to review and return.** Glass Rail System **Action: VRH to submit – overdue.** ▪ Ductwork **Action: PA/URS to review and return - overdue.**

Mark	Discussion
	▪ North Generator Fuel Oil Transfer Pump & Fuel Oil Day Tank **Action: PA/URS to review and return - overdue.**
3	**Requests for Information** ▪ Eleven (11) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
174	**Existing Bldg. Expansion Joint**	REO	2/28
175	**Shop Dwgs. of Concrete Islands**	REO	2/20
181	**MCP Locations**	PA-PMD	3/5
203	**Beam Size & Connection Details**	SA	5/13
209	**Mounting Locations – Thermostat**	PA-Arch	5/13
210	**Vent Piping to tie to at Ceiling**	PA-Arch	5/22
211	**Mounting Ht. of Microphone Station**	PA-Arch	6/12
212	**Microphone Station Mounting Details**	PA-Arch	6/12
213	**Elevation of Equipment Pad**	REO	6/12
215	**Speaker Mounting**	PA-Arch	6/12

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	

Pending Approval:

None	

5 **Field Work/Progress**

- 2-Week Look Ahead – VRH submitted for review (see attached).
- Delays – None were noted.

6 **Issues**

- None were noted.

7 **Security Requirements**

- Utility Mark-Outs
  Action: VRH to ensure mark-outs have been requested for applicable work.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
	▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, June 24th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: June 18, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: November 25, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, C. Johnson, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
N. Alkhatib	PA Engineering CMD	G. Reuter	VRH Construction
S. Berty	PA Engineering CMD	K. Lovas	VRH Construction
J. Melendez	PA Engineering CMD	L. Ricketts	VRH Construction
A. Figueiredo	PA Landside Ops.	M. Brown-Daly	BNP
S. Sienkiewicz	PA Engineering Arch		
A. Saberon	PA Engineering Arch		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Schedule Update – VRH noted the following information: B1 Lobby – Work in this area continues; scheduled opening date of 12/17/08. The corrective electrical work in the escalator machine room and outstanding submittals relating to the escalators. Baggage Claim Area – Work in this area continues, estimated completion date of 1/31/09. Opening of the claim hall is dependant on the completion of the foundation for IB1 (by others) and relocation of Mid-Level tenant to Lower Level (drawings pending). East Ticketing Area – Work in this area continues including plastering ellipse and plank ceiling construction, estimated completion date of 12/25. Service Elevator – VRH awaiting delivery of cabs and fixtures. ▪ 2-week look-ahead (see attached) o B1 Lobby ▪ GFRG **Action: VRH has completed this work.** ▪ Deco Glass **Action: VRH expects glass to be on site 11/26; install is scheduled to take 2-3 days.** ▪ Foot Rail **Action: VRH is scheduled to begin installation 12/2.** ▪ Precast Terrazzo Treads **Action: VRH is scheduled to begin caulking 12/2.** ▪ Precast Terrazzo Column **Action: VRH is scheduled to perform installation 11/25.** ▪ 3x3 Light Fixtures **Action: VRH to supply delivery date; temporary lights are not on-site.** o Service Elevator ▪ Cab/Fixture Delivery **Action: VRH to follow up.** ▪ Signage **Action: VRH to ensure all signage has been ordered and scheduled for delivery/installation by elevator completion date.** o B2 East Ticketing **Action: A preliminary above ceiling inspection to be held 11/26.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ O&M Manuals/Training– Escalator, Service Elevator, Vestibule Sliding Doors **Action: VRH to forward O&M manual for AHU-7. VRH to contact subcontractors and supply date for remaining O&M manuals. VRH to supply training dates.** ▪ BHS **Action: VRH to provide test procedures, O&M Manuals.** ▪ South Generator Fence **Action: Re-submittal dependant on redesign of catwalk.**

Mark	Discussion
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16/07
258	**Location of Dampers**	PA Arch	10/29

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.

PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

Pending Approval:

5 **Issues**

- Back Offices of Claim Hall
  Action: REO has notified VRH this area will be fit-out to accommodate Delta/Northwest. Design/PMD to supply drawings 11/14.
- IB2/IB3
  Action: Elevations and scope of work for IB2/IB3 to be finalized in the field with REO and VRH.
- LED Fixtures
  Action: Lighting consultant to provide comments on mock-up.
- 3x3 Light Fixture
  Action: Luminare not yet released. VRH to provide release and delivery dates. VRH to provide mock-up of coffer, four-week lead-time after approval.
- Genco Ceiling
  Action: VRH to provide schedule.
- Relocation of Ground Transportation Counter
  Action: PMD to provide schedule – work to be performed by others.
- IB1
  Action: PMD to follow up on completion date for IB1 foundation (by others).

7 **Security Requirements**

- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
	▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, December 9th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: December 2, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: November 19, 2008
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	R. Elliot	SM Electric
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	E. Williams	URS

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-nine (29) men on-site. **Action:** o **Item #1 – VRH/SM continues this work.** o **Item #2 – VRH/SM continues this work.** o **Item #3 – VRH/SM continues this work.** o **Item #4 – VRH/SM continues this work.** o **Item #5 – VRH/SM continues this work.** o **Item #6 – VRH/SM would like to perform this work on Friday (11/21).** o **Item #7 – VRH/SM would like to perform this work on Friday (11/21).** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA **Action: URS to review and return North Generator Daytank (Submittal 16620).** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
237*	Smoke Detectors in Elevator Pits *VRH/SM requires clarification	URS	8/6/08
259	Disconnect Switch	URS	11/5/08
260	Exit Sign	URS	11/5/08
261	Power for Air Handling Units	URS	11/5/08

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator Delivery **Action: VRH/SM would like to perform this work on Friday (11/21); REO to confirm.** ▪ Temporary Switchboard T-S Inspection & Acceptance **Action: VRH/SM to notify REO when all work is complete; currently awaiting cable. VRH/SM to supply schedule with dates.** ▪ Switch-overs form Switchgear SA to Switchboard T-S **Action: VRH/SM provided schedule; REO to review.** ▪ Installation of 1200AMP Temporary Panel for B1 Lobby **Action: VRH/SM to perform final terminations the night of 11/19-11/20, supply rubber matting and provide temporary labels on transformers.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Install of Hioki 3196 Power Analyzers in North Substation **Action: VRH/SM has set the Hiokis and are currently monitoring.** ▪ Removal of Switchgear NA and Switchboard A2 in North Substation **Action: VRH/SM started this work 11/18.** ▪ North Generator Bus Duct **Action: VRH/SM to supply layout of route by 11/21. VRH/SM requested elevation of grade slab for Elevator Room.** ▪ Switchgears **Action: VRH/SM noted a mid-December delivery date.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ LED Lighting (B2 Lobby Ellipse) **Action: PA Arch to make a decision on the mock-up.** ▪ Junction Boxes in East Ticketing Area **Action: VRH/SM continues this work.** ▪ Break Glass Station **Action: REO requested VRH/SM check voltage.** ▪ B1 Lobby Punchlist **Action: VRH/SM addressing remaining items.** ▪ PMD-P, TMD-P and EMD-B **Action: Inspection to be held 11/20.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, November 19th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: November 10, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: November 5, 2008
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	R. Elliot	SM Electric
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
C. Colon	PA Engineering CMD	E. Williams	URS
T. LaMarca	PA Electrical		
A. Figueiredo	PA Operations		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty-six (36) men on-site. **Action:** o **Item #1 – VRH/SM has completed this work.** o **Item #2 – VRH/SM has completed this work.** o **Item #3 – VRH/SM has completed this work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM has completed this work.** o **Item #7 – VRH/SM continues work.** o **Item #8 – VRH/SM continues work.** o **Item #9 – VRH/SM continues work.** o **Item #10 – VRH/SM continues work.** o **Item #11 – VRH/SM continues work.** o **Item #12 - VRH/SM continues work.** o **Item #13 – VRH/SM continues work.** o **Item #14 – VRH/SM has completed this work.** o **Item #15 – VRH/SM has completed this work.** o **Item #16 – VRH/SM continues work.** o **Item #17 – VRH/SM continues work.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA **Action: URS to review and return North Generator Daytank (Submittal 16620).** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
237	Smoke Detectors in Elevator Pits	URS	8/6/08
259	Disconnect Switch	URS	11/5/08
260	Exit Sign	URS	11/5/08
261	Power for Air Handling Units	URS	11/5/08

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator Ground Rod Testing **Action: VRH/SM completed testing and report shall be forwarded the week of 11/10.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ South Generator Delivery **Action: VRH/SM has delivery and assembly scheduled for 11/10 and plans to set it in place 11/12.** ▪ Temporary Switchboard T-S Inspection & Acceptance **Action: VRH/SM to notify REO when all work is complete; currently awaiting cable. VRH/SM to supply schedule with dates.** ▪ Independent Test Reports for Switchboard T-S, Panels PMD-P, TMD-P and EMD-B **Action: VRH/SM completed testing and report shall be forwarded the week of 11/10.** ▪ Switch-overs form Switchgear SA to Switchboard T-S **Action: VRH/SM to provide schedule.** ▪ Installation of 1200AMP Temporary Panel for B1 Lobby **Action: VRH/SM noted the panel and cable tray have been installed, installation of cable to begin 11/6. URS to confirm set points. VRH/SM to provide final date of commissioning.** ▪ Install of Hioki 3196 Power Analyzers in North Substation **Action: VRH/SM has set the Hiokis and are currently monitoring.** ▪ Shutdown of Switchgear SB for Temporary Power for B1 Lobby **Action: VRH/SM is scheduled to begin work the night of VRH/SM awaiting delivery.and expects work to continue over a four day period with the final date of commissioning to be 11/16.** ▪ Removal of Switchgear NA and Switchboard A2 in North Substation **Action: VRH/SM to perform this work after 11/13 shutdown.** ▪ PSE&G Shutdown of Switchgear NA **Action: PSE&G shutdown scheduled for the night of Thursday/Friday (11/13 – 11/14).** ▪ North Generator Bus Duct **Action: VRH/SM to supply layout of route.** ▪ Installation of ATS Near North Switchgear Room **Action: VRH/SM has set the ATS.** ▪ North Substation – Temporary Gear & Shutdown **Action: VRH/SM supplied MSDS for Glastic, URS to review.** ▪ Switchgears **Action: VRH/SM noted a mid-December delivery date.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ LED Lighting (B2 Lobby Ellipse) **Action: PA Arch to make a decision on the mock-up.** ▪ Junction Boxes in East Ticketing Area **Action: VRH/SM started this work 11/2.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, November 19th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: November 10, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: October 28, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
S. Ahmed	PA Engineering CMD	G. Reuter	VRH Construction
C. Colon	PA Engineering CMD	K. Lovas	VRH Construction
N. Alkhatib	PA Engineering CMD	L. Ricketts	VRH Construction
D. Lochard	PA Engineering CMD		
C. Podesta	PA Landside Ops.		
C. Johnson	PA Aviation		
S. Sienkiewicz	PA Engineering Arch		
A. Saberon	PA Engineering Arch		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Schedule Update – VRH submitted a Schedule Update, which included the following completion dates. B1 Lobby – Work in this area continues; scheduled completion date of 11/21/08. The delivery of the GFRG, which pushed out the completion date, is scheduled to ship 10/27. Baggage Claim Area – Work in this area continues, estimated completion date of 12/17/08. East Ticketing Area – Work in this area continues including soffit framing, estimated completion date of mid-December. Service Elevator – Work continues, estimated completion end of November. ▪ B1 Temporary Power **Action: VRH to provide 4-week schedule.** ▪ BHS Schedule **Action: VRH has submitted schedule for BHS.** ▪ Switchgear Delivery/Installation Schedule **Action: VRH supplied a mid-November delivery date and will supply installation schedule.** ▪ 2-week look-ahead (see attached) o B1 Lobby ▪ GFRG **Action: VRH noted shipping date of 10/27 for both B1 & B2 Lobbys.** ▪ VMS **Action: VRH noted a delivery date of 11/23.** ▪ Deco Glass **Action: VRH expects glass to be on site the week of 11/10.** ▪ Foot Rail **Action: VRH is scheduled to begin installation 10/29.** ▪ Glass Guardrail System (Glass/Handrail/Footrail) **Action: VRH expects glass to be on site 10/31; rail is expected to ship 10/31. VRH has confirmed the foot rail on glass rail is non-directional.** ▪ Precast Terrazzo Treads **Action: VRH awaiting delivery; 2-3 day installation time noted.** ▪ Precast Terrazzo Column **Action: VRH awaiting delivery.** ▪ Temporary Partitions **Action: VRH to install the week of 11/10.** ▪ 3x3 Light Fixtures **Action: VRH noted samples are scheduled to arrive by 11/11.** ▪ Temporary Power **Action: VRH noted cable tray scheduled to arrive 10/29; installation date to be supplied.**

Mark	Discussion
	○ Mid Level ▪ Expansion Joint **Action: VRH performing corrections.** ▪ Temporary Partitions **Action: VRH to install the week of 11/10.** ○ Service Elevator ▪ Cab/Fixture Delivery **Action: VRH noted fixtures are scheduled to ship 10/31.** ▪ Signage **Action: VRH to ensure all signage has been ordered and scheduled for delivery/installation by elevator completion date.** ○ South Substation ▪ Testing/Commissioning for Temporary Gear, MDP's **Action: Testing/commissioning are complete, VRH to submit report.** ▪ Unit AC-2 **Action: A housekeeping pad, to be provided by others, is to be installed.** ○ B2 East Ticketing ▪ Guardrail Glass/Rails **Action: VRH expects delivery of glass the week of 11/3; delivery of rails expected the week of 11/10.** ○ Bag Claim Hall ▪ BHS/Claim Devices **Action: VRH noted the following shipping dates for rollers for IB2 (10/27), IB3 (10/28) and IB4 (11/4).** ○ Genco ▪ Stairs & Handrails **Action: VRH noted the stairs are scheduled to arrive 11/7; delivery date to be supplied for handrails.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ O&M Manuals – Escalator, Service Elevator, Vestibule Sliding Doors **Action: VRH to forward O&M manual for AHU-7. VRH to contact subcontractors and supply date for remaining O&M manuals.** ▪ Glass Guardrail – Structural Calculations **Action: VRH to follow up with subcontractor.** ▪ BHS **Action: VRH to provide test procedures, O&M Manuals.** ▪ South Generator Fence **Action: Re-submittal dependant on redesign of catwalk.**
3	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16/07
237	**Smoke Detectors in Elevator Pits**	URS	8/6
257	**Ceiling Height**	PA Arch	10/9
258	**Location of Dampers**	PA Arch	10/29

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion

PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	

Pending Approval:

Venture Electric	

5 **Field Work/Progress**

- Back Offices of Claim Hall
  Action: REO has notified VRH this area will be fit-out to accommodate Delta/Northwest. Design/PMD to supply drawings 11/14.
- Temporary Gear in North Substation
  Action: VRH to provide schedule for completion of switchovers.
- North Generator Bus Duct
  Action: Work requires miscellaneous steel install; VRH to submit route.
- Monitoring of Switchboard A-4 & B-4
  Action: Monitoring of switchboard A-4 and B-4 scheduled for completion 10/30.
- Service Elevator Machine Room
  Action: PA to provide power requirements.
- N3 Light Fixtures
  Action: REO reviewing Design's revised drawing.
- LED Fixtures
  Action: Lighting manufacturer to review fixture on site.
- Genco Ceiling
  Action: Design to provide revised drawing.
- Relocation of Ground Transportation Counter
  Action: PMD to provide schedule – work to be performed by others.
- South Generator Catwalk
  Action: Design to provide revised drawing.

6 **Issues**

- None were noted.

7 **Security Requirements**

- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.
- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets – No problems were noted.
- Operation Safety Issues – No problems were noted.

8 **Next Meeting**

- Tuesday, November 11th at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: November 4, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: October 22, 2008
Location: EWR Building 74
Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	R. Elliot	SM Electric
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	E. Williams	URS
A. Figueiredo	PA Operations		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty-three (33) men on-site. **Action:** o **Item #1 – VRH/SM continues work.** o **Item #2 – VRH/SM continues work.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM continues work.** o **Item #7 – VRH/SM continues work.** o **Item #8 – VRH/SM continues work.** o **Item #9 – VRH/SM continues work.** o **Item #10 – VRH/SM continues work.** o **Item #11 – VRH/SM continues work.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA **Action: URS to review and return North Generator Daytank (Submittal 16620).** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
237	Smoke Detectors in Elevator Pits	URS	8/6/08
246	Receptacle/Data Outlets	URS	8/20/08
253	Provide circuit numbers	URS	9/26/08

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator Ground Rod Testing **Action: VRH/SM completed testing and report shall be forwarded.** ▪ South Generator Delivery **Action: VRH/SM noted delivery is scheduled for the week of 10/27.** ▪ Temporary Switchboard T-S Inspection & Acceptance **Action: VRH/SM to notify REO when all work is complete.** ▪ Independent Test Reports for Switchboard T-S, Panels PMD-P, TMD-P and EMD-B **Action: VRH/SM to provide reports.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Switch-Overs form Switchgear SA to Switchboard T-S **Action: VRH/SM to provide schedule.** ▪ Installation of 1200AMP Temporary Panel for B1 Lobby **Action: VRH/SM noted the cable tray would be delivered the week of 10/27. VRH/SM to provide approximate installation time and final date of commissioning.** ▪ Install of Hioki 3196 Power Analyzers in North Substation **Action: VRH/SM to confirm whether or not the Hioki can supply a report which shows duration of peaks.** ▪ Switchgear NA Shutdown **Action: VRH/SM supplied a schedule, which was reviewed (see attached). Work is scheduled to start the night of Sunday/Monday (10/26-10/27) with the shutdown of A4, B4 and A2.** ▪ North Generator Bus Duct **Action: VRH/SM to supply layout of routing, meeting to be held.** ▪ Installation of ATS Near North Switchgear Room **Action: VRH/SM is scheduled to start this work 10/28.** ▪ North Substation – Temporary Gear & Shutdown **Action: VRH/SM supplied MSDS for Glastic, URS to review.** ▪ N4 Fixture **Action: VRH/SM noted the fixtures are currently be fabricated and are scheduled to be delivered the week of 10/27.** ▪ Switchgears **Action: VRH/SM noted a mid-December delivery date. VRH/SM supplied factory-testing information.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ LED Lighting (B2 Lobby Ellipse) **Action: PA Arch to make a decision on the mock-up.** ▪ Disconnects for MCP's (IB3 & IB4) **Action: REO to address.** ▪ Junction Boxes in East Ticketing Area **Action: REO to issue directive.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, November 5th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: October 30, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: October 14, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
S. Ahmed	PA Engineering CMD	G. Reuter	VRH Construction
C. Colon	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	L. Ricketts	VRH Construction
C. Johnson	PA Aviation		
T. LaMarca	PA Electrical		
S. Sienkiewicz	PA Engineering Arch		
A. Saberon	PA Engineering Arch		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Schedule Update – VRH submitted a Schedule Update, which included the following completion dates. B1 Lobby – Work in this area continues including mock-up for LED which has been started. This area has a scheduled completion date of 11/17/08; GFRG, which pushed out the completion date, is scheduled to ship 10/27. Baggage Claim Area – Work in this area continues, estimated completion date of 12/17/08. East Ticketing Area – Work in this area continues including soffit framing, estimated completion date of 11/12/08. Service Elevator – Work continues, estimated completion date of 12/22/08. Elevator cab tentatively scheduled for delivery the week of 10/20. ▪ BHS Schedule **Action: VRH has submitted schedule for BHS.** ▪ Switchgear Delivery/Installation Schedule **Action: VRH supplied a mid-November delivery date and will supply installation schedule. VRH forwarded factory and testing schedule which is to be performed the week of 10/13.** ▪ 2-week look-ahead (see attached) o B1 Lobby ▪ Deco Glass **Action: VRH to supply delivery date.** ▪ Foot Rail **Action: Delivery date for interior rail is tentatively 10/24, exterior rail is on-site and scheduled for install the week of 10/20.** ▪ Glass Guardrail System **Action: Delivery date for stainless steel is tentatively end of November, glass has arrived. VRH to confirm foot rail on glass rail is non-directional.** ▪ Precast Terrazzo Treads **Action: VRH noted a 10/20 delivery date; 2-3 day installation time noted.** ▪ Stainless Steel Handrails **Action: VRH noted a 3-week delivery time for glass, rail to arrive mid-November.** ▪ Temporary Partitions **Action: VRH to install the week of 10/27.** ▪ 3x3 Light Fixtures **Action: VRH noted samples are scheduled to arrive 10/14.** o Mid Level ▪ Expansion Joint **Action: Flood test and corrections being performed.** ▪ Temporary Partitions **Action: VRH to install the week of 10/27.**

Mark	Discussion
	▪ B1 Courtyard – Striping **Action: VRH to schedule work.** o Service Elevator ▪ Cab/Fixture Delivery **Action: VRH noted a 10/22/08 delivery date.** ▪ Signage **Action: VRH to ensure all signage has been ordered.** o South Substation ▪ Testing/Commissioning for Temporary Gear, MDP's **Action: Testing/commissioning are complete, VRH to submit report. Inspection for temp. CT cabinet to be held 9/30.** o South End ▪ Unit AC-2 **Action: A housekeeping pad, to be provided by others, is to be installed.** o Bag Claim Hall ▪ BHS/Claim Devices **Action: VRH noted rollers for IB2, IB3 and IB4 have not arrived; tentatively scheduled for week of 10/20.** ▪ Sprinklers **Action: REO to decide if system shall be drained or energized.** o Genco ▪ Stairs & Handrails **Action: VRH to supply delivery date.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ O&M Manuals – Escalator, Service Elevator, Vestibule Sliding Doors **Action: VRH to contact subcontractors and supply date.** ▪ Glass Guardrail – Structural Calculations **Action: VRH to follow up with subcontractor.** ▪ N3 Fixtures **Action: PA Arch to supply sketches.** ▪ Service Elevator Machine Room **Action: PA Arch has supplied detial.** ▪ BHS **Action: VRH to provide test procedures, O&M Manuals.** ▪ South Generator Fence **Action: PA returned Not Approved.**
3	**Requests for Information** ▪ Nine (9) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16/07
174	**Existing Bldg. Expansion Joint**	REO	2/28
237	**Smoke Detectors in Elevator Pits**	URS	8/6
244	**Conveyor Support**	PA Arch	8/18
246	**Receptacle/Data Outlets**	URS	8/20
248	**Location of Dampers**	URS	8/29
253	**Provide Circuit Numbers**	URS	9/26
255	**Support System Detail**	PAArch	10/1
256	**Removal of Partitions**	PA Arch	10/3

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion

D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	

Pending Approval:

Venture Electric	

5 **Field Work/Progress**

- Back Offices of Claim Hall
  Action: REO has notified VRH this area will be fit-out to accommodate Delta/Northwest. Design/PMD to supply drawings – meeting to be held.
- Temporary Gear in North Substation
  Action: VRH to provide schedule.
- North Generator Bus Duct
  Action: VRH to schedule with SM Electric; walk-thru today.
- Monitoring of Switchboard A-4 & B-4
  Action: Monitoring of switchboard A-4 and B-4 continues.

6 **Issues**

- None were noted.

7 **Security Requirements**

- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.

- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets – No problems were noted.
- Operation Safety Issues – No problems were noted.

8 **Next Meeting**

- Tuesday, October 28th at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: October 20, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: September 30, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
N. Alkhatib	PA Engineering CMD	G. Reuter	VRH Construction
S. Ahmed	PA Engineering CMD	K. Lovas	VRH Construction
C. Podesta	PA Landside Ops.	L. Ricketts	VRH Construction
S. Sienkiewicz	PA Engineering Arch		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Schedule Update – VRH submitted a Schedule Update, which included the following completion dates. B1 Lobby – Work in this area continues, estimated completion date 11/17/08; GFRG pushed out completion date. Baggage Claim Area – Work in this area continues, estimated completion date of 12/17/08. East Ticketing Area – Work in this area continues, estimated completion date of 11/12/08. Service Elevator – Work continues, estimated completion date of 12/22/08. ▪ BHS Schedule **Action: VRH has submitted schedule for BHS.** ▪ Switchgear Delivery/Installation Schedule **Action: VRH supplied a mid-December delivery date and will supply installation schedule.** ▪ 2-week look-ahead (see attached) o B1 Lobby ▪ GFRG Detail **Action: VRH to supply delivery date.** ▪ Escalator **Action: VRH has performed the escalator startup.** ▪ Foot Rail **Action: VRH to supply a delivery date for interior rail, exterior rail is on-site and scheduled for install the week of 10/6.** ▪ Glass Guardrail System **Action: VRH to supply delivery date for stainless steel, glass to arrive 10/1.** ▪ Precast Terrazzo Treads **Action: VRH noted a 10/14 delivery date; 2-3 installation time noted.** ▪ Stainless Steel Handrails **Action: VRH noted a partial delivery is scheduled for 9/30.** ▪ 3x3 Light Fixtures **Action: VRH noted samples are scheduled to arrive 10/14.** o Mid Level ▪ Expansion Joint **Action: REO to schedule partial final inspection upon completion; tentatively the week of 10/6.** ▪ B1 Courtyard – Striping **Action: VRH to schedule work.** o Service Elevator ▪ Cab/Fixture Delivery **Action: VRH noted a 10/22/08 delivery date.**

Mark	Discussion
	○ South Substation ▪ Testing/Commissioning for Temporary Gear, MDP's **Action: Testing/commissioning are complete, VRH to submit report. Inspection for temp. CT cabinet to be held 9/30.** ○ East Ticketing ▪ Return Air Duct **Action: VRH has supplied sketch.** ○ South End ▪ Unit AC-2 **Action: A housekeeping pad, to be provided by others, is to be installed.** ▪ Concrete Mock-up **Action: VRH to supply by 10/9; PA Arch to review.** ○ Bag Claim Hall ▪ BHS/Claim Devices **Action: VRH noted rollers for IB2, IB3 and IB4 have not arrived; tentatively scheduled for 10/17.** ▪ Sprinklers **Action: REO to decide if system shall be drained or energized.** ○ Genco ▪ Stairs & Handrails **Action: VRH to supply delivery date.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ O&M Manuals – Escalator, Service Elevator, Vestibule Sliding Doors **Action: VRH to contact subcontractors and supply date.** ▪ Glass Guardrail – Structural Calculations **Action: VRH to follow up with subcontractor.** ▪ Service Elevator Machine Room **Action: PA Arch to address fire rating of D-Line Wall.** ▪ BHS **Action: VRH to provide test procedures, O&M Manuals.** ▪ South Generator Fence **Action: PA returned Not Approved.**
3	**Requests for Information** ▪ Ten (10) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16/07
174	**Existing Bldg. Expansion Joint**	REO	2/28
237	**Smoke Detectors in Elevator Pits**	URS	8/6
244	**Conveyor Support**	PA Arch	8/18
246	**Receptacle/Data Outlets**	URS	8/20
248	**Location of Dampers**	URS	8/29
251	**Construction of Partitions**	PA Arch	9/19
253	**Provide Circuit Numbers**	URS	9/26
255	**Support System Detail**	PAArch	10/1
256	**Removal of Partitions**	PA Arch	10/3

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction

Mark	Discussion

Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	

Pending Approval:

5 Field Work/Progress

- Back Offices of Claim Hall
  Action: REO has notified VRH this area will be fit-out to accommodate Delta/Northwest. Design/PMD to supply drawings – meeting to be held.
- Temporary Gear in North Substation
  Action: VRH to provide schedule.
- North Generator Bus Duct
  Action: VRH to schedule with SM Electric; walk-thru today.
- Monitoring of Switchboard A-4 & B-4
  Action: VRH/SM started monitoring of switchboard A-4 and B-4.

6 Issues

- None were noted.

7 Security Requirements

- Utility Mark-Outs
  Action: VRH to ensure mark-outs have been requested for applicable work.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.

- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets – No problems were noted.
- Operation Safety Issues – No problems were noted.

8 Next Meeting

- Tuesday, October 14th at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: October 6, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: October 8, 2008
Location: EWR Building 74
Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	R. Elliot	SM Electric
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	E. Williams	URS
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty-five (35) men on-site. **Action:** o **Item #1 – VRH/SM to continue work pending cable size which shall be determined after load monitoring.** o **Item #2 – VRH/SM to begin upon completion of temporary generator cables.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM has completed this work.** o **Item #5 – VRH/SM has completed this work.** o **Item #6 – VRH/SM continues work.** o **Item #7 – VRH/SM continues work.** o **Item #8 – VRH/SM continues work.** o **Item #9 – VRH/SM has completed this work with the exception of the fire alarm.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA **Action: URS to review and return North Generator Daytank (Submittal 16620).** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
237	Smoke Detectors in Elevator Pits	URS	8/6/08
246	Receptacle/Data Outlets	URS	8/20/08
253	Provide circuit numbers	URS	9/26/08

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator Ground Rod Testing **Action: VRH/SM completed testing and report shall be forwarded the week of 10/13.** ▪ Supporting of Conduits and Boxes (punchlist) **Action: VRH/SM has completed this work, an above ceiling re-inspection is scheduled for 10/14.** ▪ Install of Hioki 3196 Power Analyzers in North Substation **Action: VRH/SM to supply copy of report for the monitoring of panels NHDP-M and DP-NA. The install of the power analyzers for switchboards A4 and B4 requires a shutdown. VRH/SM to supply temporary generators for NHDP-M, DP-NA and transformer T-C. VRH/SM to supply date for switchovers.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ North Generator Bus Duct **Action: VRH/SM confirmed work would be performed Sunday through Thursday (evenings). A walk thru is to be held 10/8.** ▪ Installation of ATS Near North Switchgear Room **Action: VRH/SM to supply proposed start date and schedule now that J. Supor & Sons (Rigger) has been approved.** ▪ Switchgear SB Shutdown (for Temp Board tie-in) **Action: VRH/SM has completed the work for the eight sets of 500 MCM cables. VRH/SM has supplied copies of the megger report and coordination study. VRH/SM to provide South Substation switchover schedule.** ▪ Independent Test Reports for Switchboard T-S, Panels PMD-P, TMD-P and EMD-P **Action: VRH/SM to provide reports.** ▪ Installation of 1200AMP Temporary Panel for B1 Lobby **Action: VRH/SM to supply breaker information. VRH/SM noted a 10/13 delivery date for the panel (tentative). VRH/SM to provide approximate installation time and final date of commissioning.** ▪ North Substation – Temporary Gear & Shutdown **Action: VRH/SM supplied MSDS for Glastics, URS to review.** ▪ Generators **Action: VRH/SM noted both the north and south generators are currently in storage.** ▪ N4 Fixture **Action: VRH/SM noted a mock-up would be available for review and approval the week of 10/13. Upon approval the fixtures will be fabricated.** ▪ Switchgears **Action: VRH/SM noted a mid-December delivery date; REO requested factory-testing date.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ LED Lighting **Action: VRH/SM to provide mock-up in the next two weeks.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, October 22nd at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: October 16, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: September 25, 2008
Location: EWR Building 74
Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
G. Leggett	PA Engineering CMD	D. Sapanara	SM Electric
S. Berty	PA Engineering CMD	R. Elliot	SM Electric
J. Melendez	PA Engineering CMD		
T. LaMarca	PA Electrical		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty-one (31) men on-site. **Action:** o **Item #1 – VRH/SM to continue work pending cable size which shall be determined after load monitoring.** o **Item #2 – VRH/SM to begin upon completion of temporary generator cables.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM has resumed this work, the installation of fire rated ceiling is complete.** o **Item #5 – VRH/SM has completed this work.** o **Item #6 – VRH/SM to perform tie-in to switchboard SB on 10/3.** o **Item #7 – VRH/SM continues work.** o **Item #8 – VRH/SM continues work.** o **Item #9 – VRH/SM continues work.** o **Item #10 – VRH/SM has completed this work.** o **Item #11 – VRH/SM has completed this work; PA to address issue with junction boxes.** o **Item #12 – VRH/SM continues work.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA **Action: URS to review and return North Generator Daytank (Submittal 16620).** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
237	Smoke Detectors in Elevator Pits	URS	8/6/08
246	Receptacle/Data Outlets	URS	8/20/08
248	Location of Dampers	URS	8/29/08
253	Provide circuit numbers	URS	9/26/08

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: PA REO has approved J. Supor & Sons.**
5	**Field Work/Progress** ▪ South Generator Ground Rod Testing **Action: VRH/SM completed testing and report shall be forwarded the week of 9/29.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Supporting of Conduits and Boxes (punchlist) **Action: VRH/SM continues wokk and will notify REO when complete; this work is required before an above ceiling reinspection of the B1 Lobby and Baggage Claim Area can be performed.** ▪ Install of Hioki 3196 Power Analyzers in North Substation **Action: VRH/SM has installed the analyzers on panels NHDP-M and DP-NA. The monitoring of Transformer T-C, Switchboard A4 and B4 will begin upon completion of panels NHDP-M and DP-NA.** ▪ North Generator Bus Duct **Action: REO noted possible work options are Monday through Thursday (7-11AM)/Friday (all day) or Sunday through Thursday (evenings). VRH/SM to confirm which option works best and supply start date.** ▪ Installation of ATS Near North Switchgear Room **Action: VRH/SM to supply proposed start date and schedule upon approval of J. Supor & Sons (Rigger).** ▪ Switchgear SB Shutdown (for Temp Board tie-in) **Action: REO has confirmed with VRH/SM the shutdown for the eight sets of 500 MCM cables will take place 10/2-10/3 and will be complete in one night shift. VRH/SM to supply megger report for cables the week of 10/6. VRH/SM has transmitted the coordination study for review.** ▪ Independent Test Reports for Switchboard T-S, Panels PMD-P, TMD-P and EMD-P **Action: VRH/SM to provide reports the week of 10/6.** ▪ Installation of 1200AMP Temporary Panel for B1 Lobby **Action: VRH/SM noted a 10/13 delivery date for the panel (tentative). VRH/SM to provide approximate installation time and final date of commissioning. URS to address ground fault protection.** ▪ North Substation – Temporary Gear & Shutdown **Action: Lexan Shield - Siemens to provide MSDS sheet for Glastics.** ▪ Generators **Action: VRH/SM noted the north generator is currently in storage and the south generator is scheduled to arrive the week of 10/6.** ▪ N4 Fixture **Action: VRH/SM noted a mock-up would be available for review and approval the week of 10/6. Upon approval the fixtures will be fabricated.** ▪ Switchgears **Action: VRH/SM noted a mid-December delivery date; REO requested factory-testing date.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, October 8th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: October 2, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: June 3, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	C. Brenner	SM Electric
E. Williams	URS	R. Elliott	SM Electric
C. Johnson	PA Aviation		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have eighteen (18) men on-site.** o **Bus Duct Installation at North Substation – VRH/SM continue work.** o **'A' Side Stab Enclosure Installation in North Substation – VRH/SM noted enclosure to arrive 6/12.** o **Main Bus Feeder NA-1 North Substation – VRH/SM noted the bus feeder is to arrive 6/15.** o **Bus Duct – South Emergency Run Check Pieces – VRH/SM scheduled to start work 6/8.** o **Receive South Substation Temporary Tie-In Equipment – VRH/SM noted the arrival of equipment scheduled for week of 6/15.** o **South Substation Temporary Feeder Tie-In Modifications – VRH/SM continue work.** o **South Substation Conduit Relocations – VRH/SM to begin work 6/4.** o **Additional Smoke Dampers Power and Fire Alarm Conduit – VRH/SM continue work.** o **Welcome Center Branch Circuits – VRH/SM to begin work 6/4.** o **Additional Exit Signs – VRH/SM continue work.** o **Type N8 Fixture Installation – VRH/SM continue work.** o **Conduit Relocations at B1 Lobby Elevators – VRH/SM continue work.** o **South Generator Initial Startup – VRH/SM to perform the week of 6/1.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** **No outstanding submittals were noted.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
285	Shunt Trip Breaker	URS	3/23/09
288	Circuit Designation for Signs	URS	4/22/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator Manufacturer's Corrective Work **Action: REO provided preliminary (not all inclusive) punchlist; reinspection to be performed 6/8.** ▪ South Substation **Action: VRH/SM continues work on cable tray rerouting. VRH/SM to provide schedule.** ▪ North Substation **Action: VRH/SM currently installing bus duct. VRH/SM noted that Siemens is reworking the stab enclosure, which is scheduled for delivery 6/12. VRH/SM to investigate loose bolts on Switchboard A2 and confirm that Switchboard A2 (Section 5) should be bottom fed; VRH/SM to supply date items will be addressed so board can be inspected. VRH/SM to provide schedule.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ PACC #59 – Welcome Center Conduit **Action: VRH/SM to start work 6/3.** ▪ PACC #68 – Additional Exit Signs **Action: REO to schedule walk thru to iron out hard ceiling installation.** ISSUES ▪ PACC #69 – Additional Fire Smoke Dampers. **Action: VRH/SM noted walk thru with Siemens/AFA to be performed on 6/4.** ▪ PA System **Action: VRH/SM to provide dates for continuation of work for MER #1, FID Room 179 and prep work for testing of PA System wiring.** ▪ ATS Near North Substation **Action: REO to schedule necessary abatement.** ▪ Switchgear NA, Switchboard A2, A3 and Life Safety Panel **Action: REO to schedule inspection.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, May June 17th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: June 9, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: May 20, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
S. Berty	PA Engineering CMD	C. Brenner	SM Electric
E. Williams	URS	R. Elliott	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have eight (8) men on-site but will increase to fourteen (14) the week of 5/25. o **Bus Duct Installation at North Substation – VRH/SM continue work. REO to supply operation hours for belt.** o **'B' Side Stab Enclosure Installation in North Substation – VRH/SM scheduled to start work 5/29.** o **Type N8 Fixture Installation – VRH/SM continue work.** o **Conduit Relocations at B1 Lobby Elevators – VRH/SM continue work.** o **Bus Duct – South Emergency Run – VRH/SM scheduled to start work 5/26.** o **Enclosure Fabrication for South Substation Temporary Tie In – VRH/SM to start work the week of 5/18.** o **Additional Smoke Dampers Power and Fire Alarm Conduit – VRH/SM to start work the week of 5/25.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ North Generator Daytank (Submittal 16620) **Action: URS to review and return.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator Manufacturer's Corrective Work **Action: REO provided preliminary (not all inclusive) punchlist; reinspection and load test to be performed upon completion of punchlist. VRH/SM to supply schedule. VRH/SM to supply date for Kohler.** ▪ South Substation **Action: VRH/SM to provide schedule for cable tray rerouting. VRH/SM noted the fabrication of the stab connection pieces should take three weeks.** ▪ North Substation **Action: VRH/SM currently installing bus duct. VRH/SM noted that Siemens is reworking the stab connection pieces.** ▪ PA System **Action: VRH/SM to provide dates for continuation of work for MER #1, FID Room 179 and prep work for testing of PA System wiring.** ▪ PACC #69 – Additional Fire Smoke Dampers **Action: VRH/SM will direct Siemens/AFA to determine connection points.**

No.	Title	BIC	Date Req'd
285	Shunt Trip Breaker	URS	3/23/09
288	Circuit Designation for Signs	URS	4/22/09

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Fire Alarm Partial Final Inspection **Action: REO scheduled for 5/22 at 5AM.** ▪ ATS Near North Substation **Action: VRH/SM continuing the conduit work from the mini-ATS Room to the North Generator.** ▪ Switchgear NA, Switchboard A2, A3 and Life Safety Panel **Action: REO to schedule inspection.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, May June 3rd at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: May 27, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: May 6, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
J. Melendez	PA Engineering CMD	C. Brenner	SM Electric
C. Johnson	PA PMD	R. Elliott	SM Electric
E. Williams	URS	D. Sapanara	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have fifteen (15) men on-site. o **Bus Duct Installation at North Substation – VRH/SM continue work.** o **'B' Side Stab Enclosure Installation in North Substation – VRH/SM has started work, stab enclosure to arrive in two weeks.** o **Wire Installation and Terminations for North 600A ATS's – VRH/SM continue work.** o **Misc. Cleanup in Baggage Area – VRH/SM continue work.** o **Enclosure Fabrication for South Substation Temporary Tie In – VRH/SM continue work.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ North Generator Daytank (Submittal 16620) **Action: URS to review and return.** ▪ Light Poles **Action: PA Arch to review and return.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
285	Shunt Trip Breaker	URS	3/23/09
288	Circuit Designation for Signs	URS	4/22/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator **Action: VRH/SM to supply schedule. VRH/SM noted the 1-year warranty begins upon the start-up or commissioning of the generator or September 2009. REO is preparing change order to address cable issue.** ▪ Monitoring Gear in South Substation **Action: REO to issue a change order. VRH/SM was advised that there are other monitors in this room under a separate contract.** ▪ Monitoring Gear in North Substation **Action: VRH/SM to forward reports upon approval of cost.** ▪ ATS near North Switchgear Room **Action: VRH/SM is continuing the conduit work from the mini-ATS Room to the North Generator.** ▪ Switchgear NA, Switchboard A2, A3 and Life Safety Panel **Action: REO to schedule inspection the week of 5/11.** ▪ Stab Work – South Substation **Action: VRH/SM supplied shop drawings for modified bus. URS has verbally approved the shop drawings and will officially respond with minor comments.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ North Substation **Action: REO requested VRH/SM install conduit, in accordance with the Contract. VRH/SM to submit RFI stating the reason why they feel bus duct must be used in lieu of the specified conduit.** ▪ Fire Alarm System **Action: REO to hold partial final inspection 5/8.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ Manpower **Action: VRH/SM noted that due to diminishing work they may be forced to reduce the manpower on-site; the resumption of work in the South Substation is critical to maintain continuity.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, May 20th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: May 14, 2009

Contract EWR-264.003

Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 28, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	G. Reuter	VRH Construction
C. Colon	PA Engineering CMD		
N. Alkhatib	PA Engineering CMD		
S. Berty	PA Engineering CMD		
J. Melendez	PA Engineering CMD		
M. Podlaski	PA Landside Ops.		
A. Saberon	PA Engineering/Arch.		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ 2-week look-ahead (see attached) o Baggage Claim Hall ▪ Fire Alarm Testing **Action: Testing to be performed 5/1.** ▪ Above Ceiling **Action: REO to schedule inspection.** ▪ Testing IB1, IB2 **Action: Testing to be performed 5/2 and 5/3.** ▪ AHU 5, 6 – Exhaust Ductwork **Action: VRH currently performing at night.** ▪ VMS **Action: VRH to install 4/28.** o Service Elevator **Action: VRH addressing punchlist.** o B1 Core ▪ Beams at Column 6c, 7c **Action: VRH to perform spot abatement on Column 6c/6d on 4/28, reinforcement of beams at column 6c, 7c to begin 5/4.** o South Substation ▪ Shop Drawing for Stab Connection **Action: VRH submitted shop drawings for review and approval.** ▪ Measure 2nd Stab **Action: VRH has decided to complete the 1st stab before measuring the 2nd.** ▪ Reroute Cable Tray **Action: VRH/SM requested a response to their letter regarding reimbursement for time.** o North Substation ▪ Bus Duct between SWBD A2 & SWGR NA **Action: VRH continues installation.** ▪ Testing A2, NA **Action: To be performed the week of 4/27.** ▪ Stab Enclosure Submittal **Action: VRH to resubmit.** o Mid-Level ▪ Expansion Joint Leak Test **Action: VRH still investigating leaks.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Escalators, Service Elevator **Action: VRH to submit O&M Manual for escalators. VTX to review O&M Manual for Service Elevator.** ▪ Passenger Elevator **Action: VRH to submit.** ▪ South Substation **Action: URS to review and return.** ▪ North Substation **Action: VRH to submit stab enclosure.**

Mark	Discussion
3	**Requests for Information** ▪ Five (5) RFI's require a response.

No.	Title	BIC	Date Req'd
268	**Water in Generator Dyke**	PA PMD	1/15/09
285	**Shunt Trip Breaker**	URS	3/23/09
288	**Circuit Designation for Signs**	URS	4/22/09
289	**Fire Alarm Recall**	URS	4/23/09
290	**Relocation of Platform**	PA Arch	5/4/09

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

5 **Issues**

- Alternate Stab for South Substation
  Action: Switchover of circuits to temporary gear is on hold.

6 **Security Requirements**

- Utility Mark-Outs
  Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.
- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets
  Action: It was reported that T&M tickets are not being submitted daily; VRH to address.
- Operation Safety Issues – No problems were noted.

Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
7	**Next Meeting** ▪ Tuesday, May 12th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: May 6, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: April 22, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	R. Elliott	SM Electric
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have seventeen (16) men on-site. o **Bus Duct Installation at North Substation – VRH/SM continue work on the bus duct install from A2 to NA.** o **Conduit Installation for 600 AMP ATS's at North Substation – REO to request PA Environmental test area.** o **Switchboards NA and A2 Testing and Circuit Breaker Setting – VRH/SM to start work 4/22; one week duration.** o **Fire Alarm Programming in Bag Claim Area – VRH/SM scheduled to begin work on 4/13.** o **Trim Out Baggage Claim Area – VRH/SM continue work.** o **Lighting in Rooms and Corridors at South End of Terminal – VRH/SM continue work.** o **Provide Temporary Power and Lighting for Terrazzo – VRH/SM continue work at night.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with the Contractor o North Generator Daytank (Submittal 16620) **Action: VRH/SM to resubmit submittal with the required 150% vs. the 110% capacity for the secondary containment; it was noted the 150% tank may not fit.** ▪ Layout for North Generator **Action: VRH to submit 4/22.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
285	Shunt Trip Breaker	URS	3/23/09
288	Circuit Designation for Signs	URS	4/22/09
289	Fire Alarm Recall	URS	4/23/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator **Action: VRH/SM to supply schedule and warranty info for generator. VRH/SM informed the REO that they would soon begin making preparations to test the South Generator without cables. They also reiterated that the cables were not part of the original contract. PA notified VRH/SM that the generator could not be turned over without the cables.** ▪ Back Offices & Vestibule **Action: REO to schedule partial final inspection for the week of 4/27.** ▪ Baggage Claim Area **Action: Final above ceiling inspection held on 4/7; VRH/SM working on punchlist items.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Monitoring Gear in South Substation **Action: REO to issue directive. VRH/SM was advised that there are other monitors in this room under a separate contract.** ▪ Monitoring Gear in North Substation **Action: VRH/SM to forward reports upon approval of cost.** ▪ ATS near North Switchgear Room **Action: VRH/SM is continuing the conduit work from the mini-ATS Room to the North Generator.** ▪ Switchgear NA & Switchboard A2 **Action: VRH/SM is currently installing bus duct. Switchboard and gear are currently being tested.** ▪ North Substation **Action: URS to provide specifications for transformer.** ▪ Smoke Detectors in South Substation **Action: VRH has cleaned the smoke detectors.** ▪ Stab Work – South Substation **Action: VRH/SM supplied shop drawings for modified bus. URS has verbally approved the shop drawings and will officially respond with minor comments.** ▪ North Substation **Action: REO requested VRH/SM install conduit, in accordance with the Contract. VRH/SM to submit RFI stating the reason why they feel bus duct must be used in lieu of the specified conduit.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ Manpower **Action: VRH/SM noted that due to diminishing work they may be forced to reduce the manpower on-site; the resumption of work in the South Substation is critical to maintain continuity.**
6	**Coordination/Safety** ▪ Electrical Shutdowns **Action: REO and VRH/SM to supply info regarding the number of shutdowns required for all work over the next year.** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, May 6th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: April 28, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: April 22, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	R. Elliott	SM Electric
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have seventeen (16) men on-site. o **Bud Duct Installation at North Substation – VRH/SM continue work on the bust duct install from A2 to NA.** o **Conduit Installation for 600 AMP ATS's at North Substation – REO to request PA Environmental test area.** o **Switchboards NA and A2 Testing and Circuit Breaker Setting – VRH/SM to start work 4/22; one week duration.** o **Fire Alarm Programming in Bag Claim Area – VRH/SM scheduled to begin work on 4/13.** o **Trim Out Baggage Claim Area – VRH/SM continue work.** o **Lighting in Rooms and Corridors at South End of Terminal – VRH/SM continue work.** o **Provide Temporary Power and Lighting for Terrazzo – VRH/SM continue work at night.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with the Contractor o North Generator Daytank (Submittal 16620) **Action: VRH/SM to resubmit submittal with the required 150% vs. the 110% capacity for the secondary containment; it was noted the 150% tank may not fit.** ▪ Layout for North Generator **Action: VRH to submit 4/22.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
285	Shunt Trip Breaker	URS	3/23/09
288	Circuit Designation for Signs	URS	4/22/09
289	Fire Alarm Recall	URS	4/23/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator **Action: VRH/SM to supply schedule and warranty info for generator. VRH/SM informed the REO that they would soon begin making preparations to test the South Generator without cables. They also reiterated that the cables were not part of the original contract. PA notified VRH/SM that the generator could not be turned over without the cables.** ▪ Back Offices & Vestibule **Action: REO to schedule partial final inspection for the week of 4/27.** ▪ Baggage Claim Area **Action: Final above ceiling inspection held on 4/7; VRH/SM working on punchlist items.**

Contract EWR-264.003

Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Monitoring Gear in South Substation **Action: REO to issue directive. VRH/SM was advised that there are other monitors in this room under a separate contract.** ▪ Monitoring Gear in North Substation **Action: VRH/SM to forward reports upon approval of cost.** ▪ ATS near North Switchgear Room **Action: VRH/SM ~~has substantially completed~~ the conduit work in the mini-ATS Room.** ▪ Switchgear NA & Switchboard A2 **Action: VRH/SM is currently installing bus duct. Switchboard and gear are currently being tested.** ▪ North Substation **Action: URS to provide specifications for transformer.** ▪ Smoke Detectors in South Substation **Action: VRH has cleaned the smoke detectors.** ▪ Stab Work – South Substation **Action: VRH/SM supplied shop drawings for modified bus. URS has verbally approved the shop drawings and will officially respond with minor comments.** ▪ North Substation **Action: REO requested VRH/SM install conduit, in accordance with the Contract. VRH/SM to submit RFI stating the reason why they feel bus duct must be used in lieu of the specified conduit.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ Manpower **Action: VRH/SM noted that due to diminishing work they may be forced to reduce the manpower on-site; the resumption of work in the South Substation is critical to maintain continuity.**
6	**Coordination/Safety** ▪ Electrical Shutdowns **Action: REO and VRH/SM to supply info regarding the number of shutdowns required for all work over the next year.** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, May 6th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: April 28, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 14, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
C. Colon	PA Engineering CMD	G. Reuter	VRH Construction
N. Alkhatib	PA Engineering CMD	K. Lovas	VRH Construction
S. Ahmed	PA Engineering CMD		
S. Berty	PA Engineering CMD		
J. Melendez	PA Engineering CMD		
C. Johnson	PA PMD		
M. Podlaski	PA Landside Ops.		
M. Kennelly	PA Inspection & Safety		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ 2-week look-ahead (see attached) o Baggage Claim Hall ▪ Fire Alarm Testing **Action: REO to schedule for the week of 4/20.** ▪ Fire Alarm Programming **Action: VRH to supply date/info.** ▪ Above Ceiling **Action: REO to schedule inspection.** ▪ Testing IB1, IB2 **Action: VRH awaiting sign off from BNP.** ▪ IB2 Canopy **Action:** ▪ Testing AHU 5, 6 – Smoke Purge System **Action: VRH ready.** ▪ Air Balancing AHU 3, 5 & 6 **Action: VRH to supply date upon completion of AHU 5 & 6.** ▪ VMS **Action: VRH to install the week of 4/13.** o Service Elevator ▪ Fire Alarm Testing **Action: REO to schedule for the week of 4/20.** ▪ Submittals – Manuals/Test Plan **Action: VTX to review O&M Manuals. VRH to submit test plan.** ▪ Training **Action: VRH to supply date.** ▪ Sprinkler in Pit/Sump Pump **Action:** ▪ Completion/Testing **Action:** o B1 Core ▪ Passenger Elevator Steel **Action:** ▪ Relocation of Electrical Conduits **Action: VRH continues work; not constant.** o South Substation ▪ Shop Drawing for Stab Connection **Action: VRH to submit by 4/17.** ▪ Measure 2nd Stab **Action: VRH has decided to complete the 1st stab before measuring the 2nd.** ▪ Reroute Cable Tray **Action: VRH/SM requested a response to their letter regarding reimbursement for time.**

Mark	Discussion
	○ North Substation ▪ Bus Duct between SWBD A2 & SWGR NA **Action:** ▪ Testing A2, NA **Action:** ▪ Stab Enclosure Submittal **Action: VRH to resubmit.** ○ B2 Lobby ▪ AHU 3 Balancing Report **Action:** ○ Mid-Level ▪ Expansion Joint Leak Test **Action: VRH still investigating leaks.** ▪ B1 Courtyard - Landscaping **Action: VRH has placed stone.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Escalators, Service Elevator **Action: VRH to submit O&M Manual for escalators. VTX to review O&M Manual for Service Elevator.** ▪ Passenger Elevator **Action: VRH to submit.** ▪ South Substation **Action: VRH to submit stab/bus connection shop drawings by 4/17.** ▪ North Substation **Action: VRH to submit stab enclosure.**
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
268	**Water in Generator Dyke**	PA PMD	1/15/09
285	**Shunt Trip Breaker**	URS	3/23/09

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
5	**Issues** ▪ Alternate Stab for South Substation **Action: Switchover of circuits to temporary gear is on hold.** ▪ Light Poles **Action: The fixture change requires a lamp that makes it custom. PA Arch/REO to review.**
6	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily; VRH to address.** ▪ Operation Safety Issues – No problems were noted.
7	**Next Meeting** ▪ Tuesday, April 28th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: April 21, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: April 8, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
J. Melendez	PA Engineering CMD	R. Elliott	SM Electric
C. Johnson	PA Aviation		
T. LaMarca	PA Electrical		
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have seventeen (17) men on-site. o **Conduit Relocations at New Passenger Elevators B1 Lobby – VRH/SM continue work.** o **B2 Oval Ceiling Devices (speakers, lights, etc.) – VRH/SM continue work.** o **Fire Alarm Device Installation – VRH/SM continue work; REO requested Siemens provide new directory.** o **Fire Alarm Programming in Bag Claim Area – VRH/SM scheduled to begin work on 4/13.** o **Conduit and Wire Installation for South Substation 600A ATS's – VRH/SM continue work.** o **Relocations at Delta Baggage – VRH/SM continue work at night.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA - none were noted. ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor o North Generator Daytank (Submittal 16620) **Action: VRH/SM to resubmit submittal with the required 150% vs. the 110% capacity for the secondary containment; it was noted the 150% tank may not fit.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI requires a response.** **No. 285 – Title: Shunt Trip Breaker – BIC: URS – Date Req'd: 3/23/09**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator **Action: VRH/SM to supply schedule and warranty info for generator. VRH/SM informed the REO that they would soon begin making preparations to test the South Generator without cables. They also reiterated that the cables were not part of the original contract. PA notified VRH/SM that the generator could not be turned over without the cables.** ▪ Baggage Claim Area **Action: Final above ceiling inspection held on 4/7; VRH/SM working on punchlist items.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Monitoring Gear in South Substation **Action: REO to issue directive. VRH/SM was advised that there are other monitors in this room under a separate contract.** ▪ ATS near North Switchgear Room **Action: VRH/SM has substantially completed the conduit work in the mini-ATS Room.** ▪ Switchgear NA & Switchboard A2 **Action: VRH/SM is scheduled to install bus duct the week of 4/13. VRH/SM to replace all Belleville Washers so that they are all the same size. VRH/SM submitted Megger Report.** ▪ North Substation **Action: URS to provide specifications for transformer.** ▪ B1 Lobby **Action: VRH/SM currently relocating existing conduit.** ▪ Smoke Detectors in South Substation **Action: The Facility has requested the smoke detectors be cleaned or replaced; VRH to schedule AFA.** ▪ Welcome Center **Action: It was noted delivery is scheduled for the end of April.** ▪ Stab Work – South Substation **Action: VRH/SM to supply shop drawings for modified bus.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ Manpower **Action: VRH/SM noted that due to diminishing work they may be forced to reduce the manpower on-site; the resumption of work in the South Substation is critical to maintain continuity.**
6	**Coordination/Safety** ▪ Electrical Shutdowns **Action: REO and VRH/SM to supply info regarding the number of shutdowns required for all work over the next year.** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, April 22, 2009 at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: April 15, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: March 10, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), Attendees, File

Attendees:

M. Wallace	PA Engineering CMD	E. Winkler	VRH Construction
R. Leonardo	PA Engineering CMD	D. Sapanara	SM Electric
D. Lochard	PA Engineering CMD	R. Elliott	SM Electric
D. Haines	PA Engineering CMD		
S. Berty	PA Engineering CMD		
H. Ret	PA Electrical		
T. LaMarca	PA Electrical		
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM noted they currently have eighteen (18) men on-site. ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA o North Generator Daytank (Submittal 16620) **Action: URS to return 'resubmit'. VRH to resubmit submittal with the required 150% vs. the 110% capacity for the secondary containment.** o PSE&G Transition **Action: URS to review and return.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
280	Need for 120V Power	URS	2/25/09
282	Cabinet Unit Heat Power Supply	URS	3/11/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator **Action: VRH/SM to supply schedule. VRH/SM noted they are tentatively scheduled to start the generator 3/12 or 3/13. VRH/SM informed the REO that they would soon begin making preparations to test the South Generator without cables. They also reiterated that the cables were not part of the original contract. An RFI will be forwarded concerning this item.** ▪ MER No. 1 & 2 **Action: VRH/SM working on exposing inaccessible items. REO also noted additional inaccessible items in room between MER No. 1 & 2.** ▪ Baggage Claim Area **Action: VRH/SM working on punchlist items, a re-inspection to be held the week of 3/16.** ▪ Monitoring Gear in South Substation **Action: REO to issue directive.** ▪ ATS near North Switchgear Room **Action: VRH/SM performing conduit work in mini-ATS Room.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ South Switchgear & Switchboard **Action: VRH/SM currently installing bus duct; the switchover has been put on hold. A walk thru is to be held 3/10. VRH/SM requested they be able to tap from the bottom instead of from the top, URS to provide new detail by 3/13.** ▪ Switchgear NA & Switchboard A2 **Action: VRH/SM has installed Switchgear NA; VRH/SM has replaced all Belleville Washers so that they are all the same size.** ▪ South Substation **Action: URS to confirm the 42" clearance for the PSE&G Bus Collector Room Door meets all applicable NFPA Requirements.** ▪ North Substation **Action: VRH/SM is currently pulling wire.** ▪ B1 Lobby **Action: VRH/SM currently installing conduit.** ▪ Smoke Detectors in South Substation **Action: The Facility has requested the smoke detectors be cleaned; REO to issue directive.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ Manpower **Action: VRH/SM noted that due to diminishing work they may be forced to reduce the manpower on-site; the resumption of work in the South Substation is critical to maintain continuity.**
6	**Coordination/Safety** ▪ Procedures for Electrical Shutdowns **Action: REO requested VRH/SM discuss the Lock-Out/Tag-Out Procedures that are to be followed during a shutdown at their next toolbox safety meeting.** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, March 25, 2009 at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: March 18, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: February 25, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
C. Johnson	PA PMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	R. Elliott	SM Electric
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty (2) men on-site. o **Item #1 (Lower Level Baggage Area Trim Work) – VRH/SM addressing punchlist items.** o **Item #2 (B2 Lobby Removals) – VRH/SM removing existing lighting and replacing with temporary lighting.** o **Item #3 (N. Substation "A" Side Wire Installation) – VRH/SM installing conduit.** o **Item #4 (South Substation Bus Duct Installation) –VRH/SM continue work.** o **Item #5 (South Substation 4000A ATS Installation) – Delivery scheduled for Monday, 3/2.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA o North Generator Daytank (Submittal 16620) **Action: URS to return 'resubmit'. VRH to resubmit submittal with the required 150% vs. the 110% model submitted.** o PSE&G Transition **Action: URS to review and return.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
268	Water in Generator Dyke	PA PMD	1/15/09
275	Change in Lighting Fixture	URS	2/18/09
278	Panel & Circuit for VAV Box 6.10	URS	2/23/09
280	Need for 120V Power	URS	2/25/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator **Action: VRH/SM to supply schedule. VRH/SM to confirm start date with Kohler for auxiliary power. VRH/SM informed the REO that they would soon begin making preparations to test the South Generator without cables. They also reiterated that the cables were not part of the original contract. An RFI will be forwarded concerning this item.** ▪ MER No. 1 & 2 **Action: VRH/SM working on exposing inaccessible items.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Baggage Claim Area **Action: VRH/SM working on punchlist items, a re-inspection to be held the week of 3/2.** ▪ Monitoring Gear in South Substation **Action: REO to issue directive.** ▪ ATS near North Switchgear Room **Action: VRH/SM performing conduit work in mini-ATS Room.** ▪ South Switchgear & Switchboard **Action: VRH/SM currently installing bus duct; the switchover has been put on hold. REO to release revised drawings shortly.** ▪ Switchgear NA & Switchboard A2 **Action: VRH/SM has installed Switchgear NA; REO requested VRH/SM confirm with Siemens that the different sizes of Belleville Washers in the bus joints meet all applicable NFPA Requirements.** ▪ South Substation **Action: URS to confirm the 42" clearance for the PSE&G Bus Collector Room Door meets all applicable NFPA Requirements.** ▪ Smoke Detectors in South Substation **Action: The Facility has requested the smoke detectors be cleaned; REO to issue directive and decide who is responsible for the cost.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ Manpower **Action: VRH/SM noted that due to diminishing work they may be forced to reduce the manpower on-site; the resumption of work in the South Substation is critical to maintain continuity.**
6	**Coordination/Safety** ▪ Procedures for Electrical Shutdowns **Action: REO requested VRH/SM discuss the Lock-Out/Tag-Out Procedures that are to be followed during a shutdown at their next toolbox safety meeting.** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, March 11, 2009 at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: March 3, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: February 11, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	R. Elliott	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-two (22) men on-site. o **Item #1 (Lower Level Baggage Area Trim Work) – An above ceiling inspection is scheduled for 2/12 at 11AM.** o **Item #2 (North Substation "A" Side Equipment Installation) – VRH/SM are setting equipment.** o **Item #3 (N. Substation "A" Side Conduit & Wire Install) – VRH/SM are to start pulling wire.** o **Item #4 (South Substation Bus Duct Installation) –VRH/SM continue work and have been directed to remove the traffic control panel.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA o North Generator Daytank (Submittal 16620) **Action: URS to review and return.** o PSE&G Transition **Action: URS to review and return.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.** **No. 268 – Title: Water in Generator Dyke – BIC: PA PMD – Date Req'd: 1/15/09**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator **Action: VRH/SM to supply schedule. VRH/SM to confirm start date with Kohler for auxiliary power.** ▪ MER No. 1 & 2 **Action: VRH/SM working on exposing inaccessible items.** ▪ Baggage Claim Area **Action: An above ceiling inspection is scheduled for 2/12 at 11AM.** ▪ Monitoring Gear in South Substation **Action: REO to issue directive.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ ATS near North Switchgear Room **Action: VRH/SM is not currently performing work.** ▪ South Switchgear & Switchboard **Action: VRH/SM currently installing bus duct; the switchover has been put on hold. REO to release revised drawings shortly.** ▪ Switchgear NA & Switchboard A2 **Action: VRH/SM performing interior work.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ Procedures for Electrical Shutdowns **Action: REO requested VRH/SM discuss the Lock-Out/Tag-Out Procedures that are to be followed during a shutdown at their next toolbox safety meeting.** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, February 25th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: February 18, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: February 3, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
S. Ahmed	PA Engineering CMD	P. Spina	URS
N. Alkhatib	PA Engineering CMD	M. Collins	URS
T. LaMarca	PA Electrical	M. Brown-Daly	BNP
S. Sienkiewicz	PA Engineering Arch	J. Whitehead	BNP
A. Saberon	PA Engineering Arch		
C. Johnson	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements**

- Schedule Update – VRH noted the following information:

  B1 Lobby – Escalators E1 and E2 failed 24-hour run test; E1 stopped – possible relay and E2 – handrail newel running hot. TKI/VRH to complete all escalator open items by COB 2/3/09 and restart 24-hour test.

  B2 Lobby/East Ticketing Area – Work in this area continues; opening scheduled for the week of 2/2.

  Service Elevator – Frames have been installed and the installation of the elevator cab and fixtures is in progress.

- 2-week look-ahead (see attached)
  - B1 Lobby
    - Emergency Lighting (Temporary)
      Action: VRH has all feeds pulled; install to be complete by 2/3.
    - Escalator
      Action: Issues being addressed. VRH to supply maintenance program.
    - Partitions
      Action: VRH is scheduled to remove the mid-level temporary partition 2/3. Temporary partitions at the mid-level are scheduled to be put up the week of 2/9.
    - N4 Light Fixtures
      Action: VRH noted delivery of the fixtures is scheduled for the end of April; coffers have been fabricated.
  - Baggage Claim Hall
    - Above Ceiling
      Action: Upon completion of all work an inspection is to be held, by 2/6.
    - Foundation for IB1
      Action: Install, by others, is complete but VRH noted the roadway needs to be relocated.
    - BHS
      Action: VRH/EEI submitted test procedures.
    - Stainless Steel Bag Drops
      Action: IB1 has been substantially installed, IB2 – 80% of side panels are onsite, IB3 needs to be field measured.
  - B2 East Ticketing
    - Elevator Lobby
      Action: VRH anticipates the elevator lobby ceiling will be complete by 2/6.
    - North Corridor Ceiling
      Action: An above ceiling inspection is scheduled for 2/4.
  - E5 Escalator
    Action: VRH to provide factory test and delivery date.
  - Passenger Elevator
    - Calculations
      Action: Severud to review and return.
    - Fixtures
      Action: VRH to revise and resubmit.

Mark	Discussion
	○ Service Elevator ▪ Cab/Fixture Delivery **Action: Install continues; testing mid-February.** ▪ O&M Manuals **Action: VRH to supply delivery date.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Ductwork – Delta Bag Room **Action: URS to review and return; outstanding.** ▪ BHS **Action: VRH to maintenance/training program and operations training program; overdue.** ▪ South Generator Fence **Action: VRH to forward submittal; overdue.**
3	**Requests for Information** ▪ Eight (8) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16/07
258	**Location of Dampers**	PA Arch	10/29/08
265	**Communication Method for VMS Signs**	URS	12/19/08
267	**Paint Removal Procedure**	PA Arch	1/9/09
268	**Water in Generator Dyke**	PA PMD	1/15/09
270	**Smoke Purge System Programming**	URS	1/16/09
271	**Control Flow of Hot Water**	URS	1/20/09
272	**Spec 16110**	URS	2/5/09

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

Issues

- Alternate Stab for South Substation
  Action: URS to provide design drawings the week of 2/2. Switchover of circuits to temporary gear is on hold.
- Air Curtains
  Action: Design to provide complete drawings the week of 2/9.
- Airline Offices
  Action: PMD to provide concurrence. Temporary counters to be provided by SEMAC.

Mark	Discussion
5	▪ Specification for Fuel Oil Tank (N. Generator) **Action: URS to clarify.** ▪ Light Poles **Action: The fixture change requires a lamp that makes it custom. PA Arch/REO to review.** ▪ Transverse Joint **Action: VRH to perform leak test.**
7	**Security Requirements** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily; VRH to address.** ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, February 17th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: February 10, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: January 28, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
J. Melendez	PA Engineering CMD	R. Elliott	SM Electric
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-six (26) men on-site. o **Item #1 (Lower Level Baggage Area Trim Work) – VRH/SM continue work. REO noted coordination required with box installation.** o **Item #2 (North Substation "A" Side Equipment Installation) – VRH/SM are finishing core drilling and will start setting equipment.** o **Item #3 (N. Substation "A" Side Conduit & Wire Install) – VRH/SM continue work.** o **Item #4 (South Substation Bus Duct Installation) – REO has permit pulled for shutdown of PMD-P and TMD-P on 1/30; VRH/SM to continue work.** o **Item #5 (East Ticketing Corridor Conduit & Cable Supports) – VRH/SM started work 1/28.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA o North Generator Daytank (Submittal 16620) **Action: URS to review and return.** o Layout for N. Generator **Action: URS to review and return; verbally approved.** o PSE&G Transition **Action: URS to review and return.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
265	Communication Method for VMS Signs	PA Arch	12/19/08
268	Water in Generator Dyke	PA PMD	1/15/09
270	Smoke Purge System Programming	URS	1/16/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator **Action: VRH/SM to supply schedule. VRH/SM to confirm start date with Kohler for auxiliary power.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Speaker Wiring **Action: VRH/SM to submit RFI regarding punchlist.** ▪ MER No. 1 & 2 **Action: VRH/SM working on inaccessible items.** ▪ B1 Lobby **Action: VRH/SM to complete power for temporary heater on 1/28. Partial final inspection for water flow and tamper switches scheduled for 1/29. The install of temporary lights has been completed.** ▪ Baggage Claim Area **Action: An above ceiling inspection was held, VRH/SM addressing minor punchlist items.** ▪ Install of Hioki 3196 Power Analyzers in North Substation **Action: VRH/SM to submit weekly load readings to PA Electrical by 1/30.** ▪ North Generator Bus Duct **Action: URS to review and return layout.** ▪ ATS near North Switchgear Room **Action: VRH/SM is not currently performing work.** ▪ South Switchgear & Switchboard **Action: VRH/SM currently installing bus duct; the switchover has been put on hold.** ▪ Switchgear NA & Switchboard A2 **Action: VRH/SM to begin installation of Switchboard A2.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, February 11th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: February 4, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: January 20, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
S. Dubissette	PA Engineering CMD	S. Andalora	VRH Construction
M. Podlaski	PA Landside Ops.	G. Reuter	VRH Construction
T. LaMarca	PA Electrical	M. Brown-Daly	BNP
M. Kennelly	PA Safety		
A. Saberon	PA Engineering Arch		
C. Johnson	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Schedule Update – VRH noted the following information: B1 Lobby – Escalator testing ongoing. Manufacturing representative from Germany to arrive 1/22 to address outstanding issues. B2 Lobby/East Ticketing Area – Work in this area continues; opening tentatively scheduled for the week of 2/2. Service Elevator – Frames have been installed and the installation of the elevator cab and fixtures is in progress. ▪ 2-week look-ahead (see attached) o B1 Lobby ▪ Emergency Lighting (Temporary) **Action: VRH has all feeds pulled; install to start when fixtures arrive (by 1/23).** ▪ Heater (Temporary) **Action: REO to confirm where power is coming from.** ▪ Fire Alarm/Smoke Purge **Action: VRH/AFA has completed programming.** ▪ Escalator **Action: Factory representatives coming on site 1/21 to address issues. VRH to supply maintenance program, step break certification and training.** ▪ Infill Steel @ Concourse Level **Action: Severud to review and return shop drawings.** ▪ HVAC **Action: VRH has completed programming for smoke purge for AHU-7, training tentatively scheduled for 1/22 or 1/23.** ▪ Temporary N4 Light Fixtures **Action: VRH has installed all fixtures.** o Baggage Claim Hall ▪ Above Ceiling **Action: Upon completion of all work an inspection is to be held, tentatively by week's end.** ▪ Foundation for IB1 **Action: Install, by others, is complete but VRH noted the roadway needs to be relocated.** ▪ BHS **Action: VRH/EEI to submit test procedures the week of 1/26.** ▪ Stainless Steel Bag Drops **Action: Fabrication complete, IB1 scheduled for delivery on 1/20 and IB2 by 1/27.** o B2 East Ticketing ▪ Foot Rails **Action: It was noted the foot rails require correction, delivery scheduled for 1/26.** ▪ Elevator Lobby **Action: VRH anticipates the elevator lobby ceiling will be complete by 1/30.** ▪ North Corridor Ceiling **Action: VRH anticipates the ceiling will be complete by 1/30.**

Mark	Discussion
	○ E5 Escalator **Action: VRH to provide factory test and delivery date.** ○ Passenger Elevator ▪ Calculations **Action: Severud to review and return.** ▪ Fixtures **Action: VRH to revise and resubmit.** ○ Service Elevator ▪ Cab/Fixture Delivery **Action: Install continue; testing mid-February.** ▪ O&M Manuals **Action: VRH to supply delivery date.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Ductwork – Delta Bag Room **Action: URS to review and return; outstanding.** ▪ BHS **Action: VRH to provide test procedures, O&M Manuals; overdue.** ▪ South Generator Fence **Action: VRH to forward submittal.**
3	**Requests for Information** ▪ Three (3) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16/07
258	**Location of Dampers**	PA Arch	10/29/08
265	**Communication Method for VMS Signs**	URS	12/19/08
267	**Paint Removal Procedure**	PA Arch	1/9/09
268	**Water in Generator Dyke**	PA PMD	1/15/09
270	**Smoke Purge System Programming**	URS	1/16/09
271	**Control Flow of Hot Water**	URS	1/20/09

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services

Approved:

XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

Mark	Discussion
5	**Issues** ▪ Alternate Slab for South Substation **Action: URS to provide design drawings.** ▪ Air Curtains **Action: Design to provide complete drawings.** ▪ Airline Offices **Action: PMD to provide concurrence.** ▪ Space for Fuel Oil Tank **Action: Design to provide.** ▪ Light Poles **Action: PA Arch to confirm fixture (stainless steel vs. carbon). The fixture change requires a lamp that makes it custom.** ▪ Genco Ceiling **Action: VRH to provide schedule.** ▪ Relocation of Ground Transportation Counter **Action: PMD to provide schedule – work to be performed by others.**
7	**Security Requirements** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, February 3rd at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: January 26, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: January 13, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonaardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	E. Williams	URS
C. Johnson	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-six (26) men on-site. o **Item #1 (Lower Level Baggage Area Trim Work) – VRH/SM continue work. REO noted coordination required with box installation.** o **Item #2 (East Ticketing Temporary N4 Fixtures) – VRH/SM continue work.** o **Item #3 (B1 Lobby Temporary N4 Fixtures) – VRH/SM continue work.** o **Item #4 (N. Substation "A" Side Equipment Install) – VRH/SM continue work. VRH/SM to supply delivery date for equipment.** o **Item #5 (S. Substation Bus Duct Installation) – VRH/SM continue work; there is a conflict with the bus duct installation and the existing conduit.** o **Item #6 (South Generator Fit Out) – VRH/SM continue work installing batteries. Kohler to commission in approximately 2-3 weeks upon completion of internal wiring.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA o North Generator Daytank (Submittal 16620). **Action: URS to review and return.** o Layout for N. Generator **Action: URS to review and return.** o PSE&G Transition **Action: VRH/SM forwarded a preliminary copy to URS for review.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
258	Location of Dampers	URS	10/29/08
265	Communication Method for VMS Signs	PA Arch	12/19/08
267	Paint Removal Procedure	PA Arch	1/6/09
268	Water in Generator Dyke	PA PMD	1/15/09
270	Smoke Purge System Programming	URS	1/16/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator **Action: VRH/SM to supply schedule. VRH/SM to confirm start date with Kohler for auxiliary power.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ B1 Lobby **Action: VRH/SM noted temporary lighting fixtures arrived and are scheduled for installation 1/16. It was noted that it may be too late to cancel order. Siemens performed pretest for Fire Alarm 1/12, final test to be held 1/14. VRH/SM to connect temporary heater to NHLB on 1/14.** ▪ Baggage Claim Area **Action: VRH/SM currently addressing punchlist items, upon completion an above ceiling inspection is to be held.** ▪ Install of Hioki 3196 Power Analyzers in North Substation **Action: VRH/SM to submit weekly load readings to PA Electrical.** ▪ North Generator Bus Duct **Action: URS to review and return layout.** ▪ ATS near North Switchgear Room **Action: VRH/SM is not currently performing work.** ▪ South Switchgear & Switchboard **Action: VRH/SM currently installing bus duct; the switchover has been put on hold.** ▪ Switchgear NA & Switchboard A2 **Action: VRH/SM has set drilling for conduits and noted Switchgear NA is scheduled to arrive. PA Environmental to remove lead coated conduit 1/13.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, January 28th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: January 21, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: January 6, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
D. Lochard	PA Engineering CMD	S. Andalora	VRH Construction
S. Berty	PA Engineering CMD	K. Lovas	VRH Construction
S. Ahmed	PA Engineering CMD		
M. Podlaski	PA Landside Ops.		
S. Sienkiewicz	PA Engineering Arch		
A. Saberon	PA Engineering Arch		
C. Johnson	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Schedule Update – VRH noted the following information: B1 Lobby – Work in this area continues; scheduled opening date of 1/19. Baggage Claim Area – Delays in completion of Stage I attributed to corrective actions in escalator machine room, outstanding escalator submittals and delays in testing fire alarm/smoke purge system. Work in this area continues, estimated completion date of 1/31; opening is dependant on completion of foundations for IB1 and power availability. B2 Lobby/East Ticketing Area – Work in this area continues; scheduled opening date of 1/19. Service Elevator – Frames have been installed and the installation of the elevator cab and fixtures is to begin 1/7. ▪ 2-week look-ahead (see attached) o B1 Lobby ▪ Electric Heater **Action: VRH has cable scheduled to arrive 1/6. REO to schedule shutdown for 1/9 for installation.** ▪ Fire Alarm/Smoke Purge **Action: VRH/AFA currently programming.** ▪ Escalator **Action: Testing is scheduled for 1/6. VRH to supply maintenance program, step break certification and training (1/14/09).** ▪ Infill Steel @ Concourse Level **Action: Severud to review and return shop drawings.** ▪ HVAC **Action: VRH has completed programming for smoke purge for AHU-7, training tentatively scheduled for 1/15, work continues on AHU-5 and AHU-6. URS to review and return O&M Manuals.** ▪ Temporary N4 Light Fixtures **Action: VRH noted delivery the week of 1/12, VRH to supply exact date.** o Baggage Claim Hall ▪ Foundation for IB1 **Action: Install, by others, is complete but VRH noted the roadway needs to be relocated.** ▪ Glass, Window, Storefronts **Action: Stainless steel is on-site for all openings and install should be complete by 1/9. Upon completion of install all door glass shall be ordered (8-week lead-time).** ▪ BHS **Action: VRH/EEI to submit test procedures.** ▪ Stainless Steel Bag Drops **Action: Fabrication complete, delivery by 1/9.**

Mark	Discussion
	o B2 East Ticketing ▪ Mid-Level Rail **Action: VRH anticipates the Mid-Level Rail will be complete by 1/8.** ▪ Foot Rails **Action: It was noted the foot rails require correction, VRH to supply delivery date for new foot rails.** ▪ Elevator Lobby **Action: VRH anticipates the elevator lobby ceiling will be complete by 1/9.** ▪ North Corridor Ceiling **Action: VRH to submit proposal for additional work.** o E5 Escalator **Action: VRH to provide factory test and delivery date.** o Passenger Elevator ▪ Calculations **Action: Severud to review and return.** ▪ Fixtures **Action: VTX to review and return.** o Service Elevator ▪ Cab/Fixture Delivery **Action: VRH is scheduled to start the installation 1/7 and will take approximately 3-4 weeks to complete.** ▪ O&M Manuals **Action: VRH to supply delivery date.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ BHS **Action: VRH to provide test procedures, O&M Manuals.** ▪ South Generator Fence **Action: VRH to forward submittal.**
3	**Requests for Information** ▪ Three (3) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16/07
258	**Location of Dampers**	PA Arch	10/29/08
265	**Communication Method for VMS Signs**	URS	12/19/08
267	**Paint Removal Procedure**	PA Arch	1/9/09

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble

Mark	Discussion
	Approved: New York Gypsum Floors — ANS Consultants, Inc. J. Supor & Son Trucking — Venture Electric
5	**Issues** ▪ Back Offices of Claim Hall **Action: REO to review and forward drawings to VRH.** ▪ LED Fixtures **Action: VRH to review temporary plan to see if feasible.** ▪ 3x3 Light Fixture **Action: PA has reviewed and approved the coffer.** ▪ Expansion Joint **Action: An inspection is scheduled for 1/7.** ▪ Light Poles **Action: PA Arch to confirm fixture (stainless steel vs. carbon). The fixture change requires a lamp that makes it custom.** ▪ Genco Ceiling **Action: VRH to provide schedule.** ▪ Relocation of Ground Transportation Counter **Action: PMD to provide schedule – work to be performed by others.**
7	**Security Requirements** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, January 20th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: January 12, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: January 5, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	E. Winkler	VRH Construction
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
J. Melendez	PA Engineering CMD	E. Williams	URS
H. Ret	PA Electrical		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM did not submit a two-week look ahead. VRH/SM noted they currently have twenty-nine (29) men on-site. ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA **Action: URS to review and return North Generator Daytank (Submittal 16620).** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
258	Location of Dampers	URS	10/29/08
265	Communication Method for VMS Signs	URS	12/19/08
266	Return Air Plenum	URS	1/6/09
267	Paint Removal Procedure	PA Arch	1/6/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator **Action: VRH/SM has supplied heat for the generator to prevent moisture buildup. In addition, VRH/SM to supply schedule. VRH/SM to confirm start date with Kohler for auxiliary power.** ▪ South Substation **Action: VRH/SM is currently performing work. It was noted the Siemens equipment that arrived did not line up – Siemens to correct.** ▪ B1 Lobby **Action: VRH/SM to check on status (possible delivery) of temporary lighting fixtures. It was noted that it may be too late to cancel order. VRH/SM to confirm date Siemens will perform pretest for Fire Alarm. REO confirmed directive requesting temporary heaters be connected to NHLB; VRH/SM to supply delivery date for heater.** ▪ Baggage Claim Area **Action: VRH/SM currently addressing punchlist items.** ▪ Install of Hioki 3196 Power Analyzers in North Substation **Action: VRH/SM to submit weekly load readings to PA Electrical.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ *North Generator Bus Duct* **Action: VRH/SM has submitted drawings to Siemens and is awaiting fabrication date.** ▪ ATS near North Switchgear Room **Action: VRH/SM is not currently performing work.** ▪ South Switchgear & Switchboard **Action: VRH/SM currently installing bus duct.** ▪ Switchgear NA & Switchboard A2 **Action: VRH/SM has set drilling for conduits and noted Switchgear NA is scheduled to arrive the week of 1/5. REO to confirm PA Environmental to remove lead coated conduit the week of 1/5.** ▪ North Substation Turnover List **Action: VRH/SM has turned over all listed equipment to PA Electrical.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, January 14th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: January 7, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: December 23, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
D. Lochard	PA Engineering CMD		
S. Dubissette	PA Engineering CMD		
S. Sienkiewicz	PA Engineering Arch		
C. Johnson	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements**

- Schedule Update – VRH noted the following information:

  B1 Lobby – Work in this area continues; scheduled opening date of 1/12/09.

  Baggage Claim Area – Delays in completion of Stage I attributed to corrective actions in escalator machine room, outstanding escalator submittals and delays in testing fire alarm/smoke purge system. Work in this area continues, estimated completion date of 1/31/09; opening is dependant on completion of foundations for IB1 and power availability.

  B2 Lobby/East Ticketing Area – Work in this area continues; scheduled opening date of 1/12/09.

  Service Elevator – Frames have been installed and the installation of the elevator and call boxes is to begin 12/23.

- 2-week look-ahead (see attached)
  Action: REO has requested all work required for vertical circulation be added to the two-week look-ahead.
  - B1 Lobby
    - Fire Alarm/Smoke Purge
      Action: VRH/AFA investigating open loop in Fire Alarm System, this is preventing programming and testing.
    - Escalator
      Action: VRH installing receptacles, wiring is complete, testing tentatively scheduled for 1/6/09. VRH to supply maintenance program, step break certification and training (1/8/09).
    - Infill Steel @ Concourse Level
      Action: Severud to review and return shop drawings.
    - HVAC
      Action: VRH has tentatively scheduled to complete the programming for the VAV boxes 1/5/09. URS to review and return O&M Manuals. Honeywell to complete programming before training can take place.
    - 3x3 Light Fixtures
      Action: PA Ops. to review current lighting conditions and concur. Additional temporary lights are not required.
  - Baggage Claim Hall
    - Foundation for IB1
      Action: Install, by others, is expected to be complete by 12/31/08.
    - Glass, Window, Storefronts
      Action: Stainless steel is on-site for all openings and install should be complete by 1/2/09. Upon completion of install all door glass shall be ordered (8-week lead-time).
    - BHS
      Action: VRH/EEI to submit test procedures.
    - Stainless Steel Bag Drops
      Action: Fabrication complete, delivery on 1/5/09.
  - B2 East Ticketing
    - Mid-Level Rail
      Action: Scheduled to arrive 12/23 and scheduled for completion by 1/2/09.
    - Elevator Lobby
      Action: MEP's currently being installed with an anticipated completion date of 12/30/08; elevator lobby ceiling complete by 1/8/09.

Mark	Discussion
	▪ North Corridor Ceiling **Action: VRH to submit proposal for additional work.** ▪ Terrazzo – Mid-Level **Action: Scheduled to begin 1/5/09.** ▪ Inspections **Action: An above ceiling inspection to be held 12/30/08.. REO to schedule framing inspection for area in front of the elevator and a pre-test for the fire smoke dampers the week of 12/29/08.** o E5 Escalator **Action: VRH to provide factory test and delivery date.** o Passenger Elevator ▪ Calculations **Action: Severud to review and return.** ▪ Fixtures **Action: VTX to review and return.** o Service Elevator ▪ Cab/Fixture Delivery **Action: Delivery scheduled for 12/23/08.** ▪ O&M Manuals **Action: VRH to supply delivery date.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ BHS **Action: VRH to provide test procedures, O&M Manuals.** ▪ South Generator Fence **Action: Re-submittal dependant on redesign of catwalk.**
3	**Requests for Information** ▪ Three (3) RFI's require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16/07
258	**Location of Dampers**	PA Arch	10/29/08
265	**Communication Method for VMS Signs**	URS	12/19/08

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

Pending Approval:

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
5	**Issues** ▪ Back Offices of Claim Hall **Action: REO to review and forward drawings to VRH.** ▪ LED Fixtures **Action: VRH to review temporary plan to see if feasible.** ▪ 3x3 Light Fixture **Action: VRH provided mock-up of coffer, PA to review the week of 12/29/08.** ▪ Expansion Joint **Action: VRH currently addressing punchlist with subcontractor.** ▪ Light Poles **Action: PA Arch to confirm fixture (stainless steel vs. carbon). The fixture change requires a lamp that makes it custom.** ▪ Genco Ceiling **Action: VRH to provide schedule.** ▪ Relocation of Ground Transportation Counter **Action: PMD to provide schedule – work to be performed by others.**
7	**Security Requirements** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.**
	▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, January 6th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: December 29, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: December 3, 2008
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	R. Elliot	SM Electric
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	E. Williams	URS
C. Johnson	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-nine (29) men on-site. **Action:** o **Item #1 – VRH/SM continues this work.** o **Item #2 – VRH/SM continues this work.** o **Item #3 – VRH/SM continues this work.** o **Item #4 – VRH/SM has been asked to put this work on HOLD.** o **Item #5 – VRH/SM to perform this work 12/10.** o **Item #6 – VRH/SM to perform this work 12/12.** o **Item #7 – VRH/SM continues this work.** o **Item #8 – VRH/SM to begin work upon removal of old equipment.** o **Item #9 – VRH/SM continues this work.** o **Item #10 – VRH/SM continues this work.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Outstanding Submittals with Designers/PA **Action: URS to review and return North Generator Daytank (Submittal 16620).** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
263	Demo of Revenue Meter Conduit	URS	12/9/08
264	Demo for Emergency Shutdown Conduit	URS	12/9/08

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator Delivery **Action: VRH/SM has the delivery set for 12/3.** ▪ Temporary Switchboard T-S Inspection & Acceptance **Action: Inspection scheduled for 12/5.** ▪ Switch-overs form Switchgear SA to Switchboard T-S **Action: REO has requested this work be put on hold.** ▪ North Substation Turnover List **Action: VRH/SM is in receipt of list of equipment and shall turn over all listed equipment to PA Electrical.** ▪ Install of Hioki 3196 Power Analyzers in North Substation **Action: VRH/SM to submit load readings to PA Electrical.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Removal of Switchgear NA and Switchboard A2 in North Substation **Action: VRH/SM has removed Switchboard A2 and are in the process of removing Switchgear NA. REO to send direction on PSE&G wiring and break glass station.** ▪ North Generator Bus Duct **Action: VRH/SM to supply layout of route. VRH/SM requested elevation of grade slab for Generator Room.** ▪ Switchgears **Action: VRH/SM noted a mid-December delivery date.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.** ▪ Junction Boxes in East Ticketing Area **Action: VRH/SM has completed this work, inspection to be held 12/4.** ▪ B1 Lobby Punchlist **Action: VRH/SM addressing remaining items. Inspection of B1 Vestibule to be scheduled the week of 12/8.** ▪ PMD-P, TMD-P and EMD-B **Action: PMD-P is to be energized 12/3; TMD-P and EMD-B have been energized.** ▪ Cable Removal **Action: VRH/SM to remove cables Thursday night (12/11 –12/12); REO to confirm.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, December 17th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: December 9, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
6	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.**
	▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily; VRH to address.** ▪ Operation Safety Issues – No problems were noted.
7	**Next Meeting** ▪ Tuesday, November 24th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: November 17, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: November 24, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	G. Reuter	VRH Construction
D. Lochard	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH submitted (attached).** ▪ AHU 3 **Action: VRH to submit schedule and air balance report.** ▪ AHU 4 **Action: VRH to submit schedule and air balance report.** ▪ AHU 5, 6 **Action: URS to review and return air balance report submittal.** ▪ BMS System **Action: URS to respond to RFI.** ▪ IB4 **Action: Load and functionality test held; VRH addressing punchlist.** ▪ North Generator Delivery **Action: REO to confirm building is watertight; VRH to remove the bollards for delivery of the generator.** ▪ Generator Cables **Action: VRH is currently terminating cables, megger report to be submitted.** ▪ Deco Glass – B2 Lobby **Action: VRH to complete the first week of December.** ▪ E5 Escalator **Action: The escalator is operational; VRH to address punchlist.** ▪ Leak Detection System **Action: VRH has put this work on hold pending response to RFI.** ▪ Public Address System **Action: VRH submitted test procedures, testing date and as-builts to be supplied.**
2	**Extra Work** ▪ Service Elevators **Action: VRH to submit pricing.** ▪ Microphone Station – Airline Office **Action: VRH has completed this work.** ▪ Steel Faced Curb **Action: VRH to supply start date.**
3	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ IB1 – 4 **Action: BNP to review and return test procedures.** ▪ IB3, 4 **Action: VRH to submit O&M Manuals (IB3) and as-builts.** ▪ Service Elevator **Action: VRH to submit O&M Manuals and Maintenance Program.** ▪ Passenger Elevator **Action: VRH to submit O&M Manual and Maintenance Program. PA to review and return additional information on platform submittal.**

Mark	Discussion
4	**Requests for Information** ▪ Eight (8) RFI's require a response.

No.	Title	BIC	Date Req'd
285	**Shunt Trip Breaker**	URS	3/23/09
307	**Grounding of Day Tank**	URS	10/7/09
308	**Existing Fire Door**	PMD	10/13/09
311	**Grease & Food Debris**	REO	10/26/09
312	**Integration of Equipment**	URS	11/3/09
313	**Pick Up of Generator 1A – Location**	REO	11/23/09
314	**CMU Wall Removal for Escalators**	PA-ARC	11/30/09
315	**3 Way HW Control Valves**	URS	11/30/09

5 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

6 **Security Requirements**

- Utility Mark-Outs
  Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.
- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets
  Action: It was reported that T&M tickets are not being submitted daily; VRH to address.
- Operation Safety Issues – No problems were noted.

7 **Next Meeting**

- Tuesday, December 8, 2009 at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation
Prepared by: Dawn Haines
Date: December 1, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: December 22, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Berty	PA Engineering CMD		
N. Alkhatib	PA Engineering CMD		
E. Pirozzi	PA Engineering CMD		
J. Eadicicco	PA Landside Ops.		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH did not submit.** ▪ AHU 3 **Action: VRH to submit schedule and air balancing report. Carol Hardy Mechanical will not schedule work until PACC is issued for additional work for VAV's.** ▪ AHU 4 **Action: VRH to submit schedule and air balance report. VRH to adjust controls prior to air balancing.** ▪ AHU 5, 6 **Action: Air balancing reports returned Approved as Noted, VRH to address and resubmit.** ▪ AHU 7 **Action: VRH to submit schedule and air balance report.** ▪ IB4 **Action: VRH to submit O&M manuals and as-builts; punchlist to be completed.** ▪ BMS System **Action: URS to respond to RFI.** ▪ Leak Detection System **Action: System was successfully tested. VRH to provide placard for system, partial final inspection and training to be performed.** ▪ North Generator Delivery **Action: REO has confirmed the building is watertight; VRH to remove the bollards for delivery of the generator.** ▪ Delta Corridor **Action: VRH to install exit sign.** ▪ Express Escalator **Action: VRH received necessary information from Severud; work to start mid-January.** ▪ E5 Escalator **Action: The escalator is operational; VRH to address punchlist.** ▪ Service Elevator **Action: VRH to continue work on sump pump the week of 12/21, all work to be complete by mid-January.** ▪ Public Address System **Action: VRH to submit remaining test procedures by 12/24/09.**
2	**Extra Work** ▪ Service Elevators **Action: VRH to submit pricing for BMS portion of Extra Work.** ▪ Fire Alarm Tie-Ins for SF-1, SF-2 and Static Pressure Sensors Relocation **Action: VRH to supply revised proposal.**

Mark	Discussion
3	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Differential Pressure Sensors, Circuit Setters – AHU 5-9 **Action: VRH to resubmit catalog cuts.** ▪ IB3, 4 **Action: VRH to submit O&M Manuals and as-builts.**
	▪ Escalator **Action: VRH to submit Final O&M manuals and spare parts manuals; spare parts must be turned over prior to expiration period of the Maintenance Program for E5 (2/5/10).** ▪ Service Elevator **Action: VRH to submit O&M Manuals and Maintenance Program.** ▪ Passenger Elevator **Action: VRH to submit O&M Manual and Maintenance Program. VRH to resubmit cab drawings.**
4	**Requests for Information** ▪ Eight (8) RFI's require a response.

No.	Title	BIC	Date Req'd
285	**Shunt Trip Breaker**	URS	3/23/09
308	**Existing Fire Door**	PMD	10/13/09
311	**Grease & Food Debris**	REO	10/26/09
312	**Integration of Equipment**	URS	11/3/09
314	**CMU Wall Removal for Escalators**	PA-ARC	11/30/09
316	**Stainless Steel Cover Plate**	PA-ARC	12/1/09
317	**Permanent Connection for Circuit**	URS	12/1/09
319	**Rubber Wall Bumper at Handrail**	Severud	12/24/09

5 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
Turtle & Hughes, Inc.	Unique Scaffolding Systems
Cooper Power Systems	Venture Electric
J. Supor & Son Trucking	

...act EWR-264.003

...erminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
6	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.**
	▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily; VRH to address.** ▪ Operation Safety Issues – No problems were noted.
7	**Next Meeting** ▪ Tuesday, January 5, 2010 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: December 29, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: January 5, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, *Attendee List, File*

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
T. LaMarca	PA Electrical		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH submitted (see attached).** ▪ AHU 3 **Action: VRH to submit schedule and air balancing report. Carol Hardy Mechanical will not schedule work until PACC is issued for additional work for VAV's.** ▪ AHU 4 **Action: System is balanced with the exception of diffusers in and around Room 119. VRH to submit interim balance report.** ▪ AHU 5, 6 **Action: Air balancing reports returned Approved as Noted, VRH to address and resubmit by 1/8/10.** ▪ AHU 7 **Action: VRH to perform air balancing by 1/8/10.** ▪ IB4 **Action: VRH to submit O&M manuals and as-builts week of 1/11/10; CMD to finalize punchlist and forward to VRH.** ▪ BMS System **Action: URS has responded to RFI; CMD to schedule meeting to review submittal/schedule.** ▪ Leak Detection System **Action: System was successfully tested. VRH to provide placard for system the week of 1/11/10, partial final inspection and training to be performed.** ▪ North Generator Delivery **Action: REO has confirmed the building is watertight. VRH to provide schedule for generator delivery including delivery of heating equipment by next electrical progress meeting (1/13/10). VRH was directed to remove the bollards.** ▪ Delta Corridor **Action: VRH to install exit sign, not done; VRH to follow up.** ▪ Express Escalator **Action: VRH to provide delivery date for escalator.** ▪ E5 Escalator **Action: The escalator is operational; VRH anticipates completing the punchlist by 1/15/10.** ▪ Service Elevator **Action: VRH is in the process of installing the drain piping for the sump pump; testing of the pumps to be performed 1/7/10. Response for RFI #320 is required for completion of the punchlist.** ▪ Public Address System **Action: VRH to submit remaining test procedures; originally scheduled by 12/24/09.** ▪ Conduit Relocation @ Genco **Action: VRH is scheduled to complete this work by 1/8/10.**

Mark	Discussion
	▪ South Generator Louver **Action: VRH to follow up on repair.** ▪ HVAC Commissioning **Action: CMD/DT/VRH to follow up on completed items.** ▪ Passenger Elevator **Action: Piston and controllers are expected on site in early February; VRH to confirm. All components are due on site in eighteen (18) weeks from release date of 12/21/09; VRH to attempt to improve delivery date.**
2	**Extra Work** ▪ Service Elevators **Action: VRH to submit pricing for BMS portion of Extra Work under PACC 77. VRH to provide back up for proposal for reprogramming to lock-out three (3) levels.** ▪ Fire Alarm Tie-Ins for SF-1, SF-2 and Static Pressure Sensors Relocation **Action: VRH to supply revised proposal.**
3	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Differential Pressure Sensors, Circuit Setters – AHU 5-9 **Action: VRH to resubmit catalog cuts, overdue.** ▪ IB3, 4 **Action: VRH to submit O&M Manuals for IB3 by 1/8/10 and IB4 by 1/15/10.** ▪ Escalator **Action: VRH to submit Final O&M manuals and spare parts; must be turned over prior to expiration period of the Maintenance Program for E1/E2.** ▪ Service Elevator **Action: VRH to submit O&M Manuals and Maintenance Program by 1/5/10.** ▪ Passenger Elevator **Action: VRH to submit O&M Manual and Maintenance Program. VRH to resubmit cab drawings.** ▪ E3/E4 **Action: VRH submitted a revised shoring plan for the steel work; Severud to review.**
4	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
308	**Existing Fire Door**	PMD	10/13/09
314	**CMU Wall Removal for Escalators** **Action: VRH to identify extent of removal req'd.**	PA-ARC	11/30/09
316	**Stainless Steel Cover Plate** **Action: VRH to provide as-built conditions.**	PA-ARC	12/1/09
320	**Recall on Fire Alarms**	URS	1/11/10

5 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.

Mark	Discussion	
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	
6	**Issues** ▪ South Generator – Additional Interior Light **Action: Facility requested additional interior lights. CMD to issue directive to VRH for Extra Work.** ▪ South Generator – Annunciator; Beacon **Action: VRH to provide design documents; this is Extra Work.**	
7	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
8	**Next Meeting** ▪ Tuesday, January 19, 2010 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: January 8, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: Januray 13, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
T. LaMarca	PA Electrical	K. Lovas	VRH Construction
E. Williams	URS Electrical	E. Winkler	VRH Construction

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirteen (13) men on-site.** o **North Substation Switchgear NA and Swtichboard A2 Switchovers – VRH/SM continue work; time to complete is one day.** o **North Substation 'A' Side Temporary Branch Circuit Removal from Temporary Switchboard – VRH/SM plan to start this work on 1/18; time to complete is one week.** o **North Substation 'A' Side Temporary Feeder Removal from Switchgear NB – VRH/SM plan to start this work 1/18; time to complete is one day.** o **North Substation 'B' Side Temporary Feeder Tie-In to Switchgear NA – VRH/SM plan to start this work 1/19; time to complete is four days.** o **North Substation 'B' Side Temporary Branch Circuit Installation – VRH/SM plan to start this work 1/25; time to complete is two weeks.** o **Bus Duct Installation in North Generator Building – VRH/SM plan to start this work 1/20; time to complete is three weeks.** o **Installation of North Generator Building Switchboards – VRH/SM will schedule this work once it is determined how the building will be heated.** o **Relocate Starters in North Substation – VRH/SM will schedule this work once they receive their submitted drawing approved; REO to return.** o **Installation of New Switchboard A1 in South Substation – VRH/SM will schedule this work upon the completion of the trench supports, by others; the completion of the trench supports is tentatively scheduled for completion on 1/14.** o **Installation of Remaining Bus Duct from Switchgear SA – VRH/SM plan to start this work 1/18; time to complete is one week.** o **Rough-In at B1 Lobby – VRH/SM continue this work; time to complete is approximately two weeks.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** No outstanding Electrical Submittals were noted.
3	**Requests for Information** ▪ No outstanding Electrical RFI's were noted. **No. | Title | BIC | Date Req'd**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator • Louvers **Action: VRH/SM to repair; date to be supplied.** • Automatic Fuel Gauge **Action: VRH/SM to supply date of delivery.** • Remote Annunciator **Action: URS to supply design by 1/15.**

Mark	Discussion
	• Amber Beacon **Action: URS to provide sketch.** • Interior Light Fixture **Action: REO to issue directive to VRH for this work as well as the beacon.** ▪ South Substation • Completion of Switchboard A1 Support **Action: Shutdown scheduled for 1/14.** ▪ North Substation • Shutdown for Panel DP-E & Switchboard A4 **Action: Shutdown scheduled for 1/14.** • Cable Tray Re-Feed to Switchgear NA **Action: REO to check availability of PA Electrical for shutdown.** • Elevator B7 Circuit Breaker (Defective?) **Action: VRH/SM to contact Siemens to inquire about settings. VRH/SM to troubleshoot problem by replacing the breaker** ▪ North Generator • Current Activities **Action:** • Installation of Temporary 300 KW Generator **Action:** • Power for Heaters **Action: VRH/SM would like to schedule the removal of the existing North Generator but how the building will be heated needs to be resolved; URS to supply information. URS/REO to also address the permanently open louvers.** • DEP Commissioning Rating for Generators **Action: VRH/SM to submit letter from manufacturer.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, January 27th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: January 22, 2010

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: January 19, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	G. Reuter	VRH Construction
S. Berty	PA Engineering CMD		
E. Pirozzi	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
T. LaMarca	PA Electrical		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH submitted (see attached).** ▪ AHU 3 **Action: VRH to submit schedule and air balancing report. Carol Hardy Mechanical will not schedule work until PACC is issued for additional work for VAV's.** ▪ AHU 4 **Action: System is balanced with the exception of diffusers in and around Room 119. VRH to submit interim balance report by 1/22.** ▪ AHU 5, 6 **Action: Air balancing reports returned Approved as Noted, VRH to address and resubmit by 1/22 - overdue.** ▪ AHU 7 **Action: VRH has performed the air balancing; report to be submitted.** ▪ BMS System **Action: URS has responded to RFI; VRH to submit schedule by 1/22/10.** ▪ Leak Detection System **Action: System was successfully tested. Partial final inspection and training are tentatively scheduled for 1/26.** ▪ Express Escalators **Action: VRH to confirm if the escalators will be delivered by the end of January.** ▪ E5 Escalator **Action: The escalator is operational; VRH to confirm punchlist is complete.** ▪ Service Elevator **Action: Testing of the sump pump is scheduled for 1/20. VRH to complete all punchlist items; a follow-up inspection is tentatively scheduled for the week of 1/25.** ▪ Public Address System **Action: Manufacturer's representative to inspect system. It was noted that additional submittals are not required.** ▪ South Generator Louver **Action: VRH to follow up on repair.** ▪ HVAC Commissioning **Action: VRH to supply status report on DomeTech's issues list by 1/22.**
	▪ Passenger Elevator **Action: VRH noted the following delivery dates: pistons, controllers, pumps, rails – 3/15 and cab, platform - 4/15. The elevator is scheduled for completion in June '10.** ▪ Camera at ID Office **Action: VRH to supply missing bracket for camera.** ▪ Elevator B7 **Action: VRH has reset the settings; the elevator has not tripped the breaker since.** ▪ South Substation (Pringles Switch) **Action: VRH to supply date for Siemens to address.**

Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
6	**Issues** ▪ North Generator Delivery **Action: REO has confirmed the building is watertight. Generators cannot be delivered until the unit heaters are powered; currently not in the Contract. URS to supply information for electrical power for unit heaters. It was also noted the louvers are permanently open and heat in the building will not be maintained; URS to review.** ▪ South Generator – Additional Interior Light **Action: Facility requested additional interior lights. CMD to issue directive to VRH for Extra Work.** ▪ South Generator – Annunciator; Beacon **Action: URS to provide design documents; this is Extra Work.**
7	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, February 2, 2010 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: January 25, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: February 24, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
T. LaMarca	PA Electrical	K. Lovas	VRH Construction
E. Williams	URS Electrical	E. Winkler	VRH Construction
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twelve (12) men on-site.** o **North Substation 'B' Side Temporary Feeder Installation – VRH/SM continue this work.** o **South Substation 'A' Side Temporary Feeder Installation (Switchboard A1) – VRH/SM continue this work.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** No outstanding submittals, shop drawings, catalog cuts or samples were noted.
3	**Requests for Information** ▪ No outstanding Electrical RFI's were noted. **No. | Title | BIC | Date Req'd**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator • Louvers **Action: VRH/SM have completed this work.** • Automatic Fuel Gauge **Action: VRH/SM have installed the gauge.** • Remote Annunciator **Action: This work will be performed under Contract EWR-264.005.** • Amber Beacon **Action: VRH/SM was directed to proceed; VRH/SM to provide start date for conduit/wire installation.** • Interior Light Fixture **Action: VRH/SM have completed this work.**
	▪ South Substation • Switchboard A1 3rd Party Testing **Action: VRH/SM have completed the testing; reports to be forwarded.** • Conduit Installation for PSE&G Revenue Meters **Action: VRH/SM were directed to proceed.** • Speakers **Action: VRH/SM to address zones that are not working.** ▪ Temporary 1200 Panel • 1200A Circuit Breaker Replacement **Action: REO directed this work be done immediately; VRH/SM to provide start date once the availability of the circuit breaker is determined.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ North Substation • Shutdown Schedule **Action: VRH/SM provided.** • Next Week's Lock-Out/Tag-Out **Action: REO has scheduled a visual permit inspection for 2/25. A lock – out/tag-out has been scheduled for the 120V required by the elevator welding machines for 2/26 and another for the temporary board for Switchboard NB3 on 3/1.** • Elevator B7 Circuit Breaker (Defective?) **Action: VRH/SM have replaced the breaker and there have been no more issues to date.** • Labels for Temporary Board **Action: VRH/SM to confirm all labels have been replaced.** • Switchboard NA3 & NB3 **Action: VRH/SM to ensure the area is clean to allow PA Electrical Shop to perform their inspection.** ▪ North Generator • Current Activities **Action: VRH/SM are not currently performing any work.** • Power for Heaters **Action: REO to issue PACC #110 for this work.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, March 10th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Daniel Lochard
Date: March 1, 2010

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: March 2, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Berty	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
N. Alkhatib	PA Engineering CMD		
T. LaMarca	PA Electrical		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH failed to submit.** ▪ AHU 3 **Action: VRH to submit air balancing report.** ▪ AHU 4 **Action: VRH to submit air balancing report.** ▪ AHU 7 **Action: Carbon air filters must be replaced prior to balancing; Facility to replace.** ▪ AHU 8, 9 Smoke Purge **Action: Pretest is tentatively scheduled for Monday night (3/8).** ▪ AHU's 1-4 VFD's – Automatic Mode **Action: VRH/CMD to address.** ▪ AHU's 1-4 Interface Panels **Action: VRH/AME to start installation 3/8.** ▪ AHU's 5-9 Interface Panels **Action: VRH/BS to start installation 3/15.** ▪ BMS System **Action: VRH to submit schedule.** ▪ Leak Detection System **Action: System was successfully tested. Re-test/Inspection and training to be scheduled.** ▪ E5 Escalator **Action: The escalator is operational; VRH to confirm punchlist is complete.** ▪ HVAC Commissioning **Action: VRH to supply status report on DomeTech's issue list - overdue.** ▪ Passenger Elevator **Action: VRH noted the elevator shaft is currently being installed, the steel framing is scheduled for completion 3/11 (including removal of scaffolding/shoring towers), United Drilling (pistons) would be a two week duration and TKE (platforms) would be four weeks. The elevator is scheduled for completion in June '10.** ▪ Camera at ID Office **Action: VRH to supply missing bracket for camera.** ▪ S1/S2 Elevators **Action: VRH currently repairing leak on pump unit for S1. VRH to follow up on alternate recall.** ▪ South Substation (Pringles Switch) **Action: VRH/Siemens to supply report.**
2	**Extra Work** ▪ PACC #87 - Fire Alarm Tie-Ins for SF-1, SF-2 and Static Pressure Sensors Relocation **Action: VRH to provide schedule for SF1, SF2. Facility to replace carbon filters for AHU 4 for proper programming of static pressure sensors.** ▪ PACC #104 - Differential Pressure Sensors, Circuit Setters – AHU 5-9 **Action: VRH to resubmit catalog cuts, overdue.**

<table>
<tr><th>Mark</th><th>Discussion</th></tr>
<tr><td>3</td><td>Submittals, Shop Drawings, Catalog Cuts, Samples
▪ IB3, 4
Action: BNP to review and return O&M Manuals and as-builts.
▪ Escalator
Action: VRH to supply final O&M manuals.
▪ Service Elevator
Action: VRH to confirm O&M Manuals and Maintenance Program have been submitted.
▪ Passenger Elevator
Action: VRH to submit O&M Manual and Maintenance Program.
▪ Loading Dock Ceiling
Action: VRH to submit pricing for nylon mesh. A possible alternative is a partition wall; REO/PMD to discuss with Bob Coda.
▪ E3/E4
Action: VRH to submit rigging plan.</td></tr>
<tr><td>4</td><td>Requests for Information
▪ Four (4) RFI's require a response.
<table>
<tr><th>No.</th><th>Title</th><th>BIC</th><th>Date Req'd</th></tr>
<tr><td>308</td><td>Existing Fire Door</td><td>PMD</td><td>10/13/09</td></tr>
<tr><td>314</td><td>CMU Wall Removal for Escalators</td><td>PA-ARC</td><td>11/30/09</td></tr>
<tr><td>316</td><td>Stainless Steel Cover Plate
Action: VRH to provide as-built conditions.</td><td>PA-ARC</td><td>12/1/09</td></tr>
<tr><td>324</td><td>WF24 Connection to New Steel</td><td>SA</td><td>3/1/10</td></tr>
</table></td></tr>
<tr><td>5</td><td>Subcontractor's Approval Requests
VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.
Approved:
<table>
<tr><td>G. Panetta & Sons</td><td>Artisan, Inc.</td></tr>
<tr><td>McCann Acoustics</td><td>Monmouth Controls & Instrument Co.</td></tr>
<tr><td>SM Electric</td><td>Railroad Construction Co.</td></tr>
<tr><td>Carol Hardy Mechanical</td><td>RISA Management Corp.</td></tr>
<tr><td>Josloff Industries, LLC</td><td>American Architectural, Inc.</td></tr>
<tr><td>D. Magnan & Co.</td><td>Moretrench American Corporation</td></tr>
<tr><td>Kone, Inc.</td><td>PAPP Iron Works, Inc.</td></tr>
<tr><td>Mazzocchi Wrecking Inc. (Demo Only)</td><td>Guardian Fence Co, Inc.</td></tr>
<tr><td>Schnell Contracting Services</td><td>Northeast Sheet Metal Works</td></tr>
<tr><td>Able Rolling Door, Inc.</td><td>Garden State Engineering</td></tr>
<tr><td>Zabransky Mechanical Corp.</td><td>Alpha Steel Construction</td></tr>
<tr><td>Signs & Decals Corp.</td><td>Amanda Contracting, Inc.</td></tr>
<tr><td>PAR Environmental Corp.</td><td>A. Liss & Co, Inc.</td></tr>
<tr><td>Pompton Painting Co.</td><td>ThyssenKrupp Elevator</td></tr>
<tr><td>Equipment Erectors, Inc.</td><td>MCS Electrical Contracting</td></tr>
<tr><td>Mazzocchi Wrecking, Inc. (Asbestos)</td><td>MetComm LLC</td></tr>
<tr><td>D-Star Waterproofing</td><td>Building Systems & Services</td></tr>
<tr><td>AFA Protective Systems</td><td>Fine Painting</td></tr>
<tr><td>FJC Security Services</td><td>Berto Construction</td></tr>
<tr><td>Metro Insulation</td><td>Active Tank & Environmental Services</td></tr>
<tr><td>XLE Metals, Inc.</td><td>S&J Electrical Contracting</td></tr>
<tr><td>North Central Electric</td><td>New Vision Enterprise, Inc.</td></tr>
<tr><td>United Drilling</td><td>Artisan Tile & Marble</td></tr>
<tr><td>New York Gypsum Floors</td><td>ANS Consultants, Inc.</td></tr>
<tr><td>Turtle & Hughes, Inc.</td><td>Unique Scaffolding Systems</td></tr>
<tr><td>Cooper Power Systems</td><td>Venture Electric</td></tr>
<tr><td>J. Supor & Son Trucking</td><td>Altel Systems, Inc.</td></tr>
</table></td></tr>
<tr><td>6</td><td>Issues
▪ North Generator Delivery
Action: REO has confirmed the building is watertight. Generators cannot be delivered until the unit heaters are powered; currently not in the Contract. URS to supply information for electrical power for unit heaters. It was also noted the louvers are permanently open and heat in the building will not be maintained; URS to review.</td></tr>
</table>

Mark	Discussion
	▪ South Generator – Annunciator; Beacon **Action: URS to provide design documents; this is Extra Work.** ▪ South Generator – Additional Interior Light **Action: Facility requested additional interior lights. CMD to issue directive to VRH for Extra Work.**
7	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, March 16, 2010 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: March 11, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: March 10, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
T. LaMarca	PA Electrical	K. Lovas	VRH Construction
		E. Winkler	VRH Construction
		E. Pierce	VRH Construction

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have eleven (11) men on-site.** o **South Substation Conduit Relocation for Panel LLTO-3, 4, 4A – VRH/SM anticipate starting this work 3/12; the duration is one day.** o **South Substation Conduit Relocation for Circuits SL-3A 14, 16, 18 – VRH/SM anticipate starting this work 3/12; the duration is one day.** o **North Substation 'B' Side Temporary Feeder Installation – VRH/SM continue this work.** o **South Substation 'A' Side Temporary Feeder Installation (Switchboard A1) – VRH/SM continue this work; SM to confirm inspection can be held the week of 3/15.** o **North Substation 'B' Side Perm to Temp Switchovers – VRH/SM anticipate starting work 3/15, REO to confirm; the duration is approximately three weeks.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** No outstanding submittals, shop drawings, catalog cuts or samples were noted.
3	**Requests for Information** ▪ No outstanding Electrical RFI's were noted. **No. | Title | BIC | Date Req'd**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Substation • Switchboard A1 3rd Party Testing **Action: URS to review and approve test.** • Siemens Laboratory Results for Discolored Bus Bars **Action: VRH/SM to follow up with Siemens.** • Unlabeled Circuits **Action: VRH/SM was directed to turn off circuits to determine what the unlabeled ones are.** ▪ North Substation • Shutdown Schedule **Action: Shutdown is tentatively scheduled to begin 3/15; REO to confirm.** • Next Week's Lock-Out/Tag-Out **Action: REO noted this would likely be scheduled mid-week (3/17) due to other lock-out/tag-outs.** ▪ North Generator • Current Activities **Action: VRH/SM is preparing to move bus duct into the building.** • Installation of Temporary 300KW Generator **Action: VRH/SM has not scheduled a start date for this work.** • Power for Dampers **Action: REO to issue PACC #110 for this work.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, March 24th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines-Higgins
Date: March 15, 2010

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: March 16, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
T. LaMarca	PA Electrical		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH submitted (attached).** ▪ AHU 2 **Action: Unit to be balanced.** ▪ AHU 3 **Action: VRH to submit air balancing report by 3/19.** ▪ AHU 4 **Action: VRH to submit air balancing report by 3/19.** ▪ AHU 7 **Action: Carbon air filters must be replaced prior to balancing; Facility to replace.** ▪ AHU 8, 9 Smoke Purge **Action: Relays need to be replaced, VRH to follow up.** ▪ AHU's 1-4 VFD's – Automatic Mode **Action: REO to address.** ▪ AHU's 1-4 Interface Panels **Action: VRH to confirm when AME will start installation.** ▪ AHU's 5-9 Interface Panels **Action: VRH to confirm when BS will start installation.** ▪ BMS System **Action: VRH to submit schedule.** ▪ Leak Detection System **Action: System was successfully tested. Re-test/Inspection and training to be scheduled.** ▪ E5 Escalator **Action: The escalator is operational; VRH to confirm punchlist is complete.** ▪ HVAC Commissioning **Action: VRH to supply status report on DomeTech's issue list - overdue.** ▪ Passenger Elevator **Action: VRH noted the elevator shaft is currently being installed, the steel framing is scheduled for completion 3/11 (including removal of scaffolding/shoring towers), United Drilling (pistons) would be a two week duration and TKE (platforms) would be four weeks. The elevator is scheduled for completion in June '10.** ▪ S1/S2 Elevators **Action: VRH currently repairing leak on pump unit for S1.** ▪ Welding Procedures for Elevator **Action: VRH to submit 3/16.** ▪ South Substation (Pringles Switch) **Action: VRH/Siemens to supply report.**
2	**Extra Work** ▪ PACC #87 - Fire Alarm Tie-Ins for SF-1, SF-2 and Static Pressure Sensors Relocation **Action: VRH to provide schedule for SF1, SF2; it was noted additional conduit is required. Facility to replace carbon filters for AHU 4 for proper programming of static pressure sensors.** ▪ PACC #104 - Differential Pressure Sensors, Circuit Setters – AHU 5-9 **Action: VRH to resubmit catalog cuts, overdue; response to RFI is required.**

Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
3	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Escalator **Action: VRH to supply final O&M manuals.** ▪ Service Elevator **Action: VRH to confirm O&M Manuals and Maintenance Program have been submitted.** ▪ Passenger Elevator **Action: VRH to submit O&M Manual and Maintenance Program.** ▪ Loading Dock Ceiling **Action: VRH to submit pricing for nylon mesh. A possible alternative is a partition wall; REO/PMD to discuss with Bob Coda.** ▪ E3/E4 **Action: VRH to submit rigging plan.**
4	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
308	**Existing Fire Door**	PMD	10/13/09
314	**CMU Wall Removal for Escalators**	PA-ARC	11/30/09
316	**Stainless Steel Cover Plate** **Action: VRH to provide as-built conditions.**	PA-ARC	12/1/09
324	**WF24 Connection to New Steel**	SA	3/1/10

5 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc
PAR Environmental Corp.	A. Liss & Co. Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
Turtle & Hughes, Inc.	Unique Scaffolding Systems
Cooper Power Systems	Venture Electric
J. Supor & Son Trucking	Altel Systems, Inc.

6 **Issues**

- North Generator Delivery
  Action: REO has confirmed the building is watertight. Generators cannot be delivered until the building's temperature can be regulated. VRH has been directed via PACC #110 and #111 to supply power to the heaters, install motorized dampers and lighting.
- South Generator – Additional Interior Light
  Action: Facility requested additional interior lights. CMD to issue directive to VRH for Extra Work.

Mark	Discussion
7	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, March 30, 2010 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: March 23, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: March 24, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
T. LaMarca	PA Electrical	K. Lovas	VRH Construction
C. Johnson	PA Aviation	E. Winkler	VRH Construction
		E. Pierce	VRH Construction

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have five (5) men on days and four (4) men on nights.** o **North Substation 'B' Side Temporary to Permanent Switchovers – VRH/SM continue this work.** o **Relocation of Starters at North Substation – VRH/SM continue this work.** o **Panel DP-A Installation at North Substation – VRH/SM have this work tentatively scheduled to begin 3/29.** o **Cove Lighting and Fixture Trim Out between Columns 4 & 5 at Southwest End of Terminal – VRH/SM continue this work.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** No outstanding submittals, shop drawings, catalog cuts or samples were noted.
3	**Requests for Information** ▪ No outstanding Electrical RFI's were noted. **No. | Title | BIC | Date Req'd**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Substation • Inspection for Switchboard A1 **Action: URS to review testing report. PA Electrical to visually inspect; REO to confirm date.** • 3rd Party Testing Reports for Switchgear SA **Action: SM will supply all reports once all testing is complete.** • Switchover Sequence for South Substation **Action: VRH/SM provided 'South Substation 'A' Side Connection Summary' and noted that all the necessary work for Switchboard A1 temporary feeder connection to temporary switchboard must be completed before any other work can be performed.** ▪ North Substation • Next Week's Lock-Out/Tag-Out **Action: It was noted that all the necessary requests are in. SM provided a schedule for the work that is to be performed.** ▪ North Generator • PACC #111 **Action: REO has issued this PACC, which will cover the motorized dampers.** • PACC #110 **Action: REO has issued this PACC, which will cover the necessary power for the heaters and lighting.** ▪ Specification 16120 – Splicing • Cold Shrink vs. Polaris Connectors **Action: REO noted all permanent splicing should be cold shrink.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
6	***Coordination/Safety*** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, March 24th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines-Higgins
Date: April 1, 2010

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: March 30, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
N. Alkhatib	PA Engineering CMD		
S. Berty	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH did not submit.** ▪ AHU 2 **Action: Unit to be balanced.** ▪ AHU 3 **Action: VRH to submit air balancing report the week of 3/29.** ▪ AHU 4 **Action: VRH to submit air balancing report the week of 3/29.** ▪ AHU 7 **Action: Carbon air filters must be replaced prior to balancing; Facility to replace.** ▪ AHU's 1-4 VFD's – Automatic Mode **Action: REO to address.** ▪ AHU's 1-4 Interface Panels **Action: VRH confirmed the installation is in progress.** ▪ AHU's 5-9 Interface Panels **Action: VRH confirmed BS will start installation the week of 3/29.** ▪ BMS System **Action: VRH to submit schedule.** ▪ Leak Detection System **Action: System was successfully tested. Inspection to be held 4/6.** ▪ E5 Escalator **Action: The escalator is operational; VRH to confirm punchlist is complete.** ▪ HVAC Commissioning **Action: VRH to supply status report on DomeTech's issue list - overdue.** ▪ Passenger Elevator **Action: VRH noted the welding continues and the pumps have been delivered. The elevator is scheduled for completion in July '10.** ▪ S1/S2 Elevators **Action: VRH has temporarily repaired the leak on pump unit for S1 but the wrong valves have been installed. VRH to transmit the submittal for the correct valve 4/1 and supply repair date.**
2	**Extra Work** ▪ PACC #87 - Fire Alarm Tie-Ins for SF-1, SF-2 and Static Pressure Sensors Relocation **Action: VRH has completed the work for SF-1, and SF-2. Facility to replace carbon filters for AHU 4 for proper programming of static pressure sensors.**
3	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Escalator **Action: VRH to supply final O&M manuals.** ▪ Service Elevator **Action: VRH to confirm O&M Manuals and Maintenance Program have been submitted.** ▪ Passenger Elevator **Action: VRH to submit O&M Manual and Maintenance Program.**

Mark	Discussion
	▪ Loading Dock Ceiling **Action: VRH is currently performing this work.**
4	**Requests for Information** ▪ Three (3) RFI's require a response.

No.	Title	BIC	Date Req'd
308	**Existing Fire Door**	PMD	10/13/09
314	**CMU Wall Removal for Escalators**	PA-ARC	11/30/09
316	**Stainless Steel Cover Plate** **Action: VRH to provide as-built conditions.**	PA-ARC	12/1/09

5 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
Turtle & Hughes, Inc.	Unique Scaffolding Systems
Cooper Power Systems	Venture Electric
J. Supor & Son Trucking	Altel Systems, Inc.

6 **Issues**

▪ North Generator Delivery
Action: REO has confirmed the building is watertight. Generators cannot be delivered until the building's temperature can be regulated. VRH has been directed via PACC #110 and #111 to supply power to the heaters, install motorized dampers and lighting.

7 **Security Requirements**

▪ Utility Mark-Outs
Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.

▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
Action: VRH to return outstanding one-day passes to Bldg. 125.

▪ Daily Attendance Sheets/Vehicle Information
Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.

Mark	Discussion
	▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, April 13, 2010 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: April 6, 2010

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: June 16, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
T. LaMarca	PA Electrical	E. Pierce	VRH Construction
C. Johnson	PA Aviation	E. Winkler	VRH Construction

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have nine (9) men on site.** o **Panel DP-A Chili's Circuit Switchover – VRH/SM to coordinate this work with the REO, tentatively scheduled for 6/24.** o **Removal of Existing Panel DP-A and Transformer TA - VRH/SM to coordinate this work with the REO, tentatively scheduled for 6/24.** o **Install Remaining Sections of Switchboard B2 – VRH/SM have this work tentatively scheduled to begin 6/23.** o **Install Remaining Branch Circuits in Switchboard B2 – VRH/SH have this work tentatively scheduled to begin 6/28.** o **Additional Temporary Cables for Switchboard B1 – VRH/SM have this work tentatively scheduled to begin 6/21; pending cable delivery on 6/18.** o **Terminate Additional Temporary Cables in South Temporary Switchboard – VRH/SM have this work tentatively scheduled to begin 6/28; pending cable delivery on 6/18. VRH/SM noted that a shutdown of the temporary board is required for this work.** o **Rearrange Existing Temporary Cables in South Temporary Switchboard – VRH/SM have this work tentatively scheduled to begin 6/30. VRH/SM noted that a shutdown of the temporary board is required for this work.** o **Cut South Substation 'B' Side Existing Stab Enclosure – VRH/SM to coordinate this work with the REO as to not effect holiday travel.**
2	**Requests for Information** ▪ No outstanding Electrical RFI's were noted. **No. | Title | BIC | Date Req'd**
3	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
4	**Field Work/Progress** ▪ South Substation • Rearrange & Install of Cables in Switchboard T-S **Action: VRH/SM to confirm start date.** • 3rd Party Testing Reports for Switchgear SA to URS **Action: URS to review and return; submittal overdue PM to follow up.** • Outstanding Shop Drawings/Submittals with URS **Action: PM to follow up.** • Replace Labels in Switchboards T-S for Switchboard B1 Switch Overs **Action: REO has requested VRH/SM address this immediately.** • Replace Black Labels with Orange Labels for Panels & Transformers in Rm 145 Action: **REO has requested VRH/SM address this immediately.** • Place Circuit Breaker Locks on Six (6) Circuit Breakers in Panel T-MDP **Action: It was noted a shutdown is required. VRH/SM to verify they have the locks.** • Replacement of Cover for Panel DP-E4 Pull Box in MER #2 **Action: VRH/SM to install a pull box cover over the existing doors to the old MER #2 transfer switch. The covers will comply with the gage, material and color requirements of the specifications.** • PSE&G Stab Work **Action: VRH/SM noted the box is scheduled to arrive 6/18.**

Mark	Discussion
	▪ North Substation • 300 KVA Transformer and 120/208V Panel DP-A Shutdown **Action: It was noted this work is tentatively scheduled for Friday night, 6/18.** • New Cover for Panel DP-A **Action: VRH/SM to supply delivery date.** • Schedule for Switchboard B2 and Switchgear NB **Action: VRH/SM to submit a schedule once all other work/dates are finalized.** • Siemens Meeting Concerning Oxidized Bus Bars **Action: A meeting is scheduled for 6/16 to address this issue.** ▪ North Generator • VRH Coordination between MCS Electric and SM Electric **Action: VRH was reminded that all work being performed by MCS Electrical and SM Electric must be coordinated.** • USE-EPR Cables for Exterior Conduits **Action: VRH was reminded that all exterior cables must be USE-EPR, as per contract.** • Expansion Joint Fittings Between Two Independent Structures **Action: VRH was reminded that all conduits that cross building expansion joints or connect two independent structures must contain approved expansion joint fittings.** • Anticipated Schedule of Delivery/Installation of North Generator **Action: VRH/SM to supply delivery date pending completion of other critical work.** • PACC Nos. 110 & 111 **Action: VRH has started the necessary work for PACC Nos. 110 & 111. The delivery of the North Generator is dependant on the completion of this work.** • Maintenance of Areas **Action: VRH was reminded that all work areas must be cleaned and maintained daily.**
5	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
6	**Next Meeting** ▪ Wednesday, June 30th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines-Higgins
Date: June 23, 2010

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: July 20, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
N. Alkhatib	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH failed to submit a two-week look ahead.** ▪ Fireproofing B1 Core **Action: VRH has completed this work; reports to be submitted.** ▪ Passenger Elevator **Action: VRH will be performing drilling for Elevator over the next two weeks. The CMU wall behind the Elevator will be constructed after the drilling is complete and the glass has been installed. VRH to supply delivery date for cab.** ▪ Escalators **Action: VRH is scheduled to rig/construct the escalators over the next two weeks.** ▪ North Generator Dampers **Action: VRH noted the dampers would be delivered in three weeks and would take approximately one week to install.**
2	**Extra Work** ▪ PACC #87 - Fire Alarm Tie-Ins for SF-1, SF-2 and Static Pressure Sensors Relocation **Action: VRH has completed the work for SF-1 and SF-2. VRH to perform testing of pressure sensors for SF-1 and SF-2; overdue.**
3	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Service Elevator **Action: VRH to supply date for submittal of O&M Manuals.** ▪ Welding Submittals **Action: PA to review and return.**
4	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
308	**Existing Fire Door**	PMD	10/13/09
314	**CMU Wall Removal for Escalators**	PA-ARC	11/30/09
316	**Stainless Steel Cover Plate** **Action: VRH to provide as-built conditions.**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10

Mark	Discussion
5	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion	
	Zabransky Mechanical Corp.	Alpha Steel Construction
	Signs & Decals Corp.	Amanda Contracting, Inc.
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
6	**Issues** ▪ North Generator Delivery **Action: VRH has tentatively scheduled the delivery for the end of August.**	
7	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
8	**Next Meeting** ▪ Tuesday, August 3rd at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: July 28, 2010

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: August 3, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH failed to submit a two-week look ahead.** ▪ Fireproofing B1 Core **Action: VRH has completed this work; reports to be submitted.** ▪ Passenger Elevator **Action: VRH will complete the drilling by 8/6, the glass installation will begin 8/9 and last approximately two weeks, the rail installation will immediately follow. VRH to supply delivery date for cab, platform to be delivered the week of 8/9.** ▪ Escalators **Action: VRH anticipates the escalator will be complete in six weeks (9/20); testing can then be performed.** ▪ North Generator Louvers **Action: VRH noted the louvers will arrive by 8/6, the installation will take approximately 1-1 ½ weeks.**
2	**Extra Work** ▪ PACC #87 - Fire Alarm Tie-Ins for SF-1, SF-2 and Static Pressure Sensors Relocation **Action: VRH will perform testing of the pressure sensors for SF-1 and SF-2 on 8/6.**
3	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Service Elevator **Action: VRH to supply date for submittal of O&M Manuals.** ▪ Welding Submittals **Action: PA to review and return.**
4	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
308	**Existing Fire Door**	PMD	10/13/09
314	**CMU Wall Removal for Escalators**	PA-ARC	11/30/09
316	**Stainless Steel Cover Plate** **Action: VRH to provide as-built conditions.**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10

5	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering

Mark	Discussion	
	Zabransky Mechanical Corp.	Alpha Steel Construction
	Signs & Decals Corp.	Amanda Contracting, Inc.
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.

6	**Issues** ▪ North Generator Delivery **Action: VRH has tentatively scheduled the delivery for the end of August.**
7	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, August 17th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: August 11, 2010

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: August 17, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
E. Pirozzi	PA Engineering CMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH submitted a two-week look ahead (attached).** ▪ Fireproofing B1 Core **Action: VRH has completed this work; reports to be submitted.** ▪ Passenger Elevator **Action: VRH is currently performing the glass installation. VRH to supply delivery date for cab.** ▪ Escalators **Action: VRH is currently installing the escalator, the completion is scheduled for the end of September.** ▪ North Generator Louvers **Action: VRH started the installation of the louvers 8/17, the installation will take approximately 1-1 ½ weeks to complete. .**
2	**Extra Work** ▪ PACC #87 - Fire Alarm Tie-Ins for SF-1, SF-2 and Static Pressure Sensors Relocation **Action: VRH is currently working on the punchlist.**
3	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Welding Submittals **Action: PA to review and return.**
4	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
308	**Existing Fire Door**	PMD	10/13/09
314	**CMU Wall Removal for Escalators**	PA-ARC	11/30/09
316	**Stainless Steel Cover Plate** **Action: VRH to provide as-built conditions.**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10

5	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering

Mark	Discussion

Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
Turtle & Hughes, Inc.	Unique Scaffolding Systems
Cooper Power Systems	Venture Electric
J. Supor & Son Trucking	Altel Systems, Inc.
Analytical Quality & Monitoring Service	Environmental Climate Control
Welder Training & Testing Institute	Layout, Inc.

6 **Issues**

- North Generator Delivery
  Action: VRH has tentatively scheduled the delivery for mid-September.

7 **Security Requirements**

- Utility Mark-Outs
  Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.
- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets
  Action: It was reported that T&M tickets are not being submitted daily.
- Operation Safety Issues – No problems were noted.

8 **Next Meeting**

- Tuesday, August 31st at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: August 27, 2010

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: January 18, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
S. Dubissette	PA Engineering CMD		
D. Haines	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
D. Lochard	PA Engineering CMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>B1 Lobby</u>** • **Installation of stainless elevator entrances is in progress.** • **Installation of plaster ceilings is scheduled to be complete by 1/21.** • **Painting of light coves and ceilings is in progress.** • **Rough-In of Janitor's closet is scheduled to be complete by 1/24.** • **Sump pump installation in elevator pit is scheduled to be complete by 1/26.** • **Installation of linear diffuser is scheduled to be complete by 1/25.** • **Installation of glass rails on the Concourse Level and Upper Level to be complete by 1/26.** • **Cladding of glass rail shoes to be complete by 1/19.** • **Installation of lights in coves to be complete by 1/19.** • **Installation of ceiling mounted sign to be performed on 1/24.** • **Deco glass scheduled to arrive by 1/21.** • **Delivery of the elevator cabs has been delayed, scheduled to arrive the week of 1/24.** • **Escalator punchlist is currently being worked on; TKE working on O&M manuals and as-builts.** **<u>Electrical Shutdowns</u>** • **Shutdowns are scheduled for the nights of 1/24, 1/25 and 1/25; B2 South will be effected.** **<u>BMS</u>** • **VRH to supply completion date.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** No overdue submittals, shop drawings, catalog cuts, samples were noted.
3	**Requests for Information** ▪ Six (6) RFI's require a response.

No.	Title	BIC	Date Req'd
316	**Stainless Steel Cover Plate** **Action: VRH to provide as-built conditions.**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10
332	**Bus Detail Connection**	URS	1/13/11
333	**VAV Boxes**	URS	1/13/11
334	**Submittals 16620 &16620-057**	URS	1/13/11

Mark	Discussion
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.

Mark	Discussion	
	Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
	Schnell Contracting Services	Northeast Sheet Metal Works
	Able Rolling Door, Inc.	Garden State Engineering
	Zabransky Mechanical Corp.	Alpha Steel Construction
	Signs & Decals Corp.	Amanda Contracting, Inc.
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, February 1, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: January 25, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: February 1, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
S. Dubissette	PA Engineering CMD		
D. Haines	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>B1 Lobby</u>** • **Welding is in progress and is scheduled to be complete by 2/4.** • **Elevator installation is in progress.** • **Escalator installation is in progress.** • **Painting of ceilings and coves is in progress and scheduled to be complete by 2/4.** • **Installation of linear diffuser is scheduled to be complete by 2/2.** • **Installation of 2x2 diffusers in corridor is scheduled to be complete by 2/4.** • **Installation of stainless steel footrails is scheduled to be complete by 2/4.** • **Installation of deco glass filler pieces is scheduled to be complete by 2/2.** • **Install of glass rails on the Concourse Level and Stair #2 are to be complete by 2/4.** • **Installation of slop sink and sump pump piping is scheduled to be complete by 2/4.** • **Installation of LED Lights in the cove is scheduled to be complete by 2/2.** • **Delivery of elevator cabs has been delayed, scheduled to arrive the week of 2/14.** • **Escalator punchlist is currently being worked on; TKE to supply O&M manuals and as-builts.** **<u>Electrical Shutdowns</u>** • **Shutdowns are scheduled for the week of 2/7.** **<u>Switchgear NB</u>** • **Recertification parts on order (Siemens).** • **Recertification process 4-9, testing, to be performed 2/3 and 2/4.** • **Third party testing to be performed 2/7 through 2/9.** **<u>North Generator</u>** • **Procurement of revised check pieces for EMDS to be performed 1/31 through 2/4.** • **Installation of check pieces for EMDS to begin 2/7 and continue through 2/9.** • **UL testing was performed on EMSS and FAILED.** • **ATS splices at junction boxes are to be completed 2/1.** • **ATS circuit terminations are to be performed 2/2 and 2/3; exhaust piping to follow.** **<u>Switchgear SB</u>** • **Mounting of PSEG Stab Enclosure to be performed 2/9 and 2/10.** **<u>Miscellaneous</u>** • **Installation of South Lobby lighting is in progress through 2/11.** **<u>BMS</u>** • **The sequence of operations is currently being performed; VRH to supply completion date.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** No overdue submittals, shop drawings, catalog cuts, samples were noted.
3	**Requests for Information** ▪ Six (6) RFI's require a response.

No.	Title	BIC	Date Req'd
316	**Stainless Steel Cover Plate**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10
332	**Bus Detail Connection**	URS	1/13/11
333	**VAV Boxes**	URS	1/13/11
334	**Submittals 16620 &16620-057**	URS	1/13/11

Mark	Discussion
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
Turtle & Hughes, Inc.	Unique Scaffolding Systems
Cooper Power Systems	Venture Electric
J. Supor & Son Trucking	Altel Systems, Inc.
Analytical Quality & Monitoring Service	Environmental Climate Control
Welder Training & Testing Institute	Layout, Inc.
Ajac Electric LLC	National Air Balance Company LLC
Scott Testing, Inc.	

5 Security Requirements

- Utility Mark-Outs
  Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.
- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets
  Action: It was reported that T&M tickets are not being submitted daily.
- Operation Safety Issues – No problems were noted.

6 Next Meeting

- Tuesday, February 15, 2011 at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: February 8, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: ~~August 18, 2009~~ September 1, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
A. Saberon	PA Engineering/Arch.		
J. Eadicicco	PA Landside Ops.		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Architectural & Civil Items o E-5 Escalator Completion Work **Action: VRH continues work.** o Punchlist Items Baggage Claim **Action: VRH to update.** o Deco Glass **Action: VRH to supply delivery date.** o South Bravo Ramp Railing **Action: PA to issue directive, extra work.** o Railing on Concourse Level **Action: VRH to complete by 8/24.** o AHU8/9 Piping **Action: VRH to supply completion date.** o GFRG Repair **Action: PA Architect to address manufacturer's repair.** ▪ Electrical & Miscellaneous Items o BNP Punchlist **Action: PA to supply updated list to VRH.** o Service Elevator Punchlist **Action: VRH to address Thyssen Krupp punchlist and supply completion date.** o Heat Detection Devices **Action: VRH is currently removing the heat detection devices and associated wiring above the ceiling.** o Steel Faced Curb for IB1/2/3 **Action: VRH to supply date.** o South Substation Electrical Shutdown **Action: PA has scheduled shutdown to begin September 14th.** o Cooper/Kohler Punchlist for South Generator **Action: VRH to address.** o Labeling of Electrical Equipment in Rooms 145 & 146 **Action: VRH to complete this work.** o Keys and Programming Instructions for Siemens Panels **Action: VRH to submit the programming instructions.** o North Substation Bus Duct Check Pieces **Action: VRH has confirmed all pieces have arrived and will supply installation date.** o North Generator Delivery **Action: PA to confirm when the room will be watertight. VRH to schedule rigger on site to review site conditions.** o IB 3/4 Installation **Action: VRH anticipates completing IB3 by 9/11, then testing.** o Leak Detection System **Action: VRH is scheduled to start work the week of 8/24 and anticipate four weeks of work.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ O&M Manuals for E1/E2 – S1/S2 **Action: VTX to review and return O&M Manuals for E1/E2. VRH to submit O&M Manuals and Maintenance Program for S1/S2.** ▪ E-5 Maintenance Program **Action: VRH to submit.**

Mark	Discussion

3 Requests for Information

- Six (6) RFI's require a response.

No.	Title	BIC	Date Req'd
285	**Shunt Trip Breaker**	URS	3/23/09
291	**Access to PLC System**	BNP	5/13/09
292	**Fastener for Existing Block Wall**	PA Arch	5/13/09
300	**Storm Drain Lines Conflict**	PA Arch	6/26/09
301	**Size/Quantity of PSE&G Cables**	URS	7/22/09
304	**VAV Routing**	URS	9/1/09

4 Subcontractor's Approval Requests

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

5 Security Requirements

- Utility Mark-Outs
  Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.
- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets
  Action: It was reported that T&M tickets are not being submitted daily; VRH to address.
- Operation Safety Issues – No problems were noted.

6 Next Meeting

- Tuesday, September 15th at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: September 9, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: August 26, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	D. Sapanara	SM Electric
D. Lochard	PA Engineering CMD	R. Elliott	SM Electric
D. Haines	PA Engineering CMD	C. Brenner	SM Electric
T. LaMarca	PA Electrical	E. Winkler	VRH Construction
		K. Lovas	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have ten (10) men on-site.** o **Conduit and Wire to AHU-8&9 Machine Room – VRH/SM continue work.** o **Conduit and Wire to Elevator Machine Room – VRH/SM continue work.** o **Power and Lighting in Mechanical and Elevator Machine Rooms - VRH/SM are scheduled to start work 8/31.** o **Mini ATS Room 4" Conduit Installation Northeast Side of Terminal – VRH/SM continue work.** o **Switchgear NA 2" Revenue Metering Conduit, CT's and Meter Pan – VRH/SM are awaiting response from PSE&G regarding the use of FRE Conduit in CT compartment.** o **Roadway PA System Conduits to Column D12 – VRH/SM is scheduled to start 8/26.** o **South Substation "A" Side Switchovers – VRH/SM is tentatively scheduled to start this work 9/14.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ 4000 ATS O&M Manual **Action: URS to review and return.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
285	Shunt Trip Breaker	URS	3/23/09
301	Size/Quantity of PSE&G Cables	URS	7/22/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ North Generator **Action: REO confirmed the building is scheduled to be water tight in three days. SM to notify REO if an additional walk-thru is required to coordinate rigging.** ▪ North Substation **Action: VRH/SM is currently installing bus duct. VRH/SM have received all check pieces, installation is scheduled for 8/27. VRH/SM will begin the meter conduit installation for Switchgear NA upon approval of FRE by PSE&G. SM has addressed PSE&G filing for revenue meter in Switchgear NA. VRH/SM to proceed with replacement of Lexan Shields with Glastix Arc Shields in Switchboard A2. REO noted inspection of Switchgear NA and Switchboard A2 for 'cut-in letter' can only be performed after the Glastix Arc Shield is installed. VRH/SM to supply start date for installation of Siemens Bus Duct from North Substation to North Generator. REO has tentatively scheduled the shutdowns for the week of 9/14 and 9/21.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ South Generator **Action: VRH/SM currently addressing the punchlist for manufacturer's corrective work and deficiencies that were noted during training. PA to supply beacon and its proposed location. PA to supply location for annunciator and where it will ring.** ▪ South Substation **Action: VRH/SM to install labels in Rooms 145 and 146 upon delivery. VRH/SM to submit programming instructions.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, September 9th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: September 2, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: August 18, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	G. Reuter	VRH Construction
S. Ahmed	PA Engineering CMD		
N. Alkhatib	PA Engineering CMD		
A. Saberon	PA Engineering/Arch.		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements**

- Architectural & Civil Items
  - E-5 Escalator Completion Work
    Action: VRH has scheduled to complete all work 9/1 with the exception of the terrazzo work.
  - Pile Driving
    Action: VRH is scheduled to complete the pile driving operation by 8/31.
  - Terrazzo Work (Concourse Level)
    Action: VRH has put this work on hold pending PA approval of the staging plan.
  - Punchlist Items for B2, B1, Baggage Claim
    Action: VRH to update.
  - North Substation New Room Expansion
    Action: VRH to complete firestopping.
  - Deco Glass
    Action: VRH to supply delivery date.
  - South Bravo Ramp Railing
    Action: PA to issue directive, extra work.
  - GFRG Repair
    Action: PA Architect to address manufacturer's repair.

- Electrical & Miscellaneous Items
  - Fire Extinguishers for Fire Hose Cabinets
    Action: VRH to install today (8/18).
  - BNP Punchlist
    Action: PA to supply updated list to VRH.
  - Service Elevator Punchlist
    Action: VRH to address Thyssen Krupp punchlist.
  - Heat Detection Devices
    Action: PA to take VRH on walk-thru to confirm the locations for the removal of the heat detection devices and associated wiring above the ceiling.
  - Finished Panel Interface with Baggage @ IB2 Drop
    Action: VRH to supply date for bumpers and install.
  - Steel Faced Curb for IB1/2/3
    Action: VRH to supply date.
  - South Substation Electrical Shutdown
    Action: PA has scheduled shutdown to begin August 24th but issues with temporary power may push back start date.
  - Cooper/Kohler Punchlist for South Generator
    Action: VRH to address.
  - Cable Replacement for South Generator Feeder
    Action: VRH awaiting manufacturer's review of cable.
  - Labeling of Electrical Equipment in Rooms 145 & 146
    Action: VRH to confirm this will be done by 8/21.
  - Keys and Programming Instructions for Siemens Panels
    Action: VRH has submitted the programming instructions and one set of keys.
  - North Substation Bus Duct Check Pieces
    Action: VRH has confirmed all pieces have arrived and will supply installation date.

Mark	Discussion
	o North Generator Delivery **Action: PA has confirmed the doorway opening is 12' x 12' and the room will be watertight by September 1st. VRH to schedule rigger on site to review site conditions.** o Leak Detection System **Action: VRH to supply completion date.** o South Generator Dike Wall **Action: VRH to install petrol pipe and complete by 8/28.** o IB3 **Action: VRH to complete by 9/4, testing to be scheduled.** o Permanent Airline Offices **Action: VRH is scheduled to complete the south side in 4-6 weeks. VRH requested PMD supply a date when IB1 can be demolished so remaining work in the area can be finished.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ O&M Manuals for E1/E2 – S1/S2 **Action: VTX to review and return O&M Manuals for E1/E2. VRH to submit O&M Manuals for S1/S2.** ▪ O&M Manuals for North & South Generator **Action: URS to review and return.** ▪ O&M Manuals ATS O&M Manuals & Spare Parts List **Action: VRH to submit.** ▪ O&M Manuals for Baggage Handling System, Spare Parts List & As-Built Drawings **Action: URS to review and return.**
3	**Requests for Information** ▪ Five (5) RFI's require a response.

No.	Title	BIC	Date Req'd
285	**Shunt Trip Breaker**	URS	3/23/09
291	**Access to PLC System**	BNP	5/13/09
292	**Fastener for Existing Block Wall**	PA Arch	5/13/09
300	**Storm Drain Lines Conflict**	PA Arch	6/26/09
301	**Size/Quantity of PSE&G Cables**	URS	7/22/09

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

Mark	Discussion
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.**
	▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily; VRH to address.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, September 1st at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: August 25, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: March 24, 2010
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
T. LaMarca	PA Electrical	K. Lovas	VRH Construction
C. Johnson	PA Aviation	E. Winkler	VRH Construction
		E. Pierce	VRH Construction

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have five (5) men on days and four (4) men on nights.** o **North Substation 'B' Side Temporary to Permanent Switchovers – VRH/SM continue this work.** o **Relocation of Starters at North Substation – VRH/SM continue this work.** o **Panel DP-A Installation at North Substation – VRH/SM have this work tentatively scheduled to begin 3/29.** o **Cove Lighting and Fixture Trim Out between Columns 4 & 5 at Southwest End of Terminal – VRH/SM continue this work.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** No outstanding submittals, shop drawings, catalog cuts or samples were noted.
3	**Requests for Information** ▪ No outstanding Electrical RFI's were noted. **No. | Title | BIC | Date Req'd**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Substation • Inspection for Switchboard A1 **Action: URS to review testing report. PA Electrical to visually inspect; REO to confirm date.** • 3rd Party Testing Reports for Switchgear SA **Action: SM will supply all reports once all testing is complete.** • Switchover Sequence for South Substation **Action: VRH/SM provided 'South Substation 'A' Side Connection Summary' and noted that all the necessary work for Switchboard A1 temporary feeder connection to temporary switchboard must be completed before any other work can be performed.** ▪ North Substation • Next Week's Lock-Out/Tag-Out **Action: It was noted that all the necessary requests are in. SM provided a schedule for the work that is to be performed.** ▪ North Generator • PACC #111 **Action: REO has issued this PACC, which will cover the motorized dampers.** • PACC #110 **Action: REO has issued this PACC, which will cover the necessary power for the heaters and lighting.** ▪ Specification 16120 – Splicing • Cold Shrink vs. Polaris Connectors **Action: REO noted all permanent splicing should be cold shrink.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, March 24th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines-Higgins
Date: April 1, 2010

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: August 12, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	R. Elliott	SM Electric
D. Haines	PA Engineering CMD		
C. Johnson	PA Aviation		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have ten (10) men on-site.** o **North Substation Bus Duct Runs – VRH/SM continue work.** o **Fire Smoke Damper Conduit and Wiring (South End) – VRH/SM continue work.** o **Conduit and Wire to AHU-8&9 Machine Room – VRH/SM continue work.** o **Conduit and Wire to Elevator Machine Room – VRH/SM continue work.** o **Mini ATS Room 4" Conduit Installation – VRH/SM is scheduled to start work 8/13.** o **South Substation "A" Side Switchovers – VRH/SM is scheduled to start 8/23.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ 4000 ATS O&M Manual ***Action: URS to review and return.***
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
285	Shunt Trip Breaker	URS	3/23/09
301	Size/Quantity of PSE&G Cables	URS	7/22/09
302	Spec for Differential Pressure Reg.	URS	8/4/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ North Generator **Action: REO confirmed the building is scheduled to be water tight in three weeks. REO requested VRH/SM have rigger come to the site to determine the means required to get generator into the building. REO to determine when VRH can gain access to the building to pour concrete pads.** ▪ North Substation **Action: VRH/SM is currently installing bus duct. VRH/SM have received all check pieces with the exception of two, which are scheduled to arrive within two weeks. VRH/SM is scheduled to begin the meter conduit installation for Switchgear NA the week of 8/10. SM to address PSE&G filing for revenue meter in Switchgear NA. VRH/SM to submit pricing for Glastix Arc Shields in Switchboard A2. REO noted inspection of Switchgear NA and Switchboard A2 for 'cut-in-letter' can only be performed after SM addresses PSE&G filing for the revenue meter and the Glastix Arc Shield is installed. VRH/SM to supply start date for installation of GE Bud Duct from North Substation to North Generator and schedule of shutdowns.** ▪ South Generator **Action: VRH/SM currently addressing the punchlist for manufacturer's corrective work and deficiencies that were noted during training. REO requested VRH/SM supply pricing for fuel gauge and red beacon installation; PA to supply beacon. PA to supply location for annunciator.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: July 7, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Ahmed	PA Engineering CMD	G. Reuter	VRH Construction
D. Lochard	PA Engineering CMD		
C. Colon	PA Engineering CMD		
N. Alkhatib	PA Engineering CMD		
S. Berty	PA Engineering CMD		
J. Eadicicco	PA Landside Ops.		
A. Saberon	PA Engineering/Arch.		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Claim Hall/B2 Lobby Checklist o General Construction ▪ Deco Glass **Action: VRH noted a 7/13-completion date – there is one cracked panel.** ▪ SS Foot Rails – B2 Core (Lower Level) **Action: All work is complete with the exception of the terrazzo patching which will be performed 7/8.** ▪ Glass Hand/Foot Rail – B2 Core (Mid Level) **Action: All work including the terrazzo restoration is scheduled to be complete by 7/17.** ▪ Welcome Center Conduit & Wire **Action: VRH noted a 7/10-completion date.** ▪ Additional Exit Signs **Action: All work is complete.** ▪ Controls/FA tie-in for F/S Dampers & Test F/S Dampers for AHU-4 **Action: VRH to follow-up on delivery date for devices.** ▪ Clean Fresh Air Intake Plenum/Masonry Repairs **Action: VRH noted a 7/8-completion date.** ▪ Conduit & Wire for PA System **Action: VRH will not start this work until they receive a change order. The testing can be completed within a week of completing the installation.** ▪ South Generator Ladder **Action: VRH will complete the installation upon completion of the cable pull.** ▪ Generator Fence Enclosure **Action: VRH will complete the installation upon completion of the cable pull.** ▪ Door Hardware Including Hardware Changes **Action: VRH to start installation the week of 7/6.** ▪ Test B2 Vestibule Sliding Doors **Action: VRH to supply certification for doors.** ▪ QAD Open Items **Action: VRH noted a 7/7-completion date.** ▪ Drainage for Generator Dike Enclosure **Action: PA Design provided sketch, VRH to supply price.** o South Emergency Generator/ATS ▪ Cable Installation & Termination **Action: VRH is currently mobilizing, it was noted that there would be 14-working days after commissioning.** ▪ ATS **Action: VRH to supply start date.** ▪ Spare Parts **Action: Parts are on-site, REO to coordinate to with Facility/VRH.**

Mark	Discussion
	○ HVAC System ▪ Punchlist **Action: VRH currently commissioning HVAC Systems.** ▪ AHU 5/6 Interim Training **Action: VRH provided training agenda, PA to respond.** ▪ AHU 4 Air Balancing **Action: VRH to complete upon installation of all permanent ductwork.** ▪ Balance Reports **Action: VRH to submit reports for AHU 5 and 6 on 7/8.** ○ Baggage Handling System ▪ Punchlist **Action: VRH has requested a re-inspection, REO to coordinate.** ▪ Training **Action: PA to schedule upon approval of O&M Manuals.** ○ Issues ▪ Power for VMS **Action: Response to RFI 288 required.** ▪ Relocate Canopy for IB2 **Action: Facility to provide direction.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ South Generator O&M Manuals **Action: URS to review and return O&M Manuals.** ▪ ATS O&M Manuals & Spare Parts List **Action: VRH to supply submittal date.** ▪ Sprinkler System **Action: VRH to submit spare parts, valve chart and schedule and as-built drawings 7/10.** ▪ Electrical As-Built Drawings **Action: PA to review and return Fire Alarm as-builts by 7/10.** ▪ Baggage Handling System O&M Manuals, Spare Parts List & As-Built Drawings **Action: VRH to submit all by 7/10.**
3	**Requests for Information** ▪ Six (6) RFI's require a response. **No.** | **Title** | **BIC** | **Date Req'd** 285 | **Shunt Trip Breaker** | URS | 3/23/09 288 | **Circuit Designation for Signs** | URS | 4/22/09 291 | **Access to PLC System** | BNP | 5/13/09 292 | **Fastener for Existing Block Wall** | PA Arch | 5/13/09 298 | **Unlabeled Smoke Damper** | URS | 6/22/09 300 | **Storm Drain Lines Conflict** | PA Arch | 6/26/09
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons | Artisan, Inc. McCann Acoustics | Monmouth Controls & Instrument Co. SM Electric | Railroad Construction Co. Carol Hardy Mechanical | RISA Management Corp. Josloff Industries, LLC | American Architectural, Inc. D. Magnan & Co. | Moretrench American Corporation Kone, Inc. | PAPP Iron Works, Inc. Mazzocchi Wrecking Inc. (Demo Only) | Guardian Fence Co, Inc. Schnell Contracting Services | Northeast Sheet Metal Works Able Rolling Door, Inc. | Garden State Engineering Zabransky Mechanical Corp. | Alpha Steel Construction Signs & Decals Corp. | Amanda Contracting, Inc. PAR Environmental Corp. | A. Liss & Co, Inc. Pompton Painting Co. | ThyssenKrupp Elevator Equipment Erectors, Inc. | MCS Electrical Contracting Mazzocchi Wrecking, Inc. (Asbestos) | MetComm LLC

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion	
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	J. Supor & Son Trucking	Venture Electric
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily; VRH to address.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, July 21st at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: July 15, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: ~~June 17, 2009~~ July 1, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
E. Williams	URS	R. Elliott	SM Electric
C. Johnson	PA Aviation	C. Brenner	SM Electric
H. Ret	PA Electrical		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have eighteen (18) men on-site.** o **Bus Duct Installation at North Substation – VRH/SM continue work.** o **'A' Side Stab Enclosure Installation in North Substation – VRH/SM noted material is on-site and work is scheduled to begin 6/19.** o **Main Bus Feeder NA-1 North Substation – VRH/SM noted work is scheduled to begin 6/19.** o **4000A ATS Installation North Substation – VRH/SM has started work.** o **Receive South Substation Temporary Tie-In Equipment – VRH/SM noted the arrival of equipment scheduled for week of 6/15.** o **South Substation Temporary Feeder Tie-In Modifications – VRH/SM continue work.** o **South Substation Conduit Relocations – VRH/SM continue work.** o **Additional Smoke Dampers Power and Fire Alarm Conduit – VRH/SM continue work.** o **Welcome Center Branch Circuits – VRH/SM to begin work 6/4. REO will direct VRH/SM to install 50 amps instead of the previously directed 40 amps.** o **Additional Exit Signs – VRH/SM continue work.** o **Type N8 Fixture Installation – VRH/SM continue work.** o **Conduit Relocations at B1 Lobby Elevators – VRH/SM continue work.** o **South Generator Punchlist – VRH/SM continue work.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** **No outstanding submittals were noted.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
285	Shunt Trip Breaker	URS	3/23/09
288	Circuit Designation for Signs	URS	4/22/09
298	Unlabeled Smoke Damper	URS	6/22/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Substation Stab Enclosure **Action: Work has tentatively been scheduled to begin at 10PM on Thursday, 6/25. REO noted PSE&G will be supplying the 500 MCM cable. VRH/SM to supply request for permit and revised schedule. VRH/SM to contact Siemens about Lexan Shield.** ▪ North Substation **Action: VRH/SM to contact Siemens to ensure the loose bolts on Switchboard A2 have been taken care of; VRH/SM to notify REO when board can be inspected.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Switchgear NA, Switchboard A2, A3 and Life Safety Panel **Action: REO to schedule inspection once VRH/SM has addressed all items.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, May July 1st at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: June 25, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: June 17, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	D. Sapanara	SM Electric
E. Williams	URS	R. Elliott	SM Electric
C. Johnson	PA Aviation	C. Brenner	SM Electric
H. Ret	PA Electrical		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have eighteen (18) men on-site.** o **Bus Duct Installation at North Substation – VRH/SM continue work.** o **'A' Side Stab Enclosure Installation in North Substation – VRH/SM noted material is on-site and work is scheduled to begin 6/19.** o **Main Bus Feeder NA-1 North Substation – VRH/SM noted work is scheduled to begin 6/19.** o **4000A ATS Installation North Substation – VRH/SM has started work.** o **Receive South Substation Temporary Tie-In Equipment – VRH/SM noted the arrival of equipment scheduled for week of 6/15.** o **South Substation Temporary Feeder Tie-In Modifications – VRH/SM continue work.** o **South Substation Conduit Relocations – VRH/SM continue work.** o **Additional Smoke Dampers Power and Fire Alarm Conduit – VRH/SM continue work.** o **Welcome Center Branch Circuits – VRH/SM to begin work 6/4. REO will direct VRH/SM to install 50 amps instead of the previously directed 40 amps.** o **Additional Exit Signs – VRH/SM continue work.** o **Type N8 Fixture Installation – VRH/SM continue work.** o **Conduit Relocations at B1 Lobby Elevators – VRH/SM continue work.** o **South Generator Punchlist – VRH/SM continue work.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ***No outstanding submittals were noted.***
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
285	Shunt Trip Breaker	URS	3/23/09
288	Circuit Designation for Signs	URS	4/22/09
298	Unlabeled Smoke Damper	URS	6/22/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Substation Stab Enclosure **Action: Work has tentatively been scheduled to begin at 10PM on Thursday, 6/25. REO noted PSE&G will be supplying the 500 MCM cable. VRH/SM to supply request for permit and revised schedule. VRH/SM to contact Siemens about Lexan Shield.** ▪ North Substation **Action: VRH/SM to contact Siemens to ensure the loose bolts on Switchboard A2 have been taken care of; VRH/SM to notify REO when board can be inspected.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ Switchgear NA, Switchboard A2, A3 and Life Safety Panel **Action: REO to schedule inspection once VRH/SM has addressed all items.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, ~~May~~ July 1st at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: June 25, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: June 9, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Ahmed	PA Engineering CMD	G. Reuter	VRH Construction
C. Colon	PA Engineering CMD	B. Branski	Dome-Tech
N. Alkhatib	PA Engineering CMD		
S. Berty	PA Engineering CMD		
J. Eadicicco	PA Landside Ops.		
M. Podlaski	PA Landside Ops.		
A. Saberon	PA Engineering/Arch.		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Claim Hall/B2 Lobby Checklist o General Construction ▪ Deco Glass **Action: VRH noted a 6/10-delivery date and a 6/19-completion date.** ▪ SS Foot Rails – B2 Core (Lower Level) **Action: The rails are on-site; VRH noted a 6/24-completion date.** ▪ Glass Hand/Foot Rail – B2 Core (Mid Level) **Action: The rails will be on-site 6/16; VRH noted a 6/26-completion date.** ▪ Clean Fresh Air Intake Plenum/Masonry Repairs **Action: VRH noted a 6/24-completion date.** ▪ Paint East Masonry Walls of MER Rooms **Action: VRH noted a 6/17-completion date.** ▪ Conduit & Wire for PA System **Action: VRH noted a 3-week completion date upon approval of Change Order. The testing can be completed within a week of completing the installation.** ▪ South Generator Ladder **Action: VRH noted a 6/30-completion date.** ▪ Generator Fence Enclosure **Action: VRH noted a 6/29-completion date.** ▪ Door Hardware Including Hardware Changes **Action: VRH to supply delivery date.** ▪ Test B1 Vestibule Sliding Doors **Action: VRH noted a 6/15-test date.** o South Emergency Generator/ATS ▪ Cable Installation & Termination **Action: VRH noted the installation will take 14-days upon generator acceptance.** ▪ ATS **Action: VRH noted the power and testing of the ATS can only be done after it is connected to the switchgear.** o HVAC System ▪ Punchlist **Action: PA to develop preliminary punchlist.** ▪ AHU 5/6 Interim Training **Action: PA to determine if this is required.** ▪ AHU 4/5/6 Air Balancing **Action: VRH to perform air balancing for AHU 5/6 6/10 – 6-16; PA to issue directive to install temporary ductwork in order to balance AHU 4 at the same time.** ▪ Balance Reports **Action: VRH to submit 6/24.** ▪ Test Sump Pump **Action: VRH to perform 6/22.**

Mark	Discussion
	○ Baggage Handling System ▪ Training **Action: PA to schedule.** ○ Issues ▪ Power for ATS **Action: URS to provide sketch.** ▪ Power for VMS **Action: Response to RFI 288 required.** ▪ Relocate Canopy for IB2 **Action: Facility to provide direction.** ▪ Generator Dyke Enclosure **Action: Design to provide sketch for drainage.** ▪ 2-week look-ahead (see attached) ○ B1 Infill ▪ Rebar & Wire Mat @ Concourse Level **Action: Installation to be performed 6/8 – 6/9.** ▪ Steel & Decking at Old Escalator Openings **Action: Installation to be performed 6/10.** ▪ Concrete Slab @ Concourse Level **Action: Concrete to be placed 6/13.** ▪ Housekeeping Pads in MER 4 **Action: VRH to form and pour pads 6/18 – 6/19.** ▪ MER 4/Construct CMU Wall **Action: Load CMU starting 6/11.** ▪ Passageway Partition **Action: Removal 6/9 – 6/12.** ▪ Concrete Slab in Passageway **Action: Removal tentatively scheduled for 6/22.** ▪ AHU 8 & 9 **Action: Loading into MER 4 tentatively scheduled for 6/22.** ▪ Fireproofing Steel Decking **Action: Work to be performed 6/15 –6/16** ▪ IB4 Conveyor Installation **Action: Work to be performed the week of 6/8.** ○ North Substation ▪ Ceilings **Action: Sheetrock installation to start 6/10. Taping and spackling to start 6/15.** ○ Bag Claim ▪ Fire Dampers **Action: Installation to be performed 6/8 – 6/19.** ▪ Exit Signs **Action: Installation to be performed 6/8 – 6/19.** ▪ Welcome Center **Action: Work to be performed 6/8 –6/19.** ▪ AHU 5/6 **Action: Balancing to be performed 6/10 – 6/19.** ○ B1 Lobby ▪ LED Lights **Action: Installation to be performed the week of 6/8.** ▪ Elevator Conduit Relocations **Action: Installation to be performed 6/8 –6/19.** ○ B1 Mechanical Room ▪ IB4 Conveyor **Action: Installation to be performed 6/8 – 6/19.** ○ Airside ▪ North Substation (Bus Duct) **Action: Installation to be performed 6/8 – 6/19.** ▪ Conduits in Baggage Area **Action: Installation to be performed the week of 6/8.**

Mark	Discussion
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Escalators, Service Elevator **Action: VRH to submit O&M Manual for escalators 6/10. VRH to supply date for O&M Manual submittal.** ▪ South Generator O&M Manuals & Spare Parts List **Action: URS to review and return O&M Manuals. VRH to supply submittal date for spare parts list.** ▪ ATS O&M Manuals & Spare Parts List **Action: VRH to supply submittal date.** ▪ Sprinkler System **Action: VRH to submit spare parts, valve chart and schedule and as-built drawings 6/12.** ▪ Sump Pump O&M Manuals & As-Built Drawings **Action: VRH to submit O&M Manuals 6/22 and as-built drawings 6/12.** ▪ Electrical As-Built Drawings **Action: VRH to submit 6/12.** ▪ Baggage Handling System O&M Manuals, Spare Parts List & As-Built Drawings ***Action: VRH to submit all by 6/24.***
3	**Requests for Information** ▪ Eight (8) RFI's require a response.

No.	Title	BIC	Date Req'd
285	**Shunt Trip Breaker**	URS	3/23/09
288	**Circuit Designation for Signs**	URS	4/22/09
290	**Relocation of Platform**	PA Arch	5/4/09
291	**Access to PLC System**	BNP	5/13/09
292	**Fastener for Existing Block Wall**	PA Arch	5/13/09
293	**Opening Next to IB4 Eliminated**	PA Arch	6/5/09
294	**No Installing the Offsets**	PA Arch	6/5/09
295	**Slab End**	PA Arch	6/10/09

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

Mark	Discussion
5	**Security Requirements** ▪ Utility Mark-Outs ***Action:* VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily; VRH to address.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, June 23rd at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: June 17, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: June 3, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Berty	PA Engineering CMD	C. Brenner	SM Electric
E. Williams	URS	R. Elliott	SM Electric
C. Johnson	PA Aviation		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have eighteen (18) men on-site.** o **Bus Duct Installation at North Substation – VRH/SM continue work.** o **'A' Side Stab Enclosure Installation in North Substation – VRH/SM noted enclosure to arrive 6/12.** o **Main Bus Feeder NA-1 North Substation – VRH/SM noted the bus feeder is to arrive 6/15.** o **Bus Duct – South Emergency Run Check Pieces – VRH/SM scheduled to start work 6/8.** o **Receive South Substation Temporary Tie-In Equipment – VRH/SM noted the arrival of equipment scheduled for week of 6/15.** o **South Substation Temporary Feeder Tie-In Modifications – VRH/SM continue work.** o **South Substation Conduit Relocations – VRH/SM to begin work 6/4.** o **Additional Smoke Dampers Power and Fire Alarm Conduit – VRH/SM continue work.** o **Welcome Center Branch Circuits – VRH/SM to begin work 6/4.** o **Additional Exit Signs – VRH/SM continue work.** o **Type N8 Fixture Installation – VRH/SM continue work.** o **Conduit Relocations at B1 Lobby Elevators – VRH/SM continue work.** o **South Generator Initial Startup – VRH/SM to perform the week of 6/1.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** **No outstanding submittals were noted.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.** **No. / Title / BIC / Date Req'd** **285 / Shunt Trip Breaker / URS / 3/23/09** **288 / Circuit Designation for Signs / URS / 4/22/09**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ South Generator Manufacturer's Corrective Work **Action: REO provided preliminary (not all inclusive) punchlist; reinspection to be performed 6/8.** ▪ South Substation **Action: VRH/SM continues work on cable tray rerouting. VRH/SM to provide schedule.** ▪ North Substation **Action: VRH/SM currently installing bus duct. VRH/SM noted that Siemens is reworking the stab enclosure, which is scheduled for delivery 6/12. VRH/SM to investigate loose bolts on Switchboard A2 and confirm that Switchboard A2 (Section 5) should be bottom fed; VRH/SM to supply date items will be addressed so board can be inspected. VRH/SM to provide schedule.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ PACC #59 – Welcome Center Conduit **Action: VRH/SM to start work 6/3.** ▪ PACC #68 – Additional Exit Signs **Action: REO to schedule walk thru to iron out hard ceiling installation issues.** ▪ PACC #69 – Additional Fire Smoke Dampers. **Action: VRH/SM noted walk thru with Siemens/AFA to be performed on 6/4.** ▪ PA System **Action: VRH/SM to provide dates for continuation of work for MER #1, FID Room 179 and prep work for testing of PA System wiring.** ▪ ATS Near North Substation **Action: REO to schedule necessary abatement.** ▪ Switchgear NA, Switchboard A2, A3 and Life Safety Panel **Action: REO to schedule inspection.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-week's notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, May June 17th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: June 9, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: May 24, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **Elevator** • **Elevator adjusting is in progress.** **Escalator** • **Parts have arrived to correct faults, two week required for repairs. Inspection is scheduled for 5/27.** **Service Elevator** • **VRH is in servicing the elevator which is out of service.** **Office 119** • **All work is scheduled for completion by 6/3, the work includes punchlist items, installing the countertop, closing up the ceiling and carpeting the floor.** **Office 124** • **All work is scheduled for completion by 6/3, the work includes punchlist items, closing up the ceiling, painting and carpeting the floor.** **AHU-7** • **VRH to schedule cleaning of louvers.** **AHU-9** • **VRH has repaired the fire damper which was not operational.** **Partitions** • **Removal of partitions on the north side (office) will be performed upon completion of work. South side (office) partitions will remain in place for mid level work.** **BMS** • **A meeting will be held on 5/24 with BSS to discuss the graphics the CHRP is requesting for the system.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response. **No. | Title | BIC | Date Req'd** 328 | **Emergency Generator Discharge** | SA | 7/14/10 330 | **Bonding Link** | URS | 9/21/10
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons | Artisan, Inc. McCann Acoustics | Monmouth Controls & Instrument Co. SM Electric | Railroad Construction Co. Carol Hardy Mechanical | RISA Management Corp. Josloff Industries, LLC | American Architectural, Inc. D. Magnan & Co. | Moretrench American Corporation Kone, Inc. | PAPP Iron Works, Inc. Mazzocchi Wrecking Inc. (Demo Only) | Guardian Fence Co, Inc.

Mark	Discussion	
	Schnell Contracting Services	Northeast Sheet Metal Works
	Able Rolling Door, Inc.	Garden State Engineering
	Zabransky Mechanical Corp.	Alpha Steel Construction
	Signs & Decals Corp.	Amanda Contracting, Inc.
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, June 7, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: May 31, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: May 10, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
C. Johnson	PA Aviation		
M. Okula	PA CH&RP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>Elevator</u>** • **Elevator adjusting and testing is in progress.** **<u>Office 119</u>** • **Above ceiling inspection is scheduled for 5/12.** • **Closing of ceilings to be performed 5/13.** **<u>Office 124</u>** • **Installation of heads is scheduled for 5/12.** • **Installation of stainless steel entrance door and pivot hinge are scheduled for 5/12.** • **Patching of fireproofing is scheduled for 5/11.** • **Resupport of electrical conduit will be performed 5/10.** **<u>AHU-7</u>** • **PA Building Maintenance is in the process of addressing the maintenance issues (belts, filters, etc.); the belts are on order. VRH will perform the necessary balancing once the belts have been installed.** **<u>AHU-9</u>** • **VRH is currently addressing one fire damper which is not operational.** **<u>BMS</u>** • **A meeting will be held the week of 5/16 with BSS to discuss the graphics the CHRP is requesting for the system.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • URS to return revised EMS Submittal.
3	**Requests for Information** ▪ Three (3) RFI's require a response.
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10
334	**Submittals 16620 &16620-057**	URS	1/13/11

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.

Mark	Discussion	
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, May 24, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: May 17, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 26, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
C. Johnson	PA Aviation		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** • **Elevator work is in progress.** • **Escalator work nearly complete; parts on order holding up inspection.** • **VRH is in the process of addressing punchlist for balancing. AHU-7 requires extra work. VRH would like to schedule the installation of the shutters for AHU-9 for 4/27, Syed to confirm.** • **Office 119 – lights in, door and sprinkler heads to be installed the week of 4/25; upon completion an above ceiling inspection to be scheduled.** • **VRH has completed the BMS; PA has expressed concerns.** **North Substation** • **VRH is currently cleaning the breaker.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • URS to return revised EMS Submittal.
3	**Requests for Information** ▪ Three (3) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10
334	**Submittals 16620 &16620-057**	URS	1/13/11

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
Turtle & Hughes, Inc.	Unique Scaffolding Systems

Mark	Discussion	
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, May 10, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: May 3, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 12, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
M. Okula	PA CHRP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** • **Elevator rough in work is scheduled to complete by 4/22; inspection tentatively scheduled for the week of April 25th.** • **Escalator installation is nearly complete; inspection tentatively scheduled to start on 4/19 assuming the drives are installed as scheduled on 4/14 and 4/15.** • **Grinding and polishing of the terrazzo is in progress and scheduled for completion on 4/18.** • **Plastering of the ceiling in front of the elevator is scheduled to be complete by 4/13.** • **Painting of the ceiling and touch-up at B1 will begin on 4/14 and is scheduled to be complete by 4/18.** • **Installation of the lights in front of the elevators is scheduled for 4/14.** • **Installation of the lights in Office 119 is scheduled for 4/18.** • **Spackling in Room 119 will be performed on 4/12 and 4/13; painting will be performed on 4/14.** • **Fire alarm tie-in is scheduled for 4/14, REO to confirm.** **North Substation** • **VRH to supply schedule for cleaning of the breaker.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • **VRH noted the following submittals are overdue:** o **16335-153 (URS)** o **16335-154 (URS)** o **16335-155 (URS)** o **16335-156 (URS)**
3	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
316	**Stainless Steel Cover Plate**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10
334	**Submittals 16620 &16620-057**	URS	1/13/11

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 12, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
M. Okula	PA CHRP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** • **Elevator rough in work is scheduled to complete by 4/22; inspection tentatively scheduled for the week of April 25th.** • **Escalator installation is nearly complete; inspection tentatively scheduled to start on 4/19 assuming the drives are installed as scheduled on 4/14 and 4/15.** • **Grinding and polishing of the terrazzo is in progress and scheduled for completion on 4/18.** • **Plastering of the ceiling in front of the elevator is scheduled to be complete by 4/13.** • **Painting of the ceiling and touch-up at B1 will begin on 4/14 and is scheduled to be complete by 4/18.** • **Installation of the lights in front of the elevators is scheduled for 4/14.** • **Installation of the lights in Office 119 is scheduled for 4/18.** • **Spackling in Room 119 will be performed on 4/12 and 4/13; painting will be performed on 4/14.** • **Fire alarm tie-in is scheduled for 4/14, REO to confirm.** **North Substation** • **VRH to supply schedule for cleaning of the breaker.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • **VRH noted the following submittals are overdue:** o **16335-153 (URS)** o **16335-154 (URS)** o **16335-155 (URS)** o **16335-156 (URS)**
3	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
316	**Stainless Steel Cover Plate**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10
334	**Submittals 16620 &16620-057**	URS	1/13/11

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator

Mark	Discussion	
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, April 26, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: April 19, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 12, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
M. Okula	PA CHRP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** • **Elevator rough in work is scheduled to complete by 4/22; inspection tentatively scheduled for the week of April 25th.** • **Escalator installation is nearly complete; inspection tentatively scheduled to start on 4/19 assuming the drives are installed as scheduled on 4/14 and 4/15.** • **Grinding and polishing of the terrazzo is in progress and scheduled for completion on 4/18.** • **Plastering of the ceiling in front of the elevator is scheduled to be complete by 4/13.** • **Painting of the ceiling and touch-up at B1 will begin on 4/14 and is scheduled to be complete by 4/18.** • **Installation of the lights in front of the elevators is scheduled for 4/14.** • **Installation of the lights in Office 119 is scheduled for 4/18.** • **Spackling in Room 119 will be performed on 4/12 and 4/13; painting will be performed on 4/14.** • **Fire alarm tie-in is scheduled for 4/14, REO to confirm.** **<u>North Substation</u>** • **VRH to supply schedule for cleaning of the breaker.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • **VRH noted the following submittals are overdue:** o **16335-153 (URS)** o **16335-154 (URS)** o **16335-155 (URS)** o **16335-156 (URS)**
3	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
316	**Stainless Steel Cover Plate**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10
334	**Submittals 16620 &16620-057**	URS	1/13/11

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator

Mark	Discussion	
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, April 26, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: April 19, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: March 29, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
N. Alkhatib	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** • **Elevator rough in work is scheduled to complete by 4/8; inspection tentatively scheduled for Mid-April.** • **Escalator installation is nearly complete; inspection tentatively scheduled for 4/11 assuming drive arrives the week of 3/28.** • **Patching of fireproofing in Office 119 and outside scheduled for 3/31.** • **Installation of grid for 3x3 ceiling outside of Office 119 is scheduled for 3/29 and 3/30.** • **Tie-In of sprinkler main scheduled for 4/1.** • **Installation of armovers in 3x3 pan ceiling scheduled for 4/4.** • **Installation of metal pan outside Office 119 is scheduled for 4/5 and 4/6.** • **Installation of 2x2 ceiling tiles in Corridor 136 & 147 is scheduled to be complete by 3/29.** • **Plastering of the ceiling in front of the elevator is scheduled for 4/4 and 4/5; painting will be performed on 4/6.** • **Re-inspection of Switchgear SA is tentatively scheduled for 4/7.** • **REO to issue PACC for grease trap spill on Switchboard SB.** • **VRH to submit report for monitoring of Switchgear SA.** • **VRH to confirm the installation of the exhaust for the North Generator has been properly installed.** • **The opening of the B1 Lobby has been tentatively scheduled for the end of April.** **<u>Punchlists</u>** • **Service Elevator – Valve Issue; valves are scheduled for installation 3/29 and 3/31.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** No overdue submittals, shop drawings, catalog cuts, samples were noted.
3	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
316	**Stainless Steel Cover Plate**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10
334	**Submittals 16620 &16620-057**	URS	1/13/11

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction

Mark	Discussion	
	Signs & Decals Corp.	Amanda Contracting, Inc.
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, April 12, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: April 5, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: March 1, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
N. Alkhatib	PA Engineering CMD		
M. Okula	PA CHRP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** • **Elevator installation is in progress.** • **Installation of exterior foot rails (B1 Southside) is scheduled to be complete by 3/8.** • **Above ceiling inspection scheduled for 3/9.** • **Escalator install will be in progress the week of 3/7; VRH anticipates powering up the escalators by April 1st.** • **Installation of light poles at Concourse Level is scheduled to be complete by 3/2.** • **REO noted VRH performed water balancing without proper notice; Dometech and the PA Heating Plant must be notified and present.** <u>North Generator</u> • **UL testing was performed on EMSS and FAILED; the cables will be replaced with bus and retested.** • **Intake duct work is in progress and scheduled to be complete by 3/9.** <u>Punchlists</u> • **Service Elevator – Valve Issue; valves have been ordered and are scheduled to arrive the week of 3/7.** • **Escalators (E1/E2) – C-Channel.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** No overdue submittals, shop drawings, catalog cuts, samples were noted.
3	**Requests for Information** ▪ Four (4) RFI's require a response.

No.	Title	BIC	Date Req'd
316	**Stainless Steel Cover Plate**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator

Mark	Discussion	
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, March 15, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: March 8, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: February 15, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>B1 Lobby</u>** • **Elevator installation is in progress.** • **Installation of elevator glass (shell and at entrances) and caulking is scheduled to be complete by 2/17.** • **Installation of stainless steel footrails (interior) is scheduled to be complete by 2/15.** • **Installation of stainless steel handrails (Stair #2) is scheduled for 2/16.** • **Installation of exterior foot rails (B1 Southside) is scheduled for 2/22.** • **Sprinkler shut down and tie in, in Corridor 136 is scheduled for 2/16.** • **Spackling above ceiling, back Corridor 136 is scheduled for 2/16.** • **Above ceiling inspection scheduled for 2/23.** **<u>Switchgear NB</u>** • **Third party testing was performed, report to be submitted by 2/18.** **<u>North Generator</u>** • **UL testing was performed on EMSS and FAILED; the cables will be replaced with bus and retested.** **<u>Punchlists</u>** • **Service Elevator – Valve Issue.** • **Escalators (E1/E2) – C-Channel.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** No overdue submittals, shop drawings, catalog cuts, samples were noted.
3	**Requests for Information** ▪ Five (5) RFI's require a response.

No.	Title	BIC	Date Req'd
316	**Stainless Steel Cover Plate**	PA-ARC	12/1/09
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10
332	**Bus Detail Connection**	URS	1/13/11
334	**Submittals 16620 &16620-057**	URS	1/13/11

4 Subcontractor's Approval Requests

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion	
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, March 1, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: February 21, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: September 9, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	D. Sapanara	SM Electric
D. Lochard	PA Engineering CMD	R. Elliott	SM Electric
D. Haines	PA Engineering CMD	C. Brenner	SM Electric
T. LaMarca	PA Electrical	E. Winkler	VRH Construction
H. Ret	PA Electrical	K. Lovas	SM Electric
J. Eadicicco	PA Landside Ops.		
E. Williams	URS Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have six (6) men on-site.** o **Conduit and Wire to AHU-8&9 Machine Room – VRH/SM continue work.** o **4" Conduit Installation in North Substation – VRH/SM start work on 9/9.** o **Temporary Power and Lighting Preparation for South Substation "A" Side Switchovers – VRH/SM plan on starting work 9/10.** o **South Substation "A" Side Switchovers – VRH/SM is tentatively scheduled to start this work 9/14.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ 4000 ATS O&M Manual **Action: URS to review and return.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI's require a response.**

No.	Title	BIC	Date Req'd
285	Shunt Trip Breaker	URS	3/23/09
301	Size/Quantity of PSE&G Cables	URS	7/22/09

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ North Generator **Action: REO confirmed the building is scheduled to be water tight in three weeks. SM to notify REO if an additional walk-thru is required to coordinate rigging. VRH/SM noted a 4-6 week fabrication time for the Siemens bus duct to the North Generator.** ▪ North Substation **Action: VRH/SM to submit shop drawing for links, URS to expedite review and return so order can be place; a 5-day fabrication was noted. VRH/SM has completed the meter conduit installation for Switchboard NA. VRH/SM to supply delivery/install date for Glastics Shield in Switchgear NA. An inspection of Switchgear NA and Switchboard A2 performed 9/8, PA to forward punchlist. REO has tentatively scheduled shutdowns to begin 9/24.** ▪ South Generator **Action: VRH/SM currently addressing the punchlist for manufacturer's corrective work and deficiencies that were noted during training; SM to follow up with Kohler/Cooper on dates items will be addressed. PA to supply beacon and its proposed location. PA to supply location for annunciator and where it will ring. URS to address load bank dump mechanism.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ South Substation **Action: VRH/SM noted labels have arrived for Rooms 145 and 146; SM to install. VRH/SM to submit programming instructions. VRH/SM to provide lead-time for WL circuit breaker locks. REO noted shutdowns are to begin Monday night (9/14), the following week will begin Sunday night (9/20).** ▪ General Work **Action: VRH/SM to supply date for completion of PA System and Conveyor Catwalk Lighting .**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, September 23rd at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: September 16, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: September 23, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	R. Elliott	SM Electric
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
J. Eadicicco	PA Landside Ops.	E. Winkler	VRH Construction
E. Williams	URS Electrical	K. Lovas	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM did not submit a two-week look ahead. VRH/SM noted they currently have twelve (12) men on-site.** o **Conduit and Wire to AHU-8&9 Machine Room – VRH/SM continue work.** o **Catwalk Lighting – VRH/SM continue work; a three-week duration was noted.** o **Switchboard A2 Locks – VRH/SM installing 9/23.** o **Public Address System Conduit – VRH/SM continue work; a three-week duration was noted.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ 4000 ATS O&M Manual **Action: SM to submit.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI requires a response.** **No. | Title | BIC | Date Req'd** **301 | Size/Quantity of PSE&G Cables | URS | 7/22/09**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ North Generator **Action: REO to supply date when the building will be water tight. SM to notify REO if an additional walk-thru is required to coordinate rigging.** ▪ North Substation **Action: VRH/SM noted the links are scheduled to arrive 9/25. REO to supply cut-in letter.** ▪ South Generator **Action: VRH/SM currently addressing the punchlist for manufacturer's corrective work and deficiencies that were noted during training; SM to follow up with Kohler/Cooper who will be on-site 9/23. PA has forwarded beacon to VRH; REO to issue directive.** ▪ South Substation **Action: VRH/SM noted labels have arrived for Rooms 145 and 146; REO insisted the labels be installed as they've been promised for the last couple of weeks. VRH/SM to submit programming instructions. VRH/SM to provide lead-time for WL circuit breaker locks. REO to issue notice for shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
7	**Next Meeting** ▪ Wednesday, October 7th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: September 30, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: October 7, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	C. Brenner	SM Electric
D. Lochard	PA Engineering CMD	R. Elliott	SM Electric
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
S. Berty	PA Engineering CMD	K. Lovas	VRH Construction
J. Eadicicco	PA Landside Ops.	E. Winkler	VRH Construction
E. Williams	URS Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM did not submit a two-week look ahead. VRH/SM noted they currently have sixteen (16) men on-site.** o **Public Address System Conduit and Wire – VRH/SM continue work.** o **Fire Alarm Conduit and Wire AHU-8 & 9 Mechanical Room – VRH/SM continue work.** o **Removal of Existing Switchboard A1 in South Substation – VRH/SM noted this work will be complete today (10/7).** o **Installation of New Switchboard A1 in South Substation – VRH/SM plan on starting this work tomorrow (10/8).** o **North Emergency Bus Duct Hangers at El Al – VRH/SM continue this work.** o **IB1 Catwalk Lighting and Receptacles – VRH/SM continue work.** o **IB4 Catwalk Lighting and Receptacles – VRH/SM continue work.** o **North Substation Switchgear NA and Switchboard A2 Switchovers – VRH/SM have this work tentatively scheduled to begin 10/12.** o **Removal of Existing Switchgear SA in South Substation – VRH/SM have this work tentatively scheduled to begin 10/16.** o **Installation of New Switchgear SA in South Substation – VRH/SM have this work tentatively scheduled to begin 10/26.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ 4000 ATS O&M Manual **Action: SM to submit by 10/9.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI requires a response.** **No. | Title | BIC | Date Req'd** **307 | Grounding of Day Tank | URS | 10/7**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ North Generator **Action: VRH/SM has tentatively scheduled the delivery of the generator for the week of 11/9. REO to confirm who will remove the bollards.** ▪ North Substation **Action: VRH/SM noted the links have been installed; shop drawings to be corrected. VRH/SM noted the labels for the ATS are scheduled to arrive by 10/9. VRH/SM has tentatively scheduled the switchovers for Switchgear NA and Switchboard A2 to begin 10/12 assuming a final inspection has been held for North Substation equipment, a cut-in card has been issued to PSE&G, Switchgear NA has been energized and temporary power requirements are established so temporary power and lighting equipment can be procured.** ▪ South Generator **Action: REO to schedule inspection once SM has painted floor. PA has forwarded beacon to VRH; REO to issue directive.**

Mark	Discussion
	▪ South Substation **Action: VRH/SM noted labels have arrived for Rooms 145 and 146; REO insisted the labels be installed as they've been promised for the last couple of weeks. VRH/SM to submit programming instructions. VRH/SM has tentatively scheduled the removal of existing Switchgear SA to begin 10/16 assuming PSE&G performs the necessary shutdowns so that the existing utility bus connection can be removed and temporary power requirements are established so temporary power and lighting equipment can be procured. VRH/SM has tentatively scheduled the installation of the new Switchgear SA to begin 10/26 assuming the existing gear is removed and the door buck is removed to prevent equipment from being laid over.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, October 21st at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: October 14, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: October 27, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
S. Berty	PA Engineering CMD		
N. Alkhatib	PA Engineering CMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH supplied a copy (attached).** ▪ SF-1, 2 **Action: VRH to submit pricing for the fire alarm tie-in by 10/30.** ▪ AHU 1, 4 **Action: VRH to submit pricing to relocate static pressure sensors by 10/30.** ▪ AHU 3 **Action: VRH to resubmit balance report.** ▪ AHU 4 **Action: VRH to supply start date for the start of work for final ductwork and the air balance Report.** ▪ AHU 5, 6 **Action: URS to review and return balance report and coil piping submittals. Carol Hardy to address punchlist.** ▪ AHU 8, 9 **Action: URS to review and return coil piping submittal. VRH has completed the necessary work to relocate the motorized dampers. Carol Hardy to address punchlist.** ▪ BMS System **Action: URS to respond to RFI.** ▪ IB4 **Action: VRH to supply dates for completion of work and testing; completion of block wall and fire shutter required.** ▪ North Generator Delivery **Action: VRH to remove the bollards for delivery of the geneREO to confirm who will remove the bollards.** ▪ Generator Cables **Action: VRH is scheduled to pull one (1) set of cables 10/28.** ▪ Deco Glass – B2 Lobby **Action: VRH to supply date.** ▪ E5 Escalator **Action: A pretest has been scheduled for 10/28 and the partial final is to be held on 10/29.**
2	**Extra Work** ▪ Service Elevators **Action: PACC to be issued.** ▪ BMS Power & Communications **Action: PACC to be issued.** ▪ Microphone Station – Airline Office **Action: Directive to be issued.**

Mark	Discussion
3	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ IB1 – 4 ***Action: BNP to review and return test procedures.*** ▪ IB3, 4 **Action: VRH to submit O&M Manuals and as-builts by 10/30.** ▪ Service Elevator **Action: VRH to submit O&M Manuals and Maintenance Program by 10/30.** ▪ Escalators **Action: PA to review and return O&M Manuals.** ▪ Escalator E-5 **Action: PA to confirm VRH submitted Maintenance Program.** ▪ Passenger Elevator **Action: VRH to submit O&M Manual and Maintenance Program. VTX to review and return platform submittal.**
4	**Requests for Information** ▪ Five (5) RFI's require a response.

No.	Title	BIC	Date Req'd
285	**Shunt Trip Breaker**	URS	3/23/09
301	**Size/Quantity of PSE&G Cables**	URS	7/22/09
307	**Grounding of Day Tank**	URS	10/7/09
308	**Existing Fire Door**	PMD	10/13/09
311	**Grease & Food Debris**	REO	10/26/09

5 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

6 **Security Requirements**

▪ Utility Mark-Outs
Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.

▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
Action: VRH to return outstanding one-day passes to Bldg. 125.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: November 4, 2009
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	C. Brenner	SM Electric
D. Lochard	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	E. Winkler	VRH Construction
E. Williams	URS Electrical	K. Lovas	VRH Construction

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ **Projected Manpower – VRH/SM submitted a two-week look ahead. VRH/SM noted they currently have thirteen (13) men on-site.** o **Public Address System Conduit and Wire – VRH/SM plans to complete this work 11/4, testing to be scheduled.** o **Fire Alarm Conduit and Wire AHU-8 & 9 Mechanical Room – VRH/SM continue work.** o **Removal of Existing Switchboard A1 in South Substation – VRH/SM have completed this work.** o **Installation of New Switchboard A1 in South Substation – VRH/SM awaiting response to RFI regarding support.** o **North Emergency Bus Duct Hangers at El Al – VRH/SM continue this work.** o **IB1 Catwalk Lighting and Receptacles – VRH/SM have completed this work.** o **IB4 Catwalk Lighting and Receptacles – VRH/SM continue work.** o **North Substation Switchgear NA and Switchboard A2 Switchovers – VRH/SM requested a final inspection for the North Substation equipment. It was noted a cut-in card needs to be issued to PSE&G, switchgear NA needs to be energized and SM requires temporary power and lighting equipment requirements during the shutdowns.** o **Removal of Existing Switchgear SA in South Substation – VRH/SM continue work.** o **Installation of New Switchgear SA in South Substation – VRH/SM noted the existing Switchgear must be removed prior to the installation.** o **Deliver and Set the North Generator – This work is on hold until it is verified the North Generator Room is ready.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ 4000 ATS O&M Manual, 300KV Transformer & Panel DP-A (800 Amp) **Action: URS to review and return.**
3	**Requests for Information** ▪ Electrical RFI's **Action: The following RFI requires a response.** **No. | Title | BIC | Date Req'd** **307 | Grounding of Day Tank | URS | 10/7** **312 | Integration of Equipment | URS | 11/3**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
5	**Field Work/Progress** ▪ North Generator **Action: REO has put the delivery on hold until it is verified that the building is airtight. VRH/SM to supply crane, crane operator and delivery truck information so that a haul route can be established. REO noted that a security guard will be required each time the gate is open. VRH/SM noted that the bus duct has been delivered and the installation is scheduled to begin the week of 11/9. VRH/SM also noted that the day tank and pumps have been delivered.** ▪ North Substation **Action: VRH/SM noted the links have been installed; shop drawings to be corrected. VRH/SM noted the labels for the ATS are scheduled to arrive by 10/9. VRH/SM has tentatively scheduled the switchovers for Switchgear NA and Switchboard A2 to begin 10/12 assuming a final inspection has been held for North Substation equipment, a cut-in card has been issued to PSE&G, Switchgear NA has been energized and temporary power requirements are established so temporary power and lighting equipment can be procured.** ▪ South Generator **Action: REO to schedule inspection once SM has painted floor. PA has forwarded beacon to VRH; REO to issue directive.**
	▪ South Substation **Action: VRH/SM noted labels have arrived for Rooms 145 and 146; REO insisted the labels be installed as they've been promised for the last couple of weeks. VRH/SM to submit programming instructions. VRH/SM has tentatively scheduled the removal of existing Switchgear SA to begin 10/16 assuming PSE&G performs the necessary shutdowns so that the existing utility bus connection can be removed and temporary power requirements are established so temporary power and lighting equipment can be procured. VRH/SM has tentatively scheduled the installation of the new Switchgear SA to begin 10/26 assuming the existing gear is removed and the door buck is removed to prevent equipment from being laid over.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, October 21st at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: October 14, 2009

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: November 10, 2009
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
S. Ahmed	PA Engineering CMD	G. Reuter	VRH Construction
S. Berty	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** ▪ 2-Week Look Ahead **Action: VRH did not supply.** ▪ SF-1, 2 **Action: VRH to submit pricing for the fire alarm tie-in by 11/13.** ▪ AHU 1, 4 **Action: VRH to submit pricing to relocate static pressure sensors by 11/13.** ▪ AHU 3 **Action: VRH to submit schedule and balance report.** ▪ AHU 4 **Action: VRH is in the process of finishing this work. VRH to submit schedule and air balance report.** ▪ AHU 5, 6 **Action: URS to review and return balance report and coil piping submittals.** ▪ AHU 8, 9 **Action: URS to review and return coil piping submittal.** ▪ BMS System **Action: URS to respond to RFI.** ▪ IB4 **Action: Load and functionality test to be held on 11/12.** ▪ North Generator Delivery **Action: REO to confirm building is watertight; VRH to remove the bollards for delivery of the generator and submit all crane information 11/10.** ▪ Generator Cables **Action: VRH is scheduled to pull cables the week of 11/16.** ▪ Deco Glass – B2 Lobby **Action: VRH to complete the first week of December.** ▪ E5 Escalator **Action: The escalator is operational; VRH to address punchlist by 11/11.** ▪ Delta Corridor **Action: VRH continues work with an anticipated opening of 11/16.** ▪ Partitions for Escalator Demo **Action: VRH continues work.** ▪ Leak Detection System **Action: VRH scheduled to start work the week of 11/16.** ▪ Public Address System **Action: VRH to supply testing date and submit test procedures and an SAR for their subcontractor (if required).**
2	**Extra Work** ▪ Service Elevators **Action: VRH to submit pricing.**

<table>
<tr><th>Mark</th><th>Discussion</th></tr>
<tr><td></td><td>

- BMS Power & Communications
  Action: VRH to submit proposal.
- Microphone Station – Airline Office
  Action: VRH to supply start date.
- Steel Faced Curb
  Action: VRH to supply start date.

</td></tr>
<tr><td>3</td><td>

Submittals, Shop Drawings, Catalog Cuts, Samples

- IB1 – 4
  Action: BNP to review and return test procedures.
- IB3, 4
  Action: VRH to submit O&M Manuals and as-builts.
- Service Elevator
  Action: VRH to submit O&M Manuals and Maintenance Program.
- Escalators
  Action: PA to review and return O&M Manuals.
- Passenger Elevator
  Action: VRH to submit O&M Manual and Maintenance Program. VRH to submit additional information on platform submittal.

</td></tr>
<tr><td>4</td><td>

Requests for Information

- Six (6) RFI's require a response.

No.	Title	BIC	Date Req'd
285	**Shunt Trip Breaker**	URS	3/23/09
301	**Size/Quantity of PSE&G Cables**	URS	7/22/09
307	**Grounding of Day Tank**	URS	10/7/09
308	**Existing Fire Door**	PMD	10/13/09
311	**Grease & Food Debris**	REO	10/26/09
312	**Integration of Equipment**	URS	11/3/09

</td></tr>
<tr><td>5</td><td>

Subcontractor's Approval Requests

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
J. Supor & Son Trucking	Venture Electric

</td></tr>
</table>

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: January 23, 2007
Location: EWR Building 74
Copy to: Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	L. Ricketts	VRH Construction
D. Haines	PA Engineering CMD	T. Carnabuci	VRH Construction
N. Alkhatib	PA Engineering CMD	E. Winkler	VRH Construction
A. DeLisa	PA Engineering CMD	A. Leichert	VRH Construction
K. Dulski	PA PMD	T. Tricarico	VRH Construction
C. Colon	PA Engineering CMD		
S. Sienkiewicz	PA Architecture		
R. Grassi	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion	Responsibility
1	**General Requirements** ▪ Revised MBE/WBE Plan – VRH to submit revised plan, which will include at least two additional M/WBE Subcontractors. ▪ Submittal Log – VRH to submit log weekly for review. ▪ Long-Lead Items – VRH to submit using revised format.	
	Action ▪ VRH to submit revised M/WBE Plan by 2/6. ▪ VRH to submit updated submittal log each Friday for review. ▪ VRH to resubmit Long-Lead Items by 2/6.	 VRH VRH VRH
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** <u>Environmental</u> ▪ Lead & Asbestos Abatement – Submitted for review 1/10. <u>Geo-technical</u> ▪ Mini-Piles –Submitted for review 1/9. <u>Architectural</u> ▪ Temporary Partitions, Lighting – Submittals are currently in for PA review. VRH to submit revised sketch, which will show the widening of the partitions to capture sprinkler heads and lighting. <u>Structural</u> ▪ Concrete, rebar, subgrade – Concrete and subgrade submitted for review 1/10. Rebar submittals expected the week of 1/29. ▪ Structural Steel – Submittals expected the week of 1/29. ▪ Quality Control Plans – Submitted for review 1/11. ▪ Temporary Shoring – Submittals to follow once RFIs are answered. ▪ Expansion Joint – Detail for expansion joint was revised; curb in redesign. <u>MEP, Fire Protection</u> ▪ Ductwork – Submittals to follow. ▪ Air Handling Units – Submittals to follow. ▪ Coordination Drawings – to follow. ▪ North & South Switchgear Upgrades – Submittals to follow. ▪ North & South Emergency Generators – Submittals to follow. VRH noted there is a 16-week lead-time upon approval. <u>Vertical Circulation</u> ▪ Escalators – Submittals to follow. ▪ Elevators – Drawings for Service Elevator are expected the week of 1/15. <u>Baggage Handling Systems</u> ▪ Conveyor Layout – to follow. ▪ Controls – Submittals to follow.	
	Action ▪ PMD to issue PACC for revised detail and added scope for expansion joint. ▪ VRH to continue submittal process and provide updated submittal log. ▪ Submit sketch for revised layout for temporary partitions. ▪ REO to verify if shut down monitoring for Escalators is part of the contract work. ▪ VRH to submit letter detailing why one of the three PA preferred Elevator subcontractor were not chosen.	 PMD VRH VRH VRH VRH

Mark	Discussion	Responsibility
3	**Requests for Information** ▪ Seventeen (17) RFI's have been issued to date, all but four are closed.	
	Action ▪ Response to RFI Nos. 2 (Supplemental) and 14. ▪ Response to RFI No. 17. ▪ Response to RFI No. 13.	PA Arch. REO REO/Severud
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. SAR's approved to date as follows: ▪ G. Panetta & Sons ▪ McCann Acoustics ▪ SM Electric ▪ Carol Hardy Mechanical ▪ Josloff Industries, LLC ▪ D. Magnan & Co. ▪ Kone, Inc. ▪ Mazzocchi Wrecking, Inc. (Demo Only) Pending Approval: ▪ Artisan , Inc. ▪ Railroad Construction Co. ▪ Monmouth Controls & Instrument Co. ▪ PAR Environmental Corp. ▪ RISA Management Corp. ▪ American Architectural, Inc. ▪ Champion Steel Erectors, Inc. ▪ Moretrench American Corporation ▪ Equipment Erectors, Inc. ▪ PAPP Iron Works, Inc. ▪ Mazzocchi Wrecking, Inc. (Asbestos Removal)	
	Action ▪ VRH to continue SAR submittal process.	VRH
5	**Field Work/Progress** ▪ 2-Week Look Ahead – submitted for review. ▪ The installation of barriers at the B1, B2 walkway has been performed. Installation of temporary lighting on the Lower Level and construction of a temporary ramp continues. Over the following two weeks the installation of the temporary ramp, construction of temporary partitions, ceiling removal and the sidewalk/curbs for the temporary passageway will be performed. Access to Electrical Substations was discussed. ▪ Location of VRH's Construction Trailer was discussed; final location to be determined after walk thru. ▪ Removal of Ground Transportation Counter – B1 Mid-Level Lobby – PMD to finalize plans for the removal. VRH agreed to include this item in their schedule. ▪ Temporary Signage – PMD is to provide temporary signs. ▪ Availability of Service Elevator (B1, B2) – 2/7/07 – The service elevator cannot be taken out of service until the Concessions Elevator(s) are rehabilitated. ▪ Soil removal, testing – VRH to transmit pricing for the transportation and disposal of clean excess soil the week of January 15th. VRH awaiting PA report on soil. ▪ B2 Lobby Work – CMD has stated that this area is available to the Contractor immediately. ▪ Daily Labor Reports.	
	Action ▪ Transmit 2-week look ahead. ▪ Confirm who will remove Ground Transportation Counter. ▪ Provide status on Temporary Signage. ▪ Provide status on Concessions Elevator Work. ▪ Transmit pricing for transportation and disposal of excess soil. ▪ Determine how VRH will access/work in Electrical Substations.	VRH PMD PMD PMD VRH PA Elect.
6	**Security Requirements** ▪ Photo ID Badges ▪ Daily Attendance Sheets ▪ Vehicle Information	
	Action ▪ All on-site employees must have a company issued ID as well as a CMD issued ID.	VRH
7	**Next Meeting** ▪ Tuesday, January 23rd at 9:00 AM	

Mark	Discussion	Responsibility
	Action ▪ All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.	

Prepared by: Dawn Haines
Date: January 30, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: February 6, 2007
Location: EWR Building 74
Copy to: Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
D. Nunez	PA Engineering CMD	T. Carnabuci	VRH Construction
N. Alkhatib	PA Engineering CMD	L. Ricketts	VRH Construction
A. DeLisa	PA Engineering CMD		
E. Pirozzi	PA Engineering CMD		
E. Goodale	PA Engineering CMD		
C. Colon	PA Engineering CMD		
S. Sienkiewicz	PA Engineering CMD		
C. Podesta	PA Landside Ops		
K. Dulski	PA PMD		
M. Okula	PA CHRP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion	Responsibility
1	**General Requirements** ▪ Revised MBE/WBE Plan – VRH to submit revised plan, which will include at least two additional M/WBE Subcontractors. ▪ Submittal Log/Schedule – VRH to submit weekly for review. ▪ Updated List of Subcontractors – VRH to submit. ▪ Long Lead Items – VRH to submit using revised format.	
	Action ▪ VRH to address outstanding general requirements.	VRH
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** <u>Environmental</u> ▪ Lead & Asbestos Abatement – PA responses due. <u>Geo-technical</u> ▪ Mini-Piles – PA responses due. <u>Architectural</u> ▪ Temporary Partitions – Layout – VRH to finalize calculations. Location of chain link fence to be finalized. <u>Structural</u> ▪ Concrete – PA responses due. ▪ Rebar – To be submitted 2/6. ▪ Subgrade – Reviewed and approved. ▪ Vapor Barrier – To be submitted the week of 2/12. ▪ Structural Steel – Some to be submitted the week of 2/12, the rest to follow. (100+ Drawings) ▪ Temporary Shoring – PA responses due. ▪ Expansion Joint – Submittals to follow. <u>MEP, Fire Protection</u> ▪ Ductwork – Overdue, Sub to take measurements 2/6. ▪ Air Handling Units – Overdue, Sub to take measurements 2/6. ▪ Fire Protection – To be submitted the week of 2/12. ▪ North & South Switchgear Upgrades – Submittals to follow. ▪ North & South Emergency Generators – Submittals to follow. <u>Vertical Circulation</u> ▪ Escalators – Overdue, Sub to make site visit 2/6, submittals the week of 2/12. ▪ Elevators – Submittals have not been approved; Hutcherson is not one of the PA specified elevator contractors. <u>Baggage Handling Systems</u> ▪ Conveyor Layout – to follow. ▪ Controls – Submittals to follow.	
	Action ▪ PMD to issue PACC for revised detail and added scope for expansion joint. ▪ VRH to continue submittal process and provide updated submittal log weekly. ▪ Submit sketch for revised layout for temporary partitions.	PMD VRH VRH
	Requests for Information ▪ Eighteen (18) RFI's have been issued to date; all but five have been addressed.	

Mark	Discussion	Responsibility
	Action ▪ Diamond Plate Sample/Response to RFI No. 2 (Supplemental). ▪ Response to RFI Nos. 13 and 14. ▪ Response to RFI No. 17. ▪ Response to RFI No. 18.	VRH/PA Arch. URS REO
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. SARs approved to date are as follows: ▪ G. Panetta & Sons ▪ McCann Acoustics ▪ SM Electric ▪ Carol Hardy Mechanical ▪ Josloff Industries, LLC ▪ D. Magnan & Co. ▪ Kone, Inc. ▪ Mazzocchi Wrecking, Inc. (Demo Only) ▪ Artisan, Inc. ▪ Railroad Construction Co. ▪ Monmouth Controls & Instrument Co. ▪ RISA Management Corp. ▪ American Architectural, Inc. ▪ Moretrench American Corporation ▪ PAPP Iron Works, Inc. Pending Approval: ▪ PAR Environmental Corp. ▪ Champion Steel Erectors, Inc. ▪ Equipment Erectors, Inc. ▪ Mazzocchi Wrecking, Inc. (Asbestos)	
	Action ▪ VRH to continue SAR submittal process.	VRH
5	**Field Work/Progress** ▪ 2-Week Look Ahead – to be emailed 2/6. ▪ The installation of barriers at the B1, B2 walkway, the temporary ramp and temporary lighting on the Lower Level have all been performed. Over the following two weeks construction of temporary partitions, ceiling removal on the Lower Level, sidewalk/curbs for the temporary passageway, survey of the Switchgear Rooms and installation of the temporary power panel will be performed. ▪ Removal of Ground Transportation Counter – B1 Mid-Level Lobby – PMD to finalize plans for the removal. ▪ Temporary Signage –VRH will be directed to put up PA supplied signs on a Net Cost Basis. ▪ Availability of Service Elevator (B1, B2) – 2/7/07 – The service elevator cannot be taken out of service until the Concessions Elevator(s) are rehabilitated. ▪ Soil removal, testing – VRH to transmit pricing for the transportation and disposal of excess soil. ▪ B2 Lobby Work – VRH has tentatively scheduled to begin work in this area 3/1, pending submittal approval. ▪ Daily Labor Reports.	
	Action ▪ Transmit 2-week look ahead. ▪ Confirm who will remove Ground Transportation Counter. ▪ Provide status on Temporary Signage. ▪ Provide status on Concessions Elevator Work. ▪ Transmit pricing for transportation and disposal of excess soil. ▪ Determine how VRH will access/work in Electrical Substations.	VRH PMD PMD PMD VRH PA Elect.
6	**Security Requirements** ▪ Photo ID Badges ▪ Daily Attendance Sheets ▪ Vehicle Information	
	Action ▪ All on-site employees must have a company issued ID as well as a CMD issued ID.	VRH
7	**Next Meeting** ▪ Tuesday, February 20th at 9:00 AM	
	Action ▪ All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.	

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Prepared by: Dawn Haines
Date: January 4, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: March 6, 2007
Location: EWR Building 74
Copy to: R. Behnke, R. Prince, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	A. Leichert	VRH Construction
D. Haines	PA Engineering CMD	E. Winkler	VRH Construction
D. Nunez	PA Engineering CMD	T. Carnabuci	VRH Construction
N. Alkhatib	PA Engineering CMD	L. Ricketts	VRH Construction
A. DeLisa	PA Engineering CMD		
C. Colon	PA Engineering CMD		
S. Sienkiewicz	PA Engineering CMD		
T. LaMarca	PA Electrical		
M. Okula	PA CHRP		
K. Hicks	PA International Ops.		
R. Grassi	PA Electrical		
C. Podesta	PA Landside Ops.		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion	Responsibility
1	**General Requirements** ▪ Revised MBE/WBE Plan – OBJO has reviewed and approved the plan. ▪ Submittal Log/Schedule – VRH to submit weekly for review. ▪ Baseline Schedule – VRH to submit revised schedule.	
	Action ▪ Submit general requirements.	VRH
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** Environmental ▪ Asbestos Abatement – VRH to revise and resubmit week of 3/12. ▪ Lead - VRH to revise and resubmit week of 3/5. Architectural ▪ Temporary Partitions – Exterior partition layout approved, interior partition layout for B2 Lobby to be returned to VRH the week of 3/5. A separate meeting will be held with VRH and PA Operations to discuss layout and schedule. Structural ▪ Rebar – PA responses due the week of 3/5. ▪ Miscellaneous Steel – Pit Ladders & Sump Pit Not Approved; VTX will only review/approve elevator submittals as one complete package. ▪ Structural Steel – PA responses for mid-level floor opening due the week of 3/12. (100+ Drawings to be submitted) ▪ Temporary Shoring – VRH to revise and resubmit. ▪ Expansion Joint – VRH to revise and resubmit. ▪ Curb Shop Drawings – VRH to submit the week of 3/5. MEP, Fire Protection ▪ Ductwork – layout for area between column line 8 & 16 to be submitted the week of 3/5; layout for B2 Lobby expected the week of 3/19. ▪ Air Handling Units – Responses are overdue. ▪ Fire Protection – Catalog cuts to be submitted the week of 3/12. Shop drawings to be prepared after approved ductwork drawings. ▪ North & South Switchgear Upgrades – Overdue; VRH to submit the week of 3/12; VRH stated that actual equipment sizes are larger than shown on drawings. ▪ North & South Emergency Generators – Overdue. Vertical Circulation VRH awaiting pricing from Kone and Thyssen Krupp for this work. ▪ Escalators – Overdue. ▪ Elevators – Submittals have not been approved; Hutcherson is not one of the PA specified elevator contractors. Baggage Handling Systems Catalog cuts were received by VRH; shop/layout drawings expect in 1-2 weeks. ▪ Conveyor Layout ▪ Controls	
	Action ▪ PMD to issue PACC for revised detail and added scope for expansion joint. ▪ VRH to continue submittal process and provide updated submittal log weekly.	PMD VRH

Mark	Discussion	Responsibility
3	**Requests for Information** ▪ Twenty-Eight (28) RFI's have been issued to date; all but four have been addressed.	
	Action ▪ Response to RFI No. 2 (supplemental), RFI No. 13 (make/model). ▪ Response to RFI No. 26. ▪ Response to RFI Nos. 27 and 28.	PA Arch. URS/PA Traffic/Civil URS
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. SARs approved to date are as follows: ▪ G. Panetta & Sons ▪ McCann Acoustics ▪ SM Electric ▪ Carol Hardy Mechanical ▪ Josloff Industries, LLC ▪ D. Magnan & Co. ▪ Kone, Inc. ▪ Mazzocchi Wrecking, Inc. (Demo Only) ▪ Artisan, Inc. ▪ Railroad Construction Co. ▪ Monmouth Controls & Instrument Co. ▪ RISA Management Corp. ▪ American Architectural, Inc. ▪ Moretrench American Corporation ▪ PAPP Iron Works, Inc. ▪ Guardian Fence Co, Inc. Pending Approval: ▪ PAR Environmental Corp. ▪ Champion Steel Erectors, Inc. ▪ Equipment Erectors, Inc. ▪ Mazzocchi Wrecking, Inc. (Asbestos) ▪ Able Rolling Steel Door, Inc. ▪ Fine Painting & Decorating ▪ Schnell Contracting Services ▪ Northeast Sheet Metal Works ▪ Garden State Engineering	
	Action ▪ VRH to continue SAR submittal process.	VRH
5	**Field Work/Progress** ▪ 2-Week Look Ahead – submitted for review. ▪ The office trailer rough-in/seeming, demo of concrete Guard Post Bravo Ramp, sidewalk removals between column lines 16 and 8 (could be delayed pending confirmation of Drop Off Zone location), ceiling suspension removals, demo of Lower Level cove lighting at column line 8.5 and the installation of temporary lighting between column lines 7 and 8.5 will be completed the week of 3/5. The cutting/removal of fill between column lines 8 and 1, passageway construction, survey for pile drilling, and the pulling of office trailer feeders will be performed thru 3/16. ▪ Removal of Ground Transportation Counter – B1 Mid-Level Lobby – PMD to finalize plans for the removal. ▪ Temporary Signage –VRH will be directed to put up PA supplied signs on a Net Cost Basis. ▪ Availability of Service Elevator (B1, B2) – 2/7/07 – The service elevator cannot be taken out of service until the Concessions Elevator(s) are rehabilitated. ▪ Soil removal, testing – VRH to transmit pricing for the transportation and disposal of excess soil. ▪ B2 Lobby Work – VRH has tentatively scheduled to begin work in this area 3/19, pending submittal approval. ▪ Daily Labor Reports.	
	Action ▪ Transmit 2-week look ahead. ▪ Ground Transportation Counter – demolition/relocation of tenants. ▪ Scope of work for Concessions Elevator to be finalized. ▪ Transmit pricing for transportation and disposal of excess soil.	VRH PMD PMD/CMD VRH
6	**Security Requirements** ▪ Photo ID Badges ▪ Daily Attendance Sheets ▪ Vehicle Information	

Mark	Discussion	Responsibility
	Action ▪ All on-site employees must have a company issued ID as well as a CMD issued ID.	VRH
7	**Next Meeting** ▪ Tuesday, March 20th at 9:00 AM	
	Action ▪ All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.	

Prepared by: Dawn Haines
Date: March 7, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: March 20, 2007
Location: EWR Building 74
Copy to: R. Behnke, R. Prince, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	L. Ricketts	VRH Construction
D. Haines	PA Engineering CMD	E. Winkler	VRH Construction
A. DeLisa	PA Engineering CMD	T. Carnabuci	VRH Construction
N. Alkhatib	PA Engineering CMD		
E. Goodale	PA Engineering CMD		
C. Colon	PA Engineering CMD		
K. Dulski	PA PMD		
M. Okula	PA CHRP		
C. Podesta	PA Landside Ops.		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion	Responsibility
1	**General Requirements** ▪ Submittal Log/Schedule – VRH submitted its submittal log. It was forwarded to PMD; there are discrepancies between the PA & VRH logs. ▪ List of Long Lead Items – submitted via email for review. ▪ Revised Baseline & Progress Schedules – VRH to submit by month's end.	
	Action ▪ Submit general requirements. ▪ Meeting between CMD & VRH to review logs	VRH CMD
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** Environmental ▪ Asbestos Abatement – VRH to revise and resubmit week of 3/26. ▪ Lead - VRH to revise and resubmit week of 3/19. Architectural ▪ Temporary Partitions – Both exterior and interior partition layouts have been approved at the B2 Lobby; VRH to supply revised drawing for interior layout and calculations. VRH to revise the layout at B1 Mid-Level Structural ▪ Concrete – Quality Control Plan to be resubmitted. ▪ Miscellaneous Steel – New curb shop drawings/layout submitted the week of 3/12; stainless steel gutter to be submitted the week of 3/26; area to be surveyed and layout to be submitted. ▪ Structural Steel – All submittals have been sent in for review with the exception of the infill slab @ B1. ▪ Temporary Shoring – VRH to revise and resubmit for record purposes. ▪ Expansion Joint – PA response overdue. MEP, Fire Protection ▪ Ductwork – Survey of B2 Lobby expected to start the week of 3/19. Shop drawings for Baggage Claim Area expected the week of 3/19. ▪ Air Handling Units – PA responses are overdue. ▪ Fire Protection – Catalog cuts to be submitted the week of 3/19. Shop drawings to be prepared after approved ductwork drawings. ▪ North & South Switchgear Upgrades – Overdue; VRH to submit the week of 3/19; VRH stated that actual equipment sizes are larger than shown on drawings, RFI to follow. ▪ North & South Emergency Generators – Overdue. Vertical Circulation VRH awaiting pricing from Kone and Thyssen Krupp for this work. ▪ Escalators – Overdue. ▪ Elevators – Submittals have not been approved; Hutcherson is not one of the PA specified elevator contractors. Baggage Handling Systems Catalog cuts/product data was received by VRH; shop/layout drawings expected in 1-2 weeks. ▪ Conveyor Layout ▪ Controls	
	Action ▪ VRH to continue submittal process and provide updated submittal log weekly.	VRH

Mark	Discussion	Responsibility
3	**Requests for Information** ▪ Thrity (30) RFI's have been issued to date; all but five have been addressed – PMD to follow up on all outstanding responses.	
	Action ▪ Response to RFI No. 2 (supplemental). ▪ Response to RFI No. 26. ▪ Response to RFI Nos. 27 (meeting to be scheduled) ▪ Response to RFI Nos. 28 and 29.	PA Arch. URS/PA Traffic/Civil URS/PMD URS
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. SARs approved to date are as follows: ▪ G. Panetta & Sons ▪ McCann Acoustics ▪ SM Electric ▪ Carol Hardy Mechanical ▪ Josloff Industries, LLC ▪ D. Magnan & Co. ▪ Kone, Inc. ▪ Mazzocchi Wrecking, Inc. (Demo Only) ▪ Artisan, Inc. ▪ Railroad Construction Co. ▪ Monmouth Controls & Instrument Co. ▪ RISA Management Corp. ▪ American Architectural, Inc. ▪ Moretrench American Corporation ▪ PAPP Iron Works, Inc. ▪ Guardian Fence Co, Inc. ▪ Schnell Contracting Services ▪ Northeast Sheet Metal Works ▪ Able Rolling Steel Door, Inc. ▪ Garden State Engineering Pending Approval: ▪ PAR Environmental Corp. ▪ Champion Steel Erectors, Inc. ▪ Equipment Erectors, Inc. ▪ Mazzocchi Wrecking, Inc. (Asbestos) ▪ Fine Painting & Decorating ▪ Amanda Contracting, Inc. ▪ Pompton Painting Co.	
	Action ▪ VRH to continue SAR submittal process.	VRH
5	**Field Work/Progress** ▪ 2-Week Look Ahead – submitted for review. ▪ Survey for pile drilling, install of concrete infill/ramps at passageway, field measuring for grillage steel and ceiling removal on lower level between columns 4-6d will be completed the week of 3/19. Soil disposal, mobilization and start of pile drilling, fire taping, install of scored particleboard and vestibule partition in passageway and the pulling of telephone lines for the temporary trailer will be performed thru 3/16. ▪ Detour @ B1 scheduled to be in place on or about April 2nd. ▪ Temporary Signage –VRH will be directed to put up PA supplied signs on a Net Cost Basis. ▪ Rehabilitation of the Concessions Elevator will be done as Extra Work. ▪ Soil removal – VRH is currently locating a PA approved disposal site. ▪ Lead Abatement in Delta Bag Room was to be performed under call-in contract. PMD to schedule meeting to determine alternate means. ▪ Relocation of Delta Storage/Workshop Space – Operations Level – PMD to finalize plans. ▪ Additional asbestos abatement required at Mid Level - VRH will be directed to remove the Asbestos on a Net Cost basis. ▪ B2 Lobby Work – VRH has tentatively scheduled to begin work in this area 4/2, pending submittal approval. Work to be performed off-hours. ▪ Daily Labor Reports – submitted daily. ▪ VRH requested that access to the inner roadway from the ~~north~~ south end be reviewed with traffic – this would minimize vehicular construction traffic crossing the B1 and B2 pedestrian walkways. CMD to investigate.	

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion	Responsibility
	Action ▪ Transmit 2-week look ahead. ▪ ~~Ground Transportation Counter – demolition/relocation of~~ tenants.	VRH ~~PMD~~
6	**Extra Work** ▪ Women's Room Revisions – PACC #1 – Drawings to be forwarded to VRH. ▪ Demolition of Black Iron – PACC #2 – Request for quote to be issued the week of 3/19. ▪ Rehabilitation of Concessions Elevator – PACC #3 – Request for quote to be issued the week of 3/19. ▪ Guard Rail/Tenant Spaces Revisions – PACC #4 – PMD to finalize estimate/drawings. ▪ Removal of Ground Transportation Counter – B1 Mid-Level Lobby – PMD to finalize plans for the removal. ▪ Detail and added scope for expansion joint.	
	Action ▪ Issue RFQ for PACC Nos. 2 and 3. ▪ Finalize PACC Nos. 1 and 4. ▪ Finalize plans for removal of Ground Transportation Counter. ▪ Issue PACC for expansion joint.	CMD PMD PMD PMD
7	**Net Cost Work** ▪ Security (Airside) – VRH to submit pricing for FJC guard. ▪ Removal and disposal of excess soil. ▪ Additional asbestos abatement (various locations) – ~~CMD to issue Net Cost directive~~. ▪ Installation of temporary lighting in B1 parking level passenger corridor.	
	Action ▪ Submit pricing for security and soil disposal. ▪ ~~Issue Asbestos Abatement and temporary lighting directives~~.	VRH ~~CMD~~ PM ⁉
8	**Security Requirements** ▪ Photo ID Badges Sched. Meeting w/ PA Environmental ▪ Daily Attendance Sheets to determine the extent of ▪ Vehicle Information work	
	Action ▪ VRH to submit SAR for Haynes Security for guard services at access point to inner roadway. ▪ All on-site employees must have a company issued ID as well as a CMD issued ID.	 VRH VRH
9	**Next Meeting** ▪ Tuesday, April 3rd at 9:00 AM	
	Action ▪ All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.	

Prepared by: Dawn Haines
Date: March 20, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 3, 2007
Location: EWR Building 74
Copy to: R. Behnke, R. Prince, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
A. DeLisa	PA Engineering CMD		
C. Colon	PA Engineering CMD		
K. Dulski	PA PMD		
M. Okula	PA CHRP		
C. Podesta	PA Landside Ops.		
R. Grassi	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion	Responsibility
1	**General Requirements** ▪ Submittal Log/Schedule – VRH submitted its submittal log. It was forwarded to PMD; there are discrepancies between the PA & VRH logs. ▪ List of Long Lead Items – VRH to resubmit. ▪ Revised Baseline & Progress Schedules – VRH to resubmit due to negative float on schedule.	
	Action ▪ Submit general requirements.	VRH
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** Effective immediately all submittals shall be sent to the attention of Ken Dulski/Ana Martinez for review and approval. Environmental ▪ Asbestos Abatement – VRH to revise and resubmit week of 4/2 (promised since week of 3/12). ▪ Lead - VRH to revise and resubmit week of 4/2 (promised since week of 3/5). Architectural ▪ Temporary Partitions –VRH to supply revised drawing for interior layout; calculations for B2 partitions submitted the week of 3/26. VRH to revise the layout at B1 Mid-Level. Structural ▪ Concrete – Quality Control Plan to be resubmitted. ▪ Miscellaneous Steel – New curb shop drawings/layout submitted the week of 3/26; stainless steel gutter – area surveyed and drawings to be submitted the week of 4/2. ▪ Expansion Joint – Approved by PA Materials. MEP, Fire Protection ▪ Ductwork – Survey of B2 Lobby expected to start the week of 4/2 (promised since week of 3/19). Shop drawings for Baggage Claim Area expected the week of 4/2 (promised since week of 3/19). ▪ Air Handling Units – Approved. ▪ North & South Switchgear Upgrades – Overdue; VRH to submit once RFI No. 33 is answered (actual equipment sizes are larger than shown on drawings). ▪ North & South Emergency Generators – Overdue. Vertical Circulation Thyssen Krupp will provide escalators and elevators. ▪ Escalators – Shop Drawings for E1 and E2 to be submitted the week of 4/2. ▪ Elevators – Shop Drawings for the Service Elevators to be submitted the week of 4/2. Baggage Handling Systems Catalog cuts/product data was received by VRH; shop/layout drawings are overdue (promised since week of 3/12). ▪ Conveyor Layout ▪ Controls	
	Action ▪ VRH to continue submittal process and provide updated submittal log weekly.	VRH
3	**Requests for Information** ▪ Forty-Three (43) RFI's have been issued to date; all but fourteen (14) have been addressed – PMD to follow up on all outstanding responses.	

Mark	Discussion	Responsibility
	Action ▪ Response to RFI No. 26. ▪ Response to RFI Nos. 27 (meeting to be scheduled) ▪ Response to RFI Nos. 33, 34, 36, 39, 40, 41, and 42. ▪ Response to RFI Nos. 32, 35, 37, 38 and 43.	URS/PA Traffic/Civil URS/PMD URS PA Arch.
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. SARs approved to date are as follows: ▪ G. Panetta & Sons ▪ McCann Acoustics ▪ SM Electric ▪ Carol Hardy Mechanical ▪ Josloff Industries, LLC ▪ D. Magnan & Co. ▪ Kone, Inc. ▪ Mazzocchi Wrecking, Inc. (Demo Only) ▪ Artisan, Inc. ▪ Railroad Construction Co. ▪ Monmouth Controls & Instrument Co. ▪ RISA Management Corp. ▪ American Architectural, Inc. ▪ Moretrench American Corporation ▪ PAPP Iron Works, Inc. ▪ Guardian Fence Co, Inc. ▪ Schnell Contracting Services ▪ Northeast Sheet Metal Works ▪ Able Rolling Steel Door, Inc. ▪ Garden State Engineering ▪ Zabransky Mechanical Corp. ▪ Signs & Decals Corp. Pending Approval: ▪ PAR Environmental Corp. ▪ Champion Steel Erectors, Inc. ▪ Equipment Erectors, Inc. ▪ Mazzocchi Wrecking, Inc. (Asbestos) ▪ Fine Painting & Decorating ▪ Amanda Contracting, Inc. ▪ Pompton Painting Co. ▪ A. Liss & Co, Inc. ▪ Metro Insulation ▪ ThyssenKrupp Elevator	
	Action ▪ VRH to continue SAR submittal process.	VRH
5	**Field Work/Progress** ▪ 2-Week Look Ahead – submitted for review. ▪ Install of construction partitions at Mid-Level stair, install of emergency lights in passageway and the opening of the passageway to the public will all be completed the week of 4/2. Soil disposal, pile drilling, painting of passageway, install of construction partitions at B-1 Lobby Lower Level (2 locations), mobilization and start of underground plumbing, demolition of ceiling on Lower Level between columns 6-8 and the install of the B-2 temporary partitions will be performed thru 4/13. ▪ Temporary Signage –VRH will be directed to put up PA supplied signs on a Net Cost Basis. ▪ Soil removal – VRH is temporarily stockpiling the excess soil at the Fuel Farm. PA is performing additional testing for disposal. ▪ Lead Abatement in Delta Bag Room was to be performed under call-in contract. PMD to schedule meeting to determine alternate means. ▪ B2 Lobby Work – VRH has tentatively scheduled to begin work in this area 4/9, pending submittal approval. Work to be performed off-hours. ▪ Daily Labor Reports – submitted daily.	
	Action ▪ PMD to determine an alternate means for lead/asbestos abatement in Delta Bag Room.	PMD

ntract EWR-264.003
erminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion	Responsibility
6	**Extra Work** ▪ Women's Room Revisions – PACC #1 – Drawings forwarded to VRH; VRH to submit proposal. ▪ Demolition of Black Iron – PACC #2 – VRH to submit proposal. ▪ Rehabilitation of Concessions Elevator – PACC #3 – VRH to submit proposal. ▪ Guard Rail/Tenant Spaces Revisions – PACC #4 – PMD to finalize estimate/drawings. ▪ Removal of Ground Transportation Counter – B1 Mid-Level Lobby – PMD to finalize plans for the removal. ▪ Detail and added scope for expansion joint. ▪ Remove/relocate existing utilities not shown on Drawings.	
	Action ▪ Finalize PACC Nos. 1 and 4. ▪ Finalize plans for removal of Ground Transportation Counter. ▪ Issue PACC for expansion joint. ▪ Issue PACC for remove/relocate utilities.	 PMD PMD PMD CMD
7	**Net Cost Work** ▪ Security (Airside) – VRH to submit pricing for FJC guard. ▪ Removal and disposal of excess soil. ▪ Additional asbestos abatement (various locations). ▪ Installation of temporary lighting in B1 parking level passenger corridor.	
	Action ▪ Submit pricing for security. ▪ Schedule meeting with PA Environmental to determine extent of work.	 VRH PMD
8	**Security Requirements** ▪ Photo ID Badges ▪ Daily Attendance Sheets ▪ Vehicle Information	
	Action ▪ VRH to submit SAR for Haynes Security for guard services at access point to inner roadway. ▪ All on-site employees must have a company issued ID as well as a CMD issued ID.	 VRH VRH
9	**Next Meeting** ▪ Tuesday, April 17rd at 9:00 AM	
	Action ▪ All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.	

Prepared by: Dawn Haines
Date: April 6, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 17, 2007
Location: EWR Building 74
Copy to: R. Behnke, R. Prince, M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
A. DeLisa	PA Engineering CMD	L. Ricketts	VRH Construction
S. Ahmed	PA Engineering CMD	T. Carnabuci	VRH Construction
N. Alkhatib	PA Engineering CMD		
K. Dulski	PA PMD		
M. Okula	PA CHRP		
R. Grassi	PA Electrical		
E. Williams	URS Corp.		
P. Spina	URS Corp.		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Baseline & Progress Schedule – VRH submitted Baseline Schedule. **Action: PA to review Baseline Schedule. VRH to submit Progress Schedule no later than 4/20.** ▪ Submittal Log **Action: VRH to revise and submit weekly.** ▪ List of Long Lead Items – VRH submitted. **Action: PA to review and comment.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Lead Abatement – VRH submitted. **Action: VRH to resubmit without PA title block.** ▪ Asbestos Abatement – VRH submitted. **Action: PA to review and return.** ▪ Temporary Partitions (B2 Lobby) – VRH submitted. **Action: PA to review and return (overdue).** ▪ Concrete (QC Plan) **Action: VRH to submit by 4/20; once approved meeting to be scheduled with PA Materials and subcontractor.** ▪ Plumbing Layout – Surveyor on-site 4/13. **Action: VRH to submit upon completion of survey.** ▪ Expansion Joint **Action: PA Arch to provide revised expansion joint by 4/17/07. Arch also to provide detail for expansion joint at intersection w/roadway transverse joint.** ▪ Waterproofing (Eliminator) – Returned by PA – NA; VRH submittal incomplete. **Action: VRH to resubmit.** ▪ Curb Layout shop drawing – In progress by VRH; change in expansion joint will not affect curb layout. **Action: VRH to resubmit.** ▪ E1/E2 Escalators – It was agreed the PA would approve model before submittals are forwarded to other disciplines for review. **Action: VRH to submit (overdue – expected week of 4/2).** ▪ Service Elevator – VRH awaiting shop drawings from ThyssenKrupp. **Action: VRH to submit (overdue - expected week of 4/2).** ▪ B2 Lobby Ductwork – VRH still performing survey of the Dirt Area; all other areas have been completed. **Action: VRH to submit by 4/20 (overdue – expected week of 3/19).** ▪ Switchgears ▪ Emergency Generators ▪ Temporary Equipment } Meeting held with VRH, SM Electric, Siemens, URS and PA Electrical to discuss options to resolve 'oversize' equipment in substations – Design/Facility to finalize.

Mark	Discussion
3	**Requests for Information** ▪ Fifty-Three (53) RFI's have been issued to date; all but fifteen (15) have been addressed. **Action:** **URS to address the following RFI's 33, 39, 40, 41, 44, 45, 46, 47, 48, 49, 50 and 52.** **URS/PA Traffic/Civil to address RFI 26.** **URS/PMD to address RFI 27 (meeting to be scheduled).** **PA REO to address RFI 43.**
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons SM Electric Josloff Industries, LLC Kone, Inc. Artisan, Inc. RISA Management Corp. American Architectural, Inc. PAPP Iron Works, Inc. Schnell Contracting Services Able Rolling Steel Door, Inc. Zabransky Mechanical Corp. Amanda Contracting, Inc. McCann Acoustics Carol Hardy Mechanical D. Magnan & Co. Mazzocchi Wrecking, Inc. (Demo Only) Railroad Construction Co. Monmouth Controls & Instrument Co. Moretrench American Corporation Guardian Fence Co, Inc. Northeast Sheet Metal Works Garden State Engineering Signs & Decals Corp. Pending Approval: PAR Environmental Corp. Equipment Erectors, Inc. Fine Painting & Decorating A. Liss & Co, Inc. Metro Insulation Champion Steel Erectors, Inc. Mazzocchi Wrecking, Inc. (Asbestos) Pompton Painting Co. Alpha Steel Construction Thyssen-Krupp Elevator
5	**Field Work/Progress** ▪ 2-Week Look Ahead – VRH submitted for review. **Action: The fire alarm removal at the stair has been completed. Demolition of the stair and ceiling to be complete the week of 4/16. Electrical removals and install of temporary lighting, conduit work in MER 3 and 4, necessary work for the underground plumbing and crawl space, core drilling for dirt testing, demolition of sidewalk west of 'G', drilling/grouting of piles will be performed thru 4/27.** ▪ Temporary Partitions (B2 Lobby) **Action: VRH will begin installation on 4/18; this work will be performed between 11PM and 7AM.** ▪ Expansion Joint Replacement – dependant on lead-time for steel-faced curb and revised expansion joint. ▪ Rehabilitation of Concessions Elevator – VRH noted there is a 10-week lead-time on the material for the rehab with an additional 5-6 weeks for the install. **Action: VRH to submit schedule/submittals.**
6	**Extra Work** ▪ Removal of Ground Transportation Counter/Tenant Relocation (B1 Lobby) **Action: PMD to finalize plans for removal.** ▪ Revisions to Glass Rail System **Action: PMD to finalize estimate/drawings.** ▪ Expansion Joint at Mid-Level **Action: PMD to issue PACC.** ▪ Additional Lead/Asbestos Abatement **Action: PA Environmental to issue drawings.** ▪ Removal/Disposal of Excess Soil **Action: VRH to submit a unit price proposal.** ▪ Security Personnel (Escorts) **Action: VRH to submit a unit price proposal.**

Mark	Discussion
7	**Security Requirements** ▪ Security – Access to Inner Roadway ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information – No problems were noted. ▪ Daily Labor Reports – No problems were noted.
9	**Next Meeting** ▪ Tuesday, May 1st at 9:00 AM
	Action ▪ All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: April 23, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: May 1, 2007
Location: EWR Building 74
Copy to: S. Botas (Severud), K. Dulski, R. Prince, P. Spina (URS), M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
A. DeLisa	PA Engineering CMD	L. Ricketts	VRH Construction
D. Nunez	PA Engineering CMD	T. Carnabuci	VRH Construction
N. Alkhatib	PA Engineering CMD		
K. Hicks	PA Int'l Ops.		
M. Okula	PA CHRP		
R. Grassi	PA Electrical		
T. LaMarca	PA Electrical		
C. Podesta	PA Landside Ops.		
S. Sienkiewicz	PA Engineering		
C. Perez	PA Materials Division		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Baseline & Progress Schedule – VRH Baseline Schedule approved with comments. **Action: VRH to submit updated Progress Schedule.** ▪ Submittal Log **Action: VRH to revise and submit weekly.** ▪ List of Long Lead Items – VRH submitted. **Action: PA to review and comment.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Asbestos Abatement – VRH submitted. **Action: PA to review and return (overdue) – Not in PA Expedition Log.** ▪ Temporary Partitions (B2 Lobby) **Action: VRH to resubmit.** ▪ Concrete (QC Plan) **Action: PA to review and return; once approved pre-concrete meeting to be scheduled with PA Materials and subcontractor.** ▪ Plumbing Layout As-built – Surveyor on-site 4/13. **Action: VRH to submit the week of 4/30 (Dirt Area Only).** ▪ Expansion Joint – Detail supplied to VRH. **Action: VRH to supply lead-time on curb, submit catalog cut for revised expansion joint.** ▪ Waterproofing (Eliminator) – Returned by PA – NA; VRH submittal incomplete. **Action: VRH to resubmit.** ▪ Curb Layout shop drawing **Action: VRH to submit the week of 4/30.** ▪ E1/E2 Escalators **Action: VRH to submit drawings/manuals the week of 4/30 (overdue – expected week of 4/2). VRH to request submittal/project schedule from ThyssenKrupp.** ▪ Service Elevator **Action: VRH to submit by mid-May (overdue - expected week of 4/2).** ▪ Concessions Elevator – Facility requested change in scope: 4' diamond plate on cab walls and delete handrails – VRH stated this is a no cost change. **Action: VRH to submit submittals/schedule. PMD to confirm code compliance of deletion of handrails.** ▪ B2 Lobby Ductwork **Action: VRH to submit the week of 4/30; excluding Dirt Area (overdue – expected week of 3/19).**

Mark	Discussion
	▪ Emergency Generators **Action: VRH to submit (overdue).** ▪ Temporary Switchgear Equipment **Action: PA to review and return.** ▪ Fireproofing – PA Materials requires information on existing ACM Fireproofing prior to approval of new Fireproofing that is to butt into the existing. **Action: PA Materials to release all submittals with the exception of fireproofing material that is to be placed against existing ACM Fireproofing.** **Overdue Responses** ▪ Structural Steel **Action: Severud to respond.** ▪ Steel Deck **Action: Severud to respond.** ▪ Interior Metal Stairs **Action: PA Arch to coordinate with Severud and respond.** ▪ Ornamental Metal Work **Action: PA Arch to coordinate response; answer to VRH by 5/4.**
3	**Requests for Information** ▪ Fifty-Five (55) RFI's have been issued to date; all but sixteen (16) have been addressed. **Action:** **URS to address the following RFI's 33, 39, 40, 44, 45, 46, 47, 48, 49, 50, 52, and 54.** **PA Arch to address RFI 55.** **URS/PA Traffic/Civil to address RFI 26.** **URS/PMD to address RFI 27.** **PA REO to address RFI 43.**
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons SM Electric Josloff Industries, LLC Kone, Inc. Artisan, Inc. RISA Management Corp. American Architectural, Inc. PAPP Iron Works, Inc. Schnell Contracting Services Able Rolling Steel Door, Inc. Zabransky Mechanical Corp. Amanda Contracting, Inc. PAR Environmental Corp. Pompton Painting Co. McCann Acoustics Carol Hardy Mechanical D. Magnan & Co. Mazzocchi Wrecking, Inc. (Demo Only) Railroad Construction Co. Monmouth Controls & Instrument Co. Moretrench American Corporation Guardian Fence Co, Inc. Northeast Sheet Metal Works Garden State Engineering Signs & Decals Corp. Alpha Steel Construction A. Liss & Co, Inc. Pending Approval: Equipment Erectors, Inc. Metro Insulation FJC Security Services Mazzocchi Wrecking, Inc. (Asbestos) ThyssenKrupp Elevator Building Systems & Services
5	**Field Work/Progress** ▪ 2-Week Look Ahead – VRH submitted for review. **Action: Mechanical removals at vestibule, underground hanger installation, demolition of the B-2 partitions, and slab on grade removal to be completed the week of 4/30. Electrical removals/recircuiting, 4" sanitary in crawl space, lead abatement, drilling/grouting of piles will be performed thru 5/11.** ▪ Temporary Partitions (B2 Lobby) - Work has commenced; hours of work are between 11PM and 7AM. ▪ Expansion Joint Replacement – dependant on lead-time for steel-faced curb and revised expansion joint. ▪ Tenant Relocation (ACI) – Tentative start date 5/7; dependent on receipt of drawings from PMD. ▪ Removal of glass rail @ B1 Mid-Level – Start date 5/7.

...inal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
6	**Extra Work** ▪ Removal of Ground Transportation Counter/Tenant Relocation (B1 Lobby) **Action: PA Arch to forward Drawings to REO pending completion of estimate; for estimating purposes PA Arch reminded this work would be performed off-hours.** ▪ Revisions to Glass Rail System **Action: PA Arch to forward Drawings to REO pending completion of estimate; estimate to arrive by 5/15.** ▪ Expansion Joint at Mid-Level **Action: PMD to issue PACC.** ▪ Additional Lead/Asbestos Abatement **Action: PA Environmental to issue drawings.** ▪ Removal/Disposal of Excess Soil **Action: VRH to submit a unit price proposal.** ▪ Security Personnel (Escorts) **Action: VRH to submit a unit price proposal.**
7	**Security Requirements** ▪ Security – Access to Inner Roadway ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information – No problems were noted. ▪ Daily Labor Reports – No problems were noted.
9	**Next Meeting** ▪ Tuesday, May 15th at 9:00 AM
	Action ▪ All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: May 5, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: May 22, 2007
Location: EWR Building 74
Copy to: S. Botas (Severud), R. Prince, P. Spina (URS), M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	T. Carnabuci	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
A. DeLisa	PA Engineering CMD	L. Ricketts	VRH Construction

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Baseline & Progress Schedule – VRH Baseline Schedule approved with comments. **Action: PA REO to review and return Progress Schedule by 5/25.** ▪ Vertical Circulation Schedule Action: VRH to follow-up with ThyssenKrupp and submit. ▪ Submittal Log **Action: VRH to revise and submit weekly.** ▪ List of Long Lead Items **Action: VRH to submit via email 5/22.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Plumbing Layout **Action: VRH to submit; overdue.** ▪ Expansion Joint – Returned by PA – NA. **Action: VRH to resubmit; pre-concrete meeting to be scheduled with PA Materials and subcontractor.** ▪ Waterproofing (Eliminator) – Returned by PA – Approved. **Action: VRH to submit samples.** ▪ Curb Layout shop drawing **Action: VRH to finalize and submit the week of 5/21 (overdue – expected week of 4/30).** ▪ Ornamental Metal Work **Action: VRH to resubmit.** ▪ Aluminum Window Wall **Action: VRH to resubmit the week of 5/21.** ▪ Terrazzo Flooring **Action: VRH to resubmit.** ▪ Snap-In Metal Pan Ceiling **Action: VRH to resubmit.** ▪ Service Elevator **Action: VRH to submit entire package with the exception of the cabs the week of 5/28 (overdue – expected week of 4/2).** ▪ Concessions Elevator – Facility requested change in scope: 4' diamond plate on cab walls and delete handrails – it has been confirmed this is a no cost change. **Action: VRH to submit submittals/schedule (overdue). PMD to confirm code compliance of deletion of handrails.** ▪ B2 Lobby Ductwork **Action: VRH submitted; excluding Dirt Area (overdue – expected week of 3/19).** ▪ Emergency Generators **Action: PA to review and return; not currently shown in PA Expedition Log.** <u>Overdue Responses</u> ▪ Anchor Bolt Plans/Details **Action: Severud to respond.** ▪ Gutter Assembly **Action: Severud to respond.**

Mark	Discussion
	▪ Hydraulic Elevator **Action: VTE to respond.** ▪ Heavy Duty Escalator **Action: PA Arch to respond.** ▪ Ornamental Metal Work **Action: PA Arch to respond.** ▪ Sheet Metal **Action: PA to respond; not shown in PA Expedition Log.**
3	**Requests for Information** ▪ Sixty-Seven (67) RFI's have been issued to date; all but thirteen (13) have been addressed. **Action:** **URS to address the following RFI's 33, 39, 42 (requires clarification), 46, 62, 64 and 67.** **PA Arch to address RFI 55, 56, 57 and 58.** **URS/PA Traffic/Civil to address RFI 26.** **URS/PMD to address RFI 27.**
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons SM Electric Josloff Industries, LLC Kone, Inc. Artisan, Inc. RISA Management Corp. American Architectural, Inc. PAPP Iron Works, Inc. Schnell Contracting Services Able Rolling Steel Door, Inc. Zabransky Mechanical Corp. Amanda Contracting, Inc. PAR Environmental Corp. Pompton Painting Co. FJC Security Services McCann Acoustics Carol Hardy Mechanical D. Magnan & Co. Mazzocchi Wrecking, Inc. (Demo Only) Railroad Construction Co. Monmouth Controls & Instrument Co. Moretrench American Corporation Guardian Fence Co, Inc. Northeast Sheet Metal Works Garden State Engineering Signs & Decals Corp. Alpha Steel Construction A. Liss & Co, Inc. ThyssenKrupp Elevator Fine Painting Pending Approval: Equipment Erectors, Inc. Metro Insulation D-Star Waterproofing Mazzocchi Wrecking, Inc. (Asbestos) Building Systems & Services
5	**Field Work/Progress** ▪ 2-Week Look Ahead – VRH submitted for review. **Action: Soil testing (Phase II), DGAC between columns 8 –15, form pile caps/install of rebar, form concrete sump pit, necessary work for underground storm pipe between columns 8-9, re-inspection of VRH office trailer and the layout of grillage support columns and to be completed the week of 5/21. Lead Abatement (Phases I & II), form curtain wall curb, construct temporary wall at B2, necessary work for B2 tunnel and the necessary work for underground sanitary pipe between columns 8-13.5 will be performed thru 6/1.** ▪ Temporary Partitions, Tunnel (B2 Lobby) - Work in progress; REO reminded VRH this work must be complete and accessible to passengers no later then 6/1. ▪ Tenant Space 9 – Work in progress. **Action: VRH to supply completion date.** ▪ Removal of Ground Transportation Counter – Work to commence upon closure 5/29. ▪ Expansion Joint Replacement – Work to commence the week of 6/4.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
6	**Extra Work** ▪ Expansion Joint at Mid-Level **Action: PMD to issue PACC.** ▪ Additional Lead/Asbestos Abatement **Action: PA Environmental to issue drawings; PMD to follow-up.** ▪ Removal/Disposal of Excess Soil **Action: PMD to sign application.** ▪ Security Personnel (Escorts) **Action: VRH to submit a unit price proposal.**
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information – No problems were noted. ▪ Daily Labor Reports – No problems were noted.
9	**Next Meeting** ▪ Tuesday, June 5th at 9:00 AM
	Action ▪ All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: May 24, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: July 3, 2007
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	T. Carnabuci	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
K. Dulski	PA PMD	L. Ricketts	VRH Construction
S. Sienkiewicz	PA Engineering ARCH	E. Winkler	VRH Construction
K. Hicks	PA International Ops.	E. Williams	URS Corporation
		T. Redden	URS Corporation

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule **Action: VRH to submit Schedule Update No. 3 by 7/6 incorporating all comments made to Update No. 2.** ▪ Vertical Circulation Schedule **Action: VRH to follow up with ThyssenKrupp – overdue, promised since week of 5/21.** ▪ Submittal Log **Action: VRH to revise and submit weekly.** ▪ List of Long Lead Items – Submitted list did not include up to date information. **Action: VRH to submit list incorporating every schedule update by 7/6.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** <u>Critical Submittals</u> ▪ Ornamental Metal Work **Action: VRH to resubmit by COB 7/3.** ▪ Terrazzo Flooring **Action: VRH to resubmit shop drawings. VRH was reminded that a mock-up, which will become part of the finished floor, is required. Samples are approved.** ▪ Snap-In Metal Pan Ceiling **Action: VRH to resubmit the week of 7/16.** ▪ Glazed Aluminum Window Wall **Action: VRH to resubmit the week of 7/16.** ▪ Crystallized Glass Panel **Action: VRH to resubmit the week of 7/16.** ▪ Vestibule Sliding Doors (Horton) – Shop Drawings **Action: VRH to review package and resubmit.** ▪ Glass & Glazing (Elevator Enclosures) **Action: VRH to resubmit week of 7/9. VRH requested RFI No. 80 be responded to ASAP in order to incorporate response into resubmittal.** ▪ Escalator/Elevators **Action: VRH to resubmit week of 7/9.** <u>Critical Overdue Responses</u> ▪ Anchor Bolt Plan, Details, Sections – Not overdue, returned AAN. **Action: PA Expedition Log must be updated to show returned package. PMD to follow up.** ▪ Grillage Steel Elevations, Sections – Not overdue, returned AAN. **Action: PA Expedition Log must be updated to show returned package. PMD to follow up.** ▪ B1, B2 Elevator Entrance Plan **Action: VTX to respond. PMD to follow up.** ▪ Generator Set **Action: URS to respond by 7/5.**

Mark	Discussion
	▪ Public Address System **Action: URS to respond by COB 7/3.** ▪ Ductwork (SM-1, SM-3, SM-9, SM-10 and SM-11) - overdue **Action: URS to respond by 7/10.**
3	**Requests for Information** ▪ Ninety-One (91) RFI's have been issued to date; all but sixteen (16) have been addressed. **Action:**

Number	Title	BIC	Req'd
27	**Temporary Power for AHU-7**	URS	3/05
33	**Electrical Equip in N. & S. Switchgear Rm**	URS	3/30
39	**Computer Outlet on DWG E303 (Clarify)**	URS	4/06
46	**E004 and E318 – Missing Wiring**	URS	4/18
70	**Receptacle/Fixture Service Elevator**	URS	6/06
71	**Receptacles/Fixtures Escalator 5**	URS	6/07
78	**THHN/THWN or XHHW for LSZH**	URS	6/13
80	**B-2 Elevators/Hoistway Doors**	ARCH	6/28
81	**LBP S. Substation/Elev. Machine Rm**	REO	6/28
82	**Conduit Entry – DWG E231 & S604**	URS	7/02
83	**Bar Scale on Drawings**	URS	7/02
84	**Under Floor Duct Activation Devices**	URS	7/02
85	**Roadway Clearance for S. Generator**	URS	7/03
87	**Clarify Comments for ATC**	URS	7/06
90	**Removal of West Wall**	URS	7/06
91	**Manufacturer's Recommendation SM-12**	URS	7/06

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	McCann Acoustics
SM Electric	Carol Hardy Mechanical
Josloff Industries, LLC	D. Magnan & Co.
Kone, Inc.	Mazzocchi Wrecking, Inc. (Demo Only)
Artisan, Inc.	Railroad Construction Co.
RISA Management Corp.	Monmouth Controls & Instrument Co.
American Architectural, Inc.	Moretrench American Corporation
PAPP Iron Works, Inc.	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Signs & Decals Corp.
Amanda Contracting, Inc.	Alpha Steel Construction
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
FJC Security Services	Fine Painting
Equipment Erectors, Inc.	

Pending Approval:

Mazzocchi Wrecking, Inc. (Asbestos)	
Metro Insulation	Building Systems & Services
D-Star Waterproofing	AFA Protective Systems
MCS Electrical Contracting	MetComm LLC

5 **Field Work/Progress**

▪ 2-Week Look Ahead – VRH submitted for review. (See attached)
Action: Lead abatement (Columns 21-22, B2 North), duct bank/sanitary line removal, form/waterproof S2 Elevator Pit Slab, reconfigure B1 Entrance Lower Level and additional SOG removal (B1) are to be completed the week of 7/2. Lead Abatement (Bag Claim Columns 10.5-13.5), cut/remove excess fill (Columns 8-4), DGABC/poly/rebar (Columns 8.5-10.5), install Pit Slab rebar, place concrete and form pit walls (rebar) for S2 Elevator, place concrete SOG pour #4, concrete tie beam removals (Columns 7b, 6d), layout Phase II piles, B1 slab opening, necessary work for Ground Transportation Counter removal, B2 toilet area (framing/layout), saw cut/remove SOG (Columns 2-3.5) and pile caps/grade beams adjacent to elevator are to be performed thru 7/13.

Mark	Discussion
	▪ Concessions Elevator – Submittal approved; fabrication in progress. **Action: VRH scheduled to begin work on 7/16 with duration of 3-4 weeks; PA to take elevator out of service.** ▪ Asbestos/Lead Abatement – South Substation **Action: REO to schedule coordination meeting which will be held week of 7/9.** ▪ Steel Shoring for Mid Level Slab Opening **Action: VRH to begin this work after the placement of DGA base course.** ▪ Grillage Steel **Action: VRH to start work the week of 7/16.** ▪ Spray Fireproofing (abated steel) **Action: VRH to begin this work after placement of DGA is acceptable; PA directed VRH to start this work ASAP.** ▪ Plumbing Rough-In (B2 Lobby) – Work in progress.
6	**Issues** ▪ Expansion Joint at Mid-Level (PACC #5) – Drawings have been transmitted to VRH electronically. **Action: REO to issue RFQ.** ▪ Revised substation layout/equipment (PACC #15) – Drawings have been transmitted to VRH electronically. **Action: REO to issue RFQ.** ▪ Removal/Disposal of Excess Soil **Action: VRH awaiting letter from Overpeck.** ▪ B2 Vestibule Revisions **Action: PA Arch to supply Drawings.** ▪ Women's Room Revisions **Action: PA Arch to supply Drawings for additional changes.** ▪ Cleanliness of Public Areas **Action: As noted by PMD, VRH is to maintain cleanliness in all public areas.** ▪ Temporary Power for B1 Lobby **Action: PMD to address.**
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information – No problems were noted. ▪ Daily Labor Reports – No problems were noted.
8	**Next Meeting** ▪ Tuesday, July 17th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: July 6, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: July 17, 2007
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, P. Spina (URS), M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
S. Ahmed	PA Engineering CMD	L. Ricketts	VRH Construction
N. Simeonidis	PA PMD	T. Redden	URS Corporation
K. Dulski	PA PMD	M. Brown-Daly	BNP Associates
S. Sienkiewicz	PA Engineering ARCH		
M. Okula	PA CHRP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule – Schedule Update No. 3 indicates an additional overrun to the Contract completion date without a detailed narrative to substantiate the overrun. Additionally, comments made to Update Nos. 1 and 2 were not addressed. **Action: PA to review and return comments for Schedule Update No. 3; meeting to be scheduled.** ▪ Vertical Circulation Schedule **Action: VRH submitted schedule on 7/17; VRH has requested a meeting be scheduled with Thyssen-Krupp. VRH to provide list of issues to be discussed.** ▪ Baggage Handling Installation Schedule **Action: VRH to submit along with Submittal Schedule.** ▪ Submittal Log **Action: VRH to revise and submit weekly.** ▪ List of Long Lead Items – VRH submitted. **Action: PA to review and return with comments.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** <u>Critical Submittals</u> ▪ Ornamental Metal Work **Action: PA Expedition Log must be updated to show submitted package. Architecture forwarded package to Datner for review; PMD to follow up.** ▪ Terrazzo Flooring **Action: VRH to resubmit. VRH was reminded that a mock-up, which will become part of the finished floor is required** ▪ Snap-In Metal Pan Ceiling **Action: VRH to resubmit 7/17.** ▪ Glazed Aluminum Window Wall **Action: VRH to resubmit the week of 7/30.** ▪ Crystallized Glass Panel **Action: VRH to resubmit the week of 7/30.** 2-week delay due to staff problems with Josloff; submittal to include vestibule area. ▪ Glass & Glazing (Elevator Enclosures) **Action: VRH to resubmit upon receipt of response to RFI No. 80 (PA Arch); response required to incorporate into submittal. ARCH to follow up with Datner.** ▪ Escalator/Elevators **Action: VRH to resubmit week of 7/16.** ▪ Public Address System **Action: VRH to review and resubmit.** <u>Critical Overdue Responses</u> ▪ Generator Set **Action: VRH/SM Electric to prepare proposed route/date for test pit. URS to return submittal.** ▪ Ductwork (SM-1, SM-3, SM-9, SM-10 and SM-11) – overdue **Action: URS to forward revised/new Drawings to PA by 7/20. Shop drawings to be released AAN/R&R**

Mark	Discussion
3	**Requests for Information** ▪ Ninety-Seven (97) RFI's have been issued to date; all but sixteen (16) have been addressed. *Number* / *Title* / *BIC* / *Req'd* 27 – Temporary Power for AHU-7 – URS – 3/05 46 – E004 and E318 – Missing Wiring – URS – 4/18 62 – Location of Conduit Runs (Clarify) – URS – 5/16 63 – Sump Pump & Water Heater Wiring (Clarify) – URS – 7/16 *70* – Receptacle/Fixture Service Elevator (Clarify) – URS – 6/06 *71* – Receptacles/Fixtures Escalator 5 (Clarify) – URS – 6/07 73 – Rerouting of Ducts – DWG M100 (Clarify) – URS – 6/07 79 – Detail for NEMA 12 Enclosures (Clarify) – URS – 7/16 80 – B-2 Elevators/Hoistway Doors – ARCH – 6/28 84 – Under Floor Duct Activation Devices – URS – 7/02 87 – Clarify Comments for ATC – URS – 7/06 90 – Extension of West Wall – ARCH – 7/06 91 – Manufacturer's Recommendation SM-12 – URS – 7/06 92 – PACC #7, Note B – ARCH – 7/13 94 – Drawing A0205 – Existing Conditions – ARCH – 7/18 97 – Addt'l Concrete Beams Col. 6-7b – Severud – 7/18 ***To be covered under PACC No. 16; drawings to PMD by 7/18.**
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons SM Electric Josloff Industries, LLC Kone, Inc. Artisan, Inc. RISA Management Corp. American Architectural, Inc. PAPP Iron Works, Inc. Schnell Contracting Services Able Rolling Steel Door, Inc. Zabransky Mechanical Corp. Amanda Contracting, Inc. PAR Environmental Corp. Pompton Painting Co. FJC Security Services Equipment Erectors, Inc. MCS Electrical Contracting McCann Acoustics Carol Hardy Mechanical D. Magnan & Co. Mazzocchi Wrecking, Inc. (Demo Only) Railroad Construction Co. Monmouth Controls & Instrument Co. Moretrench American Corporation Guardian Fence Co, Inc. Northeast Sheet Metal Works Garden State Engineering Signs & Decals Corp. Alpha Steel Construction A. Liss & Co, Inc. ThyssenKrupp Elevator Fine Painting Mazzocchi Wrecking, Inc. (Asbestos) MetComm LLC Pending Approval: Metro Insulation D-Star Waterproofing Building Systems & Services AFA Protective Systems
5	**Field Work/Progress** ▪ 2-Week Look Ahead – VRH submitted for review. **Action: Lead abatement (Bag Claim Cols. 10.5-13.5), concrete beams/pile cap topping removals, SOG removals (Cols. 2-3.5), waterproof S2 Elevator pit slab, S2 Elevator Pit rebar/concrete, place/compact DGABC (Cols. 15-16), place concrete SOG (pour #4 and #5), layout Phase II piles, field measure new steel for B1 Escalator, and asbestos abatement in Crawl Space are to be completed the week of 7/16. Lead abatement (Cols. 33-25.5 and Cols. 8.5-10.5), excess fill removals (Cols. 2-3.5), place concrete SOG (pour #6), S2 Elevator pit walls, pile caps/grade beams adjacent to elevator, mobilize/pile drive Phase II, necessary work for Concessions Elevator, asbestos abatement (MER #1), form/place rebar, concrete window wall curb and rough-in for B2 toilet are to be performed thru 7/27.**
6	**Issues** ▪ Expansion Joint at Mid-Level (PACC #5) – Drawings have been transmitted to VRH electronically. **Action: REO to issue RFQ. PA Arch to review estimate with PA Estimating Dept. for concurrence.**

Mark	Discussion
	▪ Revised substation layout/equipment (PACC #15) – Drawings have been transmitted to VRH electronically. **Action: REO to issue RFQ. PA Arch to review estimate with PA Estimating Dept. for concurrence.** ▪ Removal/Disposal of Excess Soil **Action: VRH awaiting letter from Overpeck.** ▪ B2 Vestibule Revisions **Action: PA Arch to supply drawings week of 7/16.** ▪ Women's Room Revisions (PACC #17) **Action: PA Arch to supply drawings.** ▪ Temporary Power for B1 Lobby. **Action: Meeting to be held on 7/18 to coordinate.**
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information – No problems were noted. ▪ Daily Labor Reports – No problems were noted.
8	**Next Meeting** ▪ Tuesday, July 31st at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: July 20, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: July 31, 2007
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Leonardo, R. Prince, P. Spina (URS), M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
S. Ahmed	PA Engineering CMD	L. Ricketts	VRH Construction
N. Simeonidis	PA PMD	T. Redden	URS Corporation
K. Dulski	PA PMD		
T. LaMarca	PA Electrical		
K. Hicks	PA Int'l Operations		
C. Colon	PA Engineering CMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule – Schedule Update No. 3 indicates an additional overrun to the Contract completion date without a detailed narrative to substantiate the overrun. Additionally, comments made to Update Nos. 1 and 2 were not addressed. **Action: PA to review and return comments for Schedule Update No. 3; meeting to held on 7/31.** ▪ Vertical Circulation Schedule **Action: VRH submitted schedule on 7/17. PA to schedule meeting; VRH to provide list of issues to be discussed.** ▪ Baggage Handling Installation Schedule **Action: VRH to submit along with Submittal Schedule.** ▪ Submittal Log **Action: VRH to revise and submit weekly.** ▪ List of Long Lead Items – VRH submitted. **Action: PA to review and return with comments.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** <u>Critical Submittals</u> ▪ Ornamental Metal Work **Action: PA Expedition Log must be updated to show submitted package. Architecture forwarded package to Datner for review; PMD to follow up.** ▪ Terrazzo Flooring **Action: VRH to resubmit. VRH was reminded that a mock-up, which will become part of the finished floor is required** ▪ Snap-In Metal Pan Ceiling **Action: PA to review and return.** ▪ Glazed Aluminum Window Wall **Action: VRH to resubmit the week of 8/6.** ▪ Crystallized Glass Panel **Action: VRH to resubmit the week of 8/13.** ▪ Glass & Glazing (Elevator Enclosures) **Action: VRH to resubmit.** ▪ Escalator/Elevators **Action: PA to review and return.** ▪ Public Address System **Action: VRH to review and resubmit.** <u>Critical Overdue Responses</u> ▪ Generator Set **Action: VRH/SM Electric to prepare proposed route/date for test pit. URS to return submittal no later then 8/3.** ▪ Ductwork (SM-1, SM-3, SM-9, SM-10 and SM-11) **Action: VRH to revise and resubmit.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
3	**Requests for Information** ▪ Ninety-Eight (98) RFI's have been issued to date; all but nine (9) have been addressed. ***Number*** ***Title*** ***BIC*** ***Req'd*** **46 E004 and E318 – Missing Wiring URS 4/18** **62 Location of Conduit Runs (Clarify) URS 5/16** **63 Sump Pump & Water Heater Wiring (Clarify) URS 7/16** ***70* Receptacle/Fixture Service Elevator (Clarify) URS 6/06** ***71* Receptacles/Fixtures Escalator 5 (Clarify) URS 6/07** **73 Rerouting of Ducts – DWG M100 (Clarify) URS 6/07** **79 Detail for NEMA 12 Enclosures (Clarify) URS 7/16** **84 Under Floor Duct Activation Devices URS 7/02** **94 Drawing A0205 – Existing Conditions REO 7/18** ***To be covered under drawings for PACC No. 16.**
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons SM Electric Josloff Industries, LLC Kone, Inc. Artisan, Inc. RISA Management Corp. American Architectural, Inc. PAPP Iron Works, Inc. Schnell Contracting Services Able Rolling Steel Door, Inc. Zabransky Mechanical Corp. Amanda Contracting, Inc. PAR Environmental Corp. Pompton Painting Co. FJC Security Services Equipment Erectors, Inc. MCS Electrical Contracting McCann Acoustics Carol Hardy Mechanical D. Magnan & Co. Mazzocchi Wrecking, Inc. (Demo Only) Railroad Construction Co. Monmouth Controls & Instrument Co. Moretrench American Corporation Guardian Fence Co, Inc. Northeast Sheet Metal Works Garden State Engineering Signs & Decals Corp. Alpha Steel Construction A. Liss & Co, Inc. ThyssenKrupp Elevator Fine Painting Mazzocchi Wrecking, Inc. (Asbestos) MetComm LLC Pending Approval: Metro Insulation D-Star Waterproofing Building Systems & Services AFA Protective Systems
5	**Field Work/Progress** ▪ 2-Week Look Ahead – VRH submitted for review. **Action: Lead abatement (Exterior Cols. 33-22.5), excess fill removal (Cols. 2-3.5), spoils trucking to Overpeck, backfill/DGABC at pile caps and grade beams adjacent to S-2 Pit, waterproofing of S-2 Pit walls, backfill of S-2 Pit, place concrete (SOG Pour #7), B2 toilet rough-in (testing/inspection), install hangars engaging SOG 13.5-16, install storm and grease cleanouts 13.5-16, heat detection installation/testing, partial layout for express escalator piles, field measure B-1 Mid Level Steel, layout ellipse B-2 Lobby, construct work platform (Cols. 25.5-23), necessary work for Mid Level barricades/signage and sawcut removals limit line are to be completed the week of 7/30. Lead abatement (Bag Claim Cols. 10.5-8.5), asbestos abatement (MER #1), SOG poly/rebar (Cols. 13.5-16), place concrete (SOG Pour #8 and #9), pile driving (phase II), remove existing FP system (Lower Level), form 6" window wall curb, expansion joint replacement (Mid Level) and roadway/sidewalk/slab removals are to be performed thru 8/10.**
6	**Issues** ▪ Expansion Joint at Mid-Level (PACC #5) **Action: RFQ issued. PA reviewing VRH's proposal. Arch to review estimate with PA Estimating Dept. for concurrence.** ▪ Revised substation layout/equipment (PACC #15) – Drawings have been transmitted to VRH electronically. **Action: REO to issue RFQ. PA Arch to review estimate with PA Estimating Dept. for concurrence.**

Mark	Discussion
	▪ Removal/Disposal of Excess Soil **Action: REO to prepare Unit Price Conversion.** ▪ B2 Vestibule Revisions **Action: REO/PMD to generate PACC #12.** ▪ Women's Room Revisions (PACC #17) **Action: PA Arch to supply drawings.**
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information – No problems were noted. ▪ Daily Labor Reports – No problems were noted.
8	**Next Meeting** ▪ Wednesday, August 15th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: August 7, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: August 16, 2007
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Leonardo, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
S. Ahmed	PA Engineering CMD	L. Ricketts	VRH Construction
C. Colon	PA Engineering CMD		
K. Dulski	PA PMD		
T. LaMarca	PA Electrical		
A. Pellegrini	PA Elevator Inspector		
R. Grassi	PA Electrical		
M. Okula	PA CHRP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule **Action: REO to address the impact of PACC Nos. 4 and 15 on the schedule; VRH to submit Schedule Update No. 4.** ▪ Vertical Circulation Schedule **Action: VRH submitted schedule on 7/17. Coordination meeting to be held on 8/16.** ▪ Baggage Handling Installation Schedule **Action: VRH to submit along with Submittal Schedule.** ▪ Submittal Log **Action: VRH to revise and submit weekly.** ▪ List of Long Lead Items – VRH submitted. **Action: PA to review and return with comments.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** <u>Critical Submittals</u> ▪ Terrazzo Flooring **Action: PA to review and return.** ▪ Glazed Aluminum Window Wall **Action: VRH to resubmit once RFI No. 105 is returned.** ▪ Crystallized Glass Panel **Action: VRH to resubmit once drawings for PACC #17 are issued.** ▪ Glass & Glazing (Elevator Enclosures) **Action: VRH to resubmit.** ▪ Escalator/Elevators **Action: PA to review and return.** ▪ Public Address System **Action: VRH to review and resubmit.** <u>Critical Overdue Responses</u> ▪ Ductwork (SM-1, SM-3, SM-9, SM-10 and SM-11) **Action: VRH to revise and resubmit.** ▪ Overhead Coil Door **Action: PA to return balance of submittal – overdue.** ▪ Hollow Metal Doors **Action: PA to review and return – overdue.** ▪ Ceiling **Action: PA to review and return – overdue.**

Mark	Discussion
3	**Requests for Information** ▪ One Hundred and Ten (110) RFI's have been issued to date; all but eighteen (18) have been addressed.

Number	*Title*	*BIC*	*Req'd*
46	E004 and E318 – Missing Wiring	URS	4/18
62	Location of Conduit Runs (Clarify)	URS	5/16
63	Sump Pump & Water Heater Wiring (Clarify)	URS	7/16
70	Receptacle/Fixture Service Elevator (Clarify)	URS	6/06
71	Receptacles/Fixtures Escalator 5 (Clarify)	URS	6/07
79	Detail for NEMA 12 Enclosures (Clarify)	URS	7/16
84	Under Floor Duct Activation Devices	URS	7/02
94	Drawing A0205 – Existing Conditions	REO	7/18
99	Ductbank Overlay at P-2	URS	8/06
100	Drawing S404 – Rebar Hooks	Severud	8/09
101	Drawing E235 – Addt'l Conduits/CAT5	URS	8/09
102	Wiring for Fire Smoke Dampers	URS	8/10
105	N & S Side Doors at Vestibule	Arch	8/16
106	Drawing E231 – Install 9th Conduit	URS	8/16
107	BHS Slab Opening	REO	8/16
108	4" Conduit Between Columns Dd and E	REO	8/16
109	IB3 Installation – 12" Pipe	REO	8/16
110	Weight of the South Generator	URS	8/16

***To be covered under drawings for PACC No. 16.**

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons SM Electric Josloff Industries, LLC Kone, Inc. Artisan, Inc. RISA Management Corp. American Architectural, Inc. PAPP Iron Works, Inc. Schnell Contracting Services Able Rolling Steel Door, Inc. Zabransky Mechanical Corp. Amanda Contracting, Inc. PAR Environmental Corp. Pompton Painting Co. FJC Security Services Equipment Erectors, Inc. MCS Electrical Contracting D-Star Waterproofing AFA Protective Systems McCann Acoustics Carol Hardy Mechanical D. Magnan & Co. Mazzocchi Wrecking, Inc. (Demo Only) Railroad Construction Co. Monmouth Controls & Instrument Co. Moretrench American Corporation Guardian Fence Co, Inc. Northeast Sheet Metal Works Garden State Engineering Signs & Decals Corp. Alpha Steel Construction A. Liss & Co, Inc. ThyssenKrupp Elevator Fine Painting Mazzocchi Wrecking, Inc. (Asbestos) MetComm LLC Building Systems & Services Pending Approval: Metro Insulation
5	**Field Work/Progress** ▪ 2-Week Look Ahead – VRH submitted for review. **Action: Lead abatement (Exterior Cols. 33-22.5 @ Plaster Ceiling), grillage steel (Cols. 14-10), excavate/form E-1, E-2 Escalator Pile Caps, place concrete SOG pour #8 and #9, pile driving (Phase II), sawcut removals limit line and roadway/sidewalk/slab removals at the Mid-Level are to be completed the week of 8/13. Lead abatement (Bag Claim Cols. 10.5-8.5 and 4C), asbestos abatement (MER #1), north electrical ductbank, grading/DGA placement (Cols. 9.5-6), pile driving south area, frame ellipse mock up, HVAC demo at 'A' line (Delta Bag Room), form 6" window wall curb, remove existing fire protection system (Lower Level), underground plumbing rough in and the install of formwork, and steel faced curb at the Mid-Level are to be performed thru 8/24.**

Mark	Discussion
6	**Issues** ▪ Expansion Joint at Mid-Level (PACC #5) **Action: RFQ issued. PA reviewing VRH's proposal. Arch to review estimate with PA Estimating Dept. for concurrence.** ▪ Revised substation layout/equipment (PACC #15) – Drawings have been transmitted to VRH electronically. **Action: REO to issue RFQ. PA Arch to review estimate with PA Estimating Dept. for concurrence.** ▪ Removal/Disposal of Excess Soil **Action: REO to prepare Unit Price Conversion.** ▪ B2 Vestibule Revisions **Action: REO/PMD to generate PACC #12.** ▪ Women's Room Revisions (PACC #17) **Action: PA Arch to supply drawings.**
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information – No problems were noted. ▪ Daily Labor Reports – No problems were noted.
8	**Next Meeting** ▪ Tuesday, August 28th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: August 21, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: August 28, 2007
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	A. Leichert	VRH Construction
S. Ahmed	PA Engineering CMD	L. Ricketts	VRH Construction
C. Colon	PA Engineering CMD	P. Spina	URS Corporation
E. Goodale	PA Engineering CMD	E. Williams	URS Corporation
D. Lochard	PA Engineering CMD		
K. Dulski	PA PMD		
T. LaMarca	PA Electrical		
M. Okula	PA CHRP		
S. Sienkiewicz	PA Arch		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule **Action: VRH was advised that their schedule Update is overdue. VRH stated that PACC #4 (currently on HOLD) and PACC #15 will have a negative impact on the schedule; VRH directed to submit Schedule Update No. 4 ASAP.** ▪ Baggage Handling Installation Schedule **Action: VRH to submit along with Submittal Schedule; VRH noted their subcontractor, EEI, has been unresponsive. VRH to provide written notice to their subcontractor.** ▪ Submittal Log **Action: VRH to revise and submit weekly.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** <u>Critical Submittals</u> ▪ Ornamental Metal Work **Action: VRH to hold meeting with subcontractor and resubmit week of 9/10.** ▪ Terrazzo Flooring **Action: PA to review and return.** ▪ Snap-In Metal Pan Ceiling **Action: VRH requested meeting on 8/31 to coordinate; VRH to confirm.** ▪ Glazed Aluminum Window Wall **Action: VRH to resubmit; PA Arch to review and return with comments from RFI No. 105.** ▪ Crystallized Glass Panel **Action: VRH to resubmit once drawings for PACC #17 are issued.** ▪ Hollow Metal Doors **Action: PA to review and return – overdue (2 wks).** ▪ Overhead Coil Door **Action: PA returned submittal without comment on Motor; URS to address after meeting.** ▪ Glass & Glazing (Elevator Enclosures) **Action: VRH to submit after approval of elevator cabs.** ▪ Escalator/Elevators **Action: VRH to resubmit Escalator submittal by 8/31; Elevator submittal the week of 9/3.** ▪ B2 Lobby Ductwork **Action: VRH to submit the week of 9/3.** ▪ Switchgear (Partial 16335, 16470) **Action: URS to review and return – overdue.**

Mark	Discussion
	▪ Column Covers **Action: PA to return APP or AAN.** ▪ Distribution Panels **Action: VRH to submit.**
3	**Requests for Information** ▪ One Hundred and Sixteen (116) RFI's have been issued to date; all but eleven (11) have been addressed.

Number	*Title*	*BIC*	*Req'd*
63	**Sump Pump & Water Heater Wiring (Clarify)**	**URS**	**7/16**
84	**Under Floor Duct Activation Devices**	**URS**	**7/02**
94	**Drawing A0205 – Existing Conditions**	**Sev/Arch**	**7/18**
101	**Drawing E235 – Addt'l Conduits/CAT5**	**URS**	**8/09**
107	**BHS Slab Opening**	**BNP**	**8/16**
108	**4" Conduit Between Columns Dd and E**	**REO**	**8/16**
109	**IB3 Installation – 12" Pipe**	**REO**	**8/16**
110	**Weight of the South Generator**	**URS**	**8/16**
111	**Drawing E305 – Heat Trace?**	**URS**	**8/23**
112	**Drawing A1302 Door Power Req'd?**	**ARCH**	**8/23**
114	**Install Info for Heaters**	**URS**	**8/23**

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons
SM Electric
Josloff Industries, LLC
Kone, Inc.
Artisan, Inc.
RISA Management Corp.
American Architectural, Inc.
PAPP Iron Works, Inc.
Schnell Contracting Services
Able Rolling Steel Door, Inc.
Zabransky Mechanical Corp.
Amanda Contracting, Inc.
PAR Environmental Corp.
Pompton Painting Co.
FJC Security Services
Equipment Erectors, Inc.
MCS Electrical Contracting
D-Star Waterproofing
AFA Protective Systems
McCann Acoustics
Carol Hardy Mechanical
D. Magnan & Co.
Mazzocchi Wrecking, Inc. (Demo Only)
Railroad Construction Co.
Monmouth Controls & Instrument Co.
Moretrench American Corporation
Guardian Fence Co, Inc.
Northeast Sheet Metal Works
Garden State Engineering
Signs & Decals Corp.
Alpha Steel Construction
A. Liss & Co, Inc.
ThyssenKrupp Elevator
Fine Painting
Mazzocchi Wrecking, Inc. (Asbestos)
MetComm LLC
Building Systems & Services

Pending Approval:

Metro Insulation

5 **Field Work/Progress**

- 2-Week Look Ahead – VRH submitted for review (see attached).
- As-Builts/Deviations for Piles
  Action: VRH reminded approval must be granted prior to constructing pile caps; REO to follow up with Severud for approval.
- Topping Slab
  Action: VRH to place slab 9/17, 9/18 and 9/19, conduit layout for the new Ground Transportation Counter is required. URS to provide conduit layout by 9/7/07.
- Steel Shoring for Mid Level Slab Opening
  Action: VRH to start this work upon completion of DGA.
- Ceiling Mock-Ups
  Action: VRH to perform within a couple of weeks.
- Test Pits for South Generator Ductbank
  Action: VRH to request mark-out this week.

Mark	Discussion
6	**Issues** ▪ Redesign of B1/B2 Glass Rail System – Re-design in progress. **Action: PA Arch requested meeting with glass subcontractor to review preliminary drawings/schedule; meeting to be held 8/31, VRH to confirm.** ▪ Redesign of B1/B2 Ductwork **Action: Design to forward complete package to CMD.** ▪ Redesign of Ground Transportation Counter **Action: URS to complete conduit layout by 9/7.** ▪ PACC-9 – Redesign Status **Action: PA Arch to provide rooms affected by the re-design.** ▪ Asbestos/Lead Abatement – South Substation **Action: PA Environmental to supply estimate; PMD to follow up.**
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information – No problems were noted. ▪ Daily Labor Reports – No problems were noted.
8	**Next Meeting** ▪ Tuesday, September 11th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: September 4, 2007

Contract EWR-264.003

Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: February 19, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	L. Ricketts	VRH Construction
N. Alkhatib	PA Engineering CMD	K. Lovas	VRH Construction
C. Colon	PA Engineering CMD	A. Leichert	VRH Construction
S. Ahmed	PA Engineering CMD	N. Awlasewicz	BNP
T. LaMarca	PA Electrical		
C. Podesta	PA Landside Ops.		
K. Hicks	PA International Ops.		
S. Sienkiewicz	PA Arch		
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule **Action: VRH to revise and resubmit. VRH supplied the following completion dates (tentatively):** **B1 Lobby – July 29, 2008** **B2 Lobby – End of April, 2008** **Baggage Claim Area – September 1' 2008** ▪ Long Lead Items **Action: VRH submitted for review.** ▪ Submittal Log **Action: VRH to revise and submit weekly.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Ceilings **Action: GFRG samples will be returned ACC. Metal panel samples were shipped from manufacturer on 2/15/08.** ▪ Elevators **Action: Elevator Cab – PA/VTX to review and return. Elevator Enclosure mock-up – Arch to review and provide comments.** ▪ Escalators **Action: PA returned Test Report not approved. VRH to submit outstanding submittals and testing procedures; VRH to follow-up with subcontractor (TKE). VRH has tentatively scheduled the escalator factory testing for 4/21 and expects the escalator to be on-site 5/21.** ▪ Baggage Handling System **Action: BNP to address all overdue submittals listed on page one of the PA Expedition Submittal Log by BIC. VRH to submit Carousel (mechanics only) submittal the week of 2/18.** ▪ Generator **Action: PA/URS to return shop drawings for record purposes; overdue.** ▪ N. Substation Bus Ducts **Action: PA/URS to review and return.** ▪ Collapsible Joint in Ceilings **Action: PA to provide to VRH.** ▪ Generator Fence **Action: PA to return.** ▪ Signage **Action: VRH to submit RFI regarding missing information on VM signs.** ▪ Permanent Switchgear **Action: VRH to submit the week of 2/25.** ▪ North Temporary Switchgear **Action: VRH to submit O&M Manuals and Test Reports.**

Mark	Discussion
	▪ IB1, IB3 **Action: BNP to provide drawings for required canopies.**
3	**Requests for Information** ▪ One Hundred and Seventy-Five (175) RFI's have been issued to date; twelve (12) have not been addressed.

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring (Clarify)**	URS	7/16
130	**Conflict w/Existing Sanitary Lines**	REO ✓	10/16
149	**Removal of B1/B2 Service Elevator Pit**	VTX/Severud ✓	12/14
152	**Elevator Directory Signs**	PA Arch ✓	12/25
153	**Addt'l Structural Supports**	~~PA Arch~~	12/26
157	**Number of Cables for Each Circuit**	~~URS~~	12/26
158	**Support for Conduit & Bus Runs**	Severud ✓	12/26
160	**Exterior Wall Section Insulation**	~~PA Arch~~ ✓	12/26
170	**Diffuser Location**	~~PA Arch~~ ✓	1/29
172	**Availability of Circuits**	~~URS~~	2/7
173	**Color of Receptacles**	~~PA Arch~~	2/20
175	**Shop Dwgs of Concrete Islands**	BNP	2/20

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	

Pending Approval:

None	

5 **Field Work/Progress**

- 2-Week Look Ahead – VRH submitted for review (see attached).
- North Temporary Switchgear, 800-AMP Breaker
  Action: VRH has on-site.
- South Generator Ductbank
  Action: VRH to supply start date upon return of submittal.
- Mid-Level Tenant Relocation
  Action: PA to schedule inspection.
- Crane
  Action: PA to schedule meeting for coordination of crane near AirTrain.
- Delays – None were noted.

6 **Issues**

- Women's Room Changes
  Action: PA Arch to forward sketches and estimate.

Mark	Discussion
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, March 4th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: February 27, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: February 13, 2008

Location: EWR Building 74

Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
H. Ret	PA Electrical	P. Higgins	SM Electric
T. LaMarca	PA Electrical	R. Elliott	SM Electric
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-nine (29) men on-site and four additional men will be added in the next week. **Action:** o **Item #1 – VRH/SM continues work.** o **Item #2 – VRH/SM currently has this work on hold but will continue shortly.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work, walk-thru to be scheduled to address outstanding RFI.** o **Item #5 – VRH/SM has completed this work.** o **Item #6 – VRH/SM continues work and believes two 4-hour shutdowns will be required to complete work.** o **Item #7 – VRH/SM has requested a third 4-hour shutdown to complete this work.** o **Item #8 – VRH/SM continues work.** o **Item #9 – VRH/SM completed this work.** o **Item #10 – VRH/SM continues work.** o **Item #11 – VRH/SM completed this work.** o **Item #12 – VRH/SM has tentatively scheduled to start this work on 2/15, testing procedures must be submitted before work starts.** o **Item #13 – VRH/SM completed this work and noted no failures, readings to be submitted for record.** o **Item #14 – VRH/SM to perform install upon arrival of doors.** o **Item #15 – VRH/SM tentatively scheduled to start work 2/19, upon arrival of cable tray covers.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Duct Bank at South End **Action: VRH/SM forwarded submittal; PA to review and return.** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM was directed to terminate six conduits; the six to be terminated will be determined during the shutdown by 'ringing-out' each of the conduits to verify which are active.** ▪ Generator **Action: PA/URS to review and return.** ▪ Outstanding Submittals with Designers/PA **Action: PA requested VRH/SM supply a list of critical submittals, as needed.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor **Action: VRH/SM to transmit the Switchgear submittal and requested a timely turnaround by PA/URS.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

<table>
<tr><th>Mark</th><th>Discussion</th></tr>
<tr><td>3</td><td>
Requests for Information

Electrical RFI's
Action: It was noted that the following four (4) RFI's require a response.

<table>
<tr><th>No.</th><th>Title</th><th>BIC</th><th>Date Req'd</th></tr>
<tr><td>78</td><td>THHN/THWN or XHHW for LSZH
*VRH/SM requested PA/URS reconsider the use of LSZH Cable</td><td>REO</td><td>12/20</td></tr>
<tr><td>157</td><td>Number of Cables for Each Conduit</td><td>URS</td><td>12/26</td></tr>
<tr><td>158</td><td>Support for Conduit & Bus Runs</td><td>Severud/URS</td><td>12/26</td></tr>
<tr><td>172</td><td>Availability of Circuits</td><td>URS</td><td>2/7/08</td></tr>
</table>
</td></tr>
<tr><td>4</td><td>
Subcontractor's Approval Requests

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.

</td></tr>
<tr><td>5</td><td>
Field Work/Progress

ATS Room Ceiling
Action: PA/Severud to issue redesign to address ceiling strength required for bus ducts.
South Switchgear Room – Distribution Panel PMDP
Action: VRH/SM have it tentatively scheduled to arrive in May and are currently trying to rush delivery.
South Substation
Action: REO noted NEC 110.26, a clearance violation and requested VRH reroute water lines and provide protection for gear ASAP.
North Substation – Temporary Gear & Shutdown
Action:
<u>CT Cabinet/Service Switch</u>

Factory Test Reports - REO again reminded VRH/SM of this requirement; VRH/SM to follow up with Siemens for arrival date. A shutdown cannot be performed without these reports.
Independent Field Test – VRH/SM tentatively has testing scheduled for either 2/15 or 2/19; Tom LaMarca to be notified of date and time.
O&M Manual – REO again reminded VRH/SM of this requirement; VRH/SM to follow up with Siemens for arrival date.
Gear Inspection After Cleaning – REO noted PA Electrical must inspect the gear before it can be energized.
Rubber Matting – VRH/SM to supply; SM has them on-site.

<u>Switchboard T-N</u>

Factory Test Reports - REO again reminded VRH/SM of this requirement; VRH/SM to follow up with Siemens for arrival date. A shutdown cannot be performed without these reports.
Independent Field Test – VRH/SM tentatively has testing scheduled for either 2/15 or 2/19; Tom LaMarca to be notified of date and time.
Coordination Study – VRH/SM is currently waiting for Siemens.
Lockable Doors - VRH/SM to confirm arrival date; install upon arrival.
O&M Manual – REO again reminded VRH/SM of this requirement; VRH/SM to follow up with Siemens for arrival date.
Labels – VRH/SM has the labels on-site and will attach ASAP.
Gear Inspection After Cleaning - REO noted PA Electrical must inspect the gear before it can be energized.
Spare Parts and Tools – VRH/SM to follow-up with Siemens.
Firestopping of Cable Tray Penetration in Substation Wall – VRH/SM submitted for review/approval; work is proceeding.
Cable Tray Protection Near Catwalk and Top of Stairs – VRH/SM to confirm delivery date.
Drip Pan – REO issued directive and reminded VRH/SM this work must be performed before gear is energized.
Relocation of Conveyor Conduits in Cable Tray – REO to request permit; VRH/SM to investigate.
Sealant in Conduits Above Switchboard – VRH/SM to submit catalog cut; REO noted duct seal could not be used.
VRH/SM to ensure that there are no gaps between switchboard sections.
Rubber Matting – VRH/SM to supply; SM has them on-site.

</td></tr>
</table>

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ **Hoffman Box 48"x36"x24" – VRH/SM expects delivery 2/14 and is scheduled to install ASAP.** ▪ **REO requested all conduit penetrations from Crawl Space be sealed before the gear is energized.** ▪ **The Shutdown scheduled for 2/20 and 2/21 was tentatively cancelled pending walk-thru with Herman Ret to determine the shutdown process and to address the possibility that the tap may violate PSE&G's rules because it would be unmetered.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the North Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, February 27th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: February 21, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: February 19, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	L. Ricketts	VRH Construction
N. Alkhatib	PA Engineering CMD	K. Lovas	VRH Construction
C. Colon	PA Engineering CMD	A. Leichert	VRH Construction
S. Ahmed	PA Engineering CMD	N. Awlasewicz	BNP
T. LaMarca	PA Electrical		
C. Podesta	PA Landside Ops.		
K. Hicks	PA International Ops.		
S. Sienkiewicz	PA Arch		
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule **Action: VRH to revise and resubmit. VRH supplied the following completion dates (tentatively):** **B1 Lobby – July 29, 2008** **B2 Lobby – End of April, 2008** **Baggage Claim Area – September 1 2008** ▪ Long Lead Items **Action: VRH submitted for review.** ▪ Submittal Log **Action: VRH to revise and submit weekly.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Ceilings **Action: GFRG samples will be returned ACC. Metal panel samples were shipped from manufacturer on 2/15/08.** ▪ Elevators **Action: Elevator Cab – PA/VTX to review and return. Elevator Enclosure mock-up – Arch to review and provide comments.** ▪ Escalators **Action: PA returned Test Report not approved. VRH to submit outstanding submittals and testing procedures; VRH to follow-up with subcontractor (TKE). VRH has tentatively scheduled the escalator factory testing for 4/21 and expects the escalator to be on-site 5/21.** ▪ Baggage Handling System **Action: BNP to address all overdue submittals listed on page one of the PA Expedition Submittal Log by BIC. VRH to submit Carousel (mechanics only) submittal the week of 2/18.** ▪ Generator **Action: PA/URS to return shop drawings for record purposes; overdue.** ▪ N. Substation Bus Ducts **Action: PA/URS to review and return.** ▪ Collapsible Joint in Ceilings **Action: PA to provide to VRH.** ▪ Generator Fence **Action: PA to return.** ▪ Signage **Action: VRH to submit RFI regarding missing information on VM signs.** ▪ Permanent Switchgear **Action: VRH to submit the week of 2/25.** ▪ North Temporary Switchgear **Action: VRH to submit O&M Manuals and Test Reports.**

Mark	Discussion
	▪ IB1, IB3 **Action: BNP to provide drawings for required canopies.**
3	**Requests for Information** ▪ One Hundred and Seventy-Five (175) RFI's have been issued to date; twelve (12) have not been addressed.

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring (Clarify)**	URS	7/16
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
149	**Removal of B1/B2 Service Elevator Pit**	VTX/Severud	12/14
152	**Elevator Directory Signs**	PA Arch	12/25
153	**Addt'l Structural Supports**	PA Arch	12/26
157	**Number of Cables for Each Circuit**	URS	12/26
158	**Support for Conduit & Bus Runs**	Severud	12/26
160	**Exterior Wall Section Insulation**	PA Arch	12/26
170	**Diffuser Location**	PA Arch	1/29
172	**Availability of Circuits**	URS	2/7
173	**Color of Receptacles**	PA Arch	2/20
175	**Shop Dwgs of Concrete Islands**	BNP	2/20

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	

Pending Approval:

None	

5 **Field Work/Progress**

- 2-Week Look Ahead – VRH submitted for review (see attached).
- North Temporary Switchgear, 800-AMP Breaker
  Action: VRH has on-site.
- South Generator Ductbank
  Action: VRH to supply start date upon return of submittal.
- Mid-Level Tenant Relocation
  Action: PA to schedule inspection.
- Crane
  Action: PA to schedule meeting for coordination of crane near AirTrain.
- Delays – None were noted.

6 **Issues**

- Women's Room Changes
  Action: PA Arch to forward sketches and estimate.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, March 4th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: February 27, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: February 27, 2008

Location: EWR Building 74

Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
K. Dulski	PA PMD	R. Elliott	SM Electric
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty-two (32) men on-site. **Action:** o **Item #1 – VRH/SM continues work.** o **Item #2 – VRH/SM continues work.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM have the electrical work on hold pending the completion of the floor, approximately one month.** o **Item #5 – VRH/SM to start work during the week of 3/3, one-day install.** o **Item #6 – VRH/SM to start work the week of 3/3.** o **Item #7 – VRH/SM to start work the week of 3/10.** o **Item #8 – VRH/SM to start upon completion of Item #7.** o **Item #9 – VRH/SM to start upon completion of Item #8.** o **Item #11 – VRH/SM continues work.** o **Item #12 – VRH/SM continues work.** o **Item #13 – VRH/SM to start work the week of 3/10.** o **Item #14 – VRH/SM to start work pending coordination study.** o **Item #15 – VRH/SM to start work upon arrival of doors, tentatively week of 3/3.** o **Item #16 – VRH/SM tentatively scheduled to begin work the week of 3/3; SM to submit drawing for review/approval. *Existing Drip Pan to be investigated – reroute cable tray or relocate Drip Pan?** o **Item #17 – VRH/SM continues work** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Generator Duct Bank at South End **Action: VRH/SM forwarded submittal; PA to review and return the week of 3/3.** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM was directed to terminate six conduits; the six to be terminated will be determined during the shutdown by 'ringing-out' each of the cables.** ▪ Outstanding Submittals with Designers/PA **Action: PA requested VRH/SM supply a list of critical submittals, as needed.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor **Action: VRH/SM to transmit the Switchgear submittal the week of 3/3 and requested a timely turnaround by PA/URS.**
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following four (4) RFI's require a response.**

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring *Clarification Required***	URS	7/16
78	**THHN/THWN or XHHW for LSZH *VRH/SM requested PA/URS reconsider the use of LSZH Cable**	REO	12/20
172	**Availability of Circuits**	URS	2/7/08
178	**Sketch SKE-2 (E231)**	URS	3/3

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ Cubicle #5 – 600-AMP Switchboard SB **Action: PA to request permit to investigate.** ▪ ATS Room Ceiling **Action: PA to issue PACC Drawings.** ▪ South Switchgear Room – Distribution Panel PMDP **Action: VRH/SM have it tentatively scheduled to arrive in May and are currently trying to rush delivery.** ▪ South Substation **Action: REO noted NEC 110.26, a clearance violation and requested VRH reroute water lines and provide protection for gear ASAP (Drip Pan).** ▪ North Substation – Temporary Gear & Shutdown **Action:** **<u>CT Cabinet/Service Switch</u>** ▪ **Factory Test Reports - REO again reminded VRH/SM of this requirement; VRH/SM to follow up with Siemens for arrival date. A shutdown cannot be performed without these reports.** ▪ **Independent Field Test – VRH/SM tentatively has testing scheduled to start on 3/5, to be performed after coordination study is received; Tom LaMarca to be notified of date and time.** ▪ **O&M Manual – VRH/SM to transmit to PA/URS.** ▪ **Gear Inspection After Cleaning – VRH/SM scheduled to have this performed after field-testing.** ▪ **Rubber Matting – VRH/SM install one day prior to energization; SM has them on-site.** **<u>Switchboard T-N</u>** ▪ **Factory Test Reports - REO again reminded VRH/SM of this requirement; VRH/SM to follow up with Siemens for arrival date. A shutdown cannot be performed without these reports.** ▪ **Independent Field Test – VRH/SM tentatively has testing scheduled to start on 3/5, to be performed after coordination study is received; Tom LaMarca to be notified of date and time.** ▪ **Coordination Study – VRH/SM is currently waiting for Siemens, tentatively scheduled to arrive the week of 3/3.** ▪ **Lockable Doors - VRH/SM to confirm arrival date; install upon arrival.** ▪ **O&M Manual – VRH/SM to transmit to PA/URS.** ▪ **Labels – VRH/SM has the labels on-site and will attach no later than 2/29.** ▪ **Gear Inspection After Cleaning – VRH/SM scheduled to have this performed after field-testing.** ▪ **Spare Parts and Tools – VRH/SM to follow-up with Siemens.** ▪ **Firestopping of Cable Tray Penetration in Substation Wall – VRH/SM has completed this work.** ▪ **Cable Tray Protection Near Catwalk and Top of Stairs – VRH/SM has completed this work with the exception of one elbow.** ▪ **Drip Pan – VRH to perform this work 3/4; REO reminded VRH/SM this work must be performed before gear is energized.** ▪ **Relocation of Conveyor Conduits in Cable Tray – VRH/SM has scheduled this work to start 2/29; REO to request lock-out/tag-out.** ▪ **Sealant in Conduits Above Switchboard – VRH/SM to submit catalog cut and install by 2/29.** ▪ **VRH/SM to apply foil tape to ensure that there are no gaps between switchboard sections.** ▪ **Rubber Matting – VRH/SM install one day prior to energization; SM has them on-site.** ▪ **480-Volt Warning Labels – VRH/SM to affix no later than 2/29.** ▪ **Megger Report – VRH/SM to forward for review.** ▪ **CT Install/Meter Pan – VRH/SM to perform 2/27 to prepare for PSE&G inspection.** ▪ **Hoffman Box 48"x36"x24" – PA to hold meeting to coordinate this work.** ▪ **VRH/SM tentatively scheduled to seal all conduit penetrations from Crawl Space 3/14 and 3/15.** ▪ **The Shutdown is tentatively scheduled for 3/14.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, March 12th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: March 5, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: January 30, 2008

Location: EWR Building 74

Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	R. Elliott	SM Electric
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have twenty-three (23) men on-site and additional men will be added in the coming weeks. **Action:** o **Item #1 – VRH/SM to resume work on 2/4.** o **Item #2 – VRH/SM is encountering unforeseen problems which are delaying the completion, a crew will added to work on just this.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues to install light fixtures; work is substantially complete.** o **Item #5 – VRH/SM scheduled to complete by 2/5.** o **Item #6 – VRH/SM continues work, shift will be changed to days.** o **Item #7 – VRH/SM completed this work.** o **Item #8 – VRH/SM completed this work.** o **Item #9 – VRH/SM completed this work.** o **Item #10 – VRH/SM continues work.** o **Item #11 – VRH/SM to resume work the week of 2/4.** o **Item #12 – VRH/SM to resume work on 2/6.** o **Item #13 – VRH/SM to resume the week of 2/4, pending approval of subcontractor.** o **Item #14 – VRH/SM scheduled to start work 2/7.** o **Item #15 – VRH/SM scheduled to start work 2/8.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Duct Bank at South End **Action: VRH/SM to forward submittal the week of 2/4.** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM was directed to terminate six conduits; the six to be terminated will be determined during the shutdown by 'ringing-out' each of the conduits to verify which are active.** ▪ Cable Tray/Okonite Cable **Action: PA/URS to review and return submittal along with Generator submittal.** ▪ Outstanding Submittals with Designers/PA **Action: PA requested VRH/SM supply a list of critical submittals, as needed.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor **Action: VRH/SM to transmit the Switchgear submittal and requested a timely turnaround by PA/URS.**
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following three (3) RFI's require a response.**

No.	Title	BIC	Date Req'd
78	**THHN/THWN or XHHW for LSZH** ***VRH/SM requested PA/URS reconsider the use of LSZH Cable**	URS	12/20
157	**Number of Cables for Each Conduit**	URS	12/26
158	**Support for Conduit & Bus Runs**	Severud/URS	12/26

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM to supply copy of NJ Electrical License for North Central Electric.**
5	**Field Work/Progress** ▪ ATS Room Ceiling **Action: The 16-gauge steel ceiling proposed will not have the strength required to support the number of bus ducts that will run through the room; Severud to respond to submitted RFI.** ▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **REO confirmed there are no issues with the Electrical Shutdown Protocol for Switchgear NB.** ▪ **REO confirmed there are no issues with the Low Voltage Switchgears & Switchboards Requirements. It was again noted ALL requirements must be met before the gear can be turned over. VRH/SM to schedule testing and supply date for O&M Manuals.** ▪ **REO again requested fabrication schedule for permanent switchgears and generator.** ▪ **Relocation of mechanical piping and ductwork – VRH continues work.** ▪ **Drip Pans in ceiling – VRH to perform and/or ensure this has been done.** ▪ **REO to schedule meeting w/High Tension Operator (H. Ret) before shutdown.** ▪ **VRH/SM to supply date for first shut-down of Switchgear NB and number of shutdowns (nights) – February 20th and 21st was discussed** ▪ **VRH/SM to supply date for switchgear testing – the week of 2/4 was discussed.** ▪ **VRH/SM to install doors for temporary gear by 2/8.** ▪ **VRH/SM confirmed 800A breaker for temporary gear has arrived.** ▪ **VRH/SM to add additional manpower the week of 2/4 to perform daytime activity in the North Substation.** ▪ **VRH/SM to supply permanent labels for breakers in temporary gear.** ▪ **PA/URS to return shop drawing for cable tray, although verbally approved VRH/SM is to address open portions of cable tray near stairs and catwalk with sheet metal and supply cut sheet for material (fire-rating) around conduit.** ▪ **VRH/SM has ordered the 48"x36"x24" Hoffman Box for north duct bank.** ▪ **VRH/SM has confirmed an additional two weeks of night work (3rd shift) will be required. VRH/SM to confirm if work will be performed on 2/3.** ▪ **REO directed VRH and SM coordinate the arrival of the temporary generator.** ▪ **VRH/SM has tentatively scheduled the install of the trays and cabling to be completed by mid-February with the breaker install to take place the end of February.** - Ramp over entrance to South Switchgear Room. ▪ Door #5 Advertising Sign **Action: REO requested VRH investigate why the sign is not properly lit.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the North Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, February 13th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: February 6, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: January 16, 2008
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	E. Williams	URS

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have eighteen (18) men on-site and additional men will be added in the coming weeks. **Action:** o **Item #1 – VRH/SM continuing work in accordance with response to RFI.** o **Item #2 – VRH/SM continuing work.** o **Item #3 – VRH/SM to resume work the week of 1/21; concrete placed.** o **Item #4 – PA/URS to review and return submittal.** o **Item #5 – PA/URS to review and return submittal.** o **Item #6 – PA/URS to review and return submittal.** o **Item #7 – VRH/SM continuing work.** o **Item #8 – VRH/SM has completed temp. cable tray install for N. Temp. Switchboard.** o **Item #9 – VRH/SM to start work the week of 1/21.** o **Item #10 – VRH/SM continuing work.** o **Item #11 – VRH/SM scheduled to complete work by 1/18.** o **Item #12 – VRH/SM have put this work on hold.** o **Item #13 – VRH/SM scheduled to start work 1/16.** o **Item #14 – VRH/SM to start work upon dike removal.** o **Item #15 – VRH/SM continuing work.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Duct Bank at South End **Action: VRH/SM to forward submittal.** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM submitted RFI #157; PA/URS to respond.** ▪ Cable Tray/Okonite Cable **Action: PA/URS to review and return submittal along with Generator submittal.** ▪ Outstanding Submittals with Designers/PA **Action: 1. REO requested VRH remove an existing fixture at the west end to retrieve model number; URS to respond to RFI. 2. PA requested VRH/SM supply a list of critical submittals, as needed. **VRH/SM noted the Switchgear submittal would be transmitted for review mid-February and requested a timely turnaround by PA/URS.** ▪ Submittals to be Revised/Resubmitted **Action: 1. VRH/SM to submit color swatch for light.** ▪ Outstanding Submittals with the Contractor **Action: None were noted.**
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following eight (8) RFI's require a response.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring (Clarify)**	URS	7/16
78	**THHN/THWN or XHHW for LSZH *VRH/SM requested PA/URS reconsider the use of LSZH Cable**	URS	12/20
139	**Fixture Type 'F' Installation**	URS	11/15
146	**System Protective Device Study**	URS	12/4
155	**Power for Dampers**	URS	12/26
157	**Number of Cables for Each Conduit**	URS	12/26
158	**Support for Conduit & Bus Runs**	Severud/URS	12/26
163	**Circuits Listed on Panel Schedules**	URS	1/2

4 **Subcontractor's Approval Requests**

- VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.

5 **Field Work/Progress**

- Temporary Switchgear
  Action:
  - **REO supplied VRH/SM with the Electrical Shutdown Protocol for Switchgear NB (attached).**
  - **REO supplied VRH/SM with the Low Voltage Switchgears & Switchboards Requirements (attached). It was noted ALL requirements must be met before the gear can be turned over.**
  - **VRH/SM noted that the ATS Room ceiling would be constructed of 16-gauge steel, which will not have the strength required to support the number of bus ducts that will run through the room; Severud to respond to submitted RFI.**
  - **The concrete in the South Substation has been placed; VRH/SM removing step.**
  - **VRH/SM noted the temporary switchgear doors are tentatively scheduled to arrive 1/28.**
  - **REO requested fabrication schedule for Permanent Switchgears.**
- North Substation
  Action: VRH/SM has tentatively scheduled the install of the trays and cabling to be completed by the end of January with the breaker install to take place the beginning of February.

6 **Coordination/Safety**

- VRH/Subcontractor
  Action: REO requested VRH/SM keep the North Substation clean at all times.

7 **Next Meeting**

- Wednesday, January 30th at 10:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.

Prepared by: Dawn Haines
Date: January 23, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: January 2, 2008
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	K. Lovas	VRH Construction
D. Lochard	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliot	SM Electric
K. Dulski	PA PMD		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have eighteen (18) men on-site and additional men will be added in the coming weeks. **Action:** o **Item #1 – VRH/SM submitted RFI; there is a conflict with conduit and wire for public address, work on hold.** o **Item #2 – VRH/SM require information on shunt trip operation from switchgear; PA Electrical to investigate issue and advise. VRH/SM to supply date for connection as to not interfere with airport operations.** o **Item #3 – Work ongoing.** o **Item #4 – SM forwarded submittal to VRH on 1/2.** o **Item #5 – SM to forward submittal to VRH on 1/3. VRH/SM awaiting response to RFI.** o **Item #6 – SM to forward submittal to VRH on 1/3.** o **Item #7 – SM to forward submittal to VRH on 1/3.** o **Item #8 – Work ongoing.** o **Item #9 – Work ongoing. SM submitted layout and catalog cut for cable tray to VRH on 1/2; VRH to submit for review.** o **Item #10 – VRH/SM to start work 1/7; REO to issue bulletin.** o **Item #11 – VRH/SM is tentatively scheduled to start work 1/14.** o **Item #12 – VRH/SM have Hoffman Box and hand hole on-site and have tentatively scheduled to start work by week's end.** ▪ Projected Delays or Setbacks o El Al Area **Action: VRH/SM to start work overnight in this area on 1/7.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM submitted RFI; PA/URS to respond.** ▪ Cable Tray/Okonite Cable **Action: SM submitted layout and catalog cut for cable tray to VRH on 1/2; VRH to submit for review.** ▪ Outstanding Submittals with Designers/PA **Action: 1. REO requested VRH remove an existing fixture at the west end to retrieve model number; URS to respond to RFI. 2. PA requested VRH/SM supply a list of critical submittals, as needed. **VRH/SM noted the Switchgear submittal would be transmitted for review the beginning of January and requested a timely turnaround by PA/URS.** ▪ Submittals to be Revised/Resubmitted **Action: VRH/SM to submit color swatch for lighting.** ▪ Outstanding Submittals with the Contractor **Action: None were noted.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

<table>
<tr><th>Mark</th><th>Discussion</th></tr>
<tr><td>3</td><td>Requests for Information
▪ Electrical RFI's
Action: It was noted that the following eleven (11) RFI's require a response.
<table>
<tr><th>No.</th><th>Title</th><th>BIC</th><th>Date Req'd</th></tr>
<tr><td>62</td><td>Location of Conduit Runs (Clarify)</td><td>URS</td><td>11/21</td></tr>
<tr><td>63</td><td>Sump Pump & Water Heater Wiring (Clarify)</td><td>URS</td><td>7/16</td></tr>
<tr><td>78</td><td>THHN/THWN or XHHW for LSZH
*VRH/SM requested PA/URS reconsider the use of LSZH Cable</td><td>URS</td><td>12/20</td></tr>
<tr><td>139</td><td>Fixture Type 'F' Installation</td><td>URS</td><td>11/15</td></tr>
<tr><td>146</td><td>System Protective Device Study</td><td>URS</td><td>12/4</td></tr>
<tr><td>155</td><td>Power for Dampers</td><td>URS</td><td>12/26</td></tr>
<tr><td>156</td><td>Wiring Conflicts for Speaker System</td><td>URS</td><td>12/26</td></tr>
<tr><td>157</td><td>Number of Cables for Each Conduit</td><td>URS</td><td>12/26</td></tr>
<tr><td>158</td><td>Support for Conduit & Bus Runs</td><td>Severud/URS</td><td>12/26</td></tr>
<tr><td>159</td><td>Outdoor Speaker Rotation</td><td>URS</td><td>12/26</td></tr>
<tr><td>163</td><td>Circuits Listed on Panel Schedules</td><td>URS</td><td>1/2</td></tr>
</table></td></tr>
<tr><td>4</td><td>Subcontractor's Approval Requests
▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
Action: VRH/SM to supply SAR for the independent testing company ASAP; they must be NETA certified.</td></tr>
<tr><td>5</td><td>Field Work/Progress
▪ Verification of Temp Feeder Modification Tabulations
Action: VRH/SM is currently working on verification of the Feeder Tabulations on DWG's E210, E211 & E216. A walk-thru was held on 12/7 with the URS surveyor; VRH/SM submitted RFI. The REO will request an Electrical Work Permit from the Electric Shop.
▪ Temporary Switchgear
Action:
▪ VRH/SM was informed that the Cable Tray must clear the top of the ATS Room and that the ATS Room must be complete before the ATS's can be installed. VRH/SM noted that the ATS Room ceiling would be constructed of 16-gauge steel, which will not have the strength required to support the number of bus ducts that will run through the room; Severud to respond to submitted RFI.
▪ The ACM Abatement and Lead Abatement is complete, the platform has been removed and the concrete in the South Substation is to be placed the week of 1/14.
▪ VRH/SM noted the temporary switchgear doors are tentatively scheduled to arrive 1/28.
▪ New North Generator Room
Action: VRH/SM/REO to coordinate install of generator.</td></tr>
<tr><td>6</td><td>Coordination/Safety
▪ VRH/Subcontractor
Action: REO requested VRH/SM keep the North Substation clean at all times. REO reminded VRH/SM that EMT Condit is not to be used in the North Substation.</td></tr>
<tr><td>7</td><td>Next Meeting
▪ Wednesday, January 16th at 10:00 AM
Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.</td></tr>
</table>

Prepared by: Dawn Haines
Date: January 11, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: December 20, 2007
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliot	SM Electric
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have eighteen (18) men on-site and ~~two (2) additional men are working as needed.~~ additional men will be added in coming weeks. **Action:** o **Item #1 – VRH/SM submitted RFI; there is a conflict with conduit and wire for public address, work on hold.** o **Item #2 – VRH/SM tentatively scheduled to complete this work within two weeks assuming issue with shunt trip operation from switchgear has been satisfied; REO scheduled walk-thru for 12/20 to investigate issue.** o **Item #3 – Work ongoing.** o **Item #4 – SM to forward submittal to VRH on 12/21.** o **Item #5 – SM to forward submittal to VRH on 12/21.** o **Item #6 – VRH/SM forwarded submittal to PA for review.** o **Item #7 – SM to forward submittal to VRH on 12/21; VRH/SM to submit RFI.** o **Item #8 – VRH/SM to submit RFI.** o **Item #9 – Work ongoing. VRH/SM to submit new layout and catalog cut for cable tray; possible access problem. REO requested the cable tray be enclosed on the bottom to prevent accidents.** o **Item #10 – Work ongoing.** o **Item #11 – VRH/SM have mobilized.** o **Item #12 – VRH/SM have Hoffman Box on-site and expect delivery of hand hole on 12/21; start of work pending opening of ductbank.** ▪ Projected Delays or Setbacks o El Al Area Start Monday evening **Action: VRH/SM noted their hours of work are limited in this area due to El Al restrictions; PMD to investigate and determine if work can be done overnights.** o PACC #15 (North & South Substation Changes) DELETE **Action: ~~VRH/SM noted work cannot proceed without approved Change Order.~~**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM submitted RFI; PA/URS to respond.** URS to give official response ▪ Cable Tray/Okonite Cable **Action: VRH/SM received verbal approval for the use of the cable tray and Okonite cable. VRH/SM stated that they would use an off-the-shelf PW cable tray. The REO requested that VRH/SM submit a catalog cut for the cable tray as well as a shop drawing for the layout.** Submittals to VRH today ▪ Outstanding Submittals with Designers/PA **Action: 1. URS to finalize lighting fixtures for West End. 2. PA requested VRH/SM supply a list of critical submittals, as needed. **VRH/SM noted the Switchgear submittal would be transmitted for review the beginning of January and requested a timely turnaround by PA/URS.** VRH to remove existing cable trays Same ▪ Submittals to be Revised/Resubmitted **Action: VRH/SM to submit color swatch for lighting.** SM/VRH to submit color sample ▪ Outstanding Submittals with the Contractor **Action: None were noted.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following four (4) RFI's require a response.**

No.	Title	BIC	Date Req'd
62	Location of Conduit Runs (Clarify)	URS	11/21
63	Sump Pump & Water Heater Wiring (Clarify)	URS	7/16
78	THHN/THWN or XHHW for LSZH *VRH/SM requested PA/URS reconsider the use of LSZH Cable	URS	12/20
139	Fixture Type 'F' Installation	URS	11/15

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM to supply SAR for the independent testing company ASAP; they must be NETA certified.**
5	**Field Work/Progress** ▪ North Substation Duct Bank **Action: VRH/SM stated that the Hoffman box is on-site. VRH/SM expects delivery of 48" hand hole on 12/21.** All on-site; install hand-hole last week early next week ▪ Verification of Temp Feeder Modification Tabulations **Action: VRH/SM is currently working on verification of the Feeder Tabulations on DWG's E210, E211 & E216. A walk-thru was held on 12/7 with the URS surveyor; VRH/SM to submit RFI. The REO will request an Electrical Work Permit from the Electric Shop.** permit req'd; RFI submitted ▪ Temporary Switchgear **Action:** ▪ **VRH/SM was informed that the Cable Tray must clear the top of the ATS Room and that the ATS Room must be complete before the ATS's can be installed. VRH/SM noted that the ATS Room ceiling would be constructed of 16-gauge steel, which will not have the strength required to support the number of bus ducts that will run through the room; VRH/SM submitted RFI.** Several! ▪ **VRH/SM raised questions concerning the height of a set of conduits that cross the B1 Walkway. This item may pose a 'right-of-way' problem for future conveyors. It also poses a low clearance problem for the B1 walkway. URS will investigate and provide a speedy response.** PA responded ▪ **The ACM Abatement and Lead Abatement is complete, the platform has been removed and the concrete in the South Substation is to be placed the week of 1/14.** Same ▪ New North Generator Room **Action: REO to provide backgrounds to VRH/SM in order for them to coordinate the install of the Generator. ~~It was determined that the generator cannot be dropped in the room and therefore the install must be considered through the 12x12 rolling door.~~**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: PA requested VRH better coordinate fieldwork with all subcontractors.**
7	**Next Meeting** 2nd 16th ▪ Wednesday, January 3rd at 10:00 AM @ 10AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: December 31, 2007

** Doors for temp switchgr. 1/28 - tentatively to arrive

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: December 20, 2007
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliot	SM Electric
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have eighteen (18) men on-site and two (2) additional men are working as needed. **Action:** o **Item #1 – VRH/SM submitted RFI; there is a conflict with conduit and wire for public address, work on hold.** o **Item #2 – VRH/SM tentatively scheduled to complete this work within two weeks assuming issue with shunt trip operation from switchgear has been satisfied; REO scheduled walk-thru for 12/20 to investigate issue.** o **Item #3 – Work ongoing.** o **Item #4 – SM to forward submittal to VRH on 12/21.** o **Item #5 – SM to forward submittal to VRH on 12/21.** o **Item #6 – VRH/SM forwarded submittal to PA for review.** o **Item #7 – SM to forward submittal to VRH on 12/21; VRH/SM to submit RFI.** o **Item #8 – VRH/SM to submit RFI.** o **Item #9 – Work ongoing. VRH/SM to submit new layout and catalog cut for cable tray; possible access problem. REO requested the cable tray be enclosed on the bottom to prevent accidents.** o **Item #10 – Work ongoing.** o **Item #11 – VRH/SM have mobilized.** o **Item #12 – VRH/SM have Hoffman Box on-site and expect delivery of hand hole on 12/21; start of work pending opening of ductbank.** ▪ Projected Delays or Setbacks o El Al Area **Action: VRH/SM noted their hours of work are limited in this area due to El Al restrictions; PMD to investigate and determine if work can be done overnights.** o PACC #15 (North & South Substation Changes) **Action: VRH/SM noted work cannot proceed without approved Change Order.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM submitted RFI; PA/URS to respond.** ▪ Cable Tray/Okonite Cable **Action: VRH/SM received verbal approval for the use of the cable tray and Okonite cable. VRH/SM stated that they would use an off-the-shelf PW cable tray. The REO requested that VRH/SM submit a catalog cut for the cable tray as well as a shop drawing for the layout.** ▪ Outstanding Submittals with Designers/PA **Action: 1. URS to finalize lighting fixtures for West End. 2. PA requested VRH/SM supply a list of critical submittals, as needed. **VRH/SM noted the Switchgear submittal would be transmitted for review the beginning of January and requested a timely turnaround by PA/URS.** ▪ Submittals to be Revised/Resubmitted **Action: VRH/SM to submit color swatch for lighting.** ▪ Outstanding Submittals with the Contractor **Action: None were noted.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

<table>
<tr><th>Mark</th><th>Discussion</th></tr>
<tr><td>3</td><td>Requests for Information
▪ Electrical RFI's
Action: It was noted that the following four (4) RFI's require a response.
<table>
<tr><th>No.</th><th>Title</th><th>BIC</th><th>Date Req'd</th></tr>
<tr><td>62</td><td>Location of Conduit Runs (Clarify)</td><td>URS</td><td>11/21</td></tr>
<tr><td>63</td><td>Sump Pump & Water Heater Wiring (Clarify)</td><td>URS</td><td>7/16</td></tr>
<tr><td>78</td><td>THHN/THWN or XHHW for LSZH
*VRH/SM requested PA/URS reconsider the use of LSZH Cable</td><td>URS</td><td>12/20</td></tr>
<tr><td>139</td><td>Fixture Type 'F' Installation</td><td>URS</td><td>11/15</td></tr>
</table></td></tr>
<tr><td>4</td><td>Subcontractor's Approval Requests
▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
Action: VRH/SM to supply SAR for the independent testing company ASAP; they must be NETA certified.</td></tr>
<tr><td>5</td><td>Field Work/Progress
▪ North Substation Duct Bank
Action: VRH/SM stated that the Hoffman box is on-site. VRH/SM expects delivery of 48" hand hole on 12/21.
▪ Verification of Temp Feeder Modification Tabulations
Action: VRH/SM is currently working on verification of the Feeder Tabulations on DWG's E210, E211 & E216. A walk-thru was held on 12/7 with the URS surveyor; VRH/SM to submit RFI. The REO will request an Electrical Work Permit from the Electric Shop.
▪ Temporary Switchgear
Action:
▪ VRH/SM was informed that the Cable Tray must clear the top of the ATS Room and that the ATS Room must be complete before the ATS's can be installed. VRH/SM noted that the ATS Room ceiling would be constructed of 16-gauge steel, which will not have the strength required to support the number of bus ducts that will run through the room; VRH/SM submitted RFI.
▪ VRH/SM raised questions concerning the height of a set of conduits that cross the B1 Walkway. This item may pose a 'right-of-way' problem for future conveyors. It also poses a low clearance problem for the B1 walkway. URS will investigate and provide a speedy response.
▪ The ACM Abatement and Lead Abatement is complete, the platform has been removed and the concrete in the South Substation is to be placed the week of 1/14.
▪ New North Generator Room
Action: REO to provide backgrounds to VRH/SM in order for them to coordinate the install of the Generator. It was determined that the generator cannot be dropped in the room and therefore the install must be considered through the 12x12-rolling door.</td></tr>
<tr><td>6</td><td>Coordination/Safety
▪ VRH/Subcontractor
Action: PA requested VRH better coordinate fieldwork with all subcontractors.</td></tr>
<tr><td>7</td><td>Next Meeting
▪ Wednesday, January 3rd at 10:00 AM
Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.</td></tr>
</table>

Prepared by: Dawn Haines
Date: December 31, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: December 5, 2007
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), Attendees, File

Attendees:

M. Wallace	PA Engineering CMD	E. Williams	URS Corporation
D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
K. Dulski	PA PMD	D. Sapanara	SM Electric
T. LaMarca	PA Electrical	R. Elliot	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have nine (9) men on-site and they will add an additional 4-6 men once the cable tray arrives. **Action:** o **Item #1 – VRH/SM to submit RFI by week's end; there is a conflict with conduit and wire for public address.** o **Item #2 – Installation of North Substation temporary switchboard is complete with the exception of the enclosure (doors); VRH/SM to follow up.** o **Item #3 – Work ongoing, REO to investigate shunt trip from switchgear.** o **Item #4 – Work ongoing.** o **Item #5 – VRH/SM to submit.** o **Item #6 – VRH/SM to submit.** o **Item #7 – VRH/SM to submit.** o **Item #8 – VRH/SM to submit.** o **Item #9 – Work ongoing.** ▪ Projected Delays or Setbacks o PACC #15 (North & South Substation Changes) **Action: VRH/SM noted work cannot proceed without approved Change Order.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM to submit RFI by week's end regarding the existing feeders; more than shown on drawing.** ▪ Cable Tray/Okonite Cable **Action: VRH/SM received verbal approval for the use of the cable tray and Okonite cable. VRH/SM stated that they would use an off-the-shelf PW cable tray. The REO requested that VRH/SM submit a catalog cut for the cable tray as well as a shop drawing for the layout.** ▪ Outstanding Submittals with Designers/PA **Action: 1. URS to finalize lighting fixtures for West End. 2. PA requested VRH/SM supply a list of critical submittals, as needed.** ▪ Submittals to be Revised/Resubmitted **Action: None were noted.** ▪ Outstanding Submittals with the Contractor **Action: None were noted.**
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following four (4) RFI's require a response.**

No.	Title	BIC	Date Req'd
62	**Location of Conduit Runs (Clarify)**	URS	11/21
63	**Sump Pump & Water Heater Wiring (Clarify)**	URS	7/16
138	**Need for Transformer**	URS	11/15
139	**Fixture Type 'F' Installation**	URS	11/15

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM to supply SAR for the independent testing company ASAP; they must be NETA certified.**
5	**Field Work/Progress** ▪ North Substation Duct Bank **Action: VRH/SM stated that the Hoffman box is due to arrive 12/5. VRH/SM to supply delivery date for 48" hand hole.** ▪ Verification of Temp Feeder Modification Tabulations **Action: VRH/SM is currently working on verification of the Feeder Tabulations on DWG's E210, E211 & E216. They stated that there were some discrepancies between the Feeder Tabulations on the drawings and the actual number of feeders that are in the field. URS will make arrangements to have one of their surveyors come to the site for a walk-thru on Friday, 12/07/07. The REO will request an Electrical Work Permit from the Electric Shop.** ▪ Temporary Switchgear **Action:** ▪ **VRH/SM was informed that the Cable Tray must clear the top of the ATS Room and that the ATS Room must be complete before the ATS's can be installed. VRH/SM noted that the ATS Room ceiling would be constructed of 16-gauge steel, which will not have the strength required to support the number of bus ducts that will run through the room.** ▪ **VRH/SM raised questions concerning the height of a set of conduits that cross the B1 Walkway. This item may pose a 'right-of-way' problem for future conveyors. It also poses a low clearance problem for the B1 walkway. URS will investigate and provide a speedy response.** ▪ **The ACM Abatement and Lead Abatement is complete, the platform has been removed and the concrete in the South Substation is to be placed the week of 12/10.** ▪ New North Generator Room **Action: VRH/SM to review previous supplied CADD files for Contract EWR-254.003A (Prismatic) to VRH/SM in order for them to coordinate the install of the Generator. It was determined that the generator cannot be dropped in the room and therefore the install must be considered through the 12x12-rolling door.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: PA requested VRH better coordinate fieldwork with all subcontractors.**
7	**Next Meeting** ▪ Wednesday, December 19th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: December 12, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: December 18, 2007
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	L. Ricketts	VRH Construction
N. Alkhatib	PA Engineering CMD	K. Lovas	VRH Construction
S. Sienkiewicz	PA Arch	A. Leichert	VRH Construction
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule **Action: Meeting to be held on 12/19.** ▪ Submittal Log **Action: VRH to revise and submit weekly.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Ceilings **Action: PA to return submittal AAN. VRH to submit samples and delivery date once perforation pattern is finalized; PA Arch conferring with Plasterglass.** ▪ Elevator Demolition **Action: PA/VTX to review and return.** ▪ Steel Shop Drawings – Slab Opening, Slab In-Fill **Action: VRH to submit the week of 12/24; overdue and delaying field progress @ B1 Mid-Level slab opening/slab infill at sidewalk.** ▪ Elevators **Action: VRH to resubmit passenger and service elevator cab submittals the week of 12/31. Samples for enclosure expected in about two weeks.** ▪ Escalators **Action: PA again requested VRH submit a fabrication schedule and submittals; VRH to follow-up with subcontractor.** ▪ Baggage Handling System **Action: PA/BNP to review and return; overdue. VRH to submit Baggage Claim Devices.** ▪ 4,000 Gallon Fuel Tank **Action: PA/URS to review and return; overdue.**
3	**Requests for Information** ▪ One Hundred and Fifty-One (151) RFI's have been issued to date; nine (9) have not been addressed.

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring (Clarify)**	URS	7/16
94	**Drawing A0205 – Existing Conditions**	SEV/VRH	7/18
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
137	**Mid-Level Expansion Joint**	Severud	11/14
139	**Fixture type "F" Installation**	URS	11/15
140	**Location of Smarte Carte**	PA Arch	11/15
146	**System Protective Device Study**	URS	12/4
149	**Removal of B1/B2 Service Elevator Pit**	Severud	12/14
150	**Color of Telephone Box Housing**	PA Arch	12/14

The following items require response from Severud:
-HV Unit
-Mid-Level Expansion Joint
-Ceiling Framing (Ellipse)
-Ceiling Framing @ North Substation Area

Mark	Discussion
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. **Action: VRH to submit RFI and all qualifications for North Central Electric immediately. This is required for the testing of the North Temporary Switchgear Equipment.** Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services

Pending Approval:

XLE Metals, Inc.	

5	**Field Work/Progress** ▪ 2-Week Look Ahead – VRH submitted for review (see attached). ▪ North Temporary Switchgear, Electrical Handhole, 800-AMP Breaker **Action: VRH expects delivery of the handhole on 12/19 and the 800-AMP Breaker by the end of January.** ▪ Delays **Action: VRH noted the hours of work in the El Al Electrical Room were being limited due to El Al restrictions; PMD to determine if work can be performed overnight to avoid conflicts.**
6	**Issues** ▪ Mid-Level Tenant Relocation **Action: PA Arch to forward drawings to REO the week of 12/24, estimate to follow.**
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card.** ▪ Daily Labor Reports – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, January 8th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: January 3, 2008

EWR-264.003

Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: December 18, 2007
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	L. Ricketts	VRH Construction
N. Alkhatib	PA Engineering CMD	K. Lovas	VRH Construction
S. Sienkiewicz	PA Arch	A. Leichert	VRH Construction
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule **Action: Meeting to be held on 12/19.** ▪ Submittal Log **Action: VRH to revise and submit weekly.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Ceilings **Action: PA to return submittal AAN. VRH to submit samples and delivery date once perforation pattern is finalized; PA Arch conferring with Plastrglass.** ▪ Elevator Demolition **Action: PA/VTX to review and return.** ▪ Steel Shop Drawings – Slab Opening, Slab In-Fill **Action: VRH to submit the week of 12/24.** – This is overdue & delaying field progress @ B1 mid-level slab opening & slab infill @ sidewalk. ▪ Elevators **Action: VRH to resubmit passenger and service elevator submittals the ~~beginning~~ of January.** next wk. • Samples for enclosure expected in about 2 weeks. (at cab) ▪ Escalators **Action: PA again requested VRH submit a fabrication schedule and submittals; VRH to follow-up with subcontractor.** ▪ Baggage Handling System **Action: PA/BNP to review and return; overdue.** ▪ Claim Device • Baggage claim devices - to be submitted. **Action: ~~VRH to submit.~~** ▪ 4,000 Gallon Fuel Tank **Action: PA/URS to review and return; overdue.**
3	**Requests for Information** ▪ One Hundred and Fifty-One (151) RFI's have been issued to date; nine (9) have not been addressed.

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring (Clarify)**	URS	7/16
94	**Drawing A0205 – Existing Conditions**	SEV/VRH	7/18
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
137	**Mid-Level Expansion Joint**	Severud	11/14
139	**Fixture type "F" Installation**	URS	11/15
140	**Location of Smarte Carte**	PA Arch	11/15
146	**System Protective Device Study**	URS	12/4
149	**Removal of B1/B2 Service Elevator Pit**	Severud	12/14
150	**Color of Telephone Box Housing**	PA Arch	12/14

The following items require ~~clarification~~ Response from ~~PA~~/Severud:
-HV Unit
-Mid-Level Expansion Joint
-Ceiling Framing (Ellipse)
-~~Bus Duct~~ Framing @ North Substation area
Ceiling

minal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. **Action: VRH to submit RFI and all qualifications for North Central Electric immediately.** - This is required for the testing of the North Temp. Switchgear equipment Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services

Pending Approval:

XLE Metals, Inc.	

5	**Field Work/Progress** ▪ 2-Week Look Ahead – VRH submitted for review (see attached). ▪ North Temporary Switchgear, Electrical Handhole, 800-AMP Breaker **Action: VRH expects delivery of the handhole on 12/19 and the 800-AMP Breaker by the end of January.** ▪ B2 Lobby o Ductwork o Sprinkler ▪ Delays **Action: VRH noted the hours of work in the El Al Electrical Room were being limited due to El Al restrictions; PMD to determine if work can be performed overnight to avoid conflicts.**
6	**Issues** ▪ Mid-Level Tenant Relocation **Action: PA Arch to forward drawings to REO the week of 12/24, estimate to follow.**
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card.** ▪ Daily Labor Reports – No problems were noted. ▪ Operation Safety Issues - No problems were noted.
8	**Next Meeting** ▪ Tuesday, January 8th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Prepared by: Dawn Haines
Date: January 3, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: November 6, 2007
Location: EWR Building 74
Copy to: S. Botas (Severud), K. Dulski, B. Hegarty, R. Prince, T. Redden (URS), P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	L. Ricketts	VRH Construction
C. Colon	PA Engineering CMD	A. Leichert	VRH Construction
E. Murphy	PA Engineering CMD	K. Lovas	VRH Construction
J. Lomicky	PAPD/Fire Marshal		
S. Sienkiewicz	PA Arch		
T. LaMarca	PA Electrical		
C. Podesta	PA Landside Ops.		
M. Okula	PA CHRP		
N. Simeonidis	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule **Action: PA returned comments for Schedule Update No. 5 and requested an updated schedule by 11/5. VRH, however, plans on submitting by weeks end (11/9). It was noted that there is a 12-week lead-time for the rails (PACC #4).** ▪ Baggage Handling Installation Schedule **Action: VRH to submit along with Submittal Schedule; VRH noted their subcontractor, EEI, has been unresponsive. PA to schedule meeting with VRH and EEI.** ▪ Submittal Log **Action: VRH to revise and submit weekly.** ▪ List of Long Lead Items **Action: VRH to submit updated list by weeks end (11/9); overdue since 10/30.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Ceilings o GFRG **Action: VRH to resubmit by 10/26; overdue. PA Arch to return comments on sample 11/6.** o Metal Pan **Action: VRH to resubmit by 10/26.** o Metal Planks **Action: VRH to submit by 10/26; overdue.** o Framing **Action: VRH received framing calculations. PA to return submittal with comments regarding fire protection code.** ▪ Glazed Aluminum Window Wall **Action: VRH to submit sample. VRH noted materials are scheduled to arrive in shop 11/22.** ▪ Escalators **Action: PA again requested VRH submit a fabrication schedule.** o Step-Loading Tests, etc. **Action: VRH to resubmit.** o Factory and Field Testing & Inspection **Action: VRH to resubmit.** o O&M Manuals, Maintenance Program **Action: VRH to resubmit.** ▪ Elevators o Passenger Cab **Action: PMD to follow up on submittal, VRH has not received.** o Passenger Enclosure **Action: PMD to follow up on submittal, VRH has not received.** ▪ B2 Lobby Ductwork **Action: PA to review and return the week of 11/5; bulk of submittal AAN. URS to address submittal returned NA, VRH requested redesign.**

Mark	Discussion
	▪ Stair Infill E1, E2/E5 Escalators **Action: VRH to submit 11/7.**
3	**Requests for Information** ▪ One Hundred and Thirty-Five (135) RFI's have been issued to date; seven (7) have not been addressed.

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring (Clarify)**	URS	7/16
94	**Drawing A0205 – Existing Conditions**	SEV/VRH	7/18
121	**Power for CNN Monitors**	PMD/URS	10/9
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
132	**Rerouting of 80x14 Duct**	URS	10/30
133	**Rerouting of 94x20 Duct**	URS	10/30
134	**Removal of Landing**	ARCH	11/5

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Action: PA OBJO to review and comment on revised M/W/DBE Plan reflecting the removal of Artisan, Inc.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	

Pending Approval:

5 **Field Work/Progress**

- 2-Week Look Ahead – VRH submitted for review (see attached).
- North Switchgear Duct Bank
  Action: VRH to commence work the week of 11/12.
- Deliveries
  - Window Wall
    Action: Scheduled for delivery the week of 11/22.
  - Vestibules (Doors)
    Action: Scheduled for delivery 12/15.
  - Escalators
    Action: VRH to supply delivery date.
  - Service Elevator Cabs
    Action: VRH to supply delivery date; a 15-16 week lead-time noted.
  - Ductwork
    Action: VRH to supply delivery date.

6 **Issues**

- Mid-Level Tenant Relocation
  Action: PMD/ARCH to forward package to REO by 11/9; overdue.

Mark	Discussion
7	**Security Requirements** ▪ SWAC – VRH was reminded everyone must go through the SWAC background check in order to work on-site. ▪ Photo ID Badges – No problems were noted. ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card.** ▪ Daily Labor Reports – No problems were noted. ▪ Operation Safety Issues • Terminal B Crawl Space – PA Safety Coordinator and Fire Marshal discussed safety measures that must be adhered to in this area. **Action:** – **PA Landside Ops. shall properly mark exits (doors) and emergency phones.** – **VRH shall assign a competent person responsible for training employees about the hazards, i.e. heat stress, and emergency procedures, i.e. relaying your location to Police. Potable ice water shall be available and the use of bump hats, not hard hats, must be strictly enforced.** – **PA Safety Coordinator and Fire Marshal shall attend VRH's Toolbox Meeting on 11/7 at 7:30AM.**
8	**Next Meeting** ▪ Tuesday, November 20th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: November 13, 2007

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 15, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	L. Ricketts	VRH Construction
N. Alkhatib	PA Engineering CMD	A. Leichert	VRH Construction
S. Ahmed	PA Engineering CMD	G. Reuter	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
C. Colon	PA Engineering CMD	J. Whitehead	BNP
S. Sienkiewicz	PA Arch	M. Brown-Daly	BNP
K. Dulski	PA PMD	M. Collins	URS
R. Campione	PA Environmental	M. Mosko	URS

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule B2 Lobby **Action: Work in this area continues – layout plank/ellipse ceiling, decorative glass, plaster, column covers. Ceiling tiles are scheduled to arrive May 5th. VRH to forward submittal for LED Lights. VRH to forward drawings for 3x3 diffusers. Signage/Entry Mats/Foot Rails are on schedule. VRH has tentatively scheduled for this area to be complete by May 23rd.** BA Space **Action: No problems were noted. VRH to submit schedule.** B1 Lobby **Action: Work in this area continues –ellipse framing, S1 Stair, electrical and mechanical rough-ins. Escalator testing to be performed the end of May. VRH has tentatively scheduled for this area to be complete by the end of July.** A-Line/D-Line **Action: Asbestos/Lead Abatement to be performed the weeks of 4/28 and 5/5.** Baggage Claim Area **Action: Work in this area continues – terrazzo, ceiling, mechanical rough-in almost complete. Completion date of September 1st, for the entire area, depends on power for IB1; must be supplied by 6/1.** ***PA Environmental noted an escalator shutdown would be required to do spot abatement.** ▪ Long Lead Items **Action: VRH to submit updated list for review.** ▪ Submittal Log **Action: VRH to revise and submit weekly.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ N4 Light Fixture **Action: VRH to supply delivery date.** ▪ Escalator **Action: VRH to submit test reports, test procedures, etc.** ▪ Elevator Cabs/Fixture **Action: Returned RWC.** Passenger **Action: Returned RWC.** ▪ Sprinkler **Action: URS to return NA.**

Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion
3	**Requests for Information**

- Two Hundred and Three (203) RFI's have been issued to date; nine (9) require a response.

No.	Title	BIC	Date Req'd
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
174	**Existing Bldg. Expansion Joint**	REO	2/28
175	**Shop Dwgs. of Concrete Islands**	REO	2/20
181	**MCP Locations**	PA-PMD	3/5
190	**Mounting Location**	URS/Arch	3/26
191	**Fixture Type**	URS	3/26
193	**Fire Dampers for Duct Work**	URS	4/4
197	**Jack Casing Removal**	VTX	4/29
201	**Hazardous Materials Inspection/Removal**	PA-Envi	4/29

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	

Pending Approval:

Eastern Door	

5 **Field Work/Progress**

- 2-Week Look Ahead – VRH submitted for review (see attached).
- Testing/Inspection Schedule
  Action: Standpipe testing to be performed the week of 5/5.
- Temporary Signage – B2 Lobby
  Action: PA Operations to be consulted to ensure no extra signage is required.
- IB1/Delta Bag Room
  Action:
- South Generator Ductbank
  Action: VRH to begin removing stair the week 5/5.
- Transverse Joint @ Column Line 22
  Action:
- Service Elevator – Controls re-submittal, deliveries
  Action: Platform/mechanical equipment ready for shipping.
- Genco Space
  Action: VRH to check steel delivery.

Mark	Discussion
	▪ Pump Station 2 **Action: PA/URS to forward comments.** ▪ Fireproofing **Action: VRH to send report by 5/2.** ▪ Delays – None were noted.
6	**Issues** ▪ Railings **Action: B1 Lobby railings are no change. B2 Lobby railings have been revised to include a larger radius (to match existing).** ▪ Future B2 Lobby Staging **Action:** PMD to ~~review~~ present staging plan to Facility for review & approval. ▪ IB1, IB4 Re-route **Action:** Architecture is meeting w/ Aviation to review wing-tip clearances for IB1 ▪ IB1, IB3 Canopies **Action: PA to return comments on IB1 4/30. PA investigating IB3.** ▪ Additional Asbestos/Lead Abatement **Action: PA Environmental to return report for North Substation.**
7	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH to ensure mark-outs have been requested for applicable work.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, May 13th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

BNP to provide revised layout

Mark up

Prepared by: Dawn Haines
Date: May 6, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: April 23, 2008

Location: EWR Building 74

Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
R. Leonardo	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	J. Lacotti	URS - Electrical
K. Dulski	PA PMD	E. Williams	URS - Electrical
T. LaMarca	PA Electrical	D. Sapanara	SM Electric
		R. Elliott	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty (30) men on-site. **Action:** o **Item #1 – VRH/SM continues work.** o **Item #2 – VRH/SM has completed the fire alarm splicing.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM to resume work on 4/23; REO to notify PA Operations.** o **Item #7 – VRH/SM has completed this work with the exception of the N7/N8 light fixtures; SM to check delivery date.** o **Item #8 – VRH/SM continues work; SM to supply testing date.** o **Item #9 – VRH/SM has completed this work.** o **Item #10 – VRH/SM continues work.** o **Item #11 – VRH/SM awaiting approval of submittal (URS); this work should take one day. An on-site review will be performed to determine if the collars are necessary.** o **Item #12 – VRH/SM on hold pending collar installation.** o **Item #13 – VRH/SM has completed this work.** o **Item #14 – VRH/SM continues work.** ▪ Projected Delays or Setbacks – Pumps/Switchgear.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM was directed to have additional lug nuts on site should the existing ones fail while turning. VRH/SM was directed to terminate six conduits. REO to request permit for B3 Satellite Feeder starting week of 4/28. REO to contact PA Environmental to determine if the area is clean; it was noted that a shutdown would be required for testing.** ▪ Outstanding Submittals with Designers/PA **Action: PA/URS to lugs for splicing submittal.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following RFI requires a response.**

No.	Title	BIC	Date Req'd
196	**Circuit Breaker Amperage**	URS	4/10

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ ATS Room Ceiling **Action: PA to issue PACC Drawings.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ South Switchgear Room – Distribution Panel PMDP **Action: VRH/SM have it scheduled to arrive in May.** ▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **The temporary switchboard was energized without issue on 4/10.** ▪ **Coordination Study – VRH/SM to incorporate Ground Fault (GFCT) ratio in report and resubmit.** ▪ **O&M Manual – REO to forward copies to URS.** ▪ **It was confirmed PA Electrical will lock out switchboard for five day intervals, checking it each weekend.** ▪ **VRH/SM submitted Switchover Duration Plan for Feeders and scheduled to begin work in approximately four weeks.** ▪ **Lexan Shield - PA noted the permanent gear shall not include Lexan Shield.** ▪ 3" Line Relocation – DPSB **Action: Work is tentatively scheduled to begin the morning of 4/29 (Tues.).** ▪ SF1 – MER #1 **Action: REO requested this work be performed at the same time as the 3" line relocation to avoid shutting down panel DPSB twice.**
6	**Coordination/Safety** ▪ VRH/Subcontractor ***Action: REO requested the North Substation, South Substation and all other areas be kept tidy at all times.***
7	**Next Meeting** ▪ Wednesday, May 7th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: May 2, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: May 7, 2008
Location: EWR Building 74
Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
R. Leonardo	PA Engineering CMD	K. Lovas	VRH Construction
K. Hogan	PA Engineering CMD	R. Elliott	SM Electric
D. Haines	PA Engineering CMD	J. Lacotti	URS - Electrical
I. Jamurath	PA Engineering CMD	E. Williams	URS - Electrical

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty-four (34) men on-site. **Action:** o **Item #1 – VRH/SM continues work.** o **Item #2 – VRH/SM restarted work on 5/5.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM continues work.** o **Item #7 – VRH/SM continues work; Siemens tentatively scheduled for programming of the fire alarm system the week of 5/12; partial final by 5/16.** o **Item #8 – VRH/SM continues work; SM needs temporary board energized, REO to request lockout of board.** o **Item #9 – VRH/SM to complete work pending submittal approval.** o **Item #10 – VRH/SM on hold pending collar installation.** o **Item #11 – VRH/SM continues work; additional switchboards to arrive the week of 5/12.** o **Item #12 – VRH/SM has completed this work.** ▪ Projected Delays or Setbacks – Pumps/Switchgear.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM was directed to have additional lug nuts on site should the existing ones fail while turning. Shutdown to be held 5/8 to determine which six conduits are to be terminated. PA Environmental to perform testing 5/8 to determine if the area is clean.** ▪ Outstanding Submittals with Designers/PA **Action: PA/URS to return lugs for splicing submittal.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following RFI requires a response.** **No. | Title | BIC | Date Req'd** 196 | **Circuit Breaker Amperage** | URS | 4/29
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ ATS Room Ceiling **Action: PA to issue PACC Drawings.**

Daniel P.
05-20-08

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **The temporary switchboard was energized without issue on 4/10.** ▪ **Coordination Study – VRH/SM to incorporate Ground Fault (GFCT) ratio in report and resubmit. Testing to be performed on Switchgear NB 5/8.** ▪ **O&M Manual – REO to forward copies to URS.** ▪ **It was confirmed PA Electrical will lockout switchboard for five-day intervals, checking it each weekend. REO to request lockout.** ▪ **REO to coordinate Switchover Duration Plan for Feeders with VRH/SM.** ▪ **Lexan Shield - PA noted the permanent gear shall not include Lexan Shield. VRH/SM stated Siemens could not manufacture gear without Lexan Shield; VRH/SM to supply written documentation from Siemens.** ▪ 3" Line Relocation – DPSB **Action: Shutdown was performed the week of 4/28 and an additional shutdown will be required the week of 5/12 to complete this work.** ▪ DPSA/DPSB **Action: VRH/SM to forward proposed layout; PA/URS to return in a timely fashion.** ▪ 1200A Switch **Action: This work is tentatively scheduled for 5/16.** ▪ North Substation Switchgear **Action: The REO requested VRH/SM complete PSE&G Form 432 requesting the switchover from the temporary to permanent gear.** ▪ Public Address Wiring **Action: The REO reminded VRH testing must be performed upon completion.** ▪ N11 Fixture Housing **Action: VRH/SM noted a two-week lead-time (5/19) on the fixture housing and that it would hold up the plaster install.** ▪ LED Lighting **Action: VRH/SM continues work on wiring/rough-in and follow-up on the delivery date; this work also holds up the plaster install.** ▪ Panel/Transformer Energization **Action: The energization of the panel is scheduled for 5/9 and the transformer for 5/16. REO to review layout and return 5/7.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-weeks notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, May 21st at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: May 16, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: June 4, 2008
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
S. Dubissette	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
T. LaMarca	PA Electrical	E. Williams	URS - Electrical
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty (30) men on-site. **Action:** o **Item #1 – VRH/SM continues work; REO has requested tone/continuity testing be performed.** o **Item #2 – VRH/SM to continue work upon outage.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM continues work.** o **Item #7 – VRH/SM continues work.** o **Item #8 – VRH/SM has completed work in the B2 Lobby.** o **Item #9 – VRH/SM shall perform a pre-test 6/5 or 6/6.** o **Item #10 – VRH/SM has completed this work.** o **Item #11 – VRH/SM has completed this work.** o **Item #12 –VRH/SM has completed this work and will turn over the board 6/5.** o **Item #13 – VRH/SM to resume work upon return of approved collar submittal and once the REO has fully reviewed/approved the switchover schedule.** o **Item #14 – VRH/SM awaiting return of approved splice connector submittal.** o **Item #15 – VRH/SM to commence work upon completion of the collar install.** o **Item #16 – VRH/SM continues work.** o **Item #17 – VRH/SM continues work.** o **Item #18 – VRH/SM is awaiting shutdown schedule; REO has tentatively scheduled this work for the night of 6/10 or 6/11.** o **Item #19 – VRH/SM has halted work due to existing pipe.** o **Item #20 – VRH/SM continues work; this work may be delayed due to steel issue.** ▪ Projected Delays or Setbacks – Steel
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: The six sets of cables that are to be terminated from Switchboard B2 to Switchboard B4 have been identified. REO to request the testing of the fire-wrapping of the cables in the South Switchgear Room. Testing of the cables will be performed during the first shutdown of Switchgear SB.** ▪ Outstanding Submittals with Designers/PA **Action: PA/URS to return splice connectors submittal and collar submittal; they have been verbally approved.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: No outstanding RFI's were noted.**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM was reminded that an SAR for the Rigger is required.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
5	**Field Work/Progress** ▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **O&M Manual – URS approved the manuals. URS to bring approval stamp to EWR.** ▪ **It was confirmed PA Electrical will lockout switchboard for five-day intervals, checking it each weekend. PA Electrical is scheduled to reinspect the North Temporary Switchgear on 6/6 at 10AM.** ▪ **REO to coordinate Switchover Duration Plan for Feeders with VRH/SM.** ▪ **Lexan Shield - PA noted the permanent gear shall not include Lexan Shield. The REO is in receipt of Siemens' Letter regarding the removal of the Lexan Shield; SM/VRH to confirm who will remove the Lexan Shield.** ▪ **The REO has again requested confirmation from Siemens that the install of the Belleville Washers is acceptable.** ▪ **A walk thru is scheduled for 6/9 to determine the number of generators and their locations for the feeder replacements in Switchboard NA2.** ▪ 3" Line Relocation – DPSB **Action: The REO has requested this work be performed immediately.** ▪ DPSA/DPSB **Action: PA/URS has approved the proposed layout of the side-mounted troughs.** ▪ 1200A Switch **Action: The REO has this work tentatively scheduled for the week of 6/9, after the installation of extension collar.** ▪ South Substation Switchgear **Action: REO requested VRH/SM complete the PSE&G Form 432 so that PSE&G may open an account for the temporary meter that will be installed in the South Switchgear room; REO to supply contact info. PSE&G will then chose the location of the 2" RGS conduit and meter pan.** ▪ Public Address Wiring **Action: The REO reminded VRH point-to-point testing must be performed upon completion. SM/VRH to notify REO when communication wiring can be tested.** ▪ LED Lighting **Action: VRH/SM was directed to cancel the LED purchase order that was placed with Magna Flood and proceed with the GE fixture, as per the contract.** ▪ Panel/Transformer Energization **Action: VRH/SM has completed this work. The REO has requested labels be placed on the panel and breakers.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-weeks notice is required for all electrical shutdowns.** ▪ B2 Lobby Sliding Doors **Action: Testing to be performed 6/6.** ▪ B2 Lobby – Emergency Lighting **Action: VRH noted the 3x3 temporary fixtures do not fit in proposed locations. VRH suggested using hi-hats connected to the emergency circuit.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, June 18th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: June 13, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: June 4, 2008
Location: EWR Building 74
Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
S. Dubissette	PA Engineering CMD	D. Sapanara	SM Electric
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
T. LaMarca	PA Electrical	E. Williams	URS - Electrical
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty (30) men on-site. **Action:** o **Item #1 – VRH/SM continues work; REO has requested tone/continuity testing be performed.** o **Item #2 – VRH/SM to continue work upon outage.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM continues work.** o **Item #7 – VRH/SM continues work.** o **Item #8 – VRH/SM has completed work in the B2 Lobby.** o **Item #9 – VRH/SM shall perform a pre-test 6/5 or 6/6.** o **Item #10 – VRH/SM has completed this work.** o **Item #11 – VRH/SM has completed this work.** o **Item #12 –VRH/SM has completed this work and will turn over the board 6/5.** o **Item #13 – VRH/SM to resume work upon return of approved collar submittal and once the REO has fully reviewed/approved the switchover schedule.** o **Item #14 – VRH/SM awaiting return of approved splice connector submittal.** o **Item #15 – VRH/SM to commence work upon completion of the collar install.** o **Item #16 – VRH/SM continues work.** o **Item #17 – VRH/SM continues work.** o **Item #18 – VRH/SM is awaiting shutdown schedule; REO has tentatively scheduled this work for the night of 6/10 or 6/11.** o **Item #19 – VRH/SM has halted work due to existing pipe.** o **Item #20 – VRH/SM continues work; this work may be delayed due to steel issue.** ▪ Projected Delays or Setbacks – Steel
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: The six sets of cables that are to be terminated from Switchboard B2 to Switchboard B4 have been identified. REO to request the testing of the fire-wrapping of the cables in the South Switchgear Room.** TO BE PERFORMED DURING 1ST SHUT-DOWN. ▪ Outstanding Submittals with Designers/PA **Action: PA/URS to return splice connectors submittal and collar submittal; they have been verbally approved.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: No outstanding RFI's were noted.**
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR. **Action: VRH/SM was reminded that an SAR for the Rigger is required.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: May 21, 2008

Location: EWR Building 74

Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
R. Leonardo	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	R. Elliott	SM Electric
A. Haldipur	PA – EADD	D. Sapanara	SM Electric
N. Simeonidis	PA PMD	E. Williams	URS - Electrical
K. Dulski	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty-two (32) men on-site. **Action:** o **Item #1 – VRH/SM continues work; SM to supply date for public address wiring testing.** o **Item #2 – VRH/SM continues work.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM continues work.** o **Item #7 – VRH/SM completed wiring work. Siemens performing programming on 5/21; test of system 5/23.** o **Item #8 – VRH/SM has Siemens scheduled to start programming on 5/21.** o **Item #9 – VRH/SM has scheduled testing of the system on 5/23.** o **Item #10 – VRH/SM continues work; REO requested all screws in public areas be tamper proof.** o **Item #11 – VRH/SM has this work on hold pending the lock out of the board.** o **Item #12 –VRH/SM requested return of open splice connectors submittal; REO to investigate generator power for shutdowns greater than six hours.** o **Item #13 – VRH/SM requested return of open collar submittal.** o **Item #14 – VRH/SM scheduled to perform this work after the collar installation.** o **Item #15 – VRH/SM continues work; all on-site equipment has been installed.** o **Item #16 – VRH/SM continues work.** o **Item #17 – VRH/SM to start work upon shutdown of switchboard SB; tentatively 5/23.** o **Item #18 – VRH/SM continues work.** o **Item #19 – VRH/SM continues work.** ▪ Projected Delays or Setbacks – Pumps/Switchgear.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: The six sets of cables that are to be terminated from Switchboard B2 to Switchboard B4 have been identified. REO to request the testing of the fire-wrapping of the cables in the South Switchgear Room.** ▪ Outstanding Submittals with Designers/PA **Action: PA/URS to return splice connectors submittal and collar submittal.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following RFI requires a response.**

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring** ***Clarification Required***	URS	7/16

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **O&M Manual – REO to forward copies to URS.** ▪ **It was confirmed PA Electrical will lockout switchboard for five-day intervals, checking it each weekend. REO to request lockout for 5/22.** ▪ **REO to coordinate Switchover Duration Plan for Feeders with VRH/SM.** ▪ **Lexan Shield - PA noted the permanent gear shall not include Lexan Shield. VRH/SM stated Siemens could not manufacture gear without Lexan Shield; VRH/SM to supply written documentation from Siemens. REO directed VRH submit Siemens' factory testing and switchgear schedules.** ▪ 3" Line Relocation – DPSB **Action: Shutdown was performed the week of 4/28 and an additional shutdown will be required 5/23 to complete this work.** ▪ DPSA/DPSB **Action: VRH/SM forwarded proposed layout; PA/URS to return in a timely fashion.** ▪ 1200A Switch **Action: This work is tentatively scheduled to start after 5/26.** ▪ South Substation Switchgear **Action: REO requested VRH/SM complete the PSE&G Form 432 so that PSE&G may open an account for the temporary meter that will be installed in the South Switchgear room. PSE&G will then chose the location of the 2" RGS conduit and meter pan.** ▪ Public Address Wiring **Action: The REO reminded VRH testing must be performed upon completion. SM/VRH to notify REO when communication wiring can be tested.** ▪ LED Lighting **Action: VRH/SM will follow up on delivery date.** ▪ Panel/Transformer Energization **Action: VRH/SM to perform work for power to the transformer, tentatively the week of 5/26.** ▪ Electrical Shutdowns **Action: VRH/SM was reminded that at least one-weeks notice is required for all electrical shutdowns.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the B2 Lobby, North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, June 4th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: May 29, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: March 12, 2008

Location: EWR Building 74

Copy to: B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

K. Hogan	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
K. Dulski	PA PMD	R. Elliott	SM Electric
E. Williams	URS		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty-two (32) men on-site. **Action:** o **Item #1 – VRH/SM continues work.** o **Item #2 – VRH/SM continues work.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM has completed this work.** o **Item #5 – VRH/SM has completed this work.** o **Item #6 – VRH/SM to submit Megger Report; work complete.** o **Item #7 – VRH/SM perform work during scheduled shutdown.** o **Item #8 – VRH/SM has completed this work.** o **Item #9 – VRH/SM continues work.** o **Item #10 – VRH/SM continues work.** o **Item #11 – VRH/SM continues work.** o **Item #12 – VRH/SM continues work.** o **Item #13 – VRH/SM is in receipt of doors; approximately one week to assemble, then install.** o **Item #14 – VRH/SM continues work; SM to submit layout.** o **Item #15 – VRH/SM continues work.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Generator Duct Bank at South End **Action: VRH/SM forwarded submittal; PA to review and return no later than 3/14.** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM was directed to terminate six conduits; the six to be terminated will be determined during the shutdown by 'ringing-out' each of the cables. REO to request permit.** ▪ Outstanding Submittals with Designers/PA **Action: PA requested VRH/SM supply a list of critical submittals, as needed.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor **Action: PA/URS to review and return no later than 3/26.**
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following six (6) RFI's require a response.**

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring *Clarification Required***	URS	7/16/07
172	**Availability of Circuits**	URS	2/7
180	**AC Circuit for MCP Lights**	URS	3/5
183	**Circuit Locations for Panels**	URS	3/7
185	**Circuits for FIDS**	URS	3/7
188	**Terminal Blocks for PA System**	URS	3/12

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
5	**Field Work/Progress** ▪ ATS Room Ceiling **Action: PA to issue PACC Drawings.** ▪ South Switchgear Room – Distribution Panel PMDP **Action: VRH/SM have it tentatively scheduled to arrive in May and are currently trying to rush delivery.** ▪ South Substation **Action: REO noted NEC 110.26, a clearance violation and requested VRH reroute water lines and provide protection for gear ASAP (Drip Pan).** ▪ Pre-Wiring of Meter **Action: PSE&G is tentatively scheduled to perform 3/12.** ▪ North Substation – Temporary Gear & Shutdown **Action:** **Shutdown to be performed Thursday night into Friday morning (3/13 – 3/14) and if necessary, Friday night into Saturday morning (3/14 – 3/15).** **<u>CT Cabinet/Service Switch</u>** ▪ **Factory Test Reports – Issued, URS to return.** ▪ **Independent Field Test – VRH/SM continues this work. VRH/SM to provide report for CT Cabinet before shutdown.** ▪ **O&M Manual – Issued, URS to return. VRH/SM to issue copy to REO.** ▪ **Gear Inspection After Cleaning – PA to perform after field testing.** ▪ **Rubber Matting – VRH/SM to install 3/13; one day prior to energization.** **<u>Switchboard T-N</u>** ▪ **Factory Test Reports - Issued, URS to return.** ▪ **Independent Field Test – VRH/SM continues this work.** ▪ **Coordination Study – VRH/SM has submitted the report. PA will provide coordination info for Pump Stations #2 and #3 and VRH/SM shall provide a more detailed report that shall include plot/curve and also include Pump Stations #2 and #3.** ▪ **Lockable Doors - VRH/SM currently assembling doors, install after cable pulling.** ▪ **O&M Manual – Issued, URS to return.** ▪ **Labels – VRH/SM to affix to breaker 3/13.** ▪ **Gear Inspection After Cleaning – PA to perform after field-testing.** ▪ **Spare Parts and Tools – VRH/SM to transmit.** ▪ **Firestopping of Cable Tray Penetration in Substation Wall – VRH/SM has completed this work.** ▪ **Cable Tray Protection Near Catwalk and Top of Stairs – VRH/SM has completed this work.** ▪ **Drip Pan – VRH performing work 3/12.** ▪ **Relocation of Conveyor Conduits in Cable Tray – VRH/SM has completed this work.** ▪ **Sealant in Conduits Above Switchboard – VRH/SM has completed this work.** ▪ **VRH/SM has completed the work necessary to ensure that there are no gaps between switchboard sections.** ▪ **Rubber Matting – VRH/SM to install 3/13; one day prior to energization.** ▪ **480-Volt Warning Labels – VRH/SM has completed this work.** ▪ **Megger Report – VRH/SM to submit 3/12.** ▪ **VRH to address cable in manhole.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, March 26th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: March 20, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: March 18, 2008
Location: EWR Building 74
Copy to: S. Botas (Severud), B. Hegarty, R. Prince, T. Redden (URS), N. Simeonidis, P. Spina (URS), M. Wallace, E. Williams (URS), Attendee List, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	L. Ricketts	VRH Construction
N. Alkhatib	PA Engineering CMD	A. Leichert	VRH Construction
S. Ahmed	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
C. Colon	PA Engineering CMD		
S. Sienkiewicz	PA Arch		
K. Dulski	PA PMD		
T. LaMarca	PA Electrical		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**General Requirements** ▪ Progress Schedule B2 Lobby **Action: Work in this area continues – floor leveling, plaster and tile installation and installation of slider on 3/20. Terrazzo to be poured, shutdown of north escalator (for one week) and installation of column covers to be performed the week of 3/24. VRH to submit RFI for Deco Glass Panels – seems fall behind monitors. PMD to schedule meeting to address temporary signage. VRH has tentatively scheduled for this area to be complete by mid-May.** B1 Lobby **Action: Work in this area continues – laying out ellipse and installation of lighting, HVAC and sprinklers. Installation of trench drain the week of 3/24. VRH has tentatively scheduled for this area to be complete by the end of July.** Baggage Claim Area **Action: Work in this area continues – electrical and HVAC relocations. Completion date of September 1st depends on power for IB1; must be supplied by 6/1.** ***VRH noted ductwork conflicts neat ticket counters that must be addressed by URS.** ▪ Long Lead Items **Action: VRH to submit updated list for review.** ▪ Submittal Log **Action: VRH to revise and submit weekly.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Metal Pan Ceiling Samples **Action: VRH to forward plank sample; perforated ceiling to arrive by 5/1.** ▪ N4 Light Fixture **Action: PA to return package AAC.** ▪ Escalators – test reports, test procedures, etc. **Action: VRH to forward for review.** ▪ Baggage Claim Devices **Action: PA reviewed and returned; VRH to submit shop drawings.** ▪ FIDS Monitors ▪ Elevator Cabs/Fixture **Action: PA/VTX to return; overdue.** Control Panel **Action: PA/VTX to return without nameplates.** Passenger **Action: PA/VTX to review and return.**

Mark	Discussion

3 **Requests for Information**

- One Hundred and Eighty-Eight (188) RFI's have been issued to date; eleven (11) have not been addressed.

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring (Clarify)**	URS	7/16
130	**Conflict w/Existing Sanitary Lines**	REO	10/16
152	**Elevator Directory Signs**	PA Arch	12/25
158	**Support for Conduit & Bus Runs**	Severud	12/26
174	**Existing Bldg. Expansion Joint**	Severud	2/28
175	**Shop Dwgs. of Concrete Islands**	BNP	2/20
177	**Reflected Ceiling Plan**	PA Arch	2/28
178	**Sketch SKE-2 (E231)**	URS	3/3
179	**Ceiling Tile**	PA Arch	3/5
181	**MCP Locations**	PA-PMD	3/5
186	**LED Lighting Fixture**	PA Arch	3/7

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking, Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Steel Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.

Pending Approval:

None	

5 **Field Work/Progress**

- 2-Week Look Ahead – VRH submitted for review (see attached).
- South Generator Ductbank
  Action: VRH to supply schedule. Work must be coordinated with expansion joint work as to not effect pedestrian traffic.
- Genco Space
  Action: VRH currently performing electrical relocations.
- Pump Stations 1, 2
- Delays – None were noted.

6 **Issues**

- Delta Relocation
  Action: PMD to follow up with Delta; drawings to be issued.
- Telephone Closet Relocation
  Action: PMD to review/address.
- IB1, IB3 Canopies
  Action: BNP to address RFI.

Mark	Discussion
7	**Security Requirements** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO will soon (approximately two weeks) be issuing one-day temporary passes for workers that will be on-site less than one week – additional info to follow. ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets – No problems were noted. ▪ Operation Safety Issues – No problems were noted.
8	**Next Meeting** ▪ Tuesday, April 1st at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: March 25, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: March 26, 2008

Location: EWR Building 74

Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

R. Leonardo	PA Engineering CMD	E. Winkler	VRH Construction
D. Lochard	PA Engineering CMD	K. Lovas	VRH Construction
D. Haines	PA Engineering CMD	D. Sapanara	SM Electric
E. Williams	URS	R. Elliott	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty-two (32) men on-site. **Action:** o **Item #1 – VRH/SM to resume work on 3/31.** o **Item #2 – VRH/SM continues work.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM continues work.** o **Item #7 – VRH/SM has completed this work.** o **Item #8 – VRH/SM has completed this work.** o **Item #9 – VRH/SM continues work.** o **Item #10 – VRH/SM has completed this work; reports to follow.** o **Item #11 – VRH/SM has completed this work; schedule to provided on door.** o **Item #12 – VRH/SM continues work; doors to arrive 3/31.** o **Item #13 – VRH/SM continues work; waiting for horizontal fitting.** o **Item #14 – VRH/SM has completed this work.** o **3" relocation @ Genco (Loading Dock) – VRH/SM continues work.** o **TSA Lighting Circuits – VRH/SM continues work.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: This work has been put on hold pending testing of fireproofing in Trench. VRH/SM was directed to terminate six conduits. REO to request a second permit.** ▪ Outstanding Submittals with Designers/PA **Action: PA/URS to review/return Switchgear submittal.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor **Action: None were noted.**
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following four (4) RFI's require a response.**

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring *Clarification Required***	URS	7/16/07
172	**Availability of Circuits**	URS	2/7
186	**LED Lighting Fixture**	PA ARCH	3/7
191	**Fixture Type**	URS	3/26

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ ATS Room Ceiling **Action: PA to issue PACC Drawings.** ▪ Panel ELLE-MDP **Action: VRH/SM expects delivery 3/27.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ South Switchgear Room – Distribution Panel PMDP **Action: VRH/SM have it tentatively scheduled to arrive in May and are currently trying to rush delivery.** ▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **Factory Test Reports – Issued, URS to return.** ▪ **Independent Field Test – VRH/SM to provide reports.** ▪ **Coordination Study – VRH/SM to send via email 3/26.** ▪ **O&M Manual – Issued, URS to return.** ▪ **Gear Inspection After Cleaning – PA to perform after field-testing.** ▪ **Rubber Matting – VRH/SM to install 3/26.** ▪ **Lockable Doors - VRH/SM currently has one installed, others to follow.** ▪ **Labels – VRH/SM installed; some must be replaced.** ▪ **Spare Parts and Tools – VRH/SM to transmit.** ▪ **Final Inspection for temporary switchgear to be held on 3/27; pumps to be tested after successful inspection.** ▪ **REO to confirm if switchboard must be locked out at the end of each workday; VRH/SM believes this will cause delays.** ▪ **VRH/SM to transmit Switchover Duration Plan for Feeders.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, April 9th at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: April 4, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Date of Meeting: April 9, 2008
Location: EWR Building 74
Copy to: K. Dulski, B. Hegarty, R. Prince, N. Simeonidis, P. Spina (URS), M. Wallace, Attendees, File

Attendees:

D. Lochard	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD	K. Lovas	VRH Construction
T. LaMarca	PA Electrical	D. Sapanara	SM Electric
		R. Elliott	SM Electric

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Two-Week Look-Ahead Schedule** ▪ Projected Manpower – VRH/SM submitted a two-week look ahead (attached). VRH/SM noted they currently have thirty-two (32) men on-site. **Action:** o **Item #1 – VRH/SM continues work; abatement performed for supply fan (MER#4).** o **Item #2 – VRH/SM continues work.** o **Item #3 – VRH/SM continues work.** o **Item #4 – VRH/SM continues work.** o **Item #5 – VRH/SM continues work.** o **Item #6 – VRH/SM continues work.** o **Item #7 – VRH/SM has completed this work.** o **Item #8 – VRH/SM has completed this work.** o **Item #9 – VRH/SM continues work.** o **Item #10 – VRH/SM continues work; scheduled to be complete 4/9.** o **Item #11 – VRH/SM to submit drawing; work to be performed in one day pending approval of submittal.** o **Item #12 – VRH/SM on hold pending collar installation.** o **Item #13 – VRH/SM continues work.** ▪ Projected Delays or Setbacks – None were noted.
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** ▪ Splices/Layout for N/S Switchgear **Action: VRH/SM was directed to have additional lug nuts on site should the existing ones fail while turning. VRH/SM was directed to terminate six conduits. REO to request an additional permit for 4/11.** ▪ Outstanding Submittals with Designers/PA **Action: PA/URS to review/return Switchgear submittal.** ▪ Submittals to be Revised/Resubmitted – None were noted. ▪ Outstanding Submittals with the Contractor – None were noted.
3	**Requests for Information** ▪ Electrical RFI's **Action: It was noted that the following three (3) RFI's require a response.**

No.	Title	BIC	Date Req'd
63	**Sump Pump & Water Heater Wiring *Clarification Required***	URS	7/16/07
194	**Utility Revenue Meter**	URS	4/10
196	**Circuit Breaker Amperage**	URS	4/10

4	**Subcontractor's Approval Requests** ▪ VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC and all contractors working on site including third tier subs must submit an SAR.
5	**Field Work/Progress** ▪ ATS Room Ceiling **Action: PA to issue PACC Drawings.** ▪ South Switchgear Room – Distribution Panel PMDP **Action: VRH/SM have it scheduled to arrive in May.**

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation – Electrical Progress Meeting

Mark	Discussion
	▪ North Substation – Temporary Gear & Shutdown **Action:** ▪ **Factory Test Reports – Issued, URS to return.** ▪ **Independent Field Test – VRH/SM to provide reports.** ▪ **Coordination Study – VRH/SM to incorporate Ground Fault (GFCT) ratio in report and resubmit.** ▪ **O&M Manual – VRH/SM to follow up with Siemens and resubmit; some items in cabinet not shown.** ▪ **Gear Inspection After Cleaning – PA performed after field-testing.** ▪ **Rubber Matting – VRH/SM installed.** ▪ **Lockable Doors - VRH/SM continues the install, scheduled to be complete by 4/9.** ▪ **Labels – VRH/SM installed; some must be replaced.** ▪ **Spare Parts and Tools – VRH/SM submitted for record.** ▪ **The temporary switchboard was scheduled to be energized the morning of 4/9, the following items were noted:** ▪ **The REO stated the temporary switchboard was not energized this morning (4/9) because there appeared to be a connection between the B and C phases of the switchboard. The Electricians are currently working on troubleshooting the problem. Daniel Lochard of the REO stated that he had witnessed the original 'megger and continuity tests' that were performed by SM and there were no problems. SM also stated that they had assurances from North Central Electric that all cables and bus connections were tested without any problems. SM Electric would further look into the situation after the meeting.** ▪ **The REO requested SM verify that Belleville Washer have been installed in Temporary Switchboard T-N. SM is attempting to schedule a Siemens Representative to come to the site to certify the Belleville washer installations.** ▪ **The REO requested specifications for Lexan Shield. SM to follow up with Siemens.** ▪ **REO has confirmed the switchboard must be locked out at the end of each workday.** ▪ **VRH/SM to transmit Switchover Duration Plan for Feeders.** ▪ **URS to forward approval for use of 42' tap.**
6	**Coordination/Safety** ▪ VRH/Subcontractor **Action: REO requested the North Substation, South Substation and all other areas be kept tidy at all times.**
7	**Next Meeting** ▪ Wednesday, April 23rd at 10:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 10:00 AM.**

Prepared by: Dawn Haines
Date: April 18, 2008

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: July 3, 2012
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
C. Johnson	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **North Generator** • **VRH/SM is scheduled to begin the mobilization for the removal of the temporary generator on 7/16; VRH noted at least three shutdowns will be required for the switchover.** **Escalators** • **VRH to transmit O&M Manuals, which will include the revised sections. VRH to forward spare parts.** **Passenger & Service Elevators** • **Scott Fitzgerald currently reviewing Passenger Elevator O&M Manuals and is expected to return them. Bob Grassi has requested confirmation that the spare parts submitted by VRH are the parts required by contract; Scott Fitzgerald to review.** **Lower Level Restroom Fan** • **The fan has been installed however a fan starter is required to complete the installation; REO to write PACC.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • VRH is currently in the process of submitting As-Builts.
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

Mark	Discussion
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.

Mark	Discussion	
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5 **Security Requirements**

- Utility Mark-Outs
  Action: VRH was reminded that all Utility mark-outs must be performed prior any work that could affect underground utilities.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone mu through the SWAC background check in order to work on-site. Everyone on-site mu have a photo ID. REO is now issuing one-day temporary passes for all workers that be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.
- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets
  Action: It was reported that T&M tickets are not being submitted daily.
- Operation Safety Issues – No problems were noted.

6 **Next Meeting**

- Tuesday, July 17th at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenien others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: July 10, 2012

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: March 27, 2012
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
M. Okula	CHRP		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>North Generator</u>** • **Punchlist currently being reviewed and addressed by VRH.** **<u>Escalators</u>** • **All escalator work is complete; VRH currently revising O&M Manuals.** **<u>Passenger & Service Elevators</u>** • **Scott Fitzgerald currently reviewing Passenger Elevator O&M Manuals.** • **VRH to submit Service Elevator O&M Manuals.** **<u>AHU's</u>** • **PA CHRP raised an issue with the sensors for the outside air temperature; they are not all reading the same temperature. VRH to investigate the location of the sensors and rectify. It was also noted that there may be a problem with AHU-2; the airline ticket offices have been hot. BSS was on site and did not uncover a problem; CHRP to review issues to confirm all have been resolved.** **<u>HVAC O&M Manuals</u>** • **Balancing reports currently being reviewed by URS, to be returned by 3/30.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction

ıct EWR-264.003
rminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion	
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, April 10th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: April 2, 2012

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 24, 2012
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>North Generator</u>** • **The necessary extra work for the lighting is scheduled to begin on 4/26.** • **VRH/SM are scheduled to mobilize for the removal of the temporary generator on May 7th; assuming the acceptance of the North Generator Room.** **<u>Escalators</u>** • **Scott Fitzgerald is currently reviewing O&M Manuals; VRH to add revised sections.** **<u>Passenger & Service Elevators</u>** • **VRH to submit revised maintenance program for Service Elevator.** • **Scott Fitzgerald currently reviewing Passenger Elevator O&M Manuals.** • **VRH to submit Service Elevator O&M Manuals.** **<u>Lower Level Restroom Fan</u>** • **Conduit has been installed, currently awaiting the delivery of the fan, an additional 3-4 weeks.** **<u>AHU's</u>** • **PA CHRP raised an issue with the sensors for the outside air temperature; they are not all reading the same temperature. VRH to investigate the location of the sensors and rectify. It was also noted that there may be a problem with AHU-2; the airline ticket offices have been hot. BSS was on site and did not uncover a problem; CHRP to review issues to confirm all have been resolved.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response. **No. / Title / BIC / Date Req'd** 328 — **Emergency Generator Discharge** — SA — 7/14/10 330 — **Bonding Link** — URS — 9/21/10
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons — Artisan, Inc. McCann Acoustics — Monmouth Controls & Instrument Co. SM Electric — Railroad Construction Co. Carol Hardy Mechanical — RISA Management Corp. Josloff Industries, LLC — American Architectural, Inc. D. Magnan & Co. — Moretrench American Corporation Kone, Inc. — PAPP Iron Works, Inc. Mazzocchi Wrecking Inc. (Demo Only) — Guardian Fence Co, Inc. Schnell Contracting Services — Northeast Sheet Metal Works Able Rolling Door, Inc. — Garden State Engineering Zabransky Mechanical Corp. — Alpha Steel Construction Signs & Decals Corp. — Amanda Contracting, Inc. PAR Environmental Corp. — A. Liss & Co, Inc. Pompton Painting Co. — ThyssenKrupp Elevator

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: April 10, 2012
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>North Generator</u>** • **VRH to schedule necessary work for light fixtures.** **<u>Escalators</u>** • **VRH to confirm with Scott Fitzgerald all escalator work is complete. Scott is currently reviewing O&M Manuals.** **<u>Passenger & Service Elevators</u>** • **Scott Fitzgerald currently reviewing Passenger Elevator O&M Manuals.** • **VRH to submit Service Elevator O&M Manuals.** **<u>AHU's</u>** • **PA CHRP raised an issue with the sensors for the outside air temperature; they are not all reading the same temperature. VRH to investigate the location of the sensors and rectify. It was also noted that there may be a problem with AHU-2; the airline ticket offices have been hot. BSS was on site and did not uncover a problem; CHRP to review issues to confirm all have been resolved. REO to verify all reading performed by CHRP are being done with all doors closed.** **<u>HVAC O&M Manuals</u>** • **URS has returned the balancing reports AAN.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

Mark	Discussion
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction

Mark	Discussion	
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, April 24th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: April 17, 2012

Mark	Discussion	
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, April 10th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: April 2, 2012

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: May 8, 2012
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
C. Johnson	PA PMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>North Generator</u>** • **The necessary extra work for the lighting is scheduled to be complete no later than 5/8.** • **VRH/SM will schedule the mobilization for the removal of the temporary generator upon the acceptance of the North Generator Room.** **<u>South Substation</u>** • **VRH currently addressing punchlist items.** **<u>Escalators</u>** • **Scott Fitzgerald to confirm he is receipt of the O&M Manuals and review; VRH to add revised sections.** **<u>Passenger & Service Elevators</u>** • **Scott Fitzgerald currently reviewing Passenger Elevator O&M Manuals and is expected to return them by 5/11.** **<u>Lower Level Restroom Fan</u>** • **Conduit has been installed, the fan is scheduled for delivery the week of 5/14.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** • Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator

Mark	Discussion	
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, May 22nd at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: May 15, 2012

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: February 28, 2012
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
M. Okula	CHRP		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **North Generator** • **VRH is awaiting Belleville washers; in addition several other punchlist items remain.** **EMAC 1, 2, 3 Training** • **Training is complete.** **Escalators** • **FFT Analyzers are currently being set up; VRH is awaiting software from Germany.** **AHU's** • **PA CHRP raised an issue with the sensors for the outside air temperature; they are not all reading the same temperature. VRH to investigate the location of the sensors and rectify. It was also noted that there may be a problem with AHU-2; the airline ticket offices have been hot.** **Passenger & Service Elevators** • **VRH to submit O&M manuals by 3/2.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4 **Subcontractor's Approval Requests**

VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction

Mark	Discussion	
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, March 13th at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: March 6, 2012

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: February 14, 2012
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
A. Kosakowski	CHRP		
M. Okula	CHRP		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **North Generator** • **The subcontractor has raised and welded the fuel lines.** • **Necessary work for oil tank and concrete pad are on hold pending completion of punchlist items. Most punchlist items have been addressed with the exception of the insulated panels which will be performed by 2/14.** **EMAC 1, 2, 3 Training** • **Training scheduled for 2/15.** **Escalators** • **FFT Analyzers are currently being set up; VRH is awaiting software from Germany.** **AHU's** • **PA CHRP raised an issue with the sensors for the outside air temperature; they are not all reading the same temperature. VRH to investigate the location of the sensors and rectify. It was also noted that there may be a problem with AHU-2; the airline ticket offices have been hot.** **Remaining Work** • **VRH to provide schedule of all remaining work.** • **The necessary work for SF-1 and SF-2 is to be performed under another contract.** • **A PACC will be forwarded to VRH for the installation of a exhaust fan in the lower level restrooms.** • **Miscellaneous electrical/mechanical issues from Herman Ret will need to be addressed, some of the items are life safety items that require action by URS.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • VRH noted electrical as-builts have been submitted.
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction

Mark	Discussion	
	Signs & Decals Corp.	Amanda Contracting, Inc.
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, February 28, 2012 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: February 21, 2012

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: January 3, 2012
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>Temporary 750kv Generator</u>** • **Unit has been removed.** **<u>North Generator</u>** • **Necessary work for fuel lines to begin shortly; VRH to coordinate.** • **Necessary work for oil tank and concrete pad are on hold pending completion of punchlist items.** **<u>EMAC 1, 2, 3 Training</u>** • **PA/VRH to coordinate; tentatively scheduled for 1/12.** **<u>Vestibule Lower Level Screens</u>** • **VRH has completed this work.** **<u>Escalator 5</u>** • **TKE currently addressing punchlist.** **<u>Escalator 3 & 4 Lighting</u>** • **VRH to submit proposal.** **<u>PSE&G Shutdowns</u>** • **PMD to coordinate 1/12 shutdown for the South with Delta.** **<u>Remaining Work</u>** • **VRH to provide schedule of all remaining work.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • A handful of overdue submittals including Scott Testing Results have not been returned by URS; PMD to follow up.
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion	
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, January 17, 2012 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: January 11, 2012

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: January 31, 2012
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>North Generator</u>** • **The subcontractor has raised and welded the fuel lines.** • **Necessary work for oil tank and concrete pad are on hold pending completion of punchlist items.** **<u>EMAC 1, 2, 3 Training</u>** • **PA/VRH to coordinate.** **<u>Escalators 1 & 2</u>** • **Filippone punchlist has been received; REO to review and advise VRH which items need to be addressed.** **<u>Escalator 5</u>** • **Punchlist work remains; TKE will perform programming the week of 2/6.** **<u>Escalator 3 & 4 Lighting</u>** • **TKE will not supply a proposal.** **<u>North Substation</u>** • **REO to request permit to open cabinet and confirm if 2 or 3 hole has been installed.** **<u>Remaining Work</u>** • **VRH to provide schedule of all remaining work.** • **Miscellaneous electrical/mechanical issues from Herman Ret will need to be addressed, some of the items are life safety items that require action by URS.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • VRH to submit as-builts.
3	**Requests for Information** • Two (2) RFI's require a response.
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction

Mark	Discussion	
	Signs & Decals Corp.	Amanda Contracting, Inc.
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, February 14, 2012 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: February 7, 2012

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: October 25, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>Elevator & Escalator</u>** • **Partial Final Inspections have been held for the Express Escalators, Passenger Elevators and fire alarm devices; punchlist to be updated. Additional pit lights are scheduled to be installed in Elevator pits by 10/14. Installation and programming of the smoke heads on the Mid Level to be performed; VRH to supply date. PA is in receipt of Pawl Break letter, response to be forwarded. Lobby opening is dependent on the opening of the escalator and/or the elevators.** **<u>AHU-7, 8 & 9</u>** • **PA to confirm all units are ready for balancing. VRH noted one week's notice is required for CHM.** **<u>EMSS Board</u>** • **Board has been installed and tested, inspection to be held 10/11.** **<u>North Generator</u>** • **Fuel lines outside of the North Generator were hit, supports need to be replaced.** **<u>Electrical Shutdowns</u>** • **PA requested a schedule of future shutdowns.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response. **No. / Title / BIC / Date Req'd** 328 — **Emergency Generator Discharge** — SA — 7/14/10 330 — **Bonding Link** — URS — 9/21/10
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved: G. Panetta & Sons McCann Acoustics SM Electric Carol Hardy Mechanical Josloff Industries, LLC D. Magnan & Co. Kone, Inc. Mazzocchi Wrecking Inc. (Demo Only) Schnell Contracting Services Able Rolling Door, Inc. Zabransky Mechanical Corp. Signs & Decals Corp. PAR Environmental Corp. Pompton Painting Co. Equipment Erectors, Inc. Mazzocchi Wrecking, Inc. (Asbestos) D-Star Waterproofing AFA Protective Systems FJC Security Services Artisan, Inc. Monmouth Controls & Instrument Co. Railroad Construction Co. RISA Management Corp. American Architectural, Inc. Moretrench American Corporation PAPP Iron Works, Inc. Guardian Fence Co, Inc. Northeast Sheet Metal Works Garden State Engineering Alpha Steel Construction Amanda Contracting, Inc. A. Liss & Co, Inc. ThyssenKrupp Elevator MCS Electrical Contracting MetComm LLC Building Systems & Services Fine Painting Berto Construction

Mark	Discussion	
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, October 25, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: October 18, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: October 11, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **Elevator & Escalator** • **Partial Final Inspections have been held for the Express Escalators, Passenger Elevators and fire alarm devices; punchlist to be updated. Additional pit lights are scheduled to be installed in Elevator pits by 10/14. Installation and programming of the smoke heads on the Mid Level to be performed; VRH to supply date. PA is in receipt of Pawl Break letter, response to be forwarded. Lobby opening is dependent on the opening of the escalator and/or the elevators.** **AHU-7, 8 & 9** • **PA to confirm all units are ready for balancing. VRH noted one week's notice is required for CHM.** **EMSS Board** • **Board has been installed and tested, inspection to be held 10/11.** **North Generator** • **Fuel lines outside of the North Generator were hit, supports need to be replaced.** **Electrical Shutdowns** • **PA requested a schedule of future shutdowns.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response.
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Mark	Discussion	
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, October 25, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: October 18, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: September 27, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **Elevator & Escalator** • **Partial Final Inspections have been held for the Express Escalators, Passenger Elevators and fire alarm devices; punchlist to be updated. Additional pit lights are scheduled to be installed in Elevator pits the week of 9/26. Lobby opening is dependent on the opening of the escalator and/or the elevators. VRH has not submitted the O&M manuals for the Service Elevators, the O&M manuals for the Passenger Elevator to be submitted 9/27.** **AHU-7, 8 & 9** • **VRH to schedule air balancing.** **EMSS Board** • **Board has been installed and tested, inspection to be scheduled.** **North Generator** • **Fuel lines outside of the North Generator were hit, supports need to be replaced.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response.
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction

Mark	Discussion	
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, October 11, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: October 4, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: September 13, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
J. Melendez	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
C. Johnson	PA Aviation		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **Elevator & Escalator** • **Partial Final Inspections have been held for the Express Escalators, Passenger Elevators and fire alarm devices; punchlist is being addressed. Additional pit lights and smoke detectors are required for the Elevator. Lobby opening is dependent on the opening of the escalator and/or the elevators. VRH has submitted the O&M manuals for the Service Elevators, the O&M manuals for the Escalators to be submitted by 9/16.** **AHU-7, 8 & 9** • **VRH to schedule air balancing.** **EMSS Board** • **Board has been installed and tested, inspection to be scheduled.** **North Generator** • **Fuel lines outside of the North Generator were hit, supports need to be replaced.** **Shutdowns** • **Shutdowns are scheduled through the end of the week for all the North work.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction

Mark	Discussion	
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5 **Security Requirements**

- Utility Mark-Outs
  Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.
- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets
  Action: It was reported that T&M tickets are not being submitted daily.
- Operation Safety Issues – No problems were noted.

6 **Next Meeting**

- Tuesday, September 27th at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: September 20, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: August 30, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **Elevator & Escalator** • **Partial Final Inspections have been held for the Express Escalators, Passenger Elevators and fire alarm devices; punchlist is being addressed. Escalator – pin for head shaft has arrived, complicated installation and there is a Pal Break issue. VRH noted a week of testing is required once all work is performed; Lobby opening is dependent on the opening of the escalator and/or the elevators. VRH noted the escalators were flooded; PA to investigate if this will be an insurance claim.** **AHU-7, 8 & 9** • **VRH to schedule air balancing.** **EMSS Board** • **Board has been installed, testing to be performed the week of 8/29.** **Switchgear NB** • **This equipment is live.** **North Generator** • **Fuel lines outside of the North Generator were hit, supports need to be replaced. VRH is in receipt of the PACC for the concrete pad.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Three (3) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10
334	**Submittals 16620 & 16620-057**	URS	1/31/11

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction

Mark	Discussion	
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	
5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.	
6	**Next Meeting** ▪ Tuesday, September 13, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**	

Prepared by: Dawn Haines
Date: September 6, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: August 2, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>Elevator & Escalator</u>** • **Partial Final Inspections have been held for the Express Escalators, Passenger Elevators and fire alarm devices; punchlist is being addressed. Elevator NEMA 4 installation is to be repaired the week of 8/1. Escalator – pin for head shaft has arrived, complicated installation. Lobby opening is dependent on the opening of the escalator and/or the elevators.** **<u>AHU-7, 8 & 9</u>** • **VRH to schedule air balancing.** **<u>EMSS Board</u>** • **Board arrived 7/18, currently being installed, testing to be performed 8/8.** **<u>Switchgear NB</u>** • **Re-inspection to be held on 8/5.** **<u>North Generator</u>** • **Fuel lines outside of the North Generator were hit, supports need to be replaced. VRH is in receipt of the PACC for the concrete pad.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction

Mark	Discussion	
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5 **Security Requirements**

- Utility Mark-Outs
  Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.
- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets
  Action: It was reported that T&M tickets are not being submitted daily.
- Operation Safety Issues – No problems were noted.

6 **Next Meeting**

- Tuesday, August 16, 2011 at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: August 9, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: July 19, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
S. Dubissette	PA Engineering CMD		
C. Johnson	PA Aviation		
M. Okula	PA CHRP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **<u>Elevator & Escalator</u>** • **Partial Final Inspections have been held for the Express Escalators, Passenger Elevators and fire alarm devices; punchlist is being addressed. Escalator – pin for head shaft has not arrived. Lobby opening is dependent on the opening of the escalator and/or the elevators.** **<u>AHU-7, 8 & 9</u>** • **VRH to schedule air balancing.** **<u>BMS</u>** • **BSS to address minor graphics problem; three elevator machine rooms missing from graphics.** **<u>EMSS Board</u>** • **Board arrived 7/18, currently being installed.** **<u>Switchgear NB</u>** • **Inspection held on 7/19; corrosion and gaps were noted.** **<u>North Generator</u>** • **Fuel lines outside of the North Generator were hit, supports need to be replaced. VRH is in receipt of the PACC for the concrete pad.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.

Mark	Discussion	
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, August 2, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: July 26, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: July 5, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
C. Johnson	PA Aviation		
M. Okula	PA CHRP		
M. Podlaski	PA Operations		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **Elevator & Escalator** • **Partial Final Inspections have been held for the Express Escalators, Passenger Elevators and fire alarm devices; punchlist is being addressed. Escalator – pin for head shaft has not arrived. Lobby opening is dependent on the opening of the escalator and/or the elevators.** **AHU-7, 8 & 9** • **VRH to schedule air balancing.** **BMS** • **BSS to address minor graphics problems brought up during commissioning.** **HVAC Units in Elevator Machine Room** • **Two units to be relocated under separate contract.** **EMSS Board** • **Board scheduled to arrive 7/7.** **Switchgear NB** • **Requires final cleaning; inspection to be scheduled.** **North Generator** • **Fuel lines outside of the North Generator were hit, supports need to be replaced. VRH is in receipt of the PACC for the concrete pad; VRH to submit RFI regarding the size of the pad (too small).**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** ▪ Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC.

Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.
Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.

Mark	Discussion	
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, July 19, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: July 12, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: June 21, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
D. Lochard	PA Engineering CMD		
S. Ahmed	PA Engineering CMD		
C. Johnson	PA Aviation		
M. Okula	PA CHRP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **Elevator & Escalator** • **Pretest scheduled for the morning of 6/22. Devices in lobby will be tested at 3AM. Recall for service elevator will also be tested. Break test for escalators will be performed on 6/23. Meeting to be scheduled the week of 6/20 with VTX, TKE, Tony York, REO and VRH to discuss escalators and service elevators.** **Service Elevator** • **PA to provide punchlist.** **AHU-7, 8 & 9** • **VRH to schedule air balancing for 6/23 or 6/24.** **Lobby** • **FFT Analyzer remains to be installed. Wiring for maintenance key remains to be performed. Break issue; meets code does not meet spec.** **Partitions** • **Removal of partitions on the north side (office) will be performed upon completion of work. South side (office) partitions will remain in place for mid level work.** **BMS** • **Graphics have been corrected; minor revisions are required.** **EMSS Board** • **Board scheduled to arrive 6/27.** **Switchgear NB** • **Inspection held; punchlist being addressed. A handful of issues remain. Issue regarding NEMA 1 (installed) versus NEMA 12 (spec.) to be addressed. Space behind the switchgear. Removal of Panel DPA. Green discoloration on bus bar.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** • Two (2) RFI's require a response.
4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.

Mark	Discussion

Schnell Contracting Services	Northeast Sheet Metal Works
Able Rolling Door, Inc.	Garden State Engineering
Zabransky Mechanical Corp.	Alpha Steel Construction
Signs & Decals Corp.	Amanda Contracting, Inc.
PAR Environmental Corp.	A. Liss & Co, Inc.
Pompton Painting Co.	ThyssenKrupp Elevator
Equipment Erectors, Inc.	MCS Electrical Contracting
Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
D-Star Waterproofing	Building Systems & Services
AFA Protective Systems	Fine Painting
FJC Security Services	Berto Construction
Metro Insulation	Active Tank & Environmental Services
XLE Metals, Inc.	S&J Electrical Contracting
North Central Electric	New Vision Enterprise, Inc.
United Drilling	Artisan Tile & Marble
New York Gypsum Floors	ANS Consultants, Inc.
Turtle & Hughes, Inc.	Unique Scaffolding Systems
Cooper Power Systems	Venture Electric
J. Supor & Son Trucking	Altel Systems, Inc.
Analytical Quality & Monitoring Service	Environmental Climate Control
Welder Training & Testing Institute	Layout, Inc.
Ajac Electric LLC	National Air Balance Company LLC
Scott Testing, Inc.	

5 **Security Requirements**

- Utility Mark-Outs
  Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.
- SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID.
  Action: VRH to return outstanding one-day passes to Bldg. 125.
- Daily Attendance Sheets/Vehicle Information
  Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.
- Daily Labor Reports/T&M Tickets
  Action: It was reported that T&M tickets are not being submitted daily.
- Operation Safety Issues – No problems were noted.

6 **Next Meeting**

- Tuesday, July 5, 2011 at 9:00 AM
  Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.

Prepared by: Dawn Haines
Date: June 29, 2011

Contract EWR-264.003
Terminal B Modernization Program - Lower Level Expansion & B-1 Vertical Circulation

Date of Meeting: June 7, 2011
Location: EWR Building 74
Copy to: N. Simeonidis, M. Wallace, Attendee List, File

Attendees:

D. Nunez	PA Engineering CMD	E. Winkler	VRH Construction
D. Haines	PA Engineering CMD		
C. Johnson	PA Aviation		
M. Okula	PA CHRP		

SUMMARY OF MEETING DISCUSSIONS

Mark	Discussion
1	**Field Work** **Elevator** • **The fuses have not arrived, arrival date the week of 6/13.** **Escalator** • **Testing is currently in progress. Escalator 3 only has punchlist work remaining.** **Service Elevator** • **VRH is addressing the elevator which is out of service.** **Office 119 & 124** • **An above ceiling inspection is to be scheduled during the week of 6/6.** **Office 124** • **All work is scheduled for completion by 6/3, the work includes punchlist items, closing up the ceiling, painting and carpeting the floor.** **AHU-7** • **VRH to schedule cleaning of louvers.** **Partitions** • **Removal of partitions on the north side (office) will be performed upon completion of work. South side (office) partitions will remain in place for mid level work.** **BMS** • **A meeting is scheduled for 6/7 @ 10AM to discuss the graphics the CHRP is requesting for the system.** **North Generator Fuel Pad** • **PA to issue design and direction.**
2	**Submittals, Shop Drawings, Catalog Cuts, Samples** • No overdue submittals were noted.
3	**Requests for Information** • Two (2) RFI's require a response.

No.	Title	BIC	Date Req'd
328	**Emergency Generator Discharge**	SA	7/14/10
330	**Bonding Link**	URS	9/21/10

4	**Subcontractor's Approval Requests** VRH was reminded that no subcontractor is to start work until their SAR has been approved by the EOC. Approved:

G. Panetta & Sons	Artisan, Inc.
McCann Acoustics	Monmouth Controls & Instrument Co.
SM Electric	Railroad Construction Co.
Carol Hardy Mechanical	RISA Management Corp.
Josloff Industries, LLC	American Architectural, Inc.
D. Magnan & Co.	Moretrench American Corporation
Kone, Inc.	PAPP Iron Works, Inc.
Mazzocchi Wrecking Inc. (Demo Only)	Guardian Fence Co, Inc.

Mark	Discussion	
	Schnell Contracting Services	Northeast Sheet Metal Works
	Able Rolling Door, Inc.	Garden State Engineering
	Zabransky Mechanical Corp.	Alpha Steel Construction
	Signs & Decals Corp.	Amanda Contracting, Inc.
	PAR Environmental Corp.	A. Liss & Co, Inc.
	Pompton Painting Co.	ThyssenKrupp Elevator
	Equipment Erectors, Inc.	MCS Electrical Contracting
	Mazzocchi Wrecking, Inc. (Asbestos)	MetComm LLC
	D-Star Waterproofing	Building Systems & Services
	AFA Protective Systems	Fine Painting
	FJC Security Services	Berto Construction
	Metro Insulation	Active Tank & Environmental Services
	XLE Metals, Inc.	S&J Electrical Contracting
	North Central Electric	New Vision Enterprise, Inc.
	United Drilling	Artisan Tile & Marble
	New York Gypsum Floors	ANS Consultants, Inc.
	Turtle & Hughes, Inc.	Unique Scaffolding Systems
	Cooper Power Systems	Venture Electric
	J. Supor & Son Trucking	Altel Systems, Inc.
	Analytical Quality & Monitoring Service	Environmental Climate Control
	Welder Training & Testing Institute	Layout, Inc.
	Ajac Electric LLC	National Air Balance Company LLC
	Scott Testing, Inc.	

5	**Security Requirements** ▪ Utility Mark-Outs **Action: VRH was reminded that all Utility mark-outs must be performed prior to any work that could affect underground utilities.** ▪ SWAC/Photo ID Badges/Temporary Day Passes – VRH was reminded everyone must go through the SWAC background check in order to work on-site. Everyone on-site must have a photo ID. REO is now issuing one-day temporary passes for all workers that will be on-site less than one week or are in the process of obtaining a SWAC ID. **Action: VRH to return outstanding one-day passes to Bldg. 125.** ▪ Daily Attendance Sheets/Vehicle Information **Action: PA has requested Attendance Sheets be submitted before 9AM DAILY and be modified to indicate the status of Yellow CMD ID Card. VRH was reminded that no personal vehicles should be on the inner roadway.** ▪ Daily Labor Reports/T&M Tickets **Action: It was reported that T&M tickets are not being submitted daily.** ▪ Operation Safety Issues – No problems were noted.
6	**Next Meeting** ▪ Tuesday, June 21, 2011 at 9:00 AM **Action: All participants are requested to arrive on time so as not to inconvenience others. The meeting will start promptly at 9:00 AM.**

Prepared by: Dawn Haines
Date: June 14, 2011

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/2/09

Rev1/13

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	James Sodano	Mazzocchi	7/7/08				
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			
	Adam Bellofatto	McCann	12/27/07	X			
	James Carroll	McCann	4/16/07	X			
	Joe DeAngelis	McCann	1/24/07	X			
	Joe LaTorre	McCann	11/26/07	X			
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			
	~~Edward Kensek~~	McCann	3/6/08	X			
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			
	PAP	"	9/26/08	X			
		PAR ENVIRO.					
	ZYGMUNT GALAZKA	J PAR		X			✓
	PEDRO ALVARADO	"		X			✓
	BEATRICE LEFEBRE	"		X			✓
	MARIO VALVERDE	"		X			✓
	JAMIE RIVERA	"		X			✓
	SEGUNDO ALVARADO	" S		X			✓
	TOMASZ PRZYBYLSKI	PAR		X			✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	8/3/08				

RECEIVED
MAR 0 4 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/2/09

Rev1/13

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08	X			
	Danny Vitale	Thyssen Krupp	7/11/08	X			
	Nick Comodo	Thyssen Krupp	7/9/08	X			
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09	X			
	Robert Ryback	Thyssen Krupp	1/8/09	X			
	ROBERT GOODFELLOW	"			X		✓
	SAVIOUR DEBONO	"			X		✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/2/09

Rev1/13

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			✓
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	~~Frank Cesaro~~	VRH	1/2/08	X			
	~~Nicholas Cardillo~~	VRH	6/2/08	X			
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	~~Cosimo Ellei~~ri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	ROGER STOLTE	Layout Inc.	9/18/07	X			✓
	DAVE WOODWARD	Layout Inc.	9/18/07	X			✓
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/2

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			
	Michael Alberta	S.M. Electric	3/11/08	X			
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		X
	James Cowan	S.M. Electric	8/25/08	X			X
	~~Terence Dolan~~	S.M. Electric	8/25/08	X			
	~~Marion Drayton~~	S.M. Electric	10/27/08				
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			
	Daniel Gribbin	S.M. Electric	2/1/08	X			X
	John Griffiths	S.M. Electric	2/14/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		
	~~Shawn Hall~~	S.M. Electric	10/26/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		X
	Marc Infozino	S.M. Electric	3/17/08	X			
	Stefan Lapadat	S.M. Electric	10/30/08				
	Lawrence Leahy	S.M. Electric	9/10/08	X			
	~~Ronald Leonard~~	S.M. Electric	10/27/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		
	~~Barry Malson~~	S.M. Electric	3/12/08				
Elect.	James Massett	S.M. Electric	2/27/07	X	X		X
	~~Mark Matthews~~	S.M. Electric	1/18/07	X	X		
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		X
	~~Ronald Nolan~~	S.M. Electric (NCE)	3/6/08				
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	~~Francis O' Reilly~~	S.M. Electric	1/2/08	X			
	~~Aires Ouzounis~~	S.M. Electric	10/27/08				
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		
	~~William Poland~~	S.M. Electric (NCE)	3/6/08				
	Lee Sherwood	S.M. Electric	3/4/08	X			
	~~Adam Solleder~~	S.M. Electric	9/10/08	X			
	~~Robert Solleder~~	S.M. Electric	9/10/08				
	~~Russell Solleder~~	S.M. Electric	10/21/08				
Elect.	~~Edie Soto~~	S.M. Electric	12/4/07	X			
	Andres Velez	S.M. Electric	3/17/08	X			X
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			

Wally JACOBUS S.M Electric X

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/1

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			
Fitter	Albert King	Monmouth Controls	5/17/07	X			—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			—
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			
	Shayne Spaziani	EEI	2/4/08	X			
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/3/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	✓
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	✓
Carpt	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	
	Gary Reuter	VRH	12/10/07			X	✓
	Frank Cesaro	VRH	1/2/08	X			
	Nicholas Cardillo	VRH	6/2/08	X			
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/3/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			
	David May	McCann	12/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par		X			✓
	Gabriel Quinones	Par		X			✓
	Pedro Alavarado	Par		X			✓
	Jaime Rivera	Par		X			✓
	Beatriz Lefebre	Par		X			✓
	Segundo Alvarado	Par		X			✓
	Mario Valverde	Par		X			✓
	NESTOR BALDA	PAR					✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/3/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Flores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	#16262 VIDAL	"					✓
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				✓
	Saviour Debono	Thyssen Krupp	2/24/09				✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/3/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Robert Goodfellow	Thyssen Krupp	2/24/09				✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR.264.003
DAILY SIGN IN SHEET

3/3

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			
	Gary Molzen	EEI	11/19/07	X			
	Michael Hawtin	EEI	2/4/08	X			
	Shayne Spaziani	EEI	2/4/08	X			
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			
E	Tod McEvoy	EEI (MCS)	7/20/07	X			
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/5/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	✓
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	
	Gary Reuter	VRH	12/10/07			X	✓
	Frank Cesaro	VRH	1/2/08	X			
	Nicholas Cardillo	VRH	6/2/08	X			
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			✓
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			✓
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/5/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par					✓
	Gabriel Quinones	Par					✓
	Pedro Alavarado	Par					✓
	Jaime Rivera	Par					✓
	Beatriz Lefebre	Par					✓
	Segundo Alvarado	Par					✓
	Mario Valverde	Par					✓
	Nestor Banda	Par					✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/5/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Flores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	FIDEL VIDAL	FINE					
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09	x			✓
	Robert Ryback	Thyssen Krupp	1/8/09	x			✓
	Saviour Debono	Thyssen Krupp	2/24/09		x		✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/5/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Robert Goodfellow	Thyssen Krupp	2/24/09		X		✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/5

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program.
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/5

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			—
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/4/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	✓
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Kern Lovas	VRH	10/16/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			✓
	Anthony Andrade	VRH	12/16/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	
	Frank Cesaro	VRH	1/2/08	X			
	Nicholas Gardillo	VRH	6/2/08	X			
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				

RECEIVED
MAR 0 6 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/4/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			
	Vito Mangeli	Amanda	9/1/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Carlos Sanchez	Amanda	9/1/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCB	9/26/08	X			
	Terrance Barry	McCann	5/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Carollo	McCann	2/11/08	X			✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	4/12/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	Dave Mayer	McCann	2/11/08	X			✓
	Anthony Novello	McCann	11/2/07	X			
	Raymond Paxton	McCann	11/28/08	X			✓
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	~~Dennis Pope~~	McCann	9/26/08	X			
	Zygmunt Galazka	Par					✓
	Gabriel Quinones	Par					✓
	Pedro Alavarado	Par					✓
	Jaime Rivera	Par					✓
	Beatriz Lefebre	Par					✓
	Segundo Alvarado	Par					✓
	Mario Valverde	Par					✓
	NESTOR BANDA	PAR					✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/1/08	X			
	Bob Ferraro	Josloff Glass		X			

RECEIVED
MAR 0 6 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/4/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Gustavo Ramirez	Schnell	3/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	3/29/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Flores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Carl Lesko IV	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Pirnich	D. Magnan	5/19/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Felix Vargas						
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McGuire	Thyssen Krupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Corrado	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				✓
	Robert Ryback	Thyssen Krupp	1/8/09				✓
	Saviour Debono	Thyssen Krupp	2/24/09				✓

RECEIVED
MAR 0 6 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/4/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
[illegible]	Robert Goodfellow	Thyssen Krupp	2/22/09				✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/4

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adoma	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	12/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Mezino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/2/08	X	X		✓
Elect.	James Massen	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/20/07				✓
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Dieni	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			✓
	Joseph McTeman	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

RECEIVED
MAR 0 6 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

34

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
Fitter	Eric Grieb	Monmouth Controls	6/4/08	X			
Fitter	Kevin Vaughn	Monmouth Controls	11/17/08	X			
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kautmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Timas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Hannigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

RECEIVED
MAR 06 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/16/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	JIM GILL	RCC		X			✓
	Thomas Kazimir	RCC	2/5/08	X			
	KENNY CARRIGAN	RCC		X			✓
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann		X			✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par		X			✓
	Gabriel Quinones	Par		X			✓
	Pedro Alavarado	Par		X			✓
	Jaime Rivera	Par		X			✓
	Beatriz Lefebre	Par		X			✓
	Segundo Alvarado	Par		X			✓
	Mario Valverde	Par		X			✓
	NESTOR BANDA	PAR		X			✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/6/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Flores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09	✓			✓
	Robert Ryback	Thyssen Krupp	1/8/09	✓			✓
	Saviour Debono	Thyssen Krupp	2/24/09		✓		✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/6/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	
	Gary Reuter	VRH	12/10/07			X	✓
	Frank Cesaro	VRH	1/2/08	X			
	Nicholas Cardillo	VRH	6/2/08	X			
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/16/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Robert Goodfellow	Thyssen Krupp	2/24/09		X		✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/6

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			
	Michael Alberta	S.M. Electric	3/11/08	X			
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		
	James Cowan	S.M. Electric	8/25/08	X			
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		
	Marc Infozino	S.M. Electric	3/17/08	X			
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		
Elect.	James Massett	S.M. Electric	2/27/07	X	X		
	Wally Jacobus	S.M. Electric					
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		
	Lee Sherwood	S.M. Electric	3/4/08	X			
	Andres Velez	S.M. Electric	3/17/08	X			
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/6

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/9

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect	Christopher Adorna	S M Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S M Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect	Richard Duffy	S M Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S M Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S M Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S M Electric	1/21/08	X	X		✓
Elect	James Massett	S M Electric	2/27/07	X	X		✓
	Wally Jacobus	S M Electric					✓
Elect	Michael Melkonian	S M Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S M Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S M Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/9

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			—
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/9/09

Rev1/13

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			✓
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Frank Cesaro	VRH	1/2/08	X			
	Nicholas Cardillo	VRH	6/2/08	X			
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			✓
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			✓
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Bradley Coe Jr.	Layout Inc.	9/18/07	X			
	Charles Lyons	Layout Inc.	9/18/07	X			
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			✓
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			✓
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			✓
LABOR	JOSE NUNEZ	W		X			✓
LABOR	GUTIERREZ	W		X			✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/9/09

Rev1/13

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	James Sodano	Mazzocchi	7/7/08				
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			
	Edward Kensek	McCann	3/6/08	X			
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	NICK CARDILLO	"		✓			✓
	Bernard Cook	Josloff Glass	12/26/07	X			
	Brandt Gray	Josloff Glass	12/26/07	X			
	Brian Church	Josloff Glass	12/26/07	X			
	Detroit Henry	Josloff Glass	12/26/07	X			
	Paul Muniz	Josloff Glass	1/2/08	X			
	Christopher Ruggiero	Josloff Glass	1/2/08	X			
	Isais Cruz	Josloff Glass	1/3/08	X			
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/9/09

Rev1/13

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				✓
	Robert Ryback	Thyssen Krupp	1/8/09				✓
	ROBERT GOODFELLOW	" "					✓
	SAVIOUR DEDONO	" "					✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/6

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			—
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			—

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/10

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/10/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			✓
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			✓
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			✓
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			✓
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/10/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par		X			✓
	Gabriel Quinones	Par		X			✓
	Pedro Alavarado	Par		X			✓
	Jaime Rivera	Par		X			✓
	Beatriz Lefebre	Par		X			✓
	Segundo Alvarado	Par		X			✓
	Mario Valverde	Par		X			✓
	Nester Banda	Par		X			✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	TODD SHARROCK	Schnell	11/28/07	X			✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/10/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	BOB BENTLEY	SCHNELL					
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09	✓			✓
	Robert Ryback	Thyssen Krupp	1/8/09	✓			✓
	Saviour Debono	Thyssen Krupp	2/24/09				✓
	Robert Goodfellow	Thyssen Krupp	2/24/09				✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/11/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			✓
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					✓
	Dave Woodward	Layout Inc.					✓
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 30 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/11/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	MIKE RUANE	RCC		✓			✓
	Thomas Kazimir	RCC	2/5/08	X			
	KEVIN RUANE	RCC					✓
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par		✓			✓
	Gabriel Quinones	Par		✓			✓
	Pedro Alavarado	Par		✓			✓
	Jaime Rivera	Par		✓			✓
	Beatriz Lefebre	Par		✓			✓
	Segundo Alvarado	Par		✓			✓
	Mario Valverde	Par		✓			✓
	Nester Banda	Par		✓			✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			✓
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			
	TOM DEMAIO JR	JOS IRON		✓	MAR 30	2009	✓
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/11/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09	X			✓
	Robert Ryback	Thyssen Krupp	1/8/09	X			✓
	Saviour Debono	Thyssen Krupp	2/24/09				✓
	Robert Goodfellow	Thyssen Krupp	2/24/09	X			✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/11

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			X
	Michael Alberta	S.M. Electric	3/11/08	X			X
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		X
	James Cowan	S.M. Electric	8/25/08	X			X
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			X
	Daniel Gribbin	S.M. Electric	2/1/08	X			X
	John Griffiths	S.M. Electric	2/14/08	X			X
	Steven Gage	S.M. Electric	3/7/07	X	X		X
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		X
	Marc Infozino	S.M. Electric	3/17/08	X			X
	Stefan Lapadat	S.M. Electric	10/30/08				X
	Tony Maalouf	S.M. Electric	1/21/08	X	X		X
Elect.	James Massett	S.M. Electric	2/27/07	X	X		X
	Wally Jacobus	S.M. Electric					X
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			X
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		X
	Lee Sherwood	S.M. Electric	3/4/08	X			X
	Andres Velez	S.M. Electric	3/17/08	X			X
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			—
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/11

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			—
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				—
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/12/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	✓
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	
	Gary Reuter	VRH	12/10/07			X	
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 17 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/12/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			✓
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par					✓
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					✓
	Jaime Rivera	Par					✓
	Beatriz Lefebre	Par					✓
	Segundo Alvarado	Par					✓
	Mario Valverde	Par					✓
	Nestor Banda	Par					✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/28/07				

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/12/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				✓
	Robert Goodfellow	Thyssen Krupp	2/24/09				✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/12

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				✓
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No: EWR 264.003
DAILY SIGN IN SHEET

3/12

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			—
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				—
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/13/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	✓
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	
	Gary Reuter	VRH	12/10/07			X	
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			✓
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			✓
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 17 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/13/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			✓
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par					✓
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					✓
	Jaime Rivera	Par					✓
	Beatriz Lefebre	Par					✓
	Segundo Alvarado	Par					✓
	Mario Valverde	Par					✓
	Nester Banda	Par					✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/28/07				

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/13/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				/
	Robert Goodfellow	Thyssen Krupp	2/24/09				/

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/14/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			
	Todd Perrotta	VRH	12/27/07			X	
	Gary Reuter	VRH	12/10/07			X	
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 17 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/14/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			✓
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/28/07				

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/16/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par					✓
	Gabriel Quinones	Par					✓
	Pedro Alavarado	Par					✓
	Jaime Rivera	Par					✓
	Beatriz Lefebre	Par					✓
	Segundo Alvarado	Par					✓
	Mario Valverde	Par					✓
	Nester Banda	Par					✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			✓
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
MAR 19 2009
EWR-TIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				✓
	Robert Goodfellow	Thyssen Krupp	2/24/09				✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			✓
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			✓
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			✓
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			✓
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			✓
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/16

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			
	Michael Alberta	S.M. Electric	3/11/08	X			
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		
	James Cowan	S.M. Electric	8/25/08	X			
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		
	Marc Infozino	S.M. Electric	3/17/08	X			
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		
Elect.	James Massett	S.M. Electric	2/27/07	X	X		
	Wally Jacobus	S.M. Electric					
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		
	Lee Sherwood	S.M. Electric	3/4/08	X			
	Andres Velez	S.M. Electric	3/17/08	X			
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

RECEIVED
MAR 15 2008
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/16

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			
	Gary Molzen	EEI	11/19/07	X			
	Michael Hawtin	EEI	2/4/08	X			
	Shayne Spaziani	EEI	2/4/08	X			
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			
E	Tod McEvoy	EEI (MCS)	7/20/07	X			
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/11/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			✓
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			✓
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			✓
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				✓
	Robert Bianchi	Panetta	7/16/08	X			✓
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 19 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/12/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			✓
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par					✓
	Gabriel Quinones	Par					✓
	Pedro Alavarado	Par					✓
	Jaime Rivera	Par					✓
	Beatriz Lefebre	Par					✓
	Segundo Alvarado	Par					✓
	Mario Valverde	Par					✓
	Nester Banda	Par					✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			
	Thomas DeMAIO	" "		X			✓
	Gustavo Ramirez	Schnell	11/28/07				

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/17/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09		↙		✓
	Robert Goodfellow	Thyssen Krupp	2/24/09		X		✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/17

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			—
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/17

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			—
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				—
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

RECEIVED
MAR 19 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/18/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			✓
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			✓
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			✓
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			✓
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			✓
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 25 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/18/07

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par					✓
	Gabriel Quinones	Par					✓
	Pedro Alavarado	Par					✓
	Jaime Rivera	Par					✓
	Beatriz Lefebre	Par					✓
	Segundo Alvarado	Par					✓
	Mario Valverde	Par					✓
	Nester Banda	Par					✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			
	Thomas DeMaio	" "		X			✓
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
MAR 2 5 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/18/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				✓
	Robert Goodfellow	Thyssen Krupp	2/24/09				✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/18

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			✓
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/10

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				—
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			✓
Carpt.	Damian Piemontese	Panetta	2/9/07	X			✓
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			✓
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			✓
	SANTIAGO MORA	IC		X			✓
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 25 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann AC PLUMBER	3/10/08	X			✓
	Craig Humphrey	McCann AC PLUMBER	3/10/08	X			✓
	Dennis BARTOS	McCann	9/26/08	X			✓
	Zygmunt Galazka	Par					✓
	Gabriel Quinones	Par					✓
	Pedro Alavarado	Par					✓
	Jaime Rivera	Par					✓
	Beatriz Lefebre	Par					✓
	Segundo Alvarado	Par					✓
	Mario Valverde	Par					✓
	Nester Banda	Par					✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
MAR 25 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/19/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09		x		
	Robert Goodfellow	Thyssen Krupp	2/24/09		x		

RECEIVED
MAR 25 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/19

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect	Christopher Adorna	S.M Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect	Frank Coppola	S.M Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect	Richard Duffy	S.M Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M Electric	1/21/08	X	X		✓
Elect	James Massett	S.M Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M Electric					✓
Elect	Michael Melkonian	S.M Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/19

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				—
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/29/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			✓
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			✓
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			✓
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			✓
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 25 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/20/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Papatos	McCann	9/26/08	X			✓
	Zygmunt Galazka	Par					✓
	Gabriel Quinones	Par					✓
	Pedro Alavarado	Par					✓
	Jaime Rivera	Par					✓
	Beatriz Lefebre	Par					✓
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
MAR 25 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/20/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09		✓		✓
	Robert Goodfellow	Thyssen Krupp	2/24/09		✓		✓
	DENNIS LEAVER	PLUMPTON PAINTING			✓		✓
	DANIEL LEAVER	"	"		✓		✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/20

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				✓
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/20

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			/
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			/
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/23/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 25 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			
	THOMAS DE MAIO	JOSLOFF GLASS		X			✓
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
MAR 2 5 2009
EWR EIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/23/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09		X		✓
	Robert Goodfellow	Thyssen Krupp	2/24/09		X		✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/23

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		—
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		—
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			~
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				—
	Michael Gaffney	EEI	6/4/07	X			~
	Gary Molzen	EEI	11/19/07	X			~
	Michael Hawtin	EEI	2/4/08	X			~
	Shayne Spaziani	EEI	2/4/08	X			~
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			~
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			~
E	Tod McEvoy	EEI (MCS)	7/20/07	X			~
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/24/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 25 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/24

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

RECEIVED
MAR 2 5 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
9/24/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09		X		✓
	Robert Goodfellow	Thyssen Krupp	2/24/09		X		✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
9/24/08

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	MIKE MUTO	PAPP " "			X		✓
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	DON SIMMONS	" TRADER			X		✓
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			✓
	THOMAS DEMAIO	" "		X			✓
	Gustavo Ramirez	Schnell	11/28/07				

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/24

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			
	Michael Alberta	S.M. Electric	3/11/08	X			
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		
	James Cowan	S.M. Electric	8/25/08	X			
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		
	Marc Infozino	S.M. Electric	3/17/08	X			
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		
Elect.	James Massett	S.M. Electric	2/27/07	X	X		
	Wally Jacobus	S.M. Electric					
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmer	S.M Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		
	Lee Sherwood	S.M. Electric	3/4/08	X			
	Andres Velez	S.M. Electric	3/17/08	X			
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	✓
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 2 5 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	MIKE MUTO	PAPP			✓		✓
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			✓
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis BARTOS	McCann	9/26/08	X			✓
	SEAN SLEVIN	UNIQUE			X		✓
	MIKE WORTHINGTON	UNIQUE			X		✓
	ED NADDELL	UNIQUE			X		✓
	WARREN KARMAKOWICZ	UNIQUE			X		✓
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			✓
	THOMAS DEMAIO	" "		X			✓
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
MAR 2 5 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/6/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 2 5 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/23

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adoma	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		✓
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marcin Inozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/17/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				✓
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeLinis	Zabransky	4/2/07	X			—
Plumber	Daniel Wiener	Zabransky	4/2/07	X			—
	John Dien	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			—
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

RECEIVED
MAR 2 5 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/25

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			
	Gary Molzen	EEI	11/19/07	X			
	Michael Hawtin	EEI	2/4/08	X			
	Shayne Spaziani	EEI	2/4/08	X			
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			
E	Tod McEvoy	EEI (MCS)	7/20/07	X			
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

RECEIVED
MAR 25 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 30 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	MIKE MUTO	PAPP			✓		✓
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis BARTOS	McCann	9/26/08	X			✓
	SEAN SLAVIN	UNIQUE			X		✓
	MIKE WORTHINGTON	UNIQUE			X		✓
	ED NARDELLA	UNIQUE			X		✓
	WARREN KARMAKOWICZ	UNIQUE			X		✓
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			✓
	THOMAS DEMAIO	" "					
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
MAR 30 2009
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	✓
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/25

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			
	Michael Alberta	S.M. Electric	3/11/08	X			
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		
	James Cowan	S.M. Electric	8/25/08	X			
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		
	Marc Infozino	S.M. Electric	3/17/08	X			
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		
Elect.	James Massett	S.M. Electric	2/27/07	X	X		
	Wally Jacobus	S.M. Electric					
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		
	Lee Sherwood	S.M. Electric	3/4/08	X			
	Andres Velez	S.M. Electric	3/17/08	X			
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/25

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				—
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/26/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			✓
	MIKE MUTO	PAPP					
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis BARROS	McCann	9/26/08	X			✓
	FRANK CORRAO	"			X		✓
		UNIQUE					
	MIKE WORTHINGTON	UNIQUE					✓
	ED NADDEO	UNIQUE					✓
	ANDREW JARMAKOWICZ	UNIQUE					✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			✓
	TOMMY DOMMO	"					✓
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
MAR 30 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/26/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	✓
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Ro[redacted]	Panetta	7/16/08	X			✓
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 30 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/26/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				
	Robert Goodfellow	Thyssen Krupp	2/24/09				

RECEIVED
MAR 30 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/26

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			—
	Michael Alberta	S.M. Electric	3/11/08	X			—
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		—
	James Cowan	S.M. Electric	8/25/08	X			
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			—
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			—
	Steven Gage	S.M. Electric	3/7/07	X	X		—
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		—
	Marc Infozino	S.M. Electric	3/17/08	X			
	Stefan Lapadat	S.M. Electric	10/30/08				—
	Tony Maalouf	S.M. Electric	1/21/08	X	X		—
Elect.	James Massett	S.M. Electric	2/27/07	X	X		
	Wally Jacobus	S.M. Electric					—
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		—
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		—
	Lee Sherwood	S.M. Electric	3/4/08	X			—
	Andres Velez	S.M. Electric	3/17/08	X			—
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			—
Plumber	Daniel Wiener	Zabransky	4/2/07	X			—
	John Diehl	Carol Hardy Mech.	5/7/07		X		—
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		—
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/26

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/27

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			
	Michael Alberta	S.M. Electric	3/11/08	X			
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		
	James Cowan	S.M. Electric	8/25/08	X			
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		
	Marc Infozino	S.M. Electric	3/17/08	X			
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		
Elect.	James Massett	S.M. Electric	2/27/07	X	X		
	Wally Jacobus	S.M. Electric					
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		
	Lee Sherwood	S.M. Electric	3/4/08	X			
	Andres Velez	S.M. Electric	3/17/08	X			
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

RECEIVED
APR 01 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/27

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				—
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

RECEIVED
APR 01 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/27/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/27/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	MIKE MUTO	PAPP					✓
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			✓
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis BARTOS	McCann	9/26/08	X			✓
	FRANK CORRAO	"			✓		✓
	MIKE WORTHINGTON	UNIQUE					✓
	ED MADDELA	UNIQUE					✓
	WARREN JARMAKOWICZ	UNIQUE					✓
							✓
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			✓
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			✓
	THOMAS DONNO	"		X			✓
	Gustavo Ramirez	Schnell	11/28/07				

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/27/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	JOE ZONCA	D Magnan					✓
	Anthony Castellazzo	D. Magnan	3/4/08	X			✓
	Anthony Russo	D. Magnan	3/4/08	X			✓
	Earl Lesko	D. Magnan	3/27/08	X			✓
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	KEVIN CLARK						✓
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				✓
	Robert Goodfellow	Thyssen Krupp	2/24/09				✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/30/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
	ADAM BELLAFATTO	VRH		✓			✓
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
	JOSE MOYA	MAZZOCCHI		X			✓
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			
	AUGUSTO CUMPA	"		X			✓
	JUAN MEJIA	"		X			✓
	GREGORIO VACA	"		X			✓
	RICARDO FREIRE	"		X			✓
	MARIO TUNQUE	"		X			✓

RECEIVED
APR 01 2009
EWR LIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/30/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	FRANK CORRADO	McCann			X		✓
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	JOHN ZUMO	"		X			✓
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			✓
	THOMAS DOMINO	" "		X			✓
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
APR 0 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/30/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09	X			✓
	Robert Goodfellow	Thyssen Krupp	2/24/09	X			✓

RECEIVED
APR 01 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/30

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		—
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		—
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			—
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			—

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

330

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/31/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
	ADAM BELLAFATTO	VRH		X			✓
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
MAR 3 1 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/31/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Michael Benson	Uniquie Scaffolding	3/26/09				
	Sean Slavin	Uniquie Scaffolding	3/26/09				
	Vito Mongelli	Amanda	9/14/07	X			✓
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			✓
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				✓
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Michael Muto	Papp Iron Works	3/24/09				✓
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			✓
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Frank Corrao	McCann	3/26/09		X		✓
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			

RECEIVED
MAR 31 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/31/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			✓
	T. DeMaio	Josloff Glass		X			✓
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Rabid Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Flores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	✓
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		X		

RECEIVED
MAR 3 1 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/31/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09	X			✓
	Robert Goodfellow	Thyssen Krupp	2/24/09	✓			✓

RECEIVED
MAR 3 1 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/31

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			
	Michael Alberta	S.M. Electric	3/11/08	X			
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		
	James Cowan	S.M. Electric	8/25/08	X			
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		
	Marc Inzinna	S.M. Electric	3/17/08	X			
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		
Elect.	James Massett	S.M. Electric	2/27/07	X	X		
	Wally Jacobus	S.M. Electric					
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmen	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		
	Lee Sherwood	S.M. Electric	3/4/08	X			
	Andres Velez	S.M. Electric	3/17/08	X			
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTeman	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

RECEIVED
MAR 3 1 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/31

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/31/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
	ADAM BELLAFATTO	VRH		X			✓
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
APR 02 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/31/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Michael Benson	Uniquie Scaffolding	3/26/09				
	Sean Slavin	Uniquie Scaffolding	3/26/09				
	Vito Mongelli	Amanda	9/14/07	X			✓
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			✓
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				✓
	Jason Hales	Papp Iron Works	11/1/07	X			✓
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Michael Muto	Papp Iron Works	3/24/09				✓
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Frank Corrao	McCann	3/26/09		X		✓
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			

RECEIVED
APR 02 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/31/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			✓
	T. DeMaio	Josloff Glass		X			✓
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	✓
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
3/31/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09	X			✓
	Robert Goodfellow	Thyssen Krupp	2/24/09	✓			✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/31

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			—
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			—
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			—

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

3/31

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/1/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
	ADAM BALOTATTO	VRH		X			✓
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
APR 03 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/1/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Michael Benson	Uniquie Scaffolding	3/26/09				
	Sean Slavin	Uniquie Scaffolding	3/26/09				
	Vito Mongelli	Amanda	9/14/07	X			✓
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			✓
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				✓
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Michael Muto	Papp Iron Works	3/24/09				
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Frank Corrao	McCann	3/26/09				✓
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			

RECEIVED
APR 03 2009
EWR FIS
RESIDENT ENGINEER

40 3/4

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

9/1/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			✓
	T. DeMaio	Josloff Glass					
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/1/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09	X			✓
	Robert Goodfellow	Thyssen Krupp	2/24/09	X			✓



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/1

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				✓
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			—

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/1

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			~
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				~
	Michael Gaffney	EEI	6/4/07	X			~
	Gary Molzen	EEI	11/19/07	X			~
	Michael Hawtin	EEI	2/4/08	X			~
	Shayne Spaziani	EEI	2/4/08	X			~
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			~
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			~
E	Tod McEvoy	EEI (MCS)	7/20/07	X			~
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			~
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/2/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	✓
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			✓
	Scottie Thompson	VRH	10/20/08	X			
	ADAM BELLOFATTO	VRH		X			✓
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
APR 0 3 2009
EWR TIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/2/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Michael Benson	Uniquie Scaffolding	3/26/09				
	Sean Slavin	Uniquie Scaffolding	3/26/09				
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Michael Muto	Papp Iron Works	3/24/09				
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann		✓			✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			✓
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			
	Dennis Pepe	McCann	9/26/08	X			
	Frank Corrao	McCann	3/26/09		✓		✓
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			

RECEIVED
APR 0 3 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/2/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			✓
	T. DeMaio	Josloff Glass					
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		

RECEIVED
APR 03 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/2/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				✓
	Robert Goodfellow	Thyssen Krupp	2/24/09				✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/2

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			—
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			—

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/2

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			✓
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			✓
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/3/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Filipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	FRANK CORRAO	McCANN			X		✓
	Terrance Barry	McCann	1/7/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			
	Dennis Pepe	McCann	9/26/08	X			
	JOHN ZUMO						
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			✓
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
APR 06 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/3/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Flores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				✓
	Robert Goodfellow	Thyssen Krupp	2/24/09				✓

RECEIVED
APR 0 6 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/3

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				✓
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			—
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			—

RECEIVED
APR 0 6 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/3

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kauffmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

RECEIVED
APR 0 6 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/3/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/5/08	X			
	FAPUK CORRAO	McCann			X		✓
	Terrance Barry	McCann	1/7/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			
	Dennis Pepe	McCann	9/26/08	X			
	JOHN ZUMO						
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			✓
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
APR 09 2009
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/3/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		X		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				
	Robert Goodfellow	Thyssen Krupp	2/24/09				

RECEIVED
APR 09 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/3/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	✓
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			✓
	Scottie Thompson	VRH	10/20/08	X			
	ADAM BELCOFATTO	VRH		X			✓
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

8/24/3

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			✓
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				✓
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			✓
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			—
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			—

RECEIVED
AUG 0 9 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/3

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			—
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/6/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			
	T. DeMaio	Josloff Glass					✓
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Flores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08				

RECEIVED
APR 09 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/6/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	✓
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	
Carpt.	Robert Burns	VRH	10/25/07	X			✓
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
	Adam Bellofatto						
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/6/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				✓
	Robert Goodfellow	Thyssen Krupp	2/24/09				✓

WILLIAM JERLAS GOODSON ✓ ✓
JAMES GIBBS " ✓



THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/6/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Michael Benson	Uniquie Scaffolding	3/26/09				
	Sean Slavin	Uniquie Scaffolding	3/26/09				
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Michael Muto	Papp Iron Works	3/24/09				
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			✓
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			
	Dennis Pepe	McCann	9/26/08	X			
	Frank Corrao	McCann	3/26/09				✓
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/6

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmer	S.M. Electric	12/30/08				✓
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			—
Plumber	Daniel Wiener	Zabransky	4/2/07	X			—
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			—
	Patrick Yodice	Northeast	1/24/08	X			—
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			—

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/6

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			—
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/7/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
	ADAM BELLOTATTO	VRH		X			✓
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
	JUAN MEJIA	MAZZ-		X			✓
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
APR 09 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/2/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Michael Benson	Uniquie Scaffolding	3/26/09				
	Sean Slavin	Uniquie Scaffolding	3/26/09				
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Michael Muto	Papp Iron Works	3/24/09				
	Thomas Kazimir	RCC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			
	Craig Humphrey	McCann	3/10/08	X			
	Dennis Pepe	McCann	9/26/08	X			
	Frank Corrao	McCann	3/26/09		X		✓
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			

RECEIVED
APR 09 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/7/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			
	T. DeMaio	Josloff Glass		✓			✓
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/7/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09	X			✓
	Robert Goodfellow	Thyssen Krupp	2/24/09	X			✓
	WILLIAM JERLAT	GUDISTA			X		✓
	JAMES GIBBS	GUDISTA			X		✓
	MAURO TUNQUE	MAZZOCCHI		X			✓
	RICHARD NUNEZ	"		X			✓
	RICARDO FREIRE	"		X			✓
	AUGUSTO CUMPA	"		X			✓
	MILTIN LUPEZ	"		X			✓
	GREGORIO VACA	"		X			✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

9/7

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			✓
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		✓
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			—
Plumber	Daniel Wiener	Zabransky	4/2/07	X			—
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			—
	Joseph McTernan	Northeast	8/25/08	X			✓
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			—
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			—

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/7

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			—
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			—
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/8/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			
	Scottie Thompson	VRH	10/20/08	X			
	ADAM BOLOGNITO	JCM		✓			✓
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Latina	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/1/07	X			

RECEIVED
APR 21 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Michael Benson	Uniquie Scaffolding	3/26/09				
	Sean Slavin	Uniquie Scaffolding	3/26/09				
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Michael Muto	Papp Iron Works	3/24/09				
	Thomas Kazimir	RCG	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					✓
	James Carroll	McCann	4/16/07	X			✓
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			[redacted]
	Corey Sofia	McCann	12/17/07	X			✓
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			
	Dennis Pepe	McCann	9/26/08	X			
	Frank Corrao	McCann	3/26/09				
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			

RECEIVED
APR 21 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/8/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Thomas DeMaio	Josloff Glass	8/4/08	X			✓
	Bob Ferraro	Josloff Glass		X			
	T. DeMaio	Josloff Glass					✓
	Gustavo Ramirez	Schnell	11/28/07				
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Fiores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picinich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/8/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09	✓			✓
	Robert Goodfellow	Thyssen Krupp	2/24/09	✓			✓
	WILLIAM JORLAT	GUARSTAR			✓		✓
	JAMES GIBBS	"			✓		✓
							✓
	MAURO TUNGUS	Mazzucchi		✓			✓
	RICHARD NUNEZ	"		✓			✓
	RICARDO FREIRE	"		✓			✓
	AGUSTO CUMPA	"		✓			✓
	MILTON LOPEZ	"		✓			✓
	GREGORIO VACA	"		✓			✓
	JUAN MEJIA	"		✓			✓

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/8

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect	Christopher Adorna	S.M. Electric	7/16/07	X			—
	Michael Alberta	S.M. Electric	3/11/08	X			
Elect	Frank Coppola	S.M. Electric	7/16/07	X	X		—
	James Cowan	S.M. Electric	8/25/08	X			
Elect	Richard Duffy	S.M. Electric	10/26/07	X			—
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			—
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		—
	Marc Infozino	S.M. Electric	3/17/08	X			—
	Stefan Lapadat	S.M. Electric	10/30/08				—
	Tony Maalouf	S.M. Electric	1/21/08	X	X		
Elect	James Massett	S.M. Electric	2/27/07	X	X		—
	Wally Jacobus	S.M. Electric					
Elect	Michael Melkonian	S.M. Electric	9/11/07	X	X		—
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			—
	Edwin Palmer	S.M.Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		—
	Lee Sherwood	S.M. Electric	3/4/08	X			—
	Andres Velez	S.M. Electric	3/17/08	X			—
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			—
Plumber	Daniel Wiener	Zabransky	4/2/07	X			—
	John Diehl	Carol Hardy Mech	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTernan	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			—
	Patrick Yodice	Northeast	1/24/08	X			—
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/27

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			
	Gary Molzen	EEI	11/19/07	X			
	Michael Hawtin	EEI	2/4/08	X			
	Shayne Spaziani	EEI	2/4/08	X			
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			
E	Tod McEvoy	EEI (MCS)	7/20/07	X			
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

RECEIVED
APR 27 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/27/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	3/19/07			X	✓
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
Carpt.	Keith Eovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
	Gary Reube	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			✓
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joel Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/9/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Lauria	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolte	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
APR 27 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/27/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazmir	RGC	2/5/08	X			
	Terrance Barry	McCann	1/7/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					
	James Carroll	McCann	4/16/07	X			
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David May	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	Corey Sofia	McCann	12/17/07	X			
	Paul Kensek	McCann AC	3/10/08	X			✓
	Craig Humphrey	McCann AC	3/10/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Salazka	Par					
	Gabriel Quinones	Par					
	Pedro Alvarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/28/07				

RECEIVED
APR 27 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/27/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Basilio Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Flores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Plonch	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				✓
	Robert Goodfellow	Thyssen Krupp	2/24/09				✓

RECEIVED
APR 27 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/27

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/14/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/1/08	X			
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maaloul	S.M. Electric	1/21/08	X	X		
Elect.	James Massett	S.M. Electric	2/23/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmer	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			✓
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTeman	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			✓

RECEIVED
APR 27 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/28/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	✓
Labor	Guy Lennon	VRH	3/12/07			X	✓
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	✓
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
Laborer	Keith Silvas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
Carpt.	Anthony Andrade	VRH	12/19/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	✓
Laborer	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			✓
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Pettonese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/8/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	5/24/07	X			
	Cosimo Filieri	Panetta	3/10/2008	X			
	David Labra	Panetta	7/29/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Sigle	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/5/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

APR 28 2009
Page 1 of 3
EWR FIS
RESIDENT ENGINEER

APR 28 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/28/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vic Monge	Amanda	9/24/07	X			
	Joseph Nalewajko	Amanda	9/24/07	X			
	Carlos Sanchez	Amanda	9/17/07	X			
	Fillipo Calcagno	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	Thomas Kazimir	RCC	2/6/08	X			
	Terrance Barry	McCann	11/5/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	Nick Cardillo	McCann					
	James Carroll	McCann	4/16/07	X			
	Joe DeAngelis	McCann	11/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			✓
	David Neyl	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/24/08	X			
	Corey Sofia	McCann	12/17/07	X			
	Paul Kensek	McCann AC	3/10/08	X			✓
	Craig Humphrey	McCann AC	3/13/08	X			✓
	Dennis Pepe	McCann	9/26/08	X			
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alevarado	Par					
	Jaime Rivera	Par					
	Beaune Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaro	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/26/07				

RECEIVED
APR 28 2009
Page 2 of 3
EWR FIS
RESIDENT ENGINEER

RECEIVED
APR 28 2009
EWR FIS
RESIDENT ENGINEER

Apr-28-2009 10:18 VRH Construction Corp (973) 824-2561 p.2

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/20/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Flores	Schnell		X			
	Antigon Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Carl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08	X			
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Richrath	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			
	Manuel Romero	Fine Painting	3/30/07	X		X	
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Compolo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		x		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09	X			
	Robert Goodfellow	Thyssen Krupp	2/24/09	X			

RECEIVED
APR 28 2009
EWR FIS
RESIDENT ENGINEER

Apr 28 2009 10:20 VRH Construction Corp (973) 824-2561 p.3

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET

4/28

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMID BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Elect.	Christopher Adorna	S.M. Electric	7/16/07	X			✓
	Michael Alberta	S.M. Electric	3/11/08	X			✓
Elect.	Frank Coppola	S.M. Electric	7/16/07	X	X		✓
	James Cowan	S.M. Electric	8/25/08	X			✓
Elect.	Richard Duffy	S.M. Electric	10/26/07	X			✓
	Daniel Gribbin	S.M. Electric	2/1/08	X			
	John Griffiths	S.M. Electric	2/11/08	X			
	Steven Gage	S.M. Electric	3/7/07	X	X		
Elect.	Paul Higgins	S.M. Electric	1/18/07	X	X		✓
	Marc Infozino	S.M. Electric	3/17/08	X			✓
	Stefan Lapadat	S.M. Electric	10/30/08				
	Tony Maalouf	S.M. Electric	1/21/08	X	X		✓
Elect.	James Massett	S.M. Electric	2/27/07	X	X		✓
	Wally Jacobus	S.M. Electric					✓
Elect.	Michael Melkonian	S.M. Electric	9/11/07	X	X		
Elect.	Joseph O' Connor	S.M. Electric	12/19/07	X			
	Edwin Palmera	S.M. Electric	12/30/08				
Elect.	Robert Periera	S.M. Electric	1/8/07	X	X		✓
	Lee Sherwood	S.M. Electric	3/4/08	X			
	Andres Velez	S.M. Electric	3/17/08	X			✓
Plumber	Anthony DeFinis	Zabransky	4/2/07	X			
Plumber	Daniel Wiener	Zabransky	4/2/07	X			
	John Diehl	Carol Hardy Mech.	5/7/07		X		
	Albert Gaynore	Carol Hardy Mech.	9/25/07		X		
	Oscar Moore	Carol Hardy Mech.	9/21/07	X	X		
	John Cuffe	Northeast	10/11/07	X			
	Eric Hernandez	Northeast	8/22/07	X			
	Joseph McTeman	Northeast	8/25/08	X			
	John Takacs	Northeast	6/27/07	X			
	Patrick Yodice	Northeast	1/24/08	X			
	Herbert Sanchez	Northeast	9/2/08	X			
	Patrick Visconti	Northeast	3/31/08	X			
	Robert Sanchez	Northeast	9/2/08				
	Kevin Thomson	Venture Electric	3/3/08				
	Michael Gabriel	Venture Electric	7/30/07	X			
	Jim Falk Jr.	Venture Electric	7/30/07	X			
	Kurt Falk	Venture Electric	7/30/07	X			
	Attila Vigilante	Venture Electric	1/22/08	X			
	Anthony Danielson	Metro		X			

RECEIVED
APR 28 2009
EWR FIS
RESIDENT ENGINEER

Apr 28 2009 10:21 VRH Construction Corp (973) 824-2561 p.4

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/28

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	SITA BADGE	TEMP BADGE	ON SITE
Fitter	Albert King	Monmouth Controls	5/17/07	X			
Fitter	Daniel Nugent	Monmouth Controls	9/12/07	X			
Fitter	Joseph Stanio	Monmouth Controls	8/27/07	X			
	Eric Grieb	Monmouth Controls	6/17/08	X			
	Kevin Vaughn	Monmouth Controls	11/17/08				
	Michael Gaffney	EEI	6/4/07	X			—
	Gary Molzen	EEI	11/19/07	X			—
	Michael Hawtin	EEI	2/4/08	X			—
	Shayne Spaziani	EEI	2/4/08	X			
	Fred Russo	EEI	8/28/07	X			
	Francis Kaufmann	EEI	8/20/08	X			
	Robert Applegate	EEI	10/6/08				
	Douglas Domicolo	EEI	10/6/08	X			
E	Scott Ritter	EEI (MCS)	5/7/07	X			—
	Mark Titmas	EEI (MCS)	8/27/07	X			
	Ron Butler	EEI (MCS)	9/27/07	X			
E	Craig Harrigan	EEI (MCS)	5/7/07	X			
E	Tod McEvoy	EEI (MCS)	7/20/07	X			—
E	Lee Melnikoff	EEI (MCS)	5/7/07	X			—
	Richard Good	EEI (MCS)	9/12/07	X			
	William Fantasia	EEI (MCS)	12/12/07	X			
	Darrin Valente	EEI (MCS)	4/24/07	X			
	Carl Jorgensen	EEI (MCS)	4/24/07	X			
	Paul Schuck	EEI (MCS)		X			

RECEIVED
APR 28 2009
EWR FIS
RESIDENT ENGINEER

Apr 28 2009 10:21 VRH Construction Corp (973) 824-2561 p.5

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/30/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
Supt.	Arthur Leichert	VRH	1/8/07			X	
Labor	Guy Lennon	VRH	3/12/07			X	
Labor	Angelo Tramutolo	VRH	2/8/07	X		X	
Carpt.	Tim Perrotta	VRH	1/8/07			X	✓
Laborer	Edwin De Jesus	VRH	9/26/07	X			✓
	Keith Lovas	VRH	10/15/07	X		X	✓
Carpt.	Robert Burns	VRH	10/25/07	X			
	Anthony Andrade	VRH	12/18/07	X			✓
	Todd Perrotta	VRH	12/27/07			X	
	Gary Reuter	VRH	12/10/07			X	✓
	Salvatore Giordano	VRH	9/30/08	X			✓
	Scottie Thompson	VRH	10/20/08	X			
Supt.	Joe Anetz	Panetta	2/12/07	X			
I.W.	Joe Medway	Panetta		X			
I.W.	Paul Medway	Panetta		X			
Carpt.	Damian Piemontese	Panetta	2/9/07	X			
Opt. Eng	Joe Panetta	Panetta	2/12/07	X			
Opt. Eng	Rocky Panetta	Panetta	2/9/07	X			
Laborer	Giorgio Panetta	Panetta	6/21/07	X			
Laborer	Eugene Williams	Panetta	10/4/07	X			
	Gesimo Filieri	Panetta	3/10/2008	X			
	Daniel Zitka	Panetta	7/23/08				
	Robert Bianchi	Panetta	7/16/08	X			
	Roger Stolfe	Layout Inc.					
	Dave Woodward	Layout Inc.					
	Tim Carr	Layout Inc.	8/30/07	X			
Laborer	Edgar Cruz	Mazzocchi	2/6/07	X			
Laborer	Jose Duque	Mazzocchi	2/8/07	X			
Laborer	Raul Espinoza	Mazzocchi	3/7/07	X			
Laborer	Edgar German	Mazzocchi	6/28/07	X			
Laborer	Ralph Giordano	Mazzocchi	4/13/07				
Laborer	Robert Grecco	Mazzocchi	2/8/07	X			
Laborer	Michael Patton	Mazzocchi	2/28/07	X			
Laborer	Edward Robinson	Mazzocchi	2/2/07	X			
Laborer	Stephen Sampson	Mazzocchi	2/8/07	X			
Laborer	William Sanchelli	Mazzocchi	2/2/07	X			
	James Sodano	Mazzocchi	7/7/08				
Laborer	Michael Turner	Mazzocchi	1/13/09				
Laborer	Luis Viteri	Mazzocchi	4/11/07	X			

RECEIVED
APR 30 2009
EWR FIS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/30/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Vito Mongelli	Amanda	9/14/07	X			
	[redacted]	Amanda	9/24/07	X			
	Santos Sanchez	Amanda	9/17/07	X			
	[redacted]	Amanda	5/28/08				
Mason	Nicholas Vitale	Amanda	12/22/08				
	Jason Hales	Papp Iron Works	11/1/07	X			
	Fred Kunze	Papp Iron Works	11/1/07	X			
	Kevin Griswold	Papp Iron Works	3/31/08	X			
	KENNY CAROLYN	RCC					
	Thomas Kazimir	RCC	2/5/08	X			[redacted]
	RAY GORMAN	RCC					✓
	Terrance Barry	McCann	1/7/07	X			
	Vincent Bellofatto	McCann	12/18/07	X			✓
	Adam Bellofatto	McCann	12/27/07	X			
	[redacted]	McCann					
	[redacted]	McCann	4/16/07	X			
	Joe DeAngelis	McCann	1/24/07	X			✓
	Joe LaTorre	McCann	11/26/07	X			
	[redacted]	McCann	2/11/08	X			
	Anthony Novello	McCann	11/2/07	X			✓
	Raymond Paxton	McCann	1/28/08	X			
	[redacted]	McCann	12/17/07	X			
	Paul Kensek	McCann	3/10/08	X			✓
	Craig Humphrey	McCann	3/10/08	X			✓
	[redacted]	McCann	9/26/08	X			
	Zygmunt Galazka	Par					
	Gabriel Quinones	Par					
	Pedro Alavarado	Par					
	Jaime Rivera	Par					
	Beatriz Lefebre	Par					
	Segundo Alvarado	Par					
	Mario Valverde	Par					
	Nester Banda	Par					
	Gregory Tomasula	Josloff Glass	2/27/07	X			
	Brian Cummings	Josloff Glass	5/2/08	X			
	Thomas DeMaio	Josloff Glass	8/4/08	X			
	Bob Ferraro	Josloff Glass		X			
	Gustavo Ramirez	Schnell	11/26/07				

RECEIVED
APR 30 2009
EWR RS
RESIDENT ENGINEER

THE PORT AUTHORITY OF NY & NJ
Newark Liberty International Airport
Terminal "B" Modernization Program
Contract No. EWR 264.003
DAILY SIGN IN SHEET
4/30/09

TRADE	EMPLOYEE NAME	COMPANY	START DATE	CMD BADGE ISSUED	TEMP BADGE	SITA BADGE	ON SITE
	Aniseto Lazaro	Schnell	3/3/08				
	Pablo Veras	Schnell	7/9/07	X			
	Santiago Diaz	Schnell	4/24/08				
	Daniel Flores	Schnell		X			
	Anthony Castellazzo	D. Magnan	3/4/08	X			
	Anthony Russo	D. Magnan	3/4/08	X			
	Earl Lesko	D. Magnan	3/27/08	X			
	Gerardo A. Monge	D. Magnan	3/27/08	X			
	Luis Rubiano	D. Magnan	4/21/08	X			
	Jose Baez	D. Magnan	4/21/08	X			
	Clemente Fuentes	D. Magnan	4/21/08				
	Sergio Ramirez	D. Magnan	5/13/08	X			
	Mark Palazzolo	D. Magnan	1/26/09				
	Martin Picimich	D. Magnan	5/13/08	X			
	Victor Guiracocha	D. Magnan	6/17/08	X			
	Jon Korzelius	D. Magnan	9/3/08				
	Roberto Fernandez	D. Magnan	2/24/09				
	Jose Dominguez	Fine Painting	3/30/07	X			✓
	Manuel Romero	Fine Painting	3/30/07	X		X	✓
	Avtar Singh	Fine Painting	3/12/07	X			
	Jose Olaya	Fine Painting		X			
	Antonio Fraga	Fine Painting	11/3/08	X			
	Jacek Czernik	Signs & Decals	5/6/08	X		X	
	Jorge Alvarez	Signs & Decals	5/6/08				
	Jaime Castillo	Signs & Decals					
	Dennis McQuillen	ThyssenKrupp	6/16/08	X			
	David Malito	Thyssen Krupp	6/16/08	X			
	Salvatore Federico	Thyssen Krupp	6/16/08	X			
	Sean Murray	Thyssen Krupp	6/16/08	X			
	Frankie DeGirolamo	Thyssen Krupp	7/7/08				
	Danny Vitale	Thyssen Krupp	7/11/08				
	Nick Comodo	Thyssen Krupp	7/9/08				
	John Eckhoff	Thyssen Krupp	7/24/08				
	John Ostroski	Thyssen Krupp	8/11/08		X		
	John Cestone	Thyssen Krupp	1/8/09				
	Robert Ryback	Thyssen Krupp	1/8/09				
	Saviour Debono	Thyssen Krupp	2/24/09				
	Robert Goodfellow	Thyssen Krupp	2/24/09				

RECEIVED
APR 30 2009
EWR FIS
RESIDENT ENGINEER