Duffy, Daniel

From: chris@dcmerectors.com
Sent: Wednesday, March 07, 2012 8:25 AM
To: Duffy, Daniel
Cc: Torres Rojas, Genara, Van Duyne, Sheree
Subject: Freedom of Information Online Request Form

Information:

First Name: Chris
Last Name: Koehnken
Company: DCM Erectors
Mailing Address 1: 110 E 42nd Street
Mailing Address 2: Suite 1704
City: New York
State: NY
Zip Code: 10017
Email Address: chris@dcmerectors.com
Phone: 2125991603
Required copies of the records: Yes

List of specific record(s):
Please provide PA Audit of PACC 121 from WTC Transportation Hub Structures to Grade Contract WTC 244.544. Provide Tishman Turner Joint Venture estimate of PACC 121 under the same contract number. Please provide Tishman Turner JV Daily reports from October 2009 thru May 1st 2010.

THE PORT AUTHORITY OF NY & NJ

Daniel D. Duffy
FOI Administrator

October 5, 2012

Mr. Chris Koehnken
DCM Erectors
110 East 42nd Street Suite 1704
New York, NY 10017

Re: Freedom of Information Reference No. 13047

Dear Mr. Koehnken:

This is a response to your March 7, 2012 request, which has been processed under the Port Authority's Freedom of Information Code (the "Code") for copies of records related to Contract No. WTC 244.544

Material responsive to your request and available under the Code can be found on the Port Authority's website at http://www.panynj.gov/corporate-information/foi/13047-C.pdf. Paper copies of the available records are available upon request.

Certain material responsive to your request is exempt from disclosure pursuant to Exemptions (3) and (4) of the Code.

Please refer to the above FOI reference number in any future correspondence relating to your request.

Very truly yours,

Daniel D. Duffy
FOI Administrator

225 Park Avenue South
New York, , NY 10003
T: 212 435 3642 F: 212 435 7555

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
Date - **10 - 1 - 09**	

DAY : 10 - 5 AM

WEATHER : Clear

TEMPERATURE : 58 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	3			Remove welding lead from 73 Line , L-73 column grind paint, K-73 Begin grinding Paint

Notes:

Columns need conduit, Stand Pipes, and security cameras to be removed ASAP.

ssible issue of neding preheat of columns to 150F will melt wires.

Tommy asked about Power? Stated he was supposed to meet an electrician to set-up a panel.

Tommy was told h eeds to call the train master?

COMMENTS : DCM needs to create a quick prefab, cage, with tarps to easily move and hang. I suggest two 10 x10's L shaped unistrut which can be connected with a pin to form a square. All pretarped

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT: WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HAI
DATE: 10-1-09	

DAY: ~~10-1-09~~ 10-5 AM

WEATHER: Clear

TEMPERATURE: 58°

3RD SHIFT

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	3			remove welding lead from 73 line
				L-73 column grind paint
				K-73 Begin grinding paint
Columns need conduit, stand pipes, and security cameras to be removed asap.				
Possible issue of needing preheat of columns to 150. Will melt wires.				
Tommy asked about Power? Stated he was supposed to meet an electrician to set-up a panel.				
Tommy was told he needs to call the train master?				

COMMENTS: DCM needs to create a quick prefab cage with tarps easily move and hang. I suggest 2 10' x 10' L shaped unistrut which can be connected with a pin to form square. All pretarped.

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HA
DATE : 10·2·09	

DAY : 10 - 5 Am

WEATHER : Clear

TEMPERATURE : 62°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	3	2 Skyjack 3219	0	Grinding columns K·73, J·73, H·73
				Tommy Marati began Column plate layout - of Plate types.

COMMENTS : See spreadsheet for column and trade conflicts.

Superintendent Name: Doug Rush

ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/02/09	

'AY : 7 - 3 PM (day shift)

VEATHER : Clear

EMPERATURE : 55

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriority	15			Continued excavation between Col. C + D on FA 05 foundation down to 240.
				4 men removing soil and rock under FC02 down to 245
				5 men removing soil and rock under FC06A down to 242
				Tarped off work train area of Platform B
J H Reid	12			74 line Mezz. Installed crossbeams and studs for insulation
DCM	3			Raker 1 removed

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HA
DATE : 10/2/09	

DAY : 7-3 pm (day shift)

WEATHER : clear

TEMPERATURE : 55°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriority	15			• Continued excavation between col C+D on FA 05 foundation, down to 240.
				• 4 men removing soil and rock under FC 02, down to 245.
				• 5 men removing soil and rock under FC 06A down to 242.
				• Tarped off work train area of platform B.
JH Reid	12			
				• 74 line on Mezz. installed crossbeams and studs for insulation.
DCM	3			• Raker 1 removed.

COMMENTS :

Superintendent Name: Eric Smith

014.010_DCM_DN_DR00022

TISHMAN Turner

CONTRACT: WTC - 284.458 GC	WTC TRANSPORTATION HUB STATIC CONSTRUCTION AND TRANSIT HALL
DATE: 10·5·09	

AY: 10·5 AM

EATHER: Clear

EMPERATURE: 60°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	3		/	Grind columns H·73, M·73 G·73, F·73
				Mag-drill column J·73 H·73 set-up
				Templates no good too thin and holes too small for stud Punch!
				Layout by hand column J·73, H·73

Do we have shop drwg for scaffold over ramp?
Is there someone to speak w/ to turn on lights over PATH house?

Need Access behind blue wall columns L&M on 71 line.
Look into column A.8 on 74 line. Not on DCM dwg

MENTS: Still no temp power.

Columns still have all conflicts.

Superintendent Name:

'SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
Date: 10/05/09	

'AY : 7 - 3 PM (Day Shift)

VEATHER : Clear

EMPERATURE : 65

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriority	14			4 Men excavated FC 06A down to 240. (bottom 236)
				4 Men Excavated FC02 down to 243 (235 6")
				6 men excavated FA05 down to 238. (bottom 232)
Reid	6			Installed crossbeams and studs for unsulation on 74 line Mezz.
DCM	6			Removed rakers 2, 3, and 4

COMMENTS :

Superintendent Name: Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HA
DATE : 10/5/09	

DAY : 7-3 pm (day shift)

WEATHER : Clear

TEMPERATURE : 65°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriority	14			• 4 men excavated FC06A down to 240. (bottom 236)
				• 4 men excavated FC02 down to 243. (235 6")
				• 6 men excavated FA05 down to 238. (bottom 232)
Reid	6			• Installed crossbeams and stu for insulation on 74 line mezz.
DCM	6			• Removed rakers 2, 3 and 4.

COMMENTS :

Superintendent Name: Eric Smith

Eric Smith

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/06/09	

Y : 10 - 5 AM

EATHER : Light Rain

MPERATURE : 62F

UMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	3	2 scissor Lifts		Drilling bolt holes on Column H73 East and West Side - Grinding f 73, E73

OMMENTS : IN order to gain access to M and L on 71 Line Skanska has to relocate their ladders ked up to the railing around the duct work between M71 and N71.

014 010-DCM DN: DR00023

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATIO" CONSTRUCTION AND TRANSIT HAL
DATE : 10·6·09	

AY : 10 · 5AM

VEATHER : light rain

EMPERATURE : 62°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	3	2 scissor lifts.		Drilling bolt holes on column
				H·73 east & West side
				Grinding F·73, E·73
In order to gain access to M&L on 71 line				
Skanska has to relocate their ladders locked up				
to the ceiling around the duct work between M71 & N71.				

MENTS :

Superintendent Name: Doug Rush

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/06/09	

\Y : 7 - 3 PM (day shift)

EATHER : Clear

MPERATURE : 65F

UMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriarity	18			5 Men Excavated FC06A to 239 (bottom 236)
				5 Men excavated FC02 to 243 (bottom 235 6")
				8 men excavated FAA 05 to 237 6" (bottom 232)
				Removed loose rock from work areas
J H Reid	6			Installed studs along 74 line for Insulation
				Removed garbage through roof
DCM	4			Finished removal of raker 4

OMMENTS : Received shipments of plywood that held J H Reid from covering walls on 74 Line.

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATIC CONSTRUCTION AND TRANSIT HAL
DATE : 10/6/09	

DAY : 7-3 pm (day shift)

WEATHER : Clear

TEMPERATURE : 65°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriarity	18			5 men excavated FC06A to 239 (bottom 236)
				5 men excavated FC02 to 243 (bottom 235 6")
				8 men excavated FA05 to 237 6" (bottom 232)
				Removed loose rock from work areas.
J.H Reid	6			Installed studs along 74 line for insulation.
				Removed garbage through roof
DCM	4			Finished removal of raker 4

COMMENTS : Received shipment of plywood that held JH Reid from covering walls on 74 line.

Superintendent Name: Eric Smith

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/07/09	

Y : 10 - 5 AM

ATHER : Clear Windy

MPERATURE : 61F

UMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	5		Plus 2	Mag Drilling Column J73 K73
				Grinding D73, A71, B71, B72
				Surveying columns, Layout Penatrations

OMMENTS : Temp Electric Foreman spoke with Tommy M location of 480 Every other Column Drop.
mmy Request Landmark start clearing columns A74 and A 72

Superintendent Name: Doug Rush

Signature

C14.C16_DCM_DN_DR000024

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/07/09	

AY : 7 - 3 PM (Day Shift)

EATHER : Light Rain

MPERATURE : 60F

UMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriarty	14			5 Men excavated footing FC 06A down to 240 (236 Bottom)
				3 Men excavated footing FC02 down to 242 (235 6" elevation bottom)
				3 men excavated footing FA05 down to 238 (232 elevation bottom)
				3 men loaded work train with excess debris from excavation (A platform)
J H Reid	10			Installed vertical metal studs on 74 line between Col. J-K
				Installed plywood on temp. wall on the 74 line between column J-K
				Installed temp. Lighting on 74 line wall
DCM	5			Unloaded material to be used for raker removals at Platform D

OMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT H/
DATE : 10/7/09	

DAY : 7-3 pm (day shift)

WEATHER : Light Rain

TEMPERATURE : 60°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriarty	14			5 men excavated footing FC 06A down to 240 (236 bottom)
				3 men excavated footing FC 02 down to 242 (235 6" elevation bottom)
				3 men excavated footing FA-05 down to 238 (232 elevation bottom)
				3 men loaded work train with excess debris from excavation. (A platf)
J.H Reid	10			Installed vertical metal studs on 74 line btw col. J-K
				Installed plywood on temp. wall on the 74 line btw col. H-J
				Installed temp. lighting on 74 line wall
DCM	5			Unloaded material to be used for raker removals at platform D.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/08/2009	

DAY : 10 - 5 AM

WEATHER : Clear

TEMPERATURE : 65F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	5	3 Scissor Lifts		Grind Columns K74, K73
				Mag Drill Columns L73
	2 men			Survey and lay out roof penetrations

COMMENTS :

Superintendent Name: Doug Rush

Signature

CM.010_DCM_DN_DR00025

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/08/2009	

DAY : 7 - 3 pm (Day Shift)

WEATHER : 60 F

TEMPERATURE : Clear

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriarty	18			6 Men excavated footing FC 02 down o 240' (bottom 235'6)
				6 Men excavated footing FC 06A to 237 (bottom 236')
				6 men excavated footing FA05 down to 236' (bottom 232)
				Work train full ready to remove excavated rock
J H Reid	8			Installed Vertical studs on 74-line temporary partitions between col J-K
				Installed plywood on 74 line temporary partitionsbetween col H-J
				Installed plywood on 74 line temporary partitions between col F-G
DCM	3			removed raker 14 at col Q-70

COMMENTS :

Superintendent Name: Eric Smith

Signature

TISHMAN Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HA
DATE : 10/8/09	

DAY : 7-3pm (day shift)

WEATHER : 60°

TEMPERATURE : Clear

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriarty	18			6 men excavated footing FC 02 down to 240'4" (bottom 235'6")
				6 men excavated footing FC 06A down to 237' (bottom 236')
				6 men excavated footing FA 05 down to 236' (bottom 232')
				Work train full ready to remove excavated rock.
J.H Reid	8			Installed vertical studs on 74-line temporary partitions btw col. J-K.
				Installed plywood on 74 line temporary partitions btw col H-J.
				Installed plywood on 74 line temporary partitions btw. col F-G.
DCM	3			Removed raker 14 at col. Q-70.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

FISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/09/09	

DAY : 10 - 5 AM

WEATHER : Clear - Light rain

TEMPERATURE : 63 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	5	Iron Work		Drilling K73, Grinding H74, J74, g74, Layout Penetrations
Moriarty	15	2 Jackhammers	10	10 men platform A footings FA05 and FA04 rock removal.
		1 Trac. Bucket		
		1 Super	5	5 Men under platform C.
		1 Foreman		
		1 Operator		Worktrain @ 12 AM on track 5
		12 Laborers		
Gillston	4	Electricians		Conduit on Platform C were removed from platform A by Trainmaster Via PB.URS

COMMENTS :

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT: WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE: 10·9·09	

DAY: 10 - 5 AM

WEATHER: Clear - light rain

TEMPERATURE: 63°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	5	iron work.		Drilling K·73
				Grinding H 74, J 74, G·74.
				Lay out Penatrations.
Mosiarty	15	2 Jackhammers	10	men Platform A Footings
		1 Trac. Bucket.		FA05 + FA04 rock removal
		1 Super	5	men under Plat. C.
		1 Foreman		work Train @ 12·Am
		[redacted]. 1 operator		on Track 5.
		12 labors		
Gillston	4	Electricians		Conduit on Platform C.
				Were removed from Platform
				A by Trainmaster Via
				PB·URS.

COMMENTS:

Superintendent Name: Doug Rush

Signature

/ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/10/09	

DAY : 7 - 3 PM (day shift)

WEATHER : Clear

TEMPERATURE : 60 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	SUBCONTRACTORS ACTIVITIES TODAY
Moriorty	21	5 MEN EXCAVATED fa05 DOWN TO ELEVATION 237 (BOTTOM 232)
		16 Men removed slab at FC05 and remoxed rock via conveyer and loaded onto work train
		Cut slab over FC03A footing for conveyer access
DCM	5	Installed ramp over conduit at raker 4 lift access to maining rakers
Coastal	5	Removed ductwork between Col. C and D on C platform
A + A	5	Two holes cut in slab on Mezzanine at Col. B-71
		Installed Pipe hangers at B71 over track five
Gilston	2	Installed conduit west of FC03A over track 5

COMMENTS :

Superintendent Name: Eric Smith

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/10/09	

DAY : 7-3 pm (day shift)

WEATHER : 60°

TEMPERATURE : Clear

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriarty	21			• 5 men excavated FA 05 down to elevation 237 (bottom 232)
				• 16 men removed slab at FC05 and removed rock via conveyer and loaded onto work train.
				• Cut slab over FC03A footing for conveyer access.
JCM	5			• Installed ramp over conduit at raker 4 for lift access to remaining rakers
Coastal	5			• Removed ductwork btw col. C and D on C platform
				• Installed ductwork at col. E-72 on C platform.
A+A	5			• Two holes cut in slab on mezz at col. B-71
				• Installed pipe hangers at B-71 over track five.
Gilston	2			• Installed conduit west of FC03A over track 5.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/12/2009	

DAY : 10 - 5 AM

WEATHER : Clear

TEMPERATURE : 50 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	SUBCONTRACTORS ACTIVITIES TODAY
DCM	3	Mag Drilling E73, D74. Grinding 72 line and 71 line, L-F. C73
Moriarity	0	
Reed	0	

COMMENTS :

Superintendent Name: Doug Rush

Signature

C14.010-DCM-DR-DR000.27

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10-12-09	

DAY : 10-5 AM

WEATHER : Clear

TEMPERATURE : 50°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	3			Mag drilling E 73 D 74
				Grinding 72 line & 71 line
				L-F. C-73
				Layout columns above
				PATH operations L-F 71-72
Mariasity	0			
Reed	0			

COMMENTS :

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/12/09	

DAY : 7:00AM - 3:30 PM

WEATHER : Partly Cloudy

TEMPERATURE : 59 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	SUBCONTRACTORS ACTIVITIES TODAY
DCM	1 Super	Installing Temp Steel Bridge over electrical conduits @ 5 C shear wall to facilitate removal of temp steel bracing (rakers)
	5 Ironworkers	

COMMENTS : Total manpower : 6

Superintendent Name: Anthony Manforte

Signature

OH 010_DCM_DN_AM00004

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/12/09	

DAY : 7:00 AM - 3:30 PM

WEATHER : PTLY CLOUDY

TEMPERATURE : 59°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	1	SUPER		INSTALLING TEMP STEEL
	5	IRON WORKERS		BRIDGE OVER ELECTRICAL
				CONDUITS @ 5C SHEAR WALL
				TO FACILITATE REMOVAL OF
				TEMP STEEL BRACING (RAKERS)

COMMENTS :

TOTAL MANPOWER 6

Superintendent Name: ANTHONY MONFORTE

Signature Anthony Monforte

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/13/2009	

DAY : 10 - 5 AM

WEATHER : Clear

TEMPERATURE : 50 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	3	3 high reaches	Drilling F73, D74 - Grinding J71, H71, G71, A74, C71
			Layout Columns 71-72 F - K
Moriarity	8	2 Jackhammers	FA 04 removing and demo rock
	4		Shoveling dirt by hand FC03
Gillstin	4		Security Camera relocations on B platform
			Also fix power on B72 column for us

COMMENTS :

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/13/09	

AY : 7 - 3PM (day shift)

EATHER : Clear

EMPERATURE : 60 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarity	21	Brokk	2 men moved Brokk out of FA04 footing to excavate. (85% exc.)(Bottom 235 '6)
			5 men excavated footing FC06A down to 237' (Bottom 236'). Temporary shoring installed.
			6 men excavated footing FA05 down to 233' (bottom 235'6)
DCM	6	Lift	Began removal of raker 5 on the column Line H
			Finished installation of temporary ramp, lift moved over ramp to remove rakers.
I Reid	7		Plywod installed on temporary partition on 74 line Mezz. Between column F-G
			Began installation of plywood on 74 line between column J-K
Gillston	2		Temp lighting installed between column G-73 and I-73 on mezzanine
A + A	2		Installed fire sprinkler piping above track 5 by footing FC02

COMMENTS :

Superintendent Name: Eric Smith

Signature

ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/13/09	

DAY : 7-3pm (day shift)

WEATHER : Clear

TEMPERATURE : 60°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	21	Bokk	2 men moved Bokk out of FA04 footing to excavate. (85% exc.) (bottom 235'6")
			5 men excavated footing FC06A down to 237' (bottom 236'). Temporary shoring installed.
			6 men excavated footing FA05 down to 233' (bottom 232').
			4 men excavated footing FC02 down to 238' (bottom 235'6").
1	6	Lift	Began removal of raker 5 on the col. line H.
			Finished installation of temporary ramp, lift moved over ramp to remove rakers.
J.H. Reid	7		Plywood installed on temporary partition on 74 line mezz. btw. col F-G.
			Began installation of plywood on 74 line btw. col. J-K.
Gillston	2		Temp. lighting installed btw col. G-73 and I-73 on Mezzanine.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/13/09 cont'd	

DAY : 7-3pm (day shift)

WEATHER : Clear

TEMPERATURE : 60°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
A+A	2			Installed fire sprinkler piping above track 5 by Footing FCO2.

COMMENTS :

Superintendent Name:

Signature

(SECURITY DRAWINGS – EXEMPTION 4)

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/14/2009	

DAY : 10 - 5 AM

WEATHER : Clear

TEMPERATURE : 50 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	3	3 scissor lifts	drill E73 column C74
			Grind F71, B73, A73, G71
			Layout F-L/71+ 72
Moriarity	6		FA05 shovel rock by hand
	3	Jackhammer	FA04 break up rock
	3		FC02 shovel rock by hand
Reed			
Gillstin	4		Camera relocation platform B

COMMENTS :

Superintendent Name: _____

Signature _____

FISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10·14·09	

DAY : 10·5 Am

WEATHER : Clear

TEMPERATURE : 50°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	3	3 scissor lift	3	Drill E73 column C74
				Grind F71, B·73 · A·73 · G·71
				Layout F-L 71-72
Moriarity	6	8		FA05 shovel rock by hand
	3	Jackhammer		FA04 break up rock.
	3			FC02 shovel rock by hand
Reed				
Gillstin	4			Camera relocation platform B

COMMENTS :

Superintendent Name: Doug Rush

Signature

'SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/14/09	

DAY : 7 - 3PM (day shift)

WEATHER : Clear

TEMPERATURE : 55 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriority	18	Jackhammer	6 men excavated footing FC06A dowb to 237' (bottom 236)
			3 men excavated footing FC03A to prep for underpinning
			4 men excavated footing FA05 down to 233' (bottom 232')
			Moved Brokk from FA04 to FA07 to begin excavating FA07 footing
JH Reid	6		Installed insulation in 74 line col. F-G temporary partition and finished plywood cover
A + A	4		Fabricated piping to be installed on mezz
Gilston	2		Dropped power cords down col F-73, H-73, K-73, M-73
Coastal	2		prepared for relocation pick on roof tomorrow (Oct 15)

COMMENTS :

Superintendent Name: Eric Smith

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/14/09	

DAY : 7-3pm (day shift)

WEATHER : Clear

TEMPERATURE : 55°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
Moriarty	18		Jackhammer (2)	* 6 men excavated footing FC06A down to 237' (bottom 236')
				* 3 men excavated footing FC03A to prep for underpinning.
				* 4 men excavated footing FA05 down to 233' (bottom 232').
				* Moved BroKK from FA04 to FA07 to begin excavating FA07 footing.
				* Installed temporary lighting for footings FA07 and FA08.
J.H Reid	6			* Installed insulation in 74 line col. F-G temporary partition and finished plywood cover.
A+A	4			* Fabricated piping to be installed on mezz.
				* Installed piping btw. col C-71 - B-71
Gilston	2			* Dropped power cords down col F-73, H-73, K-73, M-73
Coastal	2			* Prepared for relocation pick on roof tomorrow (Oct 15)

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/15/09	

DAY : 10 - 5 AM

WEATHER : Rainy

TEMPERATURE : 50 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6	3 scissor lifts	Drill C73, E73, Grind L71, G72
			Men were cleaning a lot
Moriority	4	Jackhammer	FC07 breaking up rock
	11		loading work train
			4 men in FA04
Reid	4		Moving security cameras platform B

COMMENTS :

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10·15·09	

DAY : 10 · 5 am

WEATHER : Rainy

TEMPERATURE : 50°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	6	3 scissor lifts		Drill · C.73, E73.
				Grind · L71, G72
				Men were cleaning alot.
Moriarity	4	Jackhammer		FC07 Breaking up rock.
	11			loading work train.
		2 Jackhammer		4 men in FA04.
Reid	4			Moving security cameras Platform
				B.

COMMENTS :

Superintendent Name: Doug Rush

Signature

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/15/09	

DAY : 7:00 AM - 3:30 PM

WEATHER : Rain

TEMPERATURE : 47 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
JH Reed	6 laborers		Demo abandoned tilities @ ceiling of mezz level East of 74 line
			General Cleaning
	6 Carpenters		Installing plywood and temp partition @ roof for relocation of SPF1, layout and begin framing for relocation of path lockery break rooms
Reed/Gilston	2 Electricians		Installing temp power lines @ col. Line 73 B-M
Reed/Coastal	3 Tin knockers		
	1 Iron worker Rigger		Relocating SPF1 @ roof level
Reed/ A+A	4 Fitters		Relocating SPF1 @ roof level
			Fabricating pipe for relocation of CWS to CWR lines @ mezz level
DCM	1 Super		Continue to demo rakers @ #5 shear wall
	4 Ironworkers		
Moriarity	1 Super		Monitor field activites
	1Safety Engineer		Monitor Safety
	1 Electrician		Temp light and power
	1 Carpenter		Temp protection
	2 Operating Engineers		Operating Brokk and Compressor
	5 Dockbuilders		Installing shoring
	15 Laborers		Continues excavation of soil and rock @ footings FA7, FA8, FA5, FC02, FC3A, FC6A, FB6A and began sacut @ FB 3A

Superintendent Name : Anthony Monforte

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/15/09	

DAY : 7:00AM - 3:30 PM

WEATHER : RAIN

TEMPERATURE : 47°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
JHREED	6	LABORERS		DEMO ABANDONED UTILITIES @ CEILING
				OF MEZZ LEVEL EAST OF 74 LINE
				GENERAL CLEANING
	6	CARPENTERS		INSTALLING PLYWOOD @ TEMP
				PARTITION 74 LINE MEZZ LEVEL
				TEMP PROTECTION @ ROOF FOR RELOCATION
				OF SPF-1, LAYOUT & BEGIN FRAMING
				FOR RELOCATION OF PATH LOCKER/
				BREAK ROOMS.
REED/GILSTON	2	ELECTRICIANS		INSTALLING TEMP POWER LINES @
				COL LINE 73 B-M
REED/COASTAL	3	TINKNOCKERS		
	1	IRONWORKER RIGGER		RELOCATING SPF-1 @ ROOF LEVEL.
REED/A+A	4	FITTERS		RELOCATING SPF-1 @ ROOF LEVEL
				FABRICATING PIPE FOR RELOCATION OF
				CWS & CWR LINES @ MEZZ LEVEL
DCM	1	SUPER		CONTINUE TO DEMO RAKERS
	4	IRONWORKER		@ #5 SHEAR WALL

COMMENTS :

CONT. ON PG. 2

Superintendent Name: Anthony Monforte

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE :	

DAY : _____

WEATHER : _____

TEMPERATURE : _____

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
MORIARITY	1	SUPER		MONITOR FIELD ACTIVITIES
	1	SAFETY ENGINEER		MONITOR SAFETY
	1	ELECTRICIAN		TEMP LIGHT & POWER
	1	CARPENTER		TEMP PROTECTION
	2	OPERATING ENGINEERS		OPERATING BROKK & COMPRESSOR
	5	DOCKBUILDERS		INSTALLING SHORING
	15	LABORERS		CONTINUED EXCAVATION OF SOIL
				& ROCK @ FOOTINGS FA7, FA8,
				FA5, FC02, FC3A, FC6A,
				FB6A, & BEGAN SAWCUT @
				FB3A.

COMMENTS :

TOTAL MANPOWER 53

Superintendent Name: ANTHONY MONFORTE

Signature [signature]

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/ 16/09	

DAY : 10:00- 5:00

WEATHER : Clear

TEMPERATURE : 58 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6		2 crews of two mag drilling columns L71, L72, D73, D72
			1 Man grinding B72, C72
			1 foreman layout
Moriatrity	23	Worktrain	15 men removing dirt from under Platform c
		Conveyorbelt	4 removing rebar off train
		Jackhammer	4- FA04 removing rock
Gillstin	4		install conduit Platform C core drill in UPS room to platform C

COMMENTS :

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10·16·09	

DAY : 10·5

WEATHER : Clear

TEMPERATURE : 58°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	6			2 crews of 2 mag drilling
				columns L71 L72 D73
				D72.
				1 man grinding B72 C72
				1 foreman Layout.
Moriarity	23	work train	15	[redacted] men removing dirt
		Conveyor belt.		from under Platform C
				4 removing rebar off train.
		Jackhammer		4- FA 04 removing rock
Gillstin	4	men		install conduit Platform C
				core drill in UPS room
				to Platform C.

COMMENTS :

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/16/09	

DAY : 7-3pm (day shift)

WEATHER : Rain

TEMPERATURE : 45°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	22	(1) Brokk	* Moved Brokk from FA07 to FA08 footing to begin excavation.
			* 5 men excavated soil and rock at footing FC06A
			* 3 men excavated soil and rock at footing FC03A
			* 4 men excavated soil and rock at footing FB06A
			* 6 men excavated soil and rock at footings FA05 and FA08 using the Brokk.
F.H Reid	12		* Removed utilities and did general cleaning east of the 74-line.
			* Finished up temporary partition wall on 74-line.
			* Began layout of PATH locker/break rooms.

COMMENTS :

- Two Pages.

Superintendent Name: Eric Smith

Signature Eric Smith

(2)

.ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/16/09	

DAY : 7-3 pm (day shift)

WEATHER : Rain

TEMPERATURE : 45°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Gilston	2		• Began installing temporary power on the 7.5-line.
Coastal	3		• Roof level relocation of fan SPF-1
A+A	4		• Fabrication of pipe for mezz. level CWS + CWR relocations.
			• Roof level relocation of fan SPF-1.
DCM	0		• Did not work due to rain.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/17/09	

DAY : 10:00- 5:00

WEATHER : Rainy

TEMPERATURE : 51 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6		Drilling columns B72, D72, L72, K71
			Grind H and J on 72 line
Moriarity	18		Fill work train from under platform C
			Train left at 2 AM and crew left at 2:30 AM

COMMENTS : Steel was removed areound ductwork on C71 line prior to out arrival

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10·17·09	

DAY : 10·5AM

WEATHER : rainy

TEMPERATURE : 51°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN	NUMBER OF MEN LABORER	CHANGE FROM PREVIOUS DAY	SUBCONTRACTORS ACTIVITES TODAY
DCM	6			Drilling columns B72·D72
				L72, K71.
				grind H+J on 72 line
Mostacity	18			fill work train from
				under Platform C.
				Train ~~[illegible]~~ left @ 2 Am
				crew left at 2:30 am

COMMENTS : steel was removed around ductwork on C71 line, prior our arrival.

Superintendent Name: Doug Bush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/19/09	

AY : 7 - 3 PM

/EATHER : Clear

EMPERATURE : 55 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	24	Jackhammer	5 men excavated footing FB06A (30-40%)
		Jackhammer	2 men excavated footing FA 05 (75%)
		Brokk	2 men excavated footing FA 08 using brokk (60%)
		Jackhammer	5 men excavated footing FC06A (90%)
		Jackhammer	3 men excavated footing FA02 (50%)
		Jackhammer	2 men excavated footing FA04 (70%)
DCM	5		5 men worked o removing rakers 8 and 9
JH Reid	4		4 men begun removing sections of roof between K-M columns
	3		Laborers removed scrap ductwork from Mezz. General cleaning
	6		Worked in PATH locker/break rooms installing plywood floowing
Coastal	2		Prepared for the relocation of vents on the roof level
Gilston	2		prepared conduit piping to be installed above C platform

COMMENTS :

Superintendent Name: Eric Smith

Signature _____

(1)

FISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/19/09	

DAY : 7-3pm (day shift)

WEATHER : Clear

TEMPERATURE : 55°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	24	Jackhammer	5 men excavated footing FB06A (30-40%)
		Jackhammer	2 men excavated footing FA 05 (75%)
		Brokk	2 men excavated footing FA 08
			using a Brokk (60%)
		Jackhammer	5 men excavated footing FC06A (90%)
		Jackhammer	3 men excavated footing FC02 (50%)
		Jackhammer	2 men excavated footing FA04 (70%)
M	5		5 men worked on removing rakers
			8 and 9
J.H Reid	4		4 men began removing section of roof
			btw K-M columns
	3		Laborers removed scrap ductwork
			from Mezz. General Cleaning
	6		Worked in PATH locker/break rooms
			installing plywood flooring.
Coastal	2		Prepared for the relocation of vents
			on the roof level.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

(2)

:ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/19/09	

)AY : 7-3pm (day shift)

VEATHER : Clear

'EMPERATURE : 55°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Gilston	2		Prepared conduit piping to be installed above C platform.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10-19-09	

AY : 10 - 5 AM

EATHER : Clear

MPERATURE : 53 F

UMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6	3 high reaches	Drill B + C on 73 Line
Moriority	4	Jackhammer	Digging FC06
	4	Jackhammer	Digging FC05
	11	Work Train	Loading work train w / 2 conveyorbelts
Gillston	3		conduit install on platform A
A pipe	4	2 high reaches	welding and installing pipe on mezz and platform C.
			71 line @ c - f columns

COMMENTS :

Superintendent Name: Doug Rush

Signature

"ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10·19·09	

DAY : 10·5 Am

WEATHER : Clear

TEMPERATURE : 53°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6	3 High reaches	Drill B & C on 73 line.
Moriarity	4	Jackhammer	Digging FC06
	4	Jackhamm	Digging FC05
	11	Work Train	loading work train w/ 2 conveyor belts
C'ston	3		Conduit install on Platform A.
A & A pipe	4	2 high reaches	welding & installing Pipe on Mezz
			and Platform C.
			71 line @ C-F Columns

COMMENTS :

Superintendent Name: Doug Rush

Signature

"SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10-20-09	

'AY : 10 - 5 AM

VEATHER : Clear

EMPERATURE : 63 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6	3 scissor lifts	Drill columns F71,D73,B73,L71
A + A	4	scissor lift	Weld pipe on 71 line on mezz level between C and F lines.
		welding machine	Hang pipe on platform C
Moriarity	19	worktrain	load work train@ 11 pm on track 2
		conveyor belt	Dig footings FC06, FA04, FB03A
illston	4		Install conduit in electric closet down to platform C

COMMENTS :

Superintendent Name: Doug Rush

Signature

'ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10·20·09	

DAY : 10-5 am

WEATHER : Clear

TEMPERATURE : 63°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6	3 scissorlifts	Drill columns F71, D73, B73
			L71.
A & A Ind.	4	Scissorlift welding mch.	Weld Pipe on 71 line on
			Mezz level between C & F lines.
			hang Pipe on Platform C.
iarity	19	Worktrain	load work train @ 11 pm on
		conveyor belt	track 2.
			Dig footings F<06 FA04, FB03A.
Gillston	4		Install conduit in electric
			closet down to Platform C.

COMMENTS :

Superintendent Name: Doug Rush

Signature

'SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10-20-09	

AY : 7 - 3 PM

/EATHER : 65 F

:MPERATURE : Clear

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriority	27		Electrician installed temp lighting under platform B at FB03A
			2 men excavated FA07 and FA08 with a Brokk
			2 men continued with the FA05 excavation
			2 men continued with the FA04 excavation
			5 men continued with the FC06A excavation
			4 men excavated FC03 for underpinning
DCM	5		5 men removed raker 10 and 11 and began removing raker 12
			Crane picked excavater onto temporary bridge at #5 shear wall
JH Reid	11		Worked in PATH locker/break room installing plywood covers on holes in slab
			Removed insulation off of sheet metal roofing from col. H - J between col line 74- 75
Gilston	2		Installed conduit in electrical closet at the notrth end of platform C
Coastal	2		Prepared lumber on roof for the removal and relocation of two gravity vents tomorrow

:OMMENTS :

Superintendent Name: Eric Smith

Signature

1

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/20/09	

DAY : 7-3 pm (day shift)

WEATHER : 65°

TEMPERATURE : Clear

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	27		* Electrician installed temporary lighting under B platform at FB03A.
			* 2 men excavated FA07 and FA08 with a BroKK.
			* 2 men continued with the FA05 excavation.
			* 2 men continued with the FA04 excavation.
			* 5 men continued with the FC06A excavation
			* 4 men excavated FC03 for underpinning.
			* 5 men excavated FB06A footing and for underpinning.
DCM	5		* 5 men removed raker 10 and 11 and began removing raker 12.
			* Crane picked excavater onto temporary bridge at #5 shear wall

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

(2)

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/20/09	

DAY : 7-3 pm (day shift)

WEATHER : Clear

TEMPERATURE : 65°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
J.H Reid	11		• Worked in PATH locker/break room installing plywood covers on holes in slab.
			• Removed insulation off of sheet metal roofing from col. H-J between col line 74-75.
Gilston	2		• Installed conduit in electrical closet at the North end of platform C.
Coastal	2		• Prepared lumber on roof for the removal and relocation of two gravity vents tomorrow.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/21/09	

)AY : 7 - 3PM

VEATHER : Clear

'EMPERATURE : 70 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriority	28		2 men excavated FA07 with Brokk.
			2 carpenters installed temporary shoring in footing FA08.
			2 men continued excavating FA04
			2 men continued excavating FA05
			5 men excavated and removed soil under footing FB06A for underpinning
			5 men continued excavating FC06A
			3 men excavated under foting FC03 for underpinning
			3 men excavated under footing FB03 for underpinning
JH Reid	14		Continued removing insulation board on SE corner of roof level
			Began removing column caps at North end of roof level
			Removed gravity vent 3 from roof level with a crane
Coastal	2		Prepared gravity vent 3 for removal
Gilston	2		Continued installation of conduit in the North electrical closet on platform C
DCM	5		Removed raker12. All rakers removed
Nautilus	2		Excavated East of the #5 shear wall with excavator rig

Superintendent Name: Eric Smith

Signature

1

:ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/21/09	

DAY : 7-3pm (day shift)

WEATHER : Clear

TEMPERATURE : 70°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	28		• 2 men excavated FA07 with a Brokk.
			• 2 carpenters installed temporary shoring in footing FA08.
			• 2 men continued excavating FA04.
			• 2 men continued excavating FA05.
			• 5 men excavated and removed soil under footing FB06A for underpinning.
			• 5 men continued excavating FC06A
			• 3 men excavated under footing FC03 for underpinning.
			• 3 men excavated at FB03 for underpinning.
			• 1 man continued excavation of FC03A for underpinning.
J.H Reid	14		• Continued removing insulation board on SE corner of roof level.
			• Begin removing column caps at North end of roof level.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/21/09	

DAY : 7-3 pm (day shift)

WEATHER : Clear

TEMPERATURE : 70°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
J.H Reid			Removed gravity vent 3 from roof level with a crane.
Coastal	2		Prepared gravity vent 3 for removal.
Gilston	2		Continued installation of conduit in the North electrical closet on Platform C.
M	5		Removed raker 12. All rakers removed.
Nautilus	2		Excavated East of the # 5 shear wall with excavator rig

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10 - 22 - 09	

DAY : 10 - 5 AM

WEATHER : clear

TEMPERATURE : 66 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6	3 high reach	Drill columns D71,G72,A73
		welding machine	Hook up welding machine Unit
A + A	4		Weld Pipe on 71 line from A - C line
Moriority	17		Digging footings FC03, FA04, FC06A
Gillston	4		Conduit installed on platform B

Comments :

Superintendent Name: Doug Rush

Signature

ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10-22-09	

DAY : 15-5 AM

WEATHER : Clear

TEMPERATURE : 66

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6 men	3 high reach	Drill columns D71, G72, A73,
		Welding Machine	hook up welding Machine unit.
A+A	4 men		Weld Pipe on 71 line from A-C line
Moriarity	17 men		digging Footings FC03, FA04, FC06A.
Gillston	4 men		conduit install on Platform 5.

COMMENTS :

Superintendent Name: Doug Ruth

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/22/09	

)AY : 7 - 3pm (day shift)

VEATHER : 75 F

EMPERATURE : Clear

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriority	25		2 men continued to excavate footing FA04
			2 men continued to excavate footing FA 05
			2 men used Brokk to excavate both footings FA07 FA08
			2 men excavated for underpinning at footing FB03A
			4 men excavated for underpinning at footing FB06A
			6 men excavated footing FC06A
			2 men installed temporary shoring
H Reid	15		2 men continued removing column caps on the west side of the PATH roof
			Removed insulator board from PATH roof between column E- H on east side of roof
			Removed gravity vents 1 + 3 and installed temporary rail protection around holes in roof
Gilston	2		Accepted a delivery of supplies
			Installed power cords on platform A for temp power
Nautilus	2		2 men excavated soil by #5 shear wall with an excavator ring

Superintendent Name: Eric Smith

Signature _____

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/22/09	

DAY : 7-3pm (day shift)

WEATHER : 75°

TEMPERATURE : Clear

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	25		• 2 men continued to excavate footing FA04.
			• 2 men continued to excavate footing FA05.
			• 2 men used Brokk to excavate both footings FA07 and FA08.
			• 2 men excavated for underpinning at footing FB03A
			• 4 men excavated for underpinning at footing FB06A
			• 6 men excavated footing FC06A.
			• 2 men installed temporary shoring
J.H Reid	15		• 2 men continued removing column caps on the west side of the PATH roof.
			• Removed insulator board from PATH roof btw. col E-H on east side of roof.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

(2)

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/22/09	

DAY : 7-3 pm/day shift

WEATHER : Clear

TEMPERATURE : 75°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
J.H Reid			• Removed gravity vents 1 and 3 and installed temporary rail protection around holes in roof.
Gilston	2		• Accepted a delivery of supplies • Installed power cords on platform A for temp. power.
Nautilus	2		• 2 men excavated soil by #5 shear wall with an excavator rig.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/23/09	

DAY : 10 - 5 AM

WEATHER : Clear

TEMPERATURE : 60 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	5	3 hgih reach	Connect welding leads
			Drill columns B71,B72, H71
Moriority	17	worktrain	Platform B unload rebar
			FA04, FC06A
A + A	4		Weld pipe 71 line C + A
Gillston	4		Consuit platform

COMMENTS :

Superintendent Name: Doug Rush

Signature

FISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10.23.09	

DAY : 10.5AM

WEATHER : Clear

TEMPERATURE : 60'

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	5 men	3 high reach	Connect Welding leads
			Drill columns B71, B72 H71
Moriarity	17 men	worktrain	Platform B unload rebar.
			FA04, FC06A.
M & A	4 men		Weld Pipe 71 line C & A.
Gillston	4 men		conduit Platform

COMMENTS :

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/23/09	

DAY : 7 - 3 PM (day shift)

WEATHER : 55 F

TEMPERATURE : Cloudy

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriority	28		2 men excavated under platform B on underpinnings 5, 6, 7
			4 men excavated underpinning 10+11 and footing FB06A
			7 men excavated footing FC06A
			3 men excavated footing FA04
		Brokk	2 Men excavated footing FA07 using Brokk
			2 men excavated footing FA05 and removed buildup of rock in footing
			Installed plywood protection around temp. stari B1 and B2 on mezzanine level and hung protective blankets
H Reid	18		Began removing deckpan from col 76-75 between col M-K
			Installed protective wooden guardrails around stripped area of the roof level
			Crane picked materials through roof level to mezz level east of 74 line
Coastal	1		Helped Reid with crane picking of materials from 1/9 box
Gilston	2		Installed conduit in platform C north electrical closet
			Installation of power conduits to the temp lunch/break room
Navillus	2		Excavated soil for the tower crane footing with an excavator rig at the # 5 shear wall
DCM			No work done in PATH

Superintendent Name: Eric Smith

Signature

FISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/23/09	

DAY : 7-3pm (day shift)

WEATHER : 55°

TEMPERATURE : Cloudy

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	28		• 2 men excavated under Platform B on underpinnings 5, 6, 7.
			• 4 men excavated underpinning 10 + 11 and footing FB06A.
			• 7 men excavated footing FC06A.
			• 3 men excavated footing FA04
		BroKK	• 2 men excavated footing FA07 using a BroKK.
			• 2 men excavated footing FA05 and removed buildup of rock in footing.
			• Installed plywood protection around temp. stair B1 and B2 on mezzanine level and hung protective blankets.
J.H Reid	18		• Began removing deckpan from col 76-75 btw. col M-K

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

(2)

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/23/09	

DAY : 2-3pm (day shift)

WEATHER : 55°

TEMPERATURE : Cloudy

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
J.H Reid			• Installed protective wooden guardrails around stripped area of the roof level.
			• Crane picked materials through roof level to mezz. level east of 74 line.
Coastal	1		• Helped Reid with crane picking of materials from 1/9 Box.
Guston	2		• Installed conduit in platform C north electrical closet
			• Installation of power conduits to the temp. lunch/break room.
Navillus	2		• Excavated soil for the tower crane footing with an excavator rig at the #5 shear wall
DCM			• No work done in PATH

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/24/09	

)AY : 10 - 5 AM

VEATHER : Rainy

EMPERATURE : 66 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	5	2 high reaches	Drill columns B71,C71,K72
			Hand welding ring lead using porceilin protection rings
Moriority	16	worktrain	Cut open temp stair B2.
			Load work train
			Dig under platform B
			Dig footing FA04

COMMENTS :

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10·24·09	

DAY : 10·5Am

WEATHER : rainy

TEMPERATURE : 66°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	5	2 high reaches	Drill columns B71, C71, K72
			hang welding lead. using porcelin
			Protection rings.
Moriarity	16	worktrain	cut open temp stair B2.
			load work train.
			dig under Platform D.
			Dig footing FA·04

COMMENTS :

Superintendent Name: Doug Rush

Signature

(SECURITY DRAWINGS – EXEMPTION 4)

FISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/26/09	

DAY : 10 - 5 AM

WEATHER : Clear

TEMPERATURE : 58 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6	2 high reach	4 men drilling columns G74, K72, F74
			2 men layout wall on 71 to be cut by others
			Lugs delivered today installation began today F72, D73
A + A	4		2 men welding pipe on B71
			2 men @F71
Morlority	18	Worktrain	4 men FA05
			Underpinning platform B
			Loading worktrain when arrives
Gillston	4		conduit on foul time platform C

omments :

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10·26·09	

DAY : 10·5 Am

WEATHER : Clear

TEMPERATURE : 58°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	6	2 High reach	·4 men drilling columns G74, K·72, F·74.
			·2 men Layout wall on 74 to be cut by others.
			· Cugs delivered today installation began today F.72, D73
A+A ind.	4 men		2 men welding Pipe on B 71
			2 men @ F 71
			And Pipe hanging on foul time Plat. C.
Moriarty	18men	worktrain.	4 men FA05.
			under pinning Platform B.
			loading worktrain when arrives.
Gillston	4 men		conduit on foul time Platform C.

COMMENTS :

Superintendent Name: Doug Rush

Signature

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/26/09	

DAY : 7 - 3 pm (day shift)

WEATHER : Clear

TEMPERATURE : 60 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Gilston	2		Received shipment of conduits and wire
Navillus	15		Installed shoring in the tower crane footing
			Erected rebar cages and installed then in the tower crane footing
			Poured concrete into four footings for south tower crane (6pm)
Moriarty	26		6 men excavated footing FC06A
			3 men excavated at footings FC02 and FC03A for UP 14 and 15
		Brokk	3 men excavated footing FA07 unsing a brokk
			2 men excavated footing FA05, 2 men excavated footing FA04, 3 men excavated footing FB03A for UP 3 and 4
J H Reid	18		Removed sections of the platform A stairwell railings and replaced with plywood
			Deckpan on the roof level removed from col K-H between col 75-76
			Crane picked scraps and garbage from roof level. General cleaning

Comments :

Superintendent Name: Eric Smith

Signature

(1)

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/26/09	

DAY : 7-3pm (day shift)

WEATHER : 60°

TEMPERATURE : Clear

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	26		6 men excavated footing FC06A.
			3 men excavated at footings FC02 and FC03A for UP 14 + 15.
		Brokk	3 men excavated footing FA07. using a Brokk.
			2 men excavated footing FA05.
			2 men excavated footing FA04.
			3 men excavated footing FB03A. for UP 3 and 4.
J.H Reid	18		Removed sections of the of the platform A stairwell railings and replaced with plywood.
			Deckpan on the roof level removed from col K-H btw. col 75-76.
			Crane picked scraps and garbage from roof level. General Cleaning

COMMENTS :

Pg 1

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/26/09	

(2)

DAY : 7-3 pm (day shift)

WEATHER : Clear

TEMPERATURE : 60°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Gilston	2		Received shipment of conduits and wire.
Navillus	15		Installed shoring in the tower crane footing.
			Erected rebar cages and installed them in the tower crane footing
			Poured concrete into four footings for south tower crane (6 pm)

COMMENTS :

Pg 2

Superintendent Name: Eric Smith

Signature Eric Smith

FISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/27/09	

DAY : 10 - 5 AM

WEATHER : Rain

TEMPERATURE : 55 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	7	3 high reaches	Tack welding lugs on column D73, K72. DCM Insp. No show.
			Tommy notice holes are @ angle had to redo yesterdays work
A + A	4		Weld Pipe @ 71 line B column
Moriority	16		Underpinning #14, #3
			Digg out under platform B. FA04
Gillston	4		Rewire for cameras, phones and tv on platform B

Comments :

Superintendent Name: Doug Rush

Signature

ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10·27·09	

DAY : 10·5 AM

WEATHER : rain

TEMPERATURE : 55°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	7	3 high reacher	~~Bell~~ Tack welding lugs on column D73, K72. DCM insp. no show. Tommy notice holes are @ angle had to redo yesterdays work.
A&A lad	4		Weld Pipe @ 71 line B column.
Moriarity	16		Underpinning #14, #3. Digg out under Platform B. FA·04
Gillston	4		rewire for cameras, Phones & TV on Platform B.

COMMENTS :

Superintendent Name: Doug Rush

Signature

FISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/27/09	

DAY : 7 - 3 pm (day shift)

WEATHER : Rain

TEMPERATURE : 60 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriority	24		2 men continued excavation of footing FA07 using a Brokk
			Installed protective blankets around footing FA08
			2 men continued excavation of footing FB06A and up 10 and 11
			4 men excavated UP 3 and 4 under the B platform
			6 men excavated underpinnings 13,14,15 under the C platform
			4 men completed excavation of footing FC06A
J H Reid	16		Continued removal of guardrails around staircases over platform A
			General cleaning of area east of 74 line under removed roof
			Drilled holes in Mezz deck for water draining and control
			Erected scaffolding over staircase between D - E lines over platform A for removal of partition wall on 76 line
Gilston	2		Prepared for the installation of panels and feeders in th single relay room
Navillus			no excavation work due to rain

Superintendent Name: Eric Smith

Signature

1

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/27/09	

AY : 7-3pm (day shift)

EATHER : Rain

EMPERATURE : 60°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	24		• 2 men continued excavation of footing FA07 using a Brokk.
			• Installed protective blankets around footing FA08.
			• 2 men continued excavation of footing FB06A and UP 10 and 11.
			• 4 men excavated UP 3 and 4 under the B platform.
			• 6 men excavated underpinnings 13, 14 and 15 under the C platform.
			• 4 men completed excavation of footing FC06A.
IH Reid	16		• Continued removal of guardrails around staircases over platform A.
			• General cleaning of area east of 74 line under removed roof.
			• Drilled holes in Mezz. deck for water drainage and control.

COMMENTS :

Pg 1

Superintendent Name: Eric Smith

Signature Eric Smith

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/27/09	

AY : 7-3pm (day shift)

/EATHER : Rain

EMPERATURE : 60°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
TH Reid			• Erected scaffolding over staircase btw D-E lines over platform A for removal of partition wall on 76 line.
Gilston	2		• Prepared for the installation of panels and feeders in the signal relay room.
Vavillus	—		• No excavation work due to rain

:OMMENTS :

Pg 2

Superintendent Name: Eric Smith

Signature Eric Smith

FISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/28/09	

DAY : 10 - 5 AM

WEATHER : Clear

TEMPERATURE : 58 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	8		Welding lugs K72, G72,F72, B72
			F72 + 71, K72 + 71. Need wall cut open
Moriority	17		3 men FA04
			Work train @ 11
			Remove debris under B platoform
A + A	4		Weld 71 Line Pipe. Install hangers on platform on platform C beyond the A line
Gillston	4		Install cable on platform B

omments :

Superintendent Name: Doug Rush

Signature

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10-28-09	

AY : 10.5 Am

/EATHER : Clear

EMPERATURE : 58

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
DCM	8		Welding lugs K72, G72
			F72, B72.
			F72 & 71 K72 & 71. need
			wall cut open. @ Port officer
			CWIs both Present.
Moriarity	17		3 man FA04
			Work train @ 11
			remove debris under B Platform
A & A	4		Weld 71 line Pipe.
			Install hangers on Platform
			C beyond the A line.
Gillston	4		Install cable on Plat. B

COMMENTS :

Superintendent Name: Doug Rush

Signature

FISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/28/09	

DAY : 7 - 3 PM (day shift)

WEATHER : Rain

TEMPERATURE : 55 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriority	26		4 men continued excavation of footing FA04
			2 men excavated footing FA07 using a Brokk
			4 men continued excavation of footing FB06A
			3 men continued excavation of footing FC02
			4 men excavating UP 12,13,14,15 for concrete pad pour tomorrow
			Prepared UP for concrete pad pour.
JH Reid	16		Completed erection of scaffold over stairs over platform A
			Removed partition wall on east side of 76 line between Col C - E
			General cleaning east of 74 line
			Controlled water on mezz level
Navillus	4	Drill Rig	Layed out areas to be drillid in tower crane footings
			Began drilling tower crane footing using Drill Rig
Gilston	2		Installed conduit on platform level outside of signal relay room

Superintendent Name: Eric Smith

Signature

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/28/09	

AY : 7-3pm (day shift)

EATHER : Rain

EMPERATURE : 55°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Navillus	4	Drill Rig	• Layed out areas to be drilled in tower crane footings.
			• Began drilling tower crane footing using Drill Rig.
Filston	2		• Installed conduit on platform level outside of signal relay room.

COMMENTS :

Pg 2

Superintendent Name: Eric Smith

Signature Eric Smith

TISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/29/09	

)AY : 7 - 3 PM

VEATHER : Clear

EMPERATURE : 55 F

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriority	30		3 men excavating footing FA04 and removing debris from footing
	19 laborers		3 men excavating footing FB06A
	7 masons		2 men moved brokk from footing FA07 and FA08 and continued excavation and removal of rock
	2 carpenters	Brokk	4 men excavated footing FC02 and removed debris for loading the weekend work train
	1 Op engineer		3 men prepared FC06A for a mud slab concrete pour
	1 plumer		Mud slabs were poured in footings FA06 and FC06A
			Concrete underpinning pads poured in UP 3,4,5,7,10,11 under the B platform and UP 12,13,14,15 under the C platform
JH Reid	20		Installed vertical studs in temp. locker/break rooms
			Laborers removed ceiling standpipe east of the 74 line
			Partition wall on 76 line removed btw col. C - E
			Removed Deckpan on roof level from 74-75 lines btw col M-L
Gillston	2 electricians		Providing power conduits to PATH temp locker room
Coastal	2 tinknockers		opened duct shaft on roof level above platform A btw col C + D

Superintendent Name: Eric Smith

Signature _____

(1)

ISHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/29/09	

DAY : 7-3pm (day shift)

WEATHER : Clear

TEMPERATURE : 55°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
Moriarty	30		• 3 men excavating footing FA04 and removing debris from footing.
	19 laborer		• 3 men excavating footing FB06A
	7 masons		• 2 men moved Brokk from footing FA07 to FA08 and continued excavation and removal of rock.
	2 carpenter	Brokk	• 4 men excavated footing FC02 and removed debris for loading the weekend work train
	1 Op. Eng		• 3 men prepared FC06A for a mud slab concrete pour.
	1 plumber		• Mud slabs were poured in footings FA06 and FC06A.
			• Concrete underpinning pads poured in UP 3, 4, 5, 7, 10 and 11 under the B platform and UP 12, 13, 14 and 15 under the C platform.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

(2)

'SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10/29/09	

DAY : 7-3 pm (day shift)

WEATHER : Clear

TEMPERATURE : 55°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
J.H. Reid	20 men		• Installed vertical studs in temp. locker/break rooms.
			• Laborers removed ceiling standpipe east of the 74 line
			• Partition wall on 76 line removed btw. col C-E
			• Removed deckpan on roof level from 74-75 lines btw col M-L
Cullston	2 electricians		• Providing power conduits to PATH temp. locker/break room.
Coastal	2 tinknockers		• Opened duct shaft on roof level above platform A btw col C+D.

COMMENTS :

Superintendent Name: Eric Smith

Signature Eric Smith

SHMAN | Turner

CONTRACT : WTC - 284.458 GC	WTC TRANSPORTATION HUB STATION CONSTRUCTION AND TRANSIT HALL
DATE : 10-29-09	

AY : 10:5 Am

EATHER : Clear

MPERATURE : 62°

NUMBER AND TRADE OF SUBCONTRACTORS	NUMBER OF MEN SUPV.	Equipment	SUBCONTRACTORS ACTIVITIES TODAY
D&M.	8		Welding columns G72, E73.
			Grinding misplaced lugs on F73
			column.
			CWI is Present as well as yesterday.
J&A	4		Install Pipe on Plat C. North
			of A line.
Gillston	4		Installing conduit, cable + data.
Moriarity	17		3 men FAO4
			7 men on work train on
			Plat B 7 men under Plat B.

COMMENTS :

Superintendent Name: Doug Rush

Signature

FORCE ACCOUNT # 8845

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-4-10

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 734

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP ELECT. ON MEZZ. & TOWER CRANE. ~~[illegible]~~ SAFETY LIGHTS. MAINTAIN ELECT. SERVICE REQUIRED by IRON WORKER ERECTING STEEL BEAMS IN SECT 106 & INSTALLING H/S BOLTS IN SECT. 106 USING ELECT. POWER TOOLS

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: 1-4-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIALS

Signature: [illegible]

Date: 1-4-10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8846

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-5-10

Contract Name: TUESDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. ELECT. ON MEZZ. & TOWER CRANE SAFETY LIGHTS. MAINTAIN ELECT. SERVICE REQUIRED BY THE IRON WORKER ERECTING BEAMS & HS BOLTS USING ELECT. TOOLS.

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: 1-5-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: VERIFICATION FOR TIME MANAGEMENT

Date: 5/10

TIME CARD #

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8846

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-5-10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. ELECT. ON MEZZ. & TOWER CRANE

DCM ERECTORS, INC.

Signature: Tommy Manoti

Date: 1-5-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 1/5/10

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 6921

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1/6/10

Contract Name: WP20

Contract Location: TRANSPORTATION HUB

Client: P.A.

Contract Number: 934000

Address:

X Number: 934X401

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	4	8						
TOTALS	2		8						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

SUBJECT TO CONTRACT REVIEW FOR TIME VERIFICATION ONLY

Anthony Marfoglia

DESCRIPTION OF WORK PERFORMED: ESTABLISH CONTROL ON PLATFORM LEVEL AND BEGIN LAYOUT OF COLUMN BASE PLATE CENTERS FOR FB03A.

DCM ERECTORS, INC.

Signature:

Date: 1/6/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8847

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-6-10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. ELECTRIC ON MEZZ. & TOWER CRANE
- Temp Power for welding machine, lighting and power tools
- Tower Crane used to remove scrap steel from Alley

DCM ERECTORS, INC.

Signature: Tommy Manzi

Date: 1-6-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Evan Ruthven

Date: 1-6-10 For Time Verification Only

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8848

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: JAN. 8, 10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Electrician	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZINE & TOWER CRANE SAFETY LIGHTS. MAINT. ELECT. SERVICE @ MEZZ LEVEL for IRON WORKERS ERECTING STEEL BEAMS, PLACING DECK STEEL, INSTALLING H/S BOLTS for BEAM INSECT. 106 USING POWER TOOLS.

DCM ERECTORS, INC.

Signature: Tommy Marvin

Date: 1-8-10

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature]

Date: 1/08/10

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8716

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1/8/09

WP 20
Contract Name: TRANSPORTATION HUB

Contract Location: WTC TRANSPORTATION HUB

Client: P.A.

Contract Number: 934000

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman	[illegible]			1	1.5	1.5			
Journeyman	[illegible]			5	1.5	7.5			
Apprentice									
LABORER	2	5	10						
Operator							1	1.5	1.5
Oiler							1	1.5	1.5
Operating Engineer									
Surveyor									
TOTALS	2		10	6		9	2		3

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane		1	1.5	1.5	
20 YARD CONTAINER (PROVIDED BY NAVILLUS)					
Scissor lift		SUBJECT TO CONTRACT REVIEW			
Fork lift		FOR VERIFICATION OF TIME ONLY			
Welding machine					
Compressor		[signature]			
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: AT PORT AUTHORITY'S DIRECTION DCM CLEANED THE AREA BETWEEN N/S SHEAR WALL + TRACK #5. A LINE THRU F. NAVILLUS DELIVER A 20 YARD CONTAINER, R. GANG LOWERED INTO PLACE ON 3RD SHIFT. 2 LABORER'S LOADED CONTAINER ON 1ST SHIFT. R. GANG LIFTED OUT AND NAVILLUS REMOVED FROM SITE 1/9/10 3RD SHIFT

DCM ERECTORS, INC.

Signature: [signature]

Date: 1/9/09

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8920

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1/8/09

Contract Name: WP20

Contract Location: TRANSPORTATION HUB

Client: P.A.

Address:

Contract Number: 934000

X Number: 934x401

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	4	8						
TOTALS	2		8						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

SUBJECT TO CONTRACT REVIEW FOR VERIFICATION OF TIME ONLY

Anthony Monforte

DESCRIPTION OF WORK PERFORMED: SURVEYOR'S TRANSFER CONTROL - P.A. PLUG'S (5N + 5S) FROM C PLATFORM TO B PLATFORM + UP TO MEZZ LEVEL.

TISHMAN

DCM ERECTORS, INC.

Signature: [signature]

Date: 1/8/09

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8923

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1/11/10

Contract Name: WP20

Contract Location: TRANSPORTATION HUB

Client: P.A.

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORERS	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: LABORER'S CHOPPING ICE AT E/W CONNECTOR FOR INSTALLATION OF WA #5 (TRUCK RAMP)

TISHMAN | Turner
A Joint Venture

VERIFICATION FOR
TIME AND MATERIAL ONLY

DCM ERECTORS, INC.

Signature:

Date: 1/16/10

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 1-11-10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

THE PORT AUTHORITY OF NY & NJ	DAILY NARRATIVE	WTC-234.544
roject: WTC Transportation HUB	Work Package Number:	

1. General Contractor: DCM		REPORT NO.			DATE 01/11/10						
Sub-Contractors:		Superintendent:			E Ruthven/ M P ARATO						
2. Navillus	8.	SHIFT: 7pm-7am			MO	TU	WF	TH	FR	SA	SU
3.	9.	PAGE	1	OF 1	X						
4.	10.	TEMPERATURE : 31 F			WEATHER: Clear						
5.	11.	OUTAGE	PLATFORM	TRACK	Time Out				Time in		
6.	12.		C	4 & 5							
7.	13.		Notes								

Contr	Description of work	Trade	No.	Reference
1	Welding stiffener plates Between D72 and E72	Foreman Iron worker Inspector Fire Watch	1 3 1 1	E4001C, E4002C Rev #9
	Installing temp. roof steel: 107B8, 107B11, 107B12, 107B18, 107B19, 107B27 All in: 73/74-G/K Safety: Monitor work for safety compliance	Foreman Iron worker Safety Operator Electrician	2 10 1 1 1	E4001C, E4002C Rev #9
	Lowering Decking to mezz. Received 2 trucks of steel for truck ramp. Begin installation of steel for truck ramp North Tower Crane used	Foreman Iron worker Operator Oiler	2 6 4 2	WA105-01, WA105-02
	K73: East side of column at the PATH sign connection there is a 6"x ½" angle lug with 6" on the column. 3" of this will need to be burnt out in order to install the lower beam at this location. The sign will also need to be cut. This or the entire sign and beam will need to be removed. PLEASE ADVISE			
	9:27pm Train Master called to confirm platform C is out from 12:00pm to 5:00 am. 4:45am All Clear			
	10:16 PA Police called and all clear @ 4:44am			
2	Navillus – No work performed today			
	014-010-DCM-DN_MP00101			

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/test described above.

Superintendent	Signature	Date	Immediate Supervisor	Signature	Date
	[signature]	01/11/10		[signature]	

FORCE ACCOUNT # 8868

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-11-10

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 939

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP POWER ON MEZZ. & TOWER CRANE
- Temp Power for welder, lighting, and power tools
- Crane used to unload 2 trucks & lower material for installation of truck Ramp

DCM ERECTORS, INC.

Signature: Tommy Marzio

Date: 1-11-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: EVAN Rothman TJV for time Verification only

Date: 1/11/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8865

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-12-10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP POWER ON MEZZ & TOWER CRANE SAFETY LIGHTS. MAINTAIN ELECT. SERVICE AT MEZZ. LEVEL FOR TRADE WORKERS INSTALLING H/S BOLTS, ERECTING BEAMS & PLACING ROOF DECK STEEL IN SECT. 103, 105 USING POWER TOOLS.

TISHMAN TURNER

DCM ERECTORS, INC.

Signature: Tommaso Manzo

Date: 1-12-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature:

Date: 1/12/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8875

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1/12/10

Contract Name: WP20

Contract Location:

Client: P.A.

Contract Number:

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	2.5	5						
TOTALS	2		5						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

SUBJECT TO CONTRACT REVIEW FOR VERIFICATION OF TIME AND

DESCRIPTION OF WORK PERFORMED: SURVEYORS LAYOUT OF ℄'S OF NEW COLUMNS AT MEZZ AT PLATFORM LEVELS ON C+B PLATFORM

DCM ERECTORS, INC.

Signature:

Date: 1/12/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

TORCL ACCOUNT # 8924

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1/12/10

Contract Name: WP20

Contract Location: TRANSPORTATION HUB

Client: P.A.

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-c -half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER'S	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: LABORER'S ARE CLEANING UP AREA BETWEEN TRACK 5 + N/S SIDEWALK

DCM ERECTORS, INC.

Signature:

Date: 1/12/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 1-12-10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8886

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-13-10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 939

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMPO POWER ON MEZZ. & TOWER CRANE SAFETY LIGHTS MAINTAIN ELECT. SERVICE FOR IRON WORKERS @ MEZZ LEVEL UNLOADING STEEL, PLACING DECK STEEL ON COLUMNS and INSTALLING HIS BOLTS USING POWER TOOLS.

TISHMAN Turner

DCM ERECTORS, INC.

Signature: Tommy Manner

Date: 1-13-10

CLIENT AUTHORIZATION

I certify the above service(s) as listed above and authorize DCM ERECTORS, INC. to invoice for the same:

TIME AND MATERIAL ONLY

Signature:

Date: 1/13/10

"TIME ON"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8866

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-13-10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman				1	2	2			
Journeyman				2	2	4			
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS				3		6			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch		1	2	2	
TOTALS		1		2	

DESCRIPTION OF WORK PERFORMED: AT FBOGA: CUT & REMOVE STAINLESS HANDRAIL & PART OF STAIRCASE TO ALLOW SETTING & WELDING TEE LUG FOR U. P. STEEL. (THIS WAS WORK TO BE PERFORMED BY MONARCH)

TISHMAN | Turner
A Joint Venture

DCM ERECTORS, INC.

Signature: Tommy Marzi

Date: 1-13-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: [illegible]

Date: X 1/13/10

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8877

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-13-10

Contract Name: WP 20

Contract Location: TRANSPORTATION HUB

Client: PA

Address:

Contract Number: 934 x 401

X Number: 934 x 401

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	4	8						
TOTALS	2		8						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

SUBJECT TO CONTRACT REVIEW FOR VERIFICATION OF TIME ONLY

Anthony J. Marforte

DESCRIPTION OF WORK PERFORMED: CONTINUE ESTABLISHING COLUMN CENTER LINES + BASE PLATES ON PLATFORM AND MEZZANINE LEVELS

DCM ERECTORS, INC.

Signature: [signature]

Date: 1/13/10

CLIENT AUTHORIZATION

I certify the above service(s) as satifactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8888

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-14-10

Contract Name: THURSDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE & SAFETY LIGHTS. MAINTAIN ELECT. SERVICE @ MEZZ LEVEL FOR IRON WORKERS ERECTING STEEL, PLACING DECK ROOF STEEL ON BEAMS, and installing H/S BOLTS USING POWER TOOLS.

TISHMAN [illegible]

DCM ERECTORS, INC.

Signature: Tommy Moran

Date: 1-14-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: [signature]

Date: 1/15/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8878

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-14-10

Contract Name: WP 20

Contract Location: TRANSPORTATION HUB

Client: PA

Contract Number:

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	5	10						
TOTALS	2		10						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

SUBJECT TO CONTRACT REVIEW FOR TIME VERIFICATION ONLY

DESCRIPTION OF WORK PERFORMED: CONTINUE LAYOUT OF BASE PLATE SIZES AND COLUMN SIZES ON PLATFORM AND MEZZANINE LEVELS

DCM ERECTORS, INC.

Signature:

Date: 1/15/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8879

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-15-10

Contract Name: WP 20

Contract Location: TRANSPORTATION HUB

Client: P.A.

Contract Number: 434000

Address:

X Number: 434 X 001

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	2	4						
TOTALS	2		8						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
		SUBJECT TO CONTRACT REVIEW			
Scissor lift		FOR TIME VERIFICATION ONLY			
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: CONTINUE LAYOUT OF BASE PLATES AND HAMMERHEAD COLUMNS ON PLATFORM AND MEZZANINE LEVELS

DCM ERECTORS, INC.

Signature:

Date: 1/19/20

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

THE PORT AUTHORITY OF NY & NJ	DAILY NARRATIVE	WTC-234.544 WO #20
Project: WTC Transportation HUB	Work Package Number:	

1. General Contractor: DCM		REPORT NO.		DATE 01/15/10					
Sub-Contractors:		Superintendent:		M P ARATO					
2. Navillus	8.	SHIFT: 7pm-7am		MO	TU	WE	TH	FR	SA	SU
3.	9.	PAGE 1 OF 1						X		
4.	10.	TEMPERATURE : 32 F		WEATHER: Clear					
5.	11.	OUTAGE	PLATFORM	TRACK	Time Out	Time in			
6.	12.		C	4 & 5					
7.	13.		Notes						

Cont	Description of work	Trade	No.	Reference
1	Finish welding stiffener plates Between L72 and M72. Welding T's to column for underpinning at FB06A	Foreman Iron worker Inspector Fire Watch	1 3 1 1	E4001C, E4002C Rev #9
1	Placing decking for storage on temp roof steel. Each bundle is tack welded at all four corners. SECTION 105	Foreman Iron worker Safety Operator Electrician	2 10 1 1 1	E4001C, S-15C, S-7725
1	Deck crew general clean up and prep. For next week work at north end.	Foreman Iron worker Operator Oiler	2 6 4 2	WA05-1 thru WA05-4, and WA05-1a/2a
1	Continue to install and torque bolts above the operations center	safety	2	
1	Unload work train of underpinning steel for FC05	cwi	1	
1	In stall beam 103B51 at mod. location	Q/Q	1	
	9:07pm Train Master called to confirm platform C is out from 12:00pm to 5:00 am. 5 am All Clear			
	9:17 PA Police called and all clear @ 5am			
2	Navillus – No work performed today			
	014_010_DCM_DN_MP00105			

I certify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/test described above.

Superintendent	Signature	Date	Immediate Supervisor	Signature	Date
		1/15/10			

FORCE ACCOUNT # 8867

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-15-10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: ~~4-34~~ 944

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman				1	2	2			
Journeyman				2	2	4			
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS				3		6			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: CUT & REMOVE STAINLESS HANDRAIL & PART of STAIRCASE, FBOGA WEST, TO ALLOW SETTING & WELDING of TEE LUG FOR U. P. STEEL (THIS WORK WAS TO be PERFORMED by other

TISHMAN, Tim

DCM ERECTORS, INC.

Signature: Tommy Marosi

Date: 1-18-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature:

Date: X 1/15/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8869

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-15-10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP POWER ON MEZZ. & TOWER CRANE SAFETY LIGHTS. MAINT. ELECT. SERVICE FOR IRON WORKS @ MEZZ LEVEL, ERECTING STEEL, PLACING ROOF DECKING STEEL and INSTALLING H/S BOLTS USING POWER TOOLS.

TISHMAN T...

DCM ERECTORS, INC.

Signature: Tommy Marsh

Date: 1-15-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFY ON TIME AND MATERIAL ONLY

Signature: [signature]

Date: X 1/15/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8800

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-18-10

Contract Name: WP 20

Contract Location: TRANSPORTATION HUB

Client: PA

Contract Number: 934000

Address:

X Number: 934 X 00

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	5	10						
TOTALS	2		10						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

SUBJECT TO CONTRACT REVIEW
FOR TIME VERIFICATION ONLY
Anthony Mafarte

DESCRIPTION OF WORK PERFORMED: CONTINUE LAYOUT OF BASE PLATES AND HAMMERHEAD COLUMNS ON PLATFORM AND MEZZANINE LEVELS

DCM ERECTORS, INC.

Signature:

Date: 1/18/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8870

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-18-10

Contract Name: MONORY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE SAFETY LIGHTS MAINTAIN ELECT. SERVICE FOR MEZZ CREW, INSTALLING A/S BOLTS USING POWER TOOLS.

TISHMAN Turner

DCM ERECTORS, INC.

Signature: Tommy Marsh

Date: 1-18-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: M [illegible]

Date: X 1/18/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8871

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-18-10

Contract Name: MONDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 941

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman				1	4	4			
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS				1		4			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift		1	4	4	
Fork lift					
Welding machine					
Compressor					
Torch					
MAG DRILL		1	4	4	
TOTALS					

DESCRIPTION OF WORK PERFORMED: LAY OUT & DRILL HOLES FOR RELOCATION OF 2 BEAMS DUE TO NEW SPRINKLER PIPE. 103B51 & 106B1 N/OF & S/OK 71-72 (OTHER CONTRACTOR WORK) SEE P/B/VES.

TISHMAN Turner

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: 1-18-10

CLIENT AUTHORIZATION

VERIFICATION FOR TIME AND MATERIAL ONLY

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: M R [illegible]

Date: 1/18/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8881

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-19-10

Contract Name: WP 20

Contract Location: TRANSPORTATION HUB

Client: PA

Address:

Contract Number:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	6	12						
TOTALS	2		12						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

SUBJECT TO CONTRACT REVIEW FOR TIME VERIFICATION ONLY

Anthony Monforte

DESCRIPTION OF WORK PERFORMED: CONTINUE LAYOUT OF COLUMN BASE PLATES AND HAMMERHEADS ON PLATFORM AND MEZZANINE LEVELS

DCM ERECTORS, INC.

Signature:

Date:

CLIENT AUTHORIZATION

I certify the above service(s) as satifactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8872

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-19-10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 939

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES SAFETY & WALKWAY LIGHTS. MAINTAIN ELECT SERVICE FOR IRON WORKER & MEZZ LEVEL ERECTING STEEL BEAMS IN SECT 107 and installing H/S BOLTS USING power tools.

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: 1-19-10

CLIENT AUTHORIZATION

I certify the above service to be satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

Signature: [signature]

Date: 1/19/10

"TIME ONLY"

VERIFICATION FOR TIME AND MATERIAL ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8889

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-20-10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	1	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES SAFETY LIGHTS and WALKWAY LIGHTS.
MAINTAINING ELECT. SERVICE @ MEZZ LEVEL FOR ERECTING CREW WORKING IN SECT 107 & INSTALLING A/S BOLTS USING POWER TOOLS.

FISHMAN [illegible]

DCM ERECTORS, INC.

Signature: [signature]

Date: 1-20-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: [signature]

Date: X 1/20/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

MID CITY ELECTRICAL CORP.
2190 McDonald Ave.
Brooklyn, NY 11223
718-333-2522
Fax 718-333-2521

0290

DATE OF ORDER	TEL
ORDER TAKEN BY	CUSTOMER'S ORDER NO
STARTING DATE	☐ DAY WORK
JOB NAME/NO	
JOB LOCATION	
INVOICE DATE	JOB TEL

TO T. Moriarity and Son (TMS)
DCM

TERMS:

DESCRIPTION OF WORK

Stand-by/Maintenance of power and lighting authorized by T. Moriarity and Son (TMS)

1 - A Journeyman Electrician

9 pm - 5 AM (8 overtime hours) - Jan. 20, 2010

Path Station - World Trade Center

- Mid City Electric - Marc Quitsch [signature]

* Verification of time - [redacted] Tishman

LABOR	HRS.	RATE	AMOUNT	MATERIAL	QTY.	PRICE	AMOUNT
Maintaining Elect. Service for Welding Crew Working under Platform B @ FBOGA.							
						TOTAL MATERIALS	
						TOTAL LABOR	
						TOTAL OTHER	
						TAX	
TOTAL LABOR						TOTAL	

[signature] TISHMAN Turner
VERIFICATION FOR TIME AND MATERIAL ONLY

Work ordered by
X

I hereby acknowledge the satisfactory completion of the above described work.

[signature] 1/20/10
Signature
TIME ONLY
Thank You

FORCE ACCOUNT # 8882

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-20-10

Contract Name: WP20

Contract Location: TRANSPORTATION HUB

Client: PA

Address:

Contract Number: 934

X Number: 934 X001

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	3.5	7						
TOTALS	2		7						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: CONTINUATION OF LAYOUT OF BASEPLATES AND HAMMERHEAD COLUMNS ON PLATFORM AND MEZZANINE LEVELS @ 72 B/w A & D & 74 B/w A & D on platform floor and Roof

VERIFICATION FOR ~~TIME AND~~ MATERIAL ONLY

X

DCM ERECTORS, INC.

Signature:

Date: 1/22/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Frank Rothman

Date: 1/22/10 "For Time & Material Verification only"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8896

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-21-10

Contract Name: Thursday Mile

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Electrician	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES WALKWAY AND SAFETY LIGHTS.
MAINTAIN ELECT. SERVICE @ MEZZ LEVEL FOR IRON WORKER ERECTING BEAMS ON SECT 107 & INSTALLING H/S BOLTS, USING POWER TOOLS.

TISHMAN, Turner

VERIFICATION FOR TIME AND MATERIAL ONLY

DCM ERECTORS, INC.

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Tommy Marotti

Date: 1-21-10

Signature: [signature]

Date: 1/21/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

MID CITY ELECTRICAL CORP.
2190 McDonald Ave.
Brooklyn, NY 11223
718-333-2522
Fax 718-333-2521

0291

DATE OF ORDER	TEL.
ORDER TAKEN BY	CUSTOMER'S ORDER NO.
STARTING DATE	☐ DAY WORK
JOB NAME/NO	
JOB LOCATION	
INVOICE DATE	JOB TEL.

TO T. Moriarity and Son (TMS)
DCM

TERMS:

DESCRIPTION OF WORK

Stand-by / Maintenance of power and lighting, authorized by T. Moriarity and Son (TMS)

1 - A Journeyman Electrician

9 pm - 5 AM (8 overtime hours) - January 21, 2010

Path Station - World Trade Center

Mid City Electric - Marc Quitsch [signature]

* Verification of time below, signed and acknowledged by Tishman.

LABOR	HRS.	RATE	AMOUNT	MATERIAL	QTY.	PRICE	AMOUNT
Maintain Elect. Service for Welding Crew working under Platform "B" @ FB 06A.							
						TOTAL MATERIALS	
						TOTAL LABOR	
						TOTAL OTHER	
						TAX	
TOTAL LABOR						TOTAL	

TISHMAN [illegible]

VERIFICATION FOR TIME AND MATERIAL

X [signature]

Work ordered by

I hereby acknowledge the satisfactory completion of the above described work.

[signature] 1/21/10

Signature

Time Only
Thank You

FORCE ACCOUNT # 8890

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-22-10

Contract Name: FRIDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman				1	1	1			
Journeyman				1	1	1			
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS				2		2			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch		1	1	1	
TOTALS		1		1	

DESCRIPTION OF WORK PERFORMED: ASSIST MORIARITY WITH DEMO of STAIRCASE AT FRDGA Thru USE of 1 I.W. & 1 FOREMAN WITH TORCH.

TISHMAN | Turner
A Joint Venture

VERIFICATION FOR TIME AND MATERIAL ONLY

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: 1-22-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature]

Date: 1/24/10

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8873

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-22-10

Contract Name: Thursday Nite

Contract Location: Friday

Client: Port Authority

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Electrician	1	3	3	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		3	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: Maintain Temp. Power on Mezz. - Tower Cranes' walkway and Safety Lights.

Maintain Elect. Service Reconnect by Iron Worker Erecting Steel in Sect. 107 and installing H/S bolts using Power Tools.

TISHMAN | Turner
A Joint Venture

VERIFICATION FOR TIME AND MATERIAL ONLY

DCM ERECTORS, INC.

Signature: [signature]

Date: 1-22-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature]

Date: 1/22/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8891

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: JAN. 25, 2010

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. + TOWER CRANES WALKWAY and SAFETY LIGHTS.

MAINTAIN ELECT SERVICE at MEZZ LEVEL FOR ENGINEERING CREW USING POWER TOOLS.

TISHMAN, Turner

VERIFICATION FOR TIME AND MATERIAL ONLY

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: 1-25-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature]

Date: 1/25/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8884

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-25-10

Contract Name: WP 20

Contract Location: TRANSPORTATION HUB

Client: PA

Address:

Contract Number: 934000

X Number: 934X001

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	4	8						
TOTALS	2		8						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

SUBJECT TO CONTRACT REVIEW FOR VERIFICATION OF TIME DAILY

Anthony Moforte

DESCRIPTION OF WORK PERFORMED: LAYOUT OF HATCH OPENINGS ON UNDERSIDE OF NEW TEMP. ROOF

DCM ERECTORS, INC.

Signature:

Date:

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8863

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-26-10

Contract Name: TUESDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES WALKWAY AND SAFETY LIGHT.
MAINTAIN BEAM SEWING MEZZ LEVEL FOR IRON WORKERS INSTALL STEEL USING POWER TOOLS.

VERIFICATION FOR TIME AND MATERIAL ONLY

DCM ERECTORS, INC.

Signature: Tommy Moran

Date: 1-26-10

X CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 1/26/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8897

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1/28/10

Contract Name: WP20

Contract Location:

Client: P.A

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABOREN'S	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: LABOREN'S DOING GENERAL CLEAN UP AROUND DCM AREA'S @ Mezz level along 71 Line from A to Mezz Opp's, along art work and 74 line H→L

DCM ERECTORS, INC.

Signature: [signature]

Date: 1/28/10

CLIENT AUTHORIZATION

I certify the above service(s) as satifactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature] Evan Ruthven

Date: 2.1.10 TLJV for time Verificat[illegible] [illegible]

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8893

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-27-10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Electrician	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES WALKWAY & SAFETY LIGHT MAINTAIN ELECT. SERVICE for power TOOLS being used by IRON WORK ERECTING CREW.

TISHMAN | Turner
A Joint Venture

VERIFICATION FOR TIME AND MATERIAL ONLY

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: 1-27-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

X

Signature: [signature]

Date: 1/27/10

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8076

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1/29/10

Contract Name: WP20

Contract Location: TRANSPORTATION HUB

Client: P.A.

Contract Number: 934000

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER'S	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: LABORERS CLEANING AREA'S AROUND DCM AREA'S @ DCM shanty & office. @ DCM storage areas along 74 Line HL along artwork at Mezz operations Center and 71 Line h to Mezz operations

DCM ERECTORS, INC.

Signature: [signature]

Date: 1/29/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature] Evan Ruthven

Date: 2.1.10 TDV for time verification only

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8850

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: JAN. 29, 10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman				2	2	4			
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS				2		4			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
SCREW GUN		1	1	1	
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch		1	1	1	
TOTALS		2		2	

DESCRIPTION OF WORK PERFORMED: CREATE 3 OPENINGS IN BLUE PLYWOOD WALL, 74 LINE, FOR FBOSA WORK. 2 FOR U.P. COLUMNS & 1 FOR MOVING U.P. BEAM FROM EAST SIDE OF W[illegible] TO WEST SIDE.

** THIS WORK WAS TO BE PERFORMED BY J.H. REID, SEE P/B/UBS.

TISHMAN | Turner

DCM ERECTORS, INC.

VERIFICATION FOR TIME AND MATERIAL ONLY

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Tommy Munoz

Date: 1-29-10

Signature: [illegible]

Date: 1/29/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8892

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-29-10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES WALKWAY AND SAFETY LIGHTS.
MAINTAIN ELECT. SERVICE @ MEZZ. LEVEL FOR ERECTING CREW USING POWER TOOLS WORK IN SECT 107.

ITSHMAN Turner
Lower Lower

DCM ERECTORS, INC.

Signature: Tommy Marsh

Date: 1-29-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: [signature]

Date: 1/29/10

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8844

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 1-28-10

Contract Name: Thursday Mite

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Electrician	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: Maintain Temp. Power on Mezz. & Tower Cranes Walkway and Safety Lights.

Maintain Elect Service Required a Mezz Level for Electric Crew, using Power Tools.

TISHMAN | Turner

VERIFICATION FO

TIME AND MA

X

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: 1-28-10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature]

Date: 1/28/2010

"Time Only"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT # 8805

Date: FEB. 2, 10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 939

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE LIGHTS MAINTAIN. ELECT. SERVICE FOR BOTH ERECTING CREWS INSTALLING BEAMS & CROSS BRACING USING POWER TOOLS

TISKMAN

VERIFICATION FOR TIME AND MATERIAL ONLY

DCM ERECTORS, INC.

Signature: Tommy Mavor

Date: FEB 2, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 2/2/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8907

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 2/4/10

Contract Name: WP20

Contract Location: TRANSPORTATION HUB

Client: P.A.

Contract Number: 434000

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER'S	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: LABORER'S - GENERAL
CLEAN UP OF SITE (DCM AREA'S)
@ Dcm Shanty & office
· Storage areas - 71 line A-F
E-K 72 line
74 Line TK-L

TISHMAN | Turner
A Joint Venture

VERIFICATION FOR
TIME AND MATERIAL ONLY

DCM ERECTORS, INC.

Signature:

Date: 2/4/10

CLIENT AUTHORIZATION
I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

.E PORT AUTHORITY OF NY & NJ	DAILY NARRATIVE	WTC-234.544
oject: WTC Transportation HUB	Work Package Number:	

1. General Contractor: DCM		REPORT NO.		DATE 02/04/10						
Sub-Contractors:		Superintendent:		M Arato						
2. Navillus	8.	SHIFT: 7 pm-7am		MO	TU	WE	TH	FR	SA	SU
3.	9.	PAGE 1 OF 1					X			
4.	10.	TEMPERATURE : 32F		WEATHER: CLEAR						
5.	11.	OUTAGE	PLATFORM	TRACK	Time Out		Time in			
6.	12.		B	3						
7.	13.		Notes							

ontr	Description of work	Trade	No.	Reference
	Mezz Level: modify beams 104B8 ,B9(2ea).and B10, erect beams 104B8,B9 and B1	ER	2	E4001C, E4002C Rev #9
	Platform B:, Continue welding "T'S" to column FC05and FB05	Iron Worker	10	Field Work Draw.X070
	Deck crew unloads one truck of steel beams for sect.108, Installing H/T bolts on beams in section 108 column D-G	IW Foreman Iron worker O/E	2 6 3	E4001C, S-15C, S-7725
	WEST Tower Crane: Used to unload beams.	TOWER CRANE	1	
	Monitor work for safety compliance	Safety	1	
	Laborers – no work today	Q/Q	0 1	
	Mezz. & Under Platform B: Stand by for temp. power and lighting	Electrician	1	
		CWI	1	
	Navillus – No work today			
	014.010-DCM-DN-M00124			

ertify that I have read the applicable paragraphs from the PA Construction Standards manual pertaining to the work/test described above.

erintendent	Michael Arato	02/04/10	Immediate Supervisor	00124	2/6/10
	Signature	Date		Signature	Date

FORCE ACCOUNT # 8851

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: FEB. 4, 10

Contract Name: THURSDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 934

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN Temp POWER ON MEZZ. & TOWER CRANE LIGHTS MAINTAIN ELECT. SERVICE for both ERECTING CREWS INSTALLING Beams & H/T BOLTS SECT. 108 & 104, USING POWER Tools

VERIFICATION FOR TIME AND MATERIAL ONLY

TISHMAN/TURNER

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: FEB. 4, 10

CLIENT AUTHORIZATION

I certify the above service(s) was satisfactory and authorize DCM ERECTORS INC. to invoice for the same:

Signature:

Date: 2/04/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT # 8933

Date: 2/9/10

Contract Name: WP20

Contract Location: TRANSPORTATION HUB

Client: PA

Address:

Contract Number: 934000

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER'S	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: GENERAL CLEAN UP OF DCM WORK AREAS
cleaned crane ramp, DCM shanties and office.

TISHMAN | Turner
A Joint Venture
VERIFICATION FOR
TIME AND MATERIAL ONLY

X

DCM ERECTORS, INC.

Signature:

Date: 2/9/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8936

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 2/12/10

Contract Name: WP20

Contract Location:

Client: P.A.

Contract Number: 934000

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORERS	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: GENERAL CLEAN UP OF DCM WORK AREAS
Storage areas 71 A-F 72 E-K, 74 H-L
Alleyd Btw sheer wall and track 5

TISHMAN | Turner
A Joint Venture

VERIFICATION FOR
TIME AND MATERIAL ONLY

X

DCM ERECTORS, INC.

Signature:

Date: 2/12/10

CLIENT AUTHORIZATION
I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8909

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: FEB. 12, 10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE LIGHTS ON MAINTAIN ELECT. SERVICE FOR BOTH TISHMAN ERECTING CREWS, USING POWER TOOLS

VERIFICATION
TIME AND MATER

X

DCM ERECTORS, INC.

Signature: Tommy Marzi

Date: FEB 12, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 2/12/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8937

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 2/16/10

Contract Name: WP26

Contract Location:

Client: P.A.

Address:

Contract Number: 934000

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER'S	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: GENERAL CLEAN UP OF DCM WORK AREA'S
Shanties, Office, Alley, Storage areas
71 A-F - 72 F-K, 74 H-L

TISHMAN | Turner
A Joint Venture

VERIFICATION FOR TIME AND MATERIAL ONLY

X [signature]
CLIENT AUTHORIZATION

DCM ERECTORS, INC.

Signature: [signature]

Date: 2/16/10

I certify the above service(s) as satifactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8910

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: FEB. 16, 10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 734

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE. LIGHTS ONLY. MAINTAIN ELECTRICAL SERVICE FOR DCM'S ERECTING CREW USING POWER TOOLS.

TISHMAN INC.

VERIFICATION FOR TIME AND MATERIAL ONLY

DCM ERECTORS, INC.

Signature: Tommy Morgan

Date: FEB. 16, 10

X CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Michael Rhuto

Date: 2/16/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8938

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 2/17/10

Contract Name: WP20

Contract Location:

Client: P.A.

Contract Number: 934000

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER'S	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: GENERAL CLEAN UP OF DCM WORK AREA'S
Scrap steel from under platform C
Storage area - 71 A-F, 72 F-K, 74 H-L
Shanties & Offices

TISHMAN | Turner
Joint Venture

DCM ERECTORS, INC.

Signature:

Date: 2/16/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: X

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT #: 8945

Date: 2/17/10

Contract Name: TRANSLOCATION NYCB

Contract Location:

Client: P.A.

Contract Number: 934000

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman	2	8	16						
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
BAND SAW		1			
BLADES		3			
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

SUBJECT TO CONTRACT REVIEW FOR TIME VERIFICATION ONLY

DESCRIPTION OF WORK PERFORMED: 2 MEN CUTTING ANCHOR RODS ON BEARING PLATES AT N/S SHEAR WALL BS-1 11 CUT. ONGOING.

DCM ERECTORS, INC.

Signature:

Date: 2/17/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8946

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 2/18/10

Contract Name: WP20

Contract Location:

Client: PA

Contract Number: 934000

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: GENERAL AREA CLEAN UP
@ storage areas 71 AT, 72 F-L, 74 H-L
Office space, Shanty areas.

DCM ERECTORS, INC.

Signature:

Date: 2/16/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: For time Verification ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT # 8947

Date: 2/19/10

Contract Name: WP20

Contract Location:

Client: PA

Contract Number: 934000

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORERS	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: GENERAL CLEANUP OF WORK AREA Ally Btw Sheer wall & track #5, Storage areas 71 H, 72 F-K, 74 H-L DCM Shantie, & offices.

DCM ERECTORS, INC.

Signature:

Date: 2/19/20

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: for Time verification

Date:

Created with nitro PDF professional

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8948

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 2-19-10

Contract Name: PACKAGE 20

Contract Location: 934

Client: PA

Address:

Contract Number:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
Operator									
Oiler									
Operating Engineer									
Surveyor	2	3	6						
TOTALS	2		6						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: LAY OUT TEMP STEEL SOUTH END OF PLATFORMS (GOAL POSTS)

Platform B ~~D13/AS3~~ D19/AS3

Platform C D35/AS3

DCM ERECTORS, INC.

Signature:

Date: 2/19/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Evan Rutherford TFV for time verification only

Date: 2/19/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

nitro PDF professional

FORCE ACCOUNT # 8949

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 2/22/10

Contract Name: WP20

Contract Location:

Client: PA

Address:

Contract Number:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORERS	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: CLEAN-UP OF MEZZ-OPS
ROOF
BTW 7/72 F-K
MISC DEBRIS OF TEMP STEEL FOR
MEZZ TEMP SHEET

DCM ERECTORS, INC.

Signature:

Date: 2/22/10

CLIENT AUTHORIZATION

I certify the above service(s) as satifactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Evan Ruthven TJV for file verification only

Date: 2/22/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

nitro PDF professional

FORCE ACCOUNT # 8942

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: FEB. 23, 10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 939

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. LEVEL @ WTC STATION COLUMN LINE 74 AREA.
MAINT. ELECT. SERVICE FOR DCM ERECTORS CREW INSTALLING BEAM & POWER TOOLS

TISHMAN

VERIFICATION FOR
~~TIME AND MATERIAL ONLY~~

DCM ERECTORS, INC.

Signature: Tommy Marotta
Date: FEB. 23, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: M. P. [illegible]
Date: 2/23/2010
"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8963

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: FEB. 24, 10

Contract Name: WEDNESDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP POWER ON MEZZ. ~~[illegible]~~ (NO WORK TONIGHT)

NOTE: "NO WORK PERFORMED ONLY STANDBY"

TISHMAN | Turner

DCM ERECTORS, INC.

Signature: Tommy Marosa

Date: FEB. 24, 10

VERIFICATION FOR TIME AND MATERIAL ONLY

CLIENT AUTHORIZATION

I certify the above services as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 2/24/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8944

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: FEB. 25, 10

Contract Name: THURSDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & ~~[illegible]~~ (NOT WORKING TONIGHT)

DCM INSTALLING / ERECTING STEEL BEAMS ~~[illegible]~~ 2 @ 103B-13 — WELDING "T" for FB054 / FC05

TISHMAN | Turner
A Joint Venture

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: FEB. 25, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: Michael P. Arcuto

Date: X 2/25/2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8951

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1803
Fax: (212) 599 - 1815

Date: 2/25/10

Contract Name: 934 - WP20

Contract Location:

Client: FA

Contract Number:

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: GENERAL CLEAN-UP, MATERIAL @ DCM storage areas 71 Line C-F, 74 Line K-L, 72 Line F-K
DCM shanties on PATH Roof
DCM office E/W Connector

ASK Ed Palmer FOR CLARIFICATION

DCM ERECTORS, INC.

Signature:

Date: 2/25/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Evan Rather

Date: 2/25/10 with "TLV for time Verification" PDR

nitro professional

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 0912

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: FEB. 26, 10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. + TOWER CRANE LIGHTS MAINTAIN ELECT. SERVICE FOR IRON WORKS OPERATIONS and POWER TOOLS USED.

TISHMAN | Turner
A Joint Venture

DCM ERECTORS, INC.

Signature: Tommy Marsh

Date: FEB. 26, 10

CLIENT AUTHORIZATION

I certify the above service(s) are satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: X

Date: 2/26/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8913

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 1, 10

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No of Empl's	Hours Each	Total Hours	No of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER FOR MEZZ & TOWER CRANE BEACON LITE, BLOCK HEATER & LIGHTS. THIS CRANE DID NOT PERFORM ANY WORK TONIGHT.

THE ELECTRICIAN IS ON STANDBY ONLY TO COVER THE POWER REQUIRED FOR THE POWER TOOLS USED BY THE IRON WORKERS WELDING OPERATIONS.

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: MAR. 1, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 3/1/2010

VERIFICATION FOR TIME AND MATERIAL ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

Created with nitro PDF professional

FORCE ACCOUNT # 8953

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/1/10

Contract Name: 934

Contract Location:

Client: PA

Contract Number:

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: CLEAN DIRT/DEBRIS/MATERIAL FOR ~~COLUMN~~ CRANE FOOTING EXCAVATION + MEZZ ROOF
West of 7/ Line
Btw H-M

DCM ERECTORS, INC.

Signature:

Date: 3/2/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: EVAN Ruthven

Date: 3/1/10 FTV for time verification only

nitro PDF professional

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8963

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/2/10

Contract Name: 934

Contract Location:

Client: PA

Contract Number:

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORERS	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: SUPPORT MATERIAL REMOVAL FOR CRANE FOOTING EXCAVATION IN CANYON West of 71 Line Btw H-M

DCM ERECTORS, INC.

Signature:

Date: 3/2/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Evan Ruthven

Date: 3/2/10 TIV for time Verification

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

nitro PDF professional

FORCE ACCOUNT # 8914

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 2, 10

Contract Name: TUESDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER, & LITES IN TOWER (NO WELL PERFORMED) MAINTAIN EXISTING ELECT. SERVICE FOR IRON WORKERS ERECTING STEEL BEAMS IN SECTION 104 using power tools.

TISHMAN

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 2, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature:

Date: X 3/12/2010

nitro PDF professional

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8963

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/2/10

Contract Name: 934

Contract Location:

Client: PA

Contract Number:

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORERS	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: SUPPORT MATERIAL REMOVAL FOR CRANE FOOTING EXCAVATION IN CANYON West of 71 line Btw H-M

DCM ERECTORS, INC.

Signature:

Date: 3/2/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Evan Ruthven

Date: 3.2.10 TIV for time verification only

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8914

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 2, 10

Contract Name: TUESDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER, & LITES IN TOWER (NO WELL PERFORMED) MAINTAIN EXISTING ELECT. SERVICE FOR IRON WORKERS ERECTING STEEL BEAMS IN SECTION 104 using power tools.

TISHMAN

DCM ERECTORS, INC.

Signature: Tommy Marsen

Date: MAR. 2, '10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature:

Date: X 3/2/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1616

FORCE ACCOUNT # 8916

Date: MAR. 3, 10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No of Empl's	Hours Each	Total Hours	No of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES, THIS EQUIPMENT DID NOT PERFORM ANY WORK TONIGHT! Maintaining EXISTING ELECT. SERVICE @ MEZZ. level where IRON WORKER WERE ERECTING Steel Beams on Seg 109, using Power Tools and Equipment.

TISHMAN Turner

DCM ERECTORS, INC.

Signature: Tommy Marrero

Date: MAR. 3, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature:

Date: 3/3/2010

TIM

nitro PDF professional

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8916

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 3, 10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES, THIS EQUIPMENT DID NOT PERFORM ANY WORK TONIGHT! MAINTAINING EXISTING ELECT SERVICE @ MEZZ level where IRON WORKER WERE ERECTING STEEL BEAMS ON SECT 109, USING POWER TOOLS AND EQUIPMENT.

DCM ERECTORS INC.

Signature: Tommy Marrero

Date: MAR. 3, 10

TISHMAN Turner
A Joint Venture

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature:

Date: X 3/3/2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8955

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/3/10

Contract Name:

Contract Location:

Client: PA

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: ASSIST W/ CRANE FOOTING EXCAVATION + DEBRIS REMOVAL IN CANYON btw 71 Line & Nisshen wall

DCM ERECTORS, INC.

Signature:

Date: 3/3/10

CLIENT AUTHORIZATION

I certify the above services as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Evan Rothman TWV for time verification only

Date: 3/5/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 3, 10

Contract Name: WEDNESDAY MITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 944

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
Operator									
Oiler									
Operating Engineer							1	2	2
Surveyor									
TOTALS							7		14

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: WORK 2 EXTRA HRS. AT FB02.

TISHMAN | Turner
A Joint Venture

DCM ERECTORS, INC.

Signature: Tommy Marou

Date: MAR. 3, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFIED AS TIME AND MATERIAL ONLY

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8917

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 4, 10

Contract Name: THURSDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	2	2	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		2	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES. (THIS EQUIPMENT DID NOT PERFORM ANY WORK TONIGHT) STAND-BY ELECT. MAINTAINING TEMPO. LIGHT & POWER for IRON WORKER ERECTING STEEL BEAM IN SECT 104 COL. LIN-74

TISHMAN | Turner
A Joint Venture

DCM ERECTORS, INC.

Signature: TOM MARTI

Date: MAR. 4, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature:

Date: 3/04/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT #

Date: MAR. 4, 10

Contract Name: Thursday NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 399

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
Operator									
Oiler									
Operating Engineer							1	2	2
Surveyor									
TOTALS							7		14

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: Work 2 EXTRA HRS. AT FB02

TISHMAN Turner

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: MAR. 4, 10

VERIFICATION FOR CLIENT AUTHORIZATION

I certify the above service(s) as satisfactorily rendered by DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8956

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/5/10

Contract Name: 934

Contract Location:

Client: PA

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	4	8						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		8						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: PREP POUR AREA FOR CONCRETE POUR ON COLUMN FOOTING IN CANYON (CRANE ON AS-1)

DCM ERECTORS, INC.

Signature:

Date: 3/5/10

CLIENT AUTHORIZATION

I certify the above service(s) as satifactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Evan Ruthven "TJV for time verification only"

Date: 3/5/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT #

Date: MAR. 5, 10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 999

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
Operator									
Oiler									
Operating Engineer									
Surveyor							1	2	2
TOTALS							7		14

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: Work 2 Extra hrs. at F802.

TISHMAN Turner
A Joint Venture

DCM ERECTORS, INC.

VERIFICATION OF INFORMATION
I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same: TIME AND MATERIAL ONLY

Signature: Tommy Manoni
Date: MAR. 5, 10

Signature:
Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT #

Date: MAR. 5, 10

Contract Name: FRIDAY MITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 734

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES. (CRANE DID NOT INCREASE TONIGHT !! Maintain Existing Electrical Service MEZZ. Level to Support Erection Crew using Power Equipment

DCM ERECTORS, INC.

Signature: Tommy Monroe

Date: MARCH 5, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 3/5/2010

VERIFICATION FOR TIME AND MATERIAL ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8915

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 6, 10

Contract Name: SATURDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman							3	8	24
Journeyman							5	8	40
Apprentice							2	8	16
O.C. MAN							1	8	8
~~Operator~~ SAFTY MAN							1	8	8
Oiler									
Operating Engineer							1	8	8
Surveyor									
TOTALS							13		104

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
O.C. MAN					
SAFTY MAN					
Scissor lift /					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: FCO5: Unload TRAIN, SET STEEL, Bolt up, LOAD SCRAP ON TRAIN @ 72 Line H-J

DCM ERECTORS, INC.

Signature: Tommy Marone

Date: MAR. 6, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satifactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: EVAN Ruthven III for fin verification only

Date: 3/7/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/7/10

Contract Name: TRANSPORTATION HUB

Contract Location: WTC

Client: P.A.

Contract Number: 947000

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman							2	8	16
Journeyman							5	8	40
Apprentice									
SUPER							1	8	8
Operator							1	8	8
Oiler							1	8	8
Operating Engineer									
Surveyor									
TOTALS							10		80

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane		1	8	8	
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS				8	

DESCRIPTION OF WORK PERFORMED (SOUTH FOOTING) - PICK EXCAVATOR OUT OF THE CANYON (BETWEEN N/S SHEAR WALL + 5 TRACK) PLACE ON THE TRUCK RAMP. PICK HAMMER ATTACHMENT AND PLACE ON RAMP. PICK ROCK ANCHOR FROM MEMORIAL + PLACE AT FOOTING. PICK FUEL TANK + FUEL up Rock DRILL. As Per directive By Ed Palmer for Footing Repair

DCM ERECTORS, INC.

Signature:

Date: 3/7/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

Signature: Evan Rudhuer III For time verification only

Date: 3/8/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/8/10

Contract Name: 934 WP20

Contract Location:

Client: PA

Address:

Contract Number: 934

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: CLEAN UP + REMOVAL OF DEBRIS/MATERIAL IN CANYON/CRANE FOOTING AREA. Btw N/S shear wall & 71 line and columns L & M Debris from footing repair form work

DCM ERECTORS, INC.

Signature:

Date: 3/8/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Gian Rothner "TUV for Fire Verification only"

Date: 3/8/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT #

Date: MAR. 8, 10

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 934

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN Temp. POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, Block HEATER & TOWER LITES DECK CREW USED THE TOWER CRANE all night, Electrician Maintaining EXISTING LIGHTS & Service for WELDERS & ERECTING CREW using Power tools.

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 8, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature]

Date: TIME AND MATERIAL ONLY

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 8, 10

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 944

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
* SAFTY MAN							1	2	2
Operator									
Oiler									
Operating Engineer							1	2	2
Surveyor									
TOTALS							8		16

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: Work 2 HRS. ON FB02

DCM ERECTORS, INC.

Signature: Tommy Marozzi

Date: MAR. 9 10

TISHMAN Turner

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: VERIFICATION FOR TIME AND MATERIAL ONLY

Date: 3 | 9 | 2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/9/10

Contract Name: WP20

Contract Location: 934

Client: PA

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: CRANE FOOTING CLEANUP ON AS-1 - cleaning for Survey and for Crane Erection Btw L-M 71/NB shear wall

DCM ERECTORS, INC.

Signature:

Date: 3/9/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: TJV for time verification only

Date: 3/9/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # [illegible]

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 9, 10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
SAFTY							1	2	2
Operator									
Oiler									
Operating Engineer							1	2	2
Surveyor									
TOTALS							8		16

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: 2 EXTRA HOURS AT FB02

DCM ERECTORS, INC.

Signature: Tommy Marocci

Date: MAR. 10, 10

TISHMAN Turner

CLIENT AUTHORIZATION

I certify the above services as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: [signature]

Date: 3/9/2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 9, 10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN Temp. POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, Block HEATER & TOWER LITES Tower Crane Working over DECK CREW in Cranger Area, Electrician Maintaining Existing Sewer for Erecting Crew and Welding Crew work in MEZZ Area using Pro TOOLS

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: MAR. 9, 10

TISHMAN

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature:

Date: 3/9/2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 10, 10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 934

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER & TOWER LIGHTS - CRANE WORKING WITH DECK CREW WORKING IN GUYAN AREA, ELECTRICAL MAINTAIN EXISTING SERVICE FOR ERECTING CREW & WELDING, CREW USING POWER TOOLS

DCM ERECTORS, INC.

Signature: Tommy Marano

Date: MAR. 10, 10

TISHMAN

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

TIME AND MATERIAL ONLY

Signature: [signature]

Date: 3/10/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 10, 10

Contract Name: WEIDESMITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

X Number:

Address:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
SAFTY							1	2	2
Operator									
Oiler							1	2	2
Operating Engineer									
Surveyor									
TOTALS							8		16

EQUIPMENT	Description	Number	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine		2	2	4	
Compressor		1	2	2	
Torch					
TOTALS		3		6	

DESCRIPTION OF WORK PERFORMED: Work 2 HRS. ON FB02

DCM ERECTORS, INC.

Signature: Tommy Marois

Date: MAR 11, 10

EQUIPMENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

TISHMAN

Signature: Michael R. [illegible]

Date: 3/10/2010

VERIFICATION FOR TIME AND MATERIAL

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8961

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/10/10

Contract Name: WP2D

Contract Location:

Client: PA

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
2 LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

TISHMAN Turner
VERIFICATION FOR
TIME AND MATERIAL ONLY
X

DESCRIPTION OF WORK PERFORMED: CLEAN UP + DEWATERING OF SOUTH CRANE FOOTING + DIG COLUMN FOOTINGS.

DCM ERECTORS, INC.

Signature:

Date: 3/10/16

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT #

Date: MAR. 10, 10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 934

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER & TOWER LIGHTS - CRANE WORKING WITH DECK CREW WORKING GRAYON AREA, ELECTRICAL MAINTAIN EXISTING SERVICE FOR ERECTING CREW & WELDING, CREW USING POWER TOOLS

DCM ERECTORS, INC.

Signature: Tommy Marato

Date: MAR. 10, 10

TISHMAN Turner

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

TIME AND MATERIAL ONLY

Signature: [signature]

Date: 3/10/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 10, 10

Contract Name: WEMOESMITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 944

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
SAFTY							1	2	2
Operator									
Oiler									
Operating Engineer							1	2	2
Surveyor									
TOTALS							8		16

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine		2	2	4	
Compressor		1	2	2	
Torch					
TOTALS		3		6	

DESCRIPTION OF WORK PERFORMED: WORK 2 HRS. ON FB02

DCM ERECTORS, INC.

Signature: Tommy Marois

Date: MAR 11, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

TISHMAN

Signature: Michael Arato

Date: 3/10/2010

VERIFICATION FOR TIME AND MATERIAL ONLY

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 11, 10

Contract Name: THURSDAY MITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 944

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman							2	2	
Journeyman							3	2	
Apprentice							1	2	
SAFTY							1	2	
Operator									
Oiler									
Operating Engineer							1	2	
Surveyor									
TOTALS							8		16

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: WORK 2 X-TRA HOURS AT FBO2

DCM ERECTORS, INC.

Signature: Tommy Marozi

Date: MAR. 12, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same

Signature: M. P. Cavato

Date: 3/12/2010

TIME ON 2011

TISHMAN

APPLICATION FOR TIME AND MATERIAL ONLY

White Customer Yellow Project Manager Pink Accounting Gold: Site

FORCE ACCOUNT # [illegible]

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 11, 10

Contract Name: THURSDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

X Number:

Address:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. + TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER + TOWER LITES. WORKING WITH CELL CREW LOADOUT TOOLS & EQUIPMENT FROM MEZZ. LEVEL. Electrical Maintain EXISTING SERVICE for WELDING & ERECTING CREW using Power Tools

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 11, 10

TISHMAN Turn

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: [signature]

Date: 3/11/2010

TX TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 11, 10

Contract Name: THURSDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman							2	2	
Journeyman							3	2	
Apprentice							1	2	
SAFTY							1	2	
Operator									
Oiler									
Operating Engineer							1	2	
Surveyor									
TOTALS							8		16

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: WORK 2 X-TRA HOURS AT FBO 2

DCM ERECTORS, INC.

Signature: Tommy Maroti

Date: MAR. 12, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same

Signature: [signature]

Date: 3/12/2010

TIME AND MATERIAL LOG

TIME OVER 4 H

White Customer Yellow Project Manager Pink Accounting Gold: Site

FORCE ACCOUNT # [illegible]

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 11, 10

Contract Name: Thursday Mite

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES. WORKING WITH [illegible] CREW LOAD OUT TOOLS & EQUIPMENT FROM MEZZ. LEVEL. Electrical Maintaining EXISTING SERVICE for WELDING & ERECTING CREW using Power Tools

DCM ERECTORS, INC.

Signature: Tommy Marotto

Date: MAR. 11, 10

TISHMAN Turner

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: [signature]

Date: 3/11/2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8965

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/11/10

Contract Name: WP20

Contract Location:

Client: PA

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman	1	4	4						
Journeyman	2	8	16						
Apprentice									
JM WELDER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	5		36						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: WELDING OF TEMP COLUMN FOOTING ~~ALONG D~~ GRILLAGE ALONG D19 LINE (EBG) Footings #15, 18, 19

DCM ERECTORS, INC.

Signature:

Date: 3/11/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Evan Ruth TTJV for time verification only

Date: 3/11/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09023

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/11/10

Contract Name: WP20

Contract Location: WTC

Client: PA

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

TISHMAN | Turner
A Joint Venture

VERIFICATION FOR
TIME AND MATERIAL ONLY

X Anthony Manfredo

DESCRIPTION OF WORK PERFORMED: CLEAN UP / DEWATERING
76W / D19 EBG FOOTINGS

DCM ERECTORS, INC.

Signature:

Date: 3/11/10

CLIENT AUTHORIZATION
I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09024

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/12/10

Contract Name: WP20

Contract Location:

Client: PA

Contract Number: 934000

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: CLEAN UP / DEWATERING EBG COLUMN FOOTINGS Cleaned / Dewatered slurry from Footings #4 & 5 at 76W line

DCM ERECTORS, INC.

Signature: [signature]

Date: 3/12/10

CLIENT AUTHORIZATION

I certify the above service(s) as satifactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature] Evan Rutheen "TWV for time verification only"

Date: 3/12/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT #

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 12, 10

Contract Name: FRIDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman (GILSON)									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER & TOWER LIGHTS — DECK CREW & EQUIPMENT WORKED UNTIL 11:30PM DUE TO HEAVY RAIN. ELECTRICIAN ON STAND by TO MAINTAIN EXISTING ELECT. SERVICE for CREWS USING POWER TOOLS ONLY!!

TISHMAN

DCM ERECTORS, INC.

Signature: Tommy Maurer

Date: MAR. 12, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: M. Lucio

Date: X 3/12/2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09001

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 12, 10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman							3	2	6
Journeyman							5	2	10
Apprentice							2	2	4
SAFTY							1	2	2
Operator									
Oiler									
Operating Engineer							1	2	2
Surveyor									
TOTALS							12		24

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: WORK 2 X-TRA HOURS AT FB02 & FB-05

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 15, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature]

Date: 3/12/2010

TISHMAN Turner
A Joint Venture
VERIFICATION FOR TIME AND MATERIAL ONLY

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # [illegible]

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 12, 10

Contract Name: FRIDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

X Number:

Address:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman (GILSON)									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, BLOCK HEATER & TOWER LIGHTS - DECK CREW & EQUIPMENT WORKED UNTIL 11:30PM DUE TO HEAVY RAIN. ELECTRIC ON STAND BY TO MAINTAIN EXISTING ELECT. SERVICE FOR CREWS USING POWER TOOLS ONLY!!

DCM ERECTORS, INC.

Signature: Tommy Maroti

Date: MAR. 12, 10

TISHMAN [illegible]

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature: [illegible]

Date: X 3/12/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09001

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 12, 10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman							3	2	6
Journeyman							5	2	10
Apprentice							2	2	4
SAFTY							1	2	2
Operator									
Oiler									
Operating Engineer							1	2	2
Surveyor									
TOTALS							12		24

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: WORK 2 X-TRA HOURS AT FB02 & FB-05

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 15, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature]

Date: 3/12/2010

TISHMAN Turner
A Joint Venture
VERIFICATION FOR TIME AND MATERIAL ONLY

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599-1603
Fax: (212) 599-1615

FORCE ACCOUNT

Date: MAR. 15, 10

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

X Number:

Change Order Number:

MANPOWER

Classification	No. of Emp's	Total Hours	Time-and-a-half Overtime: No. of Emp's	Total Hours	Double Time: No. of Emp's	Hours Each	Total Hours
Foreman					2	2	4
Journeyman					3	2	6
Apprentice					1	2	2
SAFTY					1	2	2
~~Operator~~ FOREMAN					1	1	1
~~Oiler~~ APPRENTICE					1	1	1
Operating Engineer					1	2	2
Surveyor JIW					2	1	2
TOTALS					12		20

EQUIPMENT	Description	No. of Emp's	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: WORK 2 HRS. AT FB05
WORK 1 HR. AT FC05

DCM ERECTORS, INC.

Signature: Tommy Marzio

Date: MAR. 15, 10

CLIENT AUTHORIZATION

I certify the above [illegible] satisfactory and authorize DCM ERECTORS, INC. to invoice for the [illegible]

Signature: [illegible] EVAN Ruttaven TJV for time verification only

Date: 3/15/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1[illegible]
New York, N.Y. 10017
Phone (212) [illegible]
Fax (212) [illegible]

FORCE ACCOUNT

Date: MAR. 15, 10

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 934

Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP POWER ON MEZZ. & TOWER CRANE. FOR SAFTY BEACON, BLOCK HEATER, & TOWER LITES.

DCM ERECTORS, INC.

Signature: Tommy Marotta
MAR. 15, 10

CLIENT AUTHORIZATION

I certify the above certification as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

Signature: [signature] Jean Ruthven TJV for time verification only

Date: 3/15/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09025

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/15/10

Contract Name: WP2D

Contract Location:

Client: PA

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

TISHMAN | Turner
A Joint Venture
VERIFICATION FOR
TIME AND MATERIAL ONLY
X

DESCRIPTION OF WORK PERFORMED: CANYON CLEAN UP, ASSIST EXCAVATION OF FOOTING (AS-1)

DCM ERECTORS, INC.

Signature:

Date: 3/15/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT #

Date: MAR. 15, 10

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 999

X Number:

Change Order Number:

MANPOWER

Classification	Straight Time No of Empl's	Straight Time Total Hours	Time-and-a-half Overtime No of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman						2	2	4
Journeyman						3	2	6
Apprentice						1	2	2
SAFTY						1	2	2
~~Operator~~ FOREMAN						1	1	1
~~Oiler~~ APPRENTICE						1	1	1
Operating Engineer						1	2	2
Surveyor JIW						2	1	2
TOTALS						12		20

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: WORK 2 HRS. AT FCO5
WORK 1 HR. AT FCO5

DCM ERECTORS, INC.

Signature: Tommy Marotta
Date: MAR. 15, 10

CLIENT AUTHORIZATION

I certify the above services as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same

Signature: Evan Ruthven "TJV for time verification only"
Date: 3/15/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT #

Date: MAR. 15, 10

Contract Name: MONDAY MITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 934

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE: FOR SAFTY BEACON, BLOCK HEATER, & TOWER LITES.

DCM ERECTORS, INC.

Signature: Tommy Marron
MAR. 15, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Glen Ruthen TSV for time verification only

Date: 3/15/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT # [illegible]

Date: MAR. 15, 10

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Address:

Contract Number: 944

X Number:

Change Order Number:

MANPOWER

Classification	Regular Time No. of Empl's	Regular Time Hours	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
SAFTY							1	2	2
~~Operator~~ FOREMAN							1	1	1
~~Oiler~~ APPRENTICE							1	1	1
Operating Engineer							1	2	2
Surveyor JIW							2	1	2
TOTALS							12		20

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: WORK 2 HRS. AT FB05
WORK 1 HR. AT FC05

DCM ERECTORS, INC.

Signature: Tommy Marois

Date: MAR. 15, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature] EVAN Ruthven "TJV for time verification only"

Date: 3/15/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8967

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 16, 10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
SAFTY							1	2	2
Operator									
Oiler									
Operating Engineer							1	2	2
Surveyor									
TOTALS							8		16

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: work 2 hrs. on under pinning FB-05

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 17, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 3/16/2010

TIME AND MATERIAL ONLY

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC

110 East 42nd Street
New York, NY 10017
Phone: (212) 599-[illegible]
Fax: (212) 599

FORCE ACCOUNT #

Date: MAR. 16, 10

Contract Name: TUESDAY MITE

Client: PORT AUTHORITY

Address:

Contract Location:

Contract Number: 934

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman (GILSON)									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES

DCM ERECTORS, INC

Tommy Garcia

Date: MAR. 16, 10

CLIENT AUTHORIZATION

The above service is satisfactory and is [illegible]

Signature: [illegible]

Date: TIME [illegible] "TIME ONLY"

Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09026

DCM ERECTORS INC.

110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/16/10

Contract Name: WP20

Contract Location: WTC

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

TISHMAN SUPERVISOR
VERIFICATION FOR
TIME AND MATERIAL ONLY
Anthony Mafatte

DESCRIPTION OF WORK PERFORMED: EXCAVATION AND DEBRIS REMOVAL IN CANYON (AS-1)
76 W - DEWATERING, CLEAN FOOTING FOR SURVEYORS

DCM ERECTORS, INC.

Signature:

Date: 3/16/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8967

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 16, 10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
SAFTY							1	2	2
Operator									
Oiler									
Operating Engineer							1	2	2
Surveyor									
TOTALS							8		16

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: Work 2 hrs. on Under pinning FB-05

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: MAR. 17, 10

CLIENT AUTHORIZATION

I certify the above service(s) are satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: TIME AND MATERIAL ONLY

Date: 3/16/2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC

110 East 42nd Street, Suite
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599

FORCE ACCOUNT #

Date: MAR. 16, 10

Contract Name: TUESDAY NITE

Client: PORT AUTHORITY

Address:

Contract Location:

Contract Number: 934

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman (GILSON)									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES

DCM ERECTORS, INC

Tommy Marcio

Date: MAR. 16, 10

CLIENT AUTHORIZATION

[illegible] above service [illegible] satisfactory and [illegible] NO to invoice

Signature: [illegible]

Date: TIME [illegible]

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8967

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 16, 10

Contract Name: TUESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 944

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman							2	2	4
Journeyman							3	2	6
Apprentice							1	2	2
SAFTY							1	2	2
Operator									
Oiler									
Operating Engineer							1	2	2
Surveyor									
TOTALS							8		16

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: Work 2 hrs. on under pinning FB-05

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 17, 10

CLIENT AUTHORIZATION

I certify the above service was satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date: 3/16/2010

TIME AND MATERIAL ONLY

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite ...
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - ...

FORCE ACCOUNT # 075

Date: MAR. 16, 10

Contract Name: TUESDAY NITE

Client: PORT AUTHORITY

Contract Location:

Address:

Contract Number: 934

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman (GILSON)									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES

DCM ERECTORS, INC

Signature: Tommy Marvin

Date: MAR. 16, 10

CLIENT AUTHORIZATION

... the above services are satisfactory and authorize ... ERECTORS, INC. to invoice ... time.

Signature: [signature]

Date: TIME ... "TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8968

DCM ERECTORS INC.

110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 17, 10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES.

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: MAR. 17, 10

CLIENT AUTHORIZATION

I certify the above service(s) are satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

TESHWAN

VERIFICATION FOR TIME AND MATERIAL ONLY 3/17/2010

"* TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8968

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 17, 10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES.

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 17, 10

CLIENT AUTHORIZATION

I certify the above service(s) as stated and authorize DCM ERECTORS, INC. to invoice for the same.

Signature:

Date:

VERIFICATION FOR TIME AND MATERIAL ONLY 3/17/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09027

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/17/10

Contract Name: WP20

Contract Location:

Client: WP 20

Contract Number:

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

TISHMAN [illegible]
VERIFICATION FOR
TIME AND MATERIAL ONLY
X [signature]

DESCRIPTION OF WORK PERFORMED: AS-1 CANYON FOOTING EXCAVATION
76W DEWATER & CLEAN FOOTINGS FOR SURVEYOR

DCM ERECTORS, INC.

Signature:

Date: 3/17/10

CLIENT AUTHORIZATION
I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 8968

DCM ERECTORS INC.
110 East 42nd Street, Suite 1710
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 17, 10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE: FOR SAFTY BEACON, BLOCK HEATER & TOWER LITES.

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 17, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

Signature:

Date:

VERIFICATION FOR TIME AND MATERIAL ONLY

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

DCM ERECTORS INC.

110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

FORCE ACCOUNT # 07002

Date: MAR. 18, 10

Contract Name: THURSDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE: FOR SAFTY BEACON, & TOWER LITES

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 18, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [illegible]

Date: 3/15/2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 07002

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 18, 10

Contract Name: THURSDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE. FOR SAFTY BEACON, & TOWER LITES

DCM ERECTORS, INC.

Signature: Tommy Marozzi

Date: MAR. 18, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [illegible] AND MATERIAL ONLY

Date: 3/18/2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09028

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/18/10

Contract Name: W P2D

Contract Location:

Client: PA

Contract Number:

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

TISHMAN
VERIFICATION FOR
TIME AND MATERIAL ONLY
X Anthony Manfredo

DESCRIPTION OF WORK PERFORMED: FOOTING EXCAVATION + GENERAL CLEAN UP IN CANYON
7GW DEWATER & CLEAN FOOTINGS FOR SURVEYORS

DCM ERECTORS, INC.

Signature:

Date: 3/18/10

CLIENT AUTHORIZATION
I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09002

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 18, 10

Contract Name: THURSDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE FOR SAFTY BEACON, & TOWER LITES

DCM ERECTORS, INC.

Signature: Tommy Marozzi

Date: MAR. 18, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [illegible]

Date: 3/18/2010

TIME ONLY

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09029

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/19/10

Contract Name: WP 20

Contract Location: WTC SITE

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

TISHMAN | Turner
A Joint Venture

VERIFICATION FOR
TIME AND MATERIAL ONLY

X Anthony Manfuto

DESCRIPTION OF WORK PERFORMED: D19/D76W FOOTING DEWATERING, CLEAN UP, AS-1 CANYON EXCAVATION

DCM ERECTORS, INC.

Signature:

Date: 3/19/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature:

Date:

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09003

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 19, 10

Contract Name: FRIDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES FOR SAFTY BEACONS & TOWER LITES
Tower Crane used to Place Manlift & Remove scrap Steel from Platform "B" - Elect. Maintain Existing Service to Support Erection Crew using Power Equipment

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: MAR. 19, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

TISHMAN Turner
Joint Venture

Signature: [signature]

Date: 3/19/2010

VERIFICATION FOR TIME AND MATERIAL ONLY

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09030

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/22/10

Contract Name: WP20

Contract Location: WTC

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: ASSIST SURVEY OF 76 W + DIG COLUMN LINES (DEWATER, CLEANUP/DEBRIS REMOVAL, ACCESS) ~~layout for Alt Steel APL~~ Double Check & set shim Packs

DCM ERECTORS, INC.

Signature:

Date: 3/22/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: EVAN Ruthven HIV for time verification only

Date: 3/22/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09004

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 22, 10

Contract Name: MOMDAY MITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE FOR: SAFTY BEACON'S & TOWER LIGHTS.
NO WORK TONIGHT BY DECK CREW OR TOWER CRANE OPT. ("RAIN OUT"). MAINTAIN EXISTING ELECT. SERVICE ONLY —

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 22, 10

TISHMAN Turner

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same.

VERIFICATION FOR TIME AND MATERIAL ONLY

Signature:

Date: 3/22/2010

TIME OUT 11

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09032

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/23/10

Contract Name: WP20

Contract Location: 93/

Client: PA

Contract Number:

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: ASSIST SURVEY WITH D19 / 76W COLUMN FOOTINGS (DEWATER REMOVE DEBRIS FROM FOOTING). Anchor Bolt alignment Center lines & base plate 1/4" off set

DCM ERECTORS, INC.

Signature:

Date: 3/23/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: Elvan Ruthven TIV for time verification only

Date: 3/23/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09005

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 23, 10

Contract Name: TUESDAY MTE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER Classification	Regular Time No. of Empl's	Regular Time Hours Each	Regular Time Total Hours	Time-and-a-half Overtime No. of Empl's	Time-and-a-half Overtime Hours Each	Time-and-a-half Overtime Total Hours	Double Time No. of Empl's	Double Time Hours Each	Double Time Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAIN TEMP. POWER ON MEZZ. & TOWER CRANES FOR: SAFTY BEACONS & TOWER LITES, ELECTRICIAN USING DOWNTOWN CRANE unloaded 3 TRUCK WOOD STEM FOR SEC 108 and unscrewing Steel for FB-02. Etc. maintaining existing Sewer for Erection Crew operation

DCM ERECTORS, INC.

Signature: Tommy Marotta

Date: MAR 23, 10

CLIENT AUTHORIZATION

I certify the above services as satisfactorily completed and authorize DCM ERECTORS, INC. to invoice for the same.

Signature: ADMINISTRATION FOR TIME AND MATERIAL ONLY

Date: 3/23/10

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09006

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 24, 10

Contract Name: WEDNESDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES: FOR SAFTY BEACONS, TOWER LITES
DECK CREW UNLOADED 4 EAU TRUCKS WITH STEEL & SORTED OUT STEEL @ PLATFORM AREA, MEZZ CREW WORKING UNDER PLATFORM "B" & FC03 USING POWER TOOLS

DCM ERECTORS, INC.

Signature: Tommy Marrati

Date: MAR. 24, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satifactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature]

Date: 3/24/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09035

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/25/10

Contract Name: TRANSPORTATION HUB

Contract Location: WTC

Client: P.A. (TTJV)

Contract Number: 934000

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman	1	5	5						
Journeyman	5	5	25						
Apprentice									
Operator	1	.5	.5						
Oiler	1	.5	.5						
Operating Engineer									
Surveyor									
TOTALS	8		30						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane		1	.5	.5	2-LOADS OF PLANK 150 PC'S.
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS		1		.5	

DESCRIPTION OF WORK PERFORMED: AT TTJV REQUEST, DCM PLANKED + SCREENED BLOCK 108 STEEL BETWEEN A + D. SAFETY POST'S + CABLE INSTALLED AT NORTH + SOUTH END OF PLANKED AREA.
.5 hr CRANE TIME LIFTING 2 DRAFTS OF PLANK FROM TRUCK TO 108 STEEL.

DCM ERECTORS, INC.

Signature:

Date: 3/25/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: TRV for time verification only.

Date: 3/25/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09036

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/25/10

Contract Name: WP20

Contract Location: PATH STA

Client: PA

Contract Number:

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	8	16						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		16						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: CLEAN UP OF DCM MATERIAL/EQUIPMENT ON PATH MEZZ. RESTOCK + ORGANIZE FOR NIGHT MEZZ WORK Storage areas 71 Line D/E, 74 line G/H

DCM ERECTORS, INC.

Signature:

Date: 3/25/10

CLIENT AUTHORIZATION

I certify the above services to be satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: TJV for time Verification only

Date: 3/25/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09007

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 25, 10

Contract Name: THURSDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANES FOR SAFTY BEACONS & TOWER LIGHTS DECK CREW WORKED UNTIL 2AM SETTING STEEL FOR TRANSFER PLATFORM @ SOUTH END (RAIN OUT). MEZZ WORKING UNDER PLATFORM "B" and @ FC03 Ausing Power tools!

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 25, 10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: M P Arato

Date: 3/25/2010

"TIME ONLY"

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09038

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: 3/26/10

Contract Name: WP20

Contract Location: WTC SITE

Client: PA

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
LABORER	2	4	8						
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	2		8						

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: CLEAN UP OF COLUMN FOOTINGS/ASSIT SURVEYORS @ FC03 + FC03A. REMOVED/REINSTALLED PLYWOOD @ SOUTH STAIR C PLATFORM 72L/M

DCM ERECTORS, INC.

Signature:

Date: 3/26/10

CLIENT AUTHORIZATION

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: "USV for time Verification only"

Date: 3/26/10

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site

FORCE ACCOUNT # 09008

DCM ERECTORS INC.
110 East 42nd Street, Suite 1704
New York, NY 10017
Phone: (212) 599 - 1603
Fax: (212) 599 - 1615

Date: MAR. 29, 10

Contract Name: MONDAY NITE

Contract Location:

Client: PORT AUTHORITY

Contract Number: 934

Address:

X Number:

Change Order Number:

MANPOWER	Regular Time			Time-and-a-half Overtime			Double Time		
Classification	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours	No. of Empl's	Hours Each	Total Hours
Foreman									
Journeyman									
Apprentice									
ELECTRICIAN	1	7	7	1	1	1			
Operator									
Oiler									
Operating Engineer									
Surveyor									
TOTALS	1		7	1		1			

EQUIPMENT	Description	Number of	Hours Each	Total Hours	Material Used
Crane					
Scissor lift					
Fork lift					
Welding machine					
Compressor					
Torch					
TOTALS					

DESCRIPTION OF WORK PERFORMED: MAINTAIN TEMP. POWER ON MEZZ. & TOWER CRANE: FOR SAFTY BEACONS, TOWER LITES. No Work by DECK CREW OR TOWER CRANE "Ram Out" Maintain Existing Service for ERECTING CREW using Power tools

DCM ERECTORS, INC.

Signature: Tommy Marotti

Date: MAR. 29, 10

TISHMAN

I certify the above service(s) as satisfactory and authorize DCM ERECTORS, INC. to invoice for the same:

Signature: [signature]

Date: 3/29/2010

VERIFICATION FOR TIME AND MATERIAL ONLY

TIME ONLY!!

White: Customer Yellow: Project Manager Pink: Accounting Gold: Site